

Attachment A

Projects Opened to Traffic During the Calendar Year 2012

Contract Id	Project No	GDOT PI NO	Project Description	County	Current Specified Compl. Date	Time Charges Stop Date	On Time	Project Allotment	Final Pay	% of Project Allotment	Within Budget	Reason for Time and/or Budget Overrun	Time in Preconstruction
B12985-08-000-2	NHIM0-0075-02(174) 01	712630-	I-75/SR 401 - 2.973 MI WIDENING FOR ADDITIONAL LANES	CLAYTON	6/15/2012	6/15/2012	Yes	\$49,345,704.13	\$42,191,084.48	85.50%	Yes		3727
B13094-09-000-1	STP00-F001-00(098) 01	0001098	JENNINGS MILL PKWY - 1.488 MI TURN LANE CNST	OCONEE	1/30/2012	3/1/2012	No	\$16,100,458.29	\$14,323,679.26	88.96%	Yes	Contractor did not complete the work on time.	2022
B13186-09-000-0	NH000-0075-01(246) 01	311910-	I-75/SR 401 - 4.679 MI INTERCHANGE RECNST	BIBB	6/28/2012	6/28/2012	Yes	\$34,123,256.33	\$30,932,567.91	90.65%	Yes		3881
B13188-08-000-0	STP00-0165-01(060) 01	721820-	SNAPFINGER RD - 2.004 MI WIDENING & RD CONSTRUCTION	DEKALB	11/30/2012	5/31/2012	Yes	\$12,773,263.85	\$12,435,053.26	97.35%	Yes		2703
B13412-09-S00-0	BRST0-0998-00(001) 01	142285-	SR 324 (GRAVEL SPRINGS RD) - 1.023 MI BRIDGE REPLACEMENT	GWINNETT	5/31/2012	6/8/2012	No	\$12,320,619.13	\$11,356,393.36	92.17%	Yes	Contractor did not complete the work on time.	1426
B13500-09-S00-0	CSNHSM00300976	M003976	I-16/SR 404 - 15.708 MI CONCRETE REHAB	BLECKLEY LAURENS TWIGGS	1/5/2012	3/9/2012	No	\$23,812,932.25	\$23,732,568.87	99.66%	Yes	Contractor did not complete the work on time.	232
B13838-10-000-0	NH000-0095-01(167)	511430-	I-95/SR 405 - 0.969 MI CNST OF AN INTERCHANGE	CAMDEN	7/31/2012	5/14/2012	Yes	\$12,599,748.44	\$10,343,586.71	82.09%	Yes		1540
B14030-11-000-0	M004193	M004193	US 23/SR 365/SR 419 - 20.996 MI MILL & PLMX RESF	BERSHAM H	6/30/2012	1/9/2012	Yes	\$32,680,778.64	\$17,775,201.08	54.39%	Yes		190
Y30717-09-000-0	STP-0002-00(638)Y3	0002638	EAGLES LANDING PKWY FR CR 2417 TO CS 867-RECNST & REHAB	HENRY	2/27/2012	2/27/2012	Yes	\$23,367,613.97	\$18,340,619.67	78.49%	Yes		1360