#### Heart of Georgia Altamaha Citizen's Review Panel

December 11, 2017

Transportation Investment Act of 2010 (TIA) Annual Report

Honorable David Ralston, Speaker of the House State of Georgia Honorable Casey Cagle Lt. Governor State of Georgia

This letter serves as a report for the activities of the Citizen's Review Panel for the Heart of Georgia – Altamaha region.

The following individuals currently serve on this Citizen's Review Panel: Roger Branch of Baxley, Phil Best of Dublin, H. G. Yeomans of Swainsboro, Homer Garnto of Adrian and Billy Trapnell of Metter. The panel met three times during the year, in Mt. Vernon prior to the Regional Commission meeting; March 21<sup>st</sup> in Baxley at the City Hall, August 16<sup>th</sup> in Dublin at the Old First National Bank Building and December 5<sup>th</sup> in Metter at the City Hall. During most of these meetings, we were presented requests for Band Changes and updates on all active and planned TIA projects. All projects in Band 1 are under construction and most have been completed.

There are 276 Band 2 projects, 185 have been completed and 39 are under construction in 2017 and all are anticipated to be under budget. This is a challenge since the revenue within our Region is down 20% below our projections. It is felt this is partially due to sales tax exemptions that have been given since the projections were made. The majority of the projects were local in nature and did not have a defined benefit, however, the Department maintains that these projects were completed to accepted industry standards, as intended on the original project submittal applications, and to the satisfaction of the local jurisdictions.

Minutes of the meetings held during this year, 2017, as well as reports on the projects completed during this year are included with this letter. These minutes cover the actions taken by the Panel in reviewing the projects approved in the TIA program.

TIA Administrator Kelvin Mullins, and his staff, as well as other GDOT personnel continue to be very helpful to our communities and this panel in accomplishing the duties assigned, to improve transportation in Region 9. Likewise, Brett Manning, Ex. Director of the Heart of Georgia-Altamaha Regional Commission, and his staff have been vital to the success of this program.

The Panel feels that these projects meet the benefits that were anticipated by their respective communities.

Sincerely

Billy Trapnell Chairman

P O Box 74

Metter, GA 30439



#### GEORGIA DEPARTMENT OF TRANSPORTATION

One Georgia Center, 600 West Peachtree Street, NW Atlanta, Georgia 30308 Telephone: (404) 631-1000

December 1, 2017

Citizen's Review Panel (CRP) Members Mr. Billy Trapnell, Chairman Heart of Georgia Altamaha (HOGA) Special District

RE: Transportation Investment Act (TIA) of 2010

Dear Citizen's Review Panel Members:

The Georgia Department of Transportation presents the attached update through calendar year 2016 on the Transportation Investment Act of 2010 for the Heart of Georgia-Altamaha Special District. Also attached is a summary of the completed projects in the region within the last year. This summary can be utilized in the determination of benefits by the CRP for completed projects. The Transportation Investment Act of 2010 legislation requires submittal of an annual report by the CRP to the legislators by December 15th each year.

As of this letter, 380 TIA projects have been completed in HOGA, 49 are currently under construction, and 35 are in preconstruction. Unfortunately, and as anticipated last year, revenue collections in the region have failed to meet projections. The latest revenue collections for HOGA are 21.3% less than originally anticipated. The Department has taken a number of steps to mitigate this revenue shortfall, and will continue to implement cost saving strategies wherever feasible. As a result, all TIA projects will be delivered.

We are closely coordinating with all local governments to ensure successful delivery of the program. The Department remains committed to the people of the Heart of Georgia for showing the state how to take an active role in its transportation future.

This update is provided to you for your information. Please let me know if you need further information regarding the TIA 2010 Program.

Sincerely,

Kelvin H. Mullins, TIA Administrator

cc: Diana Pope, Georgia State Finance and Investment Commission Brett Manning, Heart of Georgia Regional Commission



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Co	orrective Action Required? Comments
RC09-000003	Appling	01 PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams	\$4,969,781	\$4,969,781	\$39,585	\$2,950,967 No	Blended Project - Total Project Cost \$28,915,904
HG-0005	Appling	01 PL-0011578	Creek Appling Zoar Road	\$2,889,000	\$2,834,281	\$2,834,281	\$0 No	N/A
HG-0009	11 0			\$8,400		\$9,080	\$0 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a
	Appling	01 PI-0011581	Baxley Barnes Street Seg 1		\$9,451			minimum.
HG-0010	Appling		Baxley Lee Street Seg 1	\$9,800	\$9,189	\$9,094	\$0 No	N/A
HG-0011	Appling		Baxley Miles Street	\$21,000	\$17,926	\$17,519	\$0 No	N/A  Project exceeded original estimated cost. GDOT managed costs to keep overruns at a
HG-0013	Appling	01 PI-0011585	Baxley Weaver Street East	\$9,800	\$25,578	\$15,684	\$0 Yes	minimum.
HG-0014	Appling	01 PI-0011586	Baxley NE Park Avenue	\$116,000	\$75,527	\$75,576	\$0 No	N/A
HG-0015	Appling	01 PI-0011587	Baxley NFL Drive	\$32,200	\$13,431	\$12,965	\$0 No	N/A
HG-0016	Appling	01 PI-0011588	Baxley Third Street	\$19,600	\$13,390	\$13,398	\$0 No	N/A
HG-0017 HG-0018	Appling	01 PI-0011589 01 PI-0011590	Baxley Pine Street Extension  Baxley East Allen Street	\$61,600 \$143,072	\$24,562 \$55,164	\$24,125 \$55,224	\$0 No \$0 No	N/A N/A
HG-0019	Appling Appling	01 PI-0011590	Baxley Heritage Drive	\$143,072	\$10,312	\$10,312	\$0 No	N/A
HG-0019	Appling		Baxley Ivey Street East	\$11,200	\$7,904	\$7,802	\$0 No	N/A
HG-0020	Appling	01 PI-0011593	Baxley Page Street	\$16,800	\$244	\$244	\$0 No	N/A
IG-0022	Appling	01 PI-0011594	Baxley Crosby Street Seg 1	\$13,066	\$11,509	\$12,329	\$0 No	N/A
IG-0023	Appling		Baxley SE Park Avenue	\$81,895	\$46,322	\$46,357	\$0 No	N/A
HG-0134	Appling		Surrency Cemetery Street	\$36,400	\$31,300	\$31,349	\$0 No	N/A
IG-0135	Bleckley	01 PI-0011631	Bleckley Jones Road Bridge	\$139,000	\$137,757	\$137,757	\$0 No	Blended Project (State Funds) - Total Project Cost \$693,500
HG-0137	Bleckley	01 PI-0011632	Bleckley Jac Arts Road Resurfacing	\$140,170	\$55,123	\$54,975	\$148 No	N/A
IG-0138	Bleckley	01 PI-0011633	Bleckley Roy Bryant Road Paving	\$235,800	\$235,800	\$9,504	\$7,933 No	N/A
IG-0139	Bleckley	01 PI-0011634	Bleckley Pineland Estates Road Paving	\$113,385	\$112,533	\$112,533	\$0 No	N/A
IG-0151	Bleckley	01 PI-0011862	Cochran Maple Street	\$35,663	\$32,442	\$32,442	\$0 No	N/A
IG-0153	Bleckley	01 PI-0011864	Cochran Seventh Street	\$45,076	\$37,961	\$37,849	\$112 No	N/A
IG-0154	Bleckley		Cochran Ash Street	\$149,837	\$146,632	\$146,500	\$132 No	Blended Project (Local Funds) - Total Project Cost \$189,837
HG-0158	Candler			\$266,000	\$210,241	\$210,007	\$234 No	N/A
IG-0166	Candler		Candler Oak Tree Road	\$688,017	\$688,017	\$688,017	\$0 No	N/A
HG-0170	Candler		Metter Central Avenue	\$180,606	\$153,552	\$153,552	\$0 No	N/A
IG-0171 IG-0172	Candler Candler		Metter North Williams Street  Metter Matthew Street	\$17,479 \$21,540	\$17,148 \$21,348	\$17,148 \$21,348	\$0 No \$0 No	N/A N/A
HG-0172	Candler		Metter Martin Luther King Jr Blvd	\$21,540	\$21,348 \$197,123	\$21,348	\$0 No	N/A
IG-0174 IG-0191	Candler		Pulaski Pulaski School Road	\$200,928	\$197,123	\$197,123	\$0 No	N/A
								Project exceeded original estimated cost. CDOT managed costs to keep everyups at a
HG-0192	Candler	01 PI-0011895	Pulaski West Railroad Street Seg 1	\$14,000	\$14,352	\$14,352	\$0 Yes	minimum.
IG-0194	Candler	01 PI-0011896	Pulaski Brannen Street	\$14,000	\$19,429	\$19,429	\$0 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
IG-0206	Dodge	01 PI-0011901	Dodge Chester Highway	\$1,178,400	\$980,064	\$977,007	\$3,058 No	N/A
IG-0210	Dodge	01 PI-0011902	Dodge Bell Line Road	\$333,600	\$280,245	\$279,376	\$869 No	N/A
IG-0221	Dodge	01 PI-0011911	Chauncey Bussy Street	\$56,000	\$57,332	\$57,332	\$0 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a
HG-0228	Dodge	01 PI-0011915	Eastman Oak Street-Golf Course Rd to Cochran Hwy	\$17,632	\$17,247	\$17,247	\$0 No	minimum. N/A
IG-0229	Dodge	01 PI-0011916	Eastman Douglas St-Rose St to dead end	\$3,447	\$3,355	\$3,355	\$0 No	N/A
IG-0248	Dodge	01 PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	\$17,367	\$17,007	\$17,007	\$0 No	N/A
IG-0277	Dodge	01 PI-0011918	Eastman Forest Lake Rd - 4th to 9th	\$37,651	\$36,868	\$36,868	\$0 No	N/A
IG-0274	Dodge	01 PI-0011919	Eastman 4th Ave - Congo Lane to Legion Dr	\$56,742	\$55,649	\$55,649	\$0 No	N/A
IG-0264	Dodge	01 PI-0011920	Eastman West Main - 5th to 9th Ave	\$34,072	\$33,138	\$33,138	\$0 No	N/A
IG-0251	Dodge	01 PI-0011921	Eastman Pine Haven Dr - College to Dead	\$38,977	\$38,203	\$38,203	\$0 No	N/A
HG-0247	_		end Eastman Norman Ave - 9th to Leitch	\$30,477	\$29,639	\$29,639	\$0 No	N/A
	Dodge					\$29,639 \$14,028	\$0 No \$0 No	N/A N/A
HG-0240 HG-0280	Dodge Dodge	01 PI-0011924	Eastman Bethel - 7th Ave to Anson  Eastman Main St - 14th Ave to 9th Ave	\$14,371 \$43,219	\$14,028 \$42,370	\$14,028 \$42,370	\$0 No	N/A
10-0200	Douge	01 21-001 1925	Lastridii Walii St - 14th Ave to 9th Ave	\$43,219	\$42,370	\$42,370	\$U NO	IVA



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Co	Corrective Action Required?   Comments
HG-0261	Dodge		Eastman Leitch St - Livingston to 14th Ave	\$32,348	\$31,503	\$31,503	\$0 No	
HG-0283	Dodge		Eastman South Carolina St - 5th to Gum	\$14,981	\$14,645	\$14,645	\$0 No	
HG-0231	Dodge		Eastman North St-14th to Dixon St	\$21,477	\$20,884	\$20,884	\$0 No	
			Eastman James Ave - Ward St to South					
HG-0244	Dodge	01 PI-0011929	Carolina St	\$57,803	\$56,408	\$56,408	\$0 No	
HG-0233	Dodge		Eastman 4th Ave-Sheldon St to Hwy 46	\$29,644	\$28,862	\$28,862	\$0 No	
HG-0230	Dodge		Eastman 8th Ave-Bay to Oak	\$17,500	\$17,158	\$17,158	\$0 No	
HG-0265	Dodge		Eastman 13th Ave - Oak to Creighton	\$29,299	\$28,623	\$28,623	\$0 No	
HG-0239	Dodge	01 PI-0011934	Eastman Rose St - Livingston to 9th Ave	\$18,560	\$18,069	\$18,069	\$0 No	N/A
HG-0250	Dodge	01 PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	\$10,340	\$10,091	\$10,091	\$0 No	N/A
HG-0252	Dodge	01 PI-0011936	Eastman Minter Drive - College to Pine Haven	\$10,340	\$10,113	\$10,113	\$0 No	N/A
HG-0276	Dodge	01 PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	\$61,276	\$60,074	\$60,074	\$0 No	N/A
HG-0272	Dodge	01 PI-0011939	Eastman Pine St - 2nd to 1st	\$6,628	\$6,454	\$6,454	\$0 No	N/A
			Eastman Beulah St - Mt Moriah St to Ward	\$49,497				
HG-0313	Dodge	01 PI-0011955	St	\$49,497	\$48,255	\$48,255	\$0 No	N/A
HG-0301	Dodge	01 PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	\$61,647	\$60,013	\$60,013	\$0 No	N/A
HG-0364	Dodge	01 PI-0012033	Eastman Medical Center Dr - Legion to Griffin	\$6,363	\$6,220	\$6,220	\$0 No	N/A
RC09-000013	Dodge	01 PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	\$1,703,125	\$1,703,125	\$1,703,125	\$0 No	Blended Project - Total Project Cost \$8,745,456
RC09-000015	Emanuel	01 PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	\$6,429,877	\$3,616,353	\$3,607,258	\$9,095 No	N/A
HG-0507	Emanuel	01 PI-0012043	Emanuel Extension Fairground Rd	\$507,823	\$507,823	\$336,492	\$171,331 No	N/A
HG-0443	Emanuel	01 PI-0012044	Emanuel Canoochee Rd	\$840,000	\$814,500	\$814,500	\$0 No	N/A
HG-0516	Emanuel	01 PI-0012052	Garfield Old Augusta Rd	\$42,000	\$23,596	\$23,596	\$0 No	N/A
HG-0524	Emanuel		Swainsboro North Green Street	\$86,800	\$85,977	\$85,977	\$0 No	
HG-0526	Emanuel	01 PI-0012056	Swainsboro North Coleman St	\$122,080	\$113,397	\$113,397	\$0 No	
HG-0530	Emanuel		Swainsboro Meadow Lake East	\$224,000	\$224,000	\$224,000	\$0 No	
HG-0531	Emanuel		Swainsboro King Circle Dr	\$184,800	\$184,800	\$184,800	\$0 No	
HG-0552	Emanuel		Swainsboro Braswell Blvd	\$42,000	\$42,000	\$42,000	\$0 No	
HG-0564	Evans		Evans Reg Bill Hodges Rd Resurfacing	\$434,000	\$364,651	\$364,651	\$0 No	
HG-0565	Evans	01 PI-0012083	EvansReg Commercial Blvd Resurfacing	\$70,000	\$54,850	\$54,850	\$0 No	
HG-0566	Evans	01 PI-0012086	EvansReg John W. Tippins Rd Resurfacing	\$252,000	\$209,527	\$209,527	\$0 No	N/A
HG-0593	Evans	01 PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	\$17,898	\$17,559	\$17,559	\$0 No	N/A
HG-0599	Evans	01 PI-0012095	Claxton West Liberty Street Seg 3	\$22,323	\$20,405	\$20,405	\$0 No	N/A
HG-0600	Evans	01 PI-0012096	Claxton West Liberty Street Seg 4	\$61,994	\$40,168	\$40,168	\$0 No	N/A
HG-0601	Evans	01 PI-0012097	Claxton West Liberty Street Seg 5	\$29,531	\$20,656	\$20,656	\$0 No	N/A
HG-0602	Evans	01 PI-0012098	Claxton Courthouse St	\$29,942	\$19,472	\$19,472	\$0 No	
HG-0603	Evans	01 PI-0012099	Claxton Turnpike Rd	\$7,772	\$9,384	\$9,384	\$0 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0604	Evans	01 PI-0012100	Claxton North Peters St	\$48,374	\$24,056	\$24,056	\$0 No	
HG-0629	Evans	01 PI-0012118	Daisy East Main St.	\$15,900	\$14,098	\$14,098	\$0 No	N/A
HG-0631	Evans	01 PI-0012121	Hagan Cedar Ave - Tattnall St to City Limits	\$68,800	\$61,402	\$61,402	\$0 No	N/A
HG-0634	Evans	01 PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	\$74,200	\$57,947	\$57,947	\$0 No	N/A
HG-0664	Jeff Davis		Jeff Davis CA Holmes Rd	\$99,400	\$97,517	\$97,517	\$0 No	N/A
HG-0681	Jeff Davis		Jeff Davis John Long Rd	\$143,800	\$141,076	\$141,076	\$0 No	
HG-0670	Jeff Davis		Jeff Davis Buford Rd - CR 280	\$75,600	\$74,168	\$74,168	\$0 No	
HG-0676	Jeff Davis		Jeff Davis John Osburne Rd	\$80,080	\$78,563	\$78,563	\$0 No	
HG-0669	Jeff Davis	01 PI-0012137	Jeff Davis JA Yawn Rd - CR 245	\$323,120	\$317,000	\$317,000	\$0 No	
HG-0671	Jeff Davis	01 PI-0012139	Jeff Davis McDaniel Rd - CR 249	\$78,680	\$77,190	\$77,190	\$0 No	N/A
нь-06/1	Jeff Davis	01 PI-0012139	Jeii Davis McDaniei Rd - CR 249	\$78,680	\$//,190	\$77,190	\$0 No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Corrective A	Action Required?   Comments
IG-0695	Jeff Davis		Hazlehurst North Miller St	\$84,000	\$82,409	\$82,409	\$0 No	N/A
G-0696	Jeff Davis		Hazlehurst Latimer St	\$112,000	\$109,879	\$109,879	\$0 No	N/A
G-0697	Jeff Davis		Hazlehurst West Odum St	\$98,000	\$96,113	\$96,113	\$0 No	N/A
G-0698	Jeff Davis		Hazlehurst Pat Dixon Rd	\$42,000	\$40,914	\$40,914	\$0 No	N/A
G-0699	Jeff Davis	01 PI-0012147		\$245,000	\$193,546	\$193,546	\$0 No	N/A
G-0700	Jeff Davis	01 PI-0012148		\$56,000	\$54,825	\$54,825	\$0 No	N/A
G-0736	Johnson	01 PI-0012161		\$148,000	\$119,030	\$119,030	\$0 No	N/A
G-0734	Johnson	01 PI-0012162	Johnson Faith Tabernacle Rd	\$48,000	\$36,770	\$36,770	\$0 No	N/A
-0733	Johnson	01 PI-0012163	Johnson Calvary Church Rd	\$168,000	\$145,922	\$145,922	\$0 No	N/A
-0735	Johnson	01 PI-0012165	Johnson Trinity Church Rd	\$92,000	\$89,467	\$89,467	\$0 No	N/A
-0739	Johnson	01 PI-0012166	Johnson James Grove Church Rd	\$144,000	\$119,765	\$119,765	\$0 No	N/A
-0750	Johnson	01 PI-0012171	Kite College St Priority 1	\$42,000	\$25,352	\$25,352	\$0 No	N/A
-0766	Johnson	01 PI-0012175	Wrightsville Idylwild Dr	\$245,000	\$208,644	\$208,644	\$0 No	N/A
-0765	Johnson	01 PI-0012176	Wrightsville Sidewalk Repair (Rapid	\$250,000	\$249,913	\$249,649	\$264 No	Blended Project (Local Funds) - Total Project Cost \$258,800
			Response)					
09-000041	Laurens	01 PI-0000833	y ,	\$7,541,601	\$7,541,601	\$3,058,279	\$3,158,116 No	Blended Project - Total Project Cost \$15,173,629
-0775	Laurens	01 PI-0012184		\$162,500	\$160,163	\$160,163	\$0 No	N/A
-0774	Laurens	01 PI-0012185		\$725,000	\$714,574	\$714,574	\$0 No	N/A
-0776	Laurens	01 PI-0012186	Laurens Walke Dairy Bridge	\$487,500	\$487,500	\$308,959	\$171,530 No	Blended Project (State Funds) - Total Project Cost \$1,275,000
-0781	Laurens		Old Hawkinsville Rd	\$1,040,000	\$472,435	\$472,435	\$0 No	N/A  Project exceeded original estimated cost. GDOT managed costs to keep overruns at a
-0808	Laurens	01 PI-0012203	Cadwell Colter St	\$13,151	\$15,639	\$15,639	\$0 Yes	minimum.
-0818	Laurens	01 PI-0012210	Dexter Shy St - Hwy 339 to Cemetery	\$46,339	\$31,813	\$31,813	\$0 No	N/A
-0819	Laurens	01 PI-0012211	Dexter Railroad St	\$59,005	\$35,043	\$35,043	\$0 No	N/A
-0831	Laurens	01 PI-0012216	Dublin Hodges St	\$1,130,000	\$1,207,427	\$697,324	\$437,129 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a
-0834	Laurens	01 PI-0012219	Dudley Seventh St	\$24,287	\$22,653	\$22,653	\$0 No	minimum. N/A
-0838	Laurens	01 PI-0012219	Dudley Caroll Dr	\$22,617	\$13,202	\$13,202	\$0 No	N/A
-0837	Laurens	01 PI-0012220	Dudley Chestnut Dr	\$15,352	\$11,088	\$11,088	\$0 No	N/A
-0833	Laurens	01 PI-0012222		\$12,462	\$7,673	\$7,673	\$0 No	N/A
-0873	Laurens	01 PI-0012222	East Dublin Circle Dr	\$61,992	\$35,889	\$35,889	\$0 No	N/A
-0842	Laurens	01 PI-0012227		\$41,231	\$24,218	\$24,218	\$0 No	N/A
-0842	Laurens		East Dublin Owayne Dr	\$22,246	\$10,431	\$10,431	\$0 No	N/A
-0845	Laurens		East Dublin Price St	\$17,023	\$11,892	\$11,892	\$0 No	N/A
-0846	Laurens	01 PI-0012230	East Dublin Fried St  East Dublin South Elm St	\$26,780	\$25,343	\$25,343	\$0 No	N/A
-0844	Laurens	01 PI-0012231	East Dublin Rice St	\$46,269	\$29,493	\$29,493	\$0 No	N/A
-0899	Laurens	01 PI-0012263	Montrose Spur One	\$42,000	\$30,575	\$30,450	\$125 No	N/A
-0909	Laurens	01 PI-0012265	·	\$16,465	\$15,709	\$15,709	\$0 No	N/A
-0902	Laurens	01 PI-0012266	Rentz Bedingfield St	\$16,121	\$14,685	\$14,685	\$0 No	N/A
-0900	Laurens	01 PI-0012267		\$21,901	\$20.893	\$20,893	\$0 No	N/A
-0912	Montgomery	01 PI-0012271	Montgomery Thompson Pond Rd Ph 1	\$338,997	\$338,997	\$186,084	\$20,331 No	N/A
			Ailey West MLK Jr St Sidewalk (Rapid					
i-0935	Montgomery	01 PI-0012276	Response)	\$10,000	\$8,915	\$8,915	\$0 No	N/A
i-0934	Montgomery	01 PI-0012277	Ailey East MLK Jr Sidewalks (Rapid Response)	\$10,000	\$8,010	\$8,010	\$0 No	N/A
-0933	Montgomery	01 PI-0012278	Ailey South Broad St sidewalk (Rapid	\$20,000	\$18,198	\$18,198	\$0 No	N/A
			Response)					
-0931	Montgomery	01 PI-0012279		\$32,000	\$29,443	\$29,443	\$0 No	N/A
-0936	Montgomery	01 PI-0012285	Alston Outler St	\$30,000	\$29,381	\$29,381	\$0 No	N/A
-0953	Montgomery	01 PI-0012288		\$98,000	\$75,911	\$75,911	\$0 No	N/A
-0956	Montgomery	01 PI-0012289		\$70,000	\$54,222	\$54,222	\$0 No	N/A
-0954	Montgomery	01 PI-0012290		\$28,000	\$21,689	\$21,689	\$0 No	N/A
-0955	Montgomery	01 PI-0012291	Mt Vernon Faye D Brewer St	\$14,000	\$10,845	\$10,845	\$0 No	N/A
G-1370	Montgomery	01 PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315 miles)	\$44,100	\$26,508	\$26,508	\$0 No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0972	Tattnall		Tattnall Dennis Oliver Rd	\$467,500	\$467,500	\$467,500		No	N/A
HG-0975	Tattnall		Tattnall Raymond Bland Rd	\$570,150	\$482,397	\$482,397		No	N/A
HG-1008	Tattnall		Collins Broad St	\$13,710	\$12,813	\$12,813		No	N/A
									Project exceeded original estimated cost. GDOT managed costs to keep overruns at a
HG-1001	Tattnall	01 PI-0012310	Collins Plant St	\$2,800	\$5,428	\$5,428	\$0	Yes	minimum.
HG-1007	Tattnall	01 PI-0012311	Collins Pine St	\$10,267	\$15,288	\$15,182	\$106	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1036	Tattnall	01 PI-0012317	Glennville Hilltop Rd	\$154,420	\$152,200	\$152,200	\$0	No	N/A
HG-1023	Tattnall	01 PI-0012318		\$12,740	\$12,557	\$12,557		No	N/A
HG-1012	Tattnall	01 PI-0012319	Glennville Bonnie St	\$25,760	\$25,389	\$25,389	\$0	No	N/A
HG-1048	Tattnall		Glennville Mendel Ave East	\$23,100	\$22,768	\$22,768	\$0	No	N/A
HG-1013	Tattnall		Glennville Caswell St	\$140,560	\$138,539	\$138,539		No	N/A
HG-1070	Tattnall	01 PI-0012360		\$105,000	\$104,449	\$104,449		No	N/A
HG-1077	Tattnall	01 PI-0012361	Reidsville Lloyd St	\$174,528	\$172,651	\$172,651	\$0	No	N/A
HG-1085	Tattnall	01 PI-0012364	Reidsville Smith St	\$110,827	\$92,842	\$92,842	\$0	No	N/A
HG-1094	Telfair	01 PI-0012373	Telfair 5311 Capitial	\$19,820	\$19,820	\$3,713	\$4,500	No	N/A
HG-1087	Telfair	01 PI-0012374	Telfair McRae Milan Rd	\$216,000	\$211,909	\$211,909	\$0	No	N/A
HG-1089	Telfair	01 PI-0012375	Telfair Owens Rd	\$64,000	\$62,788	\$62,788	\$0	No	N/A
HG-1095	Telfair	01 PI-0012379	Telfair 5311 Operations (Part)	\$178,380	\$178,380	\$161,511	\$14,304	No	N/A
HG-1097	Telfair	01 PI-0012380	Lumber City River St	\$50,400	\$43,305	\$43,305	\$0	No	N/A
HG-1107	Telfair	01 PI-0012389	Lumber City Burns St	\$21,000	\$19,231	\$19,231	\$0	No	N/A
HG-1106	Telfair	01 PI-0012391	Lumber City E. Railroad St	\$84,000	\$81,121	\$81,121	\$0	No	N/A
HG-1110	Telfair	01 PI-0012393	McRae Central Ave	\$11,900	\$11,674	\$11,674	\$0	No	N/A
HG-1111	Telfair	01 PI-0012394	McRae Langley Ave	\$11,900	\$11,674	\$11,674	\$0	No	N/A
HG-1112	Telfair	01 PI-0012395	McRae Spring Ave	\$4,200	\$4,120	\$4,120	\$0	No	N/A
HG-1113	Telfair	01 PI-0012396	McRae Railroad St	\$9,800	\$9,614	\$9,614	\$0	No	N/A
HG-1114,	Telfair	01 PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (-\$8,400)	\$74,200	\$72,795	\$72,795	\$0	No	N/A
HG-1120	Telfair	01 PI-0012399	McRae First Ave	\$63,000	\$61,807	\$61,807	\$0	No	N/A
HG-1121	Telfair	01 PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St)	\$40,600	\$39,831	\$39,831	\$0	No	N/A
HG-1122	Telfair	01 PI-0012401	McRae Lakeside Ave	\$56,000	\$54,939	\$54,939	\$0	No	N/A
HG-1137	Telfair	01 PI-0012418	Scotland Resurface 4th Ave to 4th Ave Ext	\$98,000	\$47,919	\$47,761	\$158	No	N/A
HG-1147	Toombs	01 PI-0012421	Toombs 130 Accel-Decel Lane	\$165,974	\$161,902	\$161,902	\$0	No	N/A
HG-1149	Toombs	01 PI-0012427	Toombs Ezra Taylor Rd	\$1,140,000	\$1,140,000	\$963,930	\$0	No	N/A
HG-1150	Toombs	01 PI-0012429	Lyons South Victory Dr	\$200,000	\$200,000	\$196,212	\$0	No	N/A
HG-1155	Toombs	01 PI-0012436	Vidalia Adams Street	\$1,624,052	\$1,624,052	\$1,624,052	\$0	No	N/A
HG-1170	Treutlen	01 PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4 miles beyond John Deere Rd)	\$157,160	\$162,035	\$162,035	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1174	Treutlen	01 PI-0012446	Treutlen Lonesome Pine Rd	\$136,000	\$154,510	\$154,510	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1180	Treutlen	01 PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend Circle)	\$224,000	\$186,289	\$186,289	\$0	No	N/A
HG-1216	Treutlen	01 PI-0012457	Soperton Center Dr	\$87,648	\$85,988	\$76,939	\$9,049	No	N/A
HG-1191	Treutlen	01 PI-0012458	Soperton Varnedo St	\$35,000	\$16,721	\$16,721	\$0	No	N/A
HG-1232	Treutlen	01 PI-0012459	Soperton Parkway Dr	\$87,648	\$85,988	\$81,482	\$4,506	No	N/A
HG-1222	Treutlen	01 PI-0012460	Soperton Belk St	\$91,000	\$87,663	\$87,663	\$0	No	N/A
HG-1200	Treutlen	01 PI-0012461	Soperton Robby Lane	\$15,400	\$6,070	\$6,070	\$0	No	N/A
HG-1211	Treutlen	01 PI-0012463	Soperton Roydon Dr	\$15,400	\$10,604	\$10,604	\$0	No	N/A
HG-1189	Treutlen	01 PI-0012464	Soperton Railroad Avenue Overlay	\$21,000	\$7,345	\$7,345	\$0	No	N/A
HG-1224	Treutlen	01 PI-0012480	Soperton Highland Dr	\$87,648	\$86,980	\$77,900	\$9,080	No	N/A
RC09-000089	Wayne	01 PI-0011840	SR 169 Railroad Overpass	\$13,978,470	\$13,978,470	\$6,392,123	\$4,367,851	No	N/A
RC09-000090	Wayne	01 PI-0011841	SR 169 Widening from Sunset Blvd. to NS	\$2,978,086	\$2,978,086	\$890,001	\$854,219	No	N/A
			Railroad Overpass in Jesup	. , .,					



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year (	Corrective Action Required? Comments
HG-1243	Wayne	01 PI-0012488	Wayne Replace Bridge on Walter Griffis at	\$900,000	\$361,003	\$361,003	\$0 No	
	-		Goose Creek					
	Wayne		Wayne Collins Loop Rd	\$409,400	\$301,515	\$301,515	\$0 No	
HG-1280	Wayne		Jesup Cedar St	\$59,250	\$32,632	\$32,632	\$0 No	
HG-1279 HG-1282	Wayne		Jesup West Orange St Mill/Resurface  Jesup East Plum St	\$239,250 \$154,200	\$205,398 \$116,260	\$205,398 \$116,260	\$0 No \$0 No	
	Wayne		Odum North Church St		\$68,338		\$0 No	
nG-1204	Wayne	01 P1-0012514	Wheeler Snowhill Baptist Church Rd - CR	\$95,200	\$00,330	\$68,338	\$0 NO	U IN/A
HG-1292	Wheeler	01 PI-0012518	178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	\$376,000	\$315,724	\$315,063	\$661 No	o N/A
IG-1296	Wheeler	01 PI-0012522	Alamo Broad St	\$154,000	\$136,505	\$136,370	\$135 No	
IG-1298	Wheeler	01 PI-0012524	Alamo Railroad St	\$84,000	\$93,659	\$93,492	\$167 Ye	es Project exceeded original estimated cost. GDOT managed costs to keep overruns at minimum.
IG-1303	Wheeler	01 PI-0012529	Glenwood SW Third Ave	\$56,000	\$41,243	\$41,243	\$0 No	
IG-1304	Wheeler	01 PI-0012530	Glenwood N 5th St	\$63,000	\$46,399	\$46,399	\$0 No	o N/A
IG-1313	Wilcox	01 PI-0012536	Wilcox Mount Olive Rd	\$177,216	\$177,216	\$1,074	\$0 No	o N/A
IG-1314	Wilcox	01 PI-0012537	Wilcox Troutman Rd	\$32,216	\$32,216	\$31,928	\$0 No	o N/A
G-1348	Wilcox	01 PI-0012542	Abbeville E Neapolis St	\$39,879	\$29,552	\$29,430	\$122 No	o N/A
IG-1337	Wilcox	01 PI-0012543	Abbeville Palm Dr	\$70,511	\$70,511	\$427	\$0 No	o N/A
IG-1327	Wilcox	01 PI-0012544	Abbeville Bowen St	\$29,830	\$26,214	\$26,214	\$0 No	o N/A
IG-1341	Wilcox	01 PI-0012545	Abbeville Bell St	\$43,193	\$31,595	\$31,469	\$126 No	o N/A
IG-1331	Wilcox	01 PI-0012546	Abbeville Isabella St	\$20,947	\$15,852	\$15,852	\$0 No	o N/A
IG-1330	Wilcox	01 PI-0012547	Abbeville W Ocmulgee St	\$9,148	\$13,545	\$13,545	\$0 Ye	es Project exceeded original estimated cost. GDOT managed costs to keep overruns at minimum.
IG-1351	Wilcox	01 PI-0012565	Rochelle Bessie Ave	\$110,000	\$28,486	\$28,486	\$0 No	o N/A
IG-0006	Appling	02 PI-0011579	Appling Red Oak Church Road	\$1,483,800	\$1,470,534	\$707,690	\$762,844 No	o N/A
IG-0024	Appling	02 PI-0011596	Baxley Anthony Street	\$119,248	\$58,600	\$54,822	\$1,935 No	o N/A
IG-0025	Appling	02 PI-0011597	Baxley Copeland Avenue	\$15,400	\$10,803	\$9,770	\$364 No	o N/A
IG-0026	Appling	02 PI-0011598	Baxley MLK Avenue Seg 1	\$201,766	\$95,535	\$89,236	\$3,117 No	o N/A
IG-0027	Appling	02 PI-0011599	Baxley Harley Street	\$28,000	\$24,621	\$23,418	\$754 No	o N/A
IG-0029	Appling	02 PI-0011601	Baxley Kenny Lane	\$15,400	\$10,922	\$10,337	\$0 No	o N/A
IG-0030	Appling	02 PI-0011602	Baxley MLK Avenue Seg 2	\$36,397	\$21,663	\$20,349	\$737 No	o N/A
IG-0031	Appling	02 PI-0011603	Baxley Johnson Street	\$18,200	\$12,889	\$12,175	\$424 No	o N/A
IG-0032	Appling	02 PI-0011604	Baxley Lackawanna Street Seg 1	\$12,600	\$7,672	\$7,242	\$230 No	o N/A
IG-0033	Appling	02 PI-0011605	Baxley Pine Street	\$77,000	\$45,819	\$43,059	\$1,540 No	o N/A
IG-0034	Appling		Baxley SW Park Avenue	\$19,248	\$19,351	\$18,199	\$672 Ye	minimum.
IG-0035	Appling		Baxley North Lee Street Extension	\$9,800	\$7,527	\$6,277	\$243 No	
IG-0036	Appling	02 PI-0011608	Baxley Spruce Street	\$15,400	\$10,305	\$8,874	\$337 No	
IG-0037	Appling		Baxley Fair Street	\$133,218	\$133,218	\$0	\$807 No	
G-0038	Appling		Baxley Holmesville Avenue	\$138,100	\$89,604	\$82,398	\$5,013 No	
G-0132	Appling		Surrency Andrews Street	\$36,400	\$20,493	\$18,552	\$684 No	
IG-0143	Bleckley		Bleckley Trail Branch Road Resurfacing	\$266,000	\$266,000	\$1,980	\$196,181 No	
IG-0144	Bleckley	02 PI-0011855	Bleckley Limestone Road Resurfacing	\$619,200	\$619,200	\$2,325	\$481,909 No	o N/A
IG-0146	Bleckley	02 PI-0011857	Bleckley Talmadge Coley and Irve Land Roads Resurfacing	\$491,400	\$491,400	\$1,460	\$437,319 No	o N/A
IG-0148	Bleckley	02 PI-0011859	Cochran Railroad Avenue	\$36,273	\$36,273	\$0	\$0 No	o N/A
G-0150	Bleckley	02 PI-0011861	Cochran Beech Street	\$130,322	\$130,322	\$0	\$0 No	o N/A
G-0152	Bleckley	02 PI-0011863	Cochran Martin Luther King Blvd	\$78,803	\$78,803	\$0	\$0 No	o N/A
IG-0168	Candler	02 PI-0011872	Candler High Bluff Road	\$152,250	\$150,889	\$150,889	\$0 No	o N/A
IG-0169	Candler	02 PI-0011873	Candler Windmill Road	\$203,000	\$201,185	\$96,123	\$105,062 No	o N/A
G-0173	Candler	02 PI-0011878	Metter West Vertia Street	\$48,086	\$48,086	\$0	\$0 No	o N/A
G-0175	Candler	02 PI-0011879	Metter Green Street	\$61,748	\$61,748	\$0	\$0 No	o N/A
IG-0176	Candler	02 PI-0011880	Metter Burton Avenue	\$32,044	\$32,044	\$0	\$0 No	o N/A
IG-0177	Candler	02 PI-0011881	Metter South Kennedy Street	\$117,977	\$117,977	\$0	\$0 No	o N/A
IG-0178	Candler	02 PI-0011882	Metter Ellis Street	\$99,031	\$99,031	\$0	\$0 No	o N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Co	prrective Action Required? Comments
HG-0179	Candler	02 PI-0011883	Metter Hulett Street	\$33,487	\$33,487	\$0	\$0 No	N/A
HG-0180	Candler	02 PI-0011884	Metter Smith Street	\$45,095	\$45,095	\$0	\$0 No	N/A
HG-0181	Candler	02 PI-0011885	Metter Boston Street	\$43,679	\$43,679	\$0	\$0 No	N/A
HG-0182	Candler	02 PI-0011886	Metter Mincey Street	\$46,647	\$46,647	\$0	\$0 No	N/A
HG-0183	Candler	02 PI-0011887	Metter South Rountree Street	\$117,977	\$117,977	\$0	\$0 No	N/A
HG-0184	Candler	02 PI-0011888	Metter South Williams Street	\$58,239	\$58,239	\$0	\$0 No	N/A
HG-0195	Candler	02 PI-0011897	Pulaski East Railroad Street	\$28,000	\$33,510	\$0	\$597 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-0196	Candler	02 PI-0011898	Pulaski Back Street Seg 1	\$14,000	\$16,026	\$0	\$203 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-0211	Dodge	02 PI-0011903	Dodge East Chicken Road	\$217,600	\$204,183	\$194,549	\$10,013 No	N/A
HG-0213	Dodge	02 PI-0011904	Dodge Milan Chauncey Road	\$425,600	\$377,807	\$359,647	\$15,456 No	N/A
HG-0216	Dodge	02 PI-0011905	Dodge Rocky Springs Road	\$710,400	\$577,723	\$549,088	\$26,618 No	N/A
HG-0212	Dodge	02 PI-0011906	Dodge Middle Ground Church Road	\$620,000	\$499,848	\$474,996	\$33,697 No	N/A
HG-0215	Dodge	02 PI-0011907	Dodge Edna Moore Road	\$199,200	\$160,854	\$152,861	\$7,676 No	N/A
HG-0219	Dodge	02 PI-0011912	Chauncey Bush Avenue -(.3 mile not on LMIG)	\$42,000	\$39,954	\$16,760	\$22,509 No	N/A
HG-0296	Dodge	02 PI-0011932	Eastman 8th Ave - Sheldon to Dead End	\$8,617	\$8,617	\$488	\$8,052 No	N/A
HG-0385	Dodge	02 PI-0011937	Eastman Woodlake Dr - North Lakes to Dead End	\$37,784	\$37,784	\$2,139	\$35,307 No	N/A
HG-0246	Dodge	02 PI-0011940	Eastman Leitch St - Livingston to 9th	\$19,223	\$19,223	\$1,088	\$17,963 No	N/A
HG-0236	Dodge	02 PI-0011941	Eastman Lee St - Dorough St to Leitch	\$7,556	\$7,556	\$428	\$7,061 No	N/A
HG-0253	Dodge	02 PI-0011942	Eastman Lakeview Ct - 10th to Dead End	\$7,822	\$7,822	\$443	\$7,309 No	N/A
HG-0294	Dodge	02 PI-0011944	Eastman 7th Ave - Sheldon to Page	\$27,628	\$27,628	\$1,564	\$25,817 No	N/A
HG-0312	Dodge	02 PI-0011945	Eastman Foster St - 3rd Ave to Beulah	\$17,234	\$17,234	\$975	\$16,104 No	N/A
HG-0234	Dodge	02 PI-0011946	Eastman Page St- Hwy 46 to 1st Ave	\$21,079	\$21,079	\$1,194	\$19,697 No	N/A
HG-0271	Dodge	02 PI-0011947	Eastman 1st Ave - Oak to Plum	\$10,871	\$10,871	\$616	\$10,158 No	N/A
HG-0263	Dodge	02 PI-0011948	Eastman Delacey St - 4th to 7th	\$27,443	\$27,443	\$1,554	\$25,643 No	N/A
HG-0245	Dodge	02 PI-0011949	Eastman Main St - 1st Ave to Dodge Ave	\$74,242	\$74,242	\$4,204	\$69,374 No	N/A
HG-0237	Dodge	02 PI-0011951	Eastman Lee St - Leitch to Page	\$16,174	\$16,174	\$916	\$15,113 No	N/A
HG-0235	Dodge	02 PI-0011952	Eastman Neese St - 14th to Lee	\$22,803	\$22,803	\$1,291	\$21,308 No	N/A
HG-0297	Dodge	02 PI-0011953	Eastman Park St - 5th to 3rd	\$9,545	\$9,545	\$541	\$8,919 No	N/A
HG-0286	Dodge	02 PI-0011954	Eastman Eastman St - 9th to 12th	\$31,287	\$31,287	\$1,772	\$29,236 No	N/A
HG-0320	Dodge	02 PI-0011956	Eastman College St - Oak to 5th	\$50,644	\$50,644	\$2,868	\$47,323 No	N/A
HG-0309	Dodge		Eastman King St - 1st Ave to Hwy 46	\$24,526	\$24,526	\$1,389	\$22,918 No	N/A
HG-0335	Dodge	02 PI-0011959	Eastman Creighton St - 14th to 9th	\$40,037	\$40,037	\$2,267	\$37,412 No	N/A
HG-0404	Dodge	02 PI-0011960	Eastman Greenhill - 4th to 7th Ave	\$15,246	\$15,246	\$863	\$14,246 No	N/A
HG-0255	Dodge	02 PI-0011961	Eastman Durhart St - Plum to Dead end	\$9,412	\$9,412	\$533	\$8,795 No	N/A
HG-0256	Dodge		Eastman Morgan St - Plum to Dead End	\$9,943	\$9,943	\$563	\$9,291 No	N/A
HG-0257	Dodge		Eastman Plum St - 2nd to MLK Dr	\$11,799	\$11,799	\$668	\$11,025 No	N/A
HG-0259	Dodge		Eastman Burch St - 2nd to MLK Dr	\$11,534	\$11,534	\$653	\$10,778 No	N/A
HG-0270	Dodge		Eastman 3rd Ave - Odgen to Oak	\$32,481	\$32,481	\$1,839	\$30,352 No	N/A
HG-0278	Dodge		Eastman Lee St - Main to Dorough St	\$22,935	\$22,935	\$1,299	\$21,431 No	N/A
HG-0238	Dodge		Eastman Park St - 14th Ave to Lee	\$25,984	\$25,984	\$1,471	\$24,280 No	N/A
HG-0300	Dodge		Eastman Legion Dr - Griffin to 3rd Ave	\$37,519	\$37,519	\$2,124	\$35,059 No	N/A
HG-0299	Dodge		Eastman MLK Dr - 1st to Legion Dr	\$42,159	\$42,159	\$2,387	\$39,395 No	N/A
HG-0293	Dodge		Eastman 7th Ave - Page to Norman	\$22,670	\$22,670	\$1,283	\$21,184 No	N/A
HG-0336	Dodge		Eastman Park St - 5th to 10th	\$36,060	\$36,060	\$2,042	\$33,696 No	N/A 
HG-0249	Dodge		Eastman Minter Ct - Minter Dr to Dead end	\$10,340	\$10,340	\$586	\$9,662 No	N/A
HG-0397	Dodge		Eastman Harrison St - 1st Ave to Nanacy	\$26,939	\$26,939	\$1,525	\$25,173 No	N/A
HG-0322	Dodge	02 PI-0012038	Eastman Wright Dr - 2nd to 5th	\$17,897	\$17,897	\$1,013	\$16,724 No	N/A
RC09-000014	Dodge	02 PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	\$6,756,751	\$6,756,751	\$0	\$0 No	Blended Project - Total Project Cost \$59,912,847



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Cor	rrective Action Required? Comments
HG-0493	Emanuel	02 PI-0012045	Emanuel Odomville Church Rd	\$210,000	\$210,000	\$0	\$0 No	N/A
HG-0464	Emanuel	02 PI-0012046	Emanuel Meeks Rd	\$490,000	\$490,000	\$360,794	\$12,775 No	N/A
HG-0473	Emanuel	02 PI-0012047	Emanuel Quick Road	\$350,000	\$350,000	\$0	\$0 No	N/A
HG-0482	Emanuel	02 PI-0012048		\$840,000	\$840,000	\$0	\$0 No	N/A
HG-0522	Emanuel	02 PI-0012053	Garfield Sybil Street	\$27,128	\$18,181	\$0	\$394 No	N/A
HG-0529	Emanuel	02 PI-0012061	Swainsboro Downtown Sidewalk and Streetscape (Part)	\$299,864	\$299,864	\$0	\$1,817 No	N/A
HG-0532	Emanuel	02 PI-0012062	Swainsboro Industrial Way	\$154,000	\$154,000	\$0	\$137,958 No	N/A
HG-0539	Emanuel	02 PI-0012064	Swainsboro Hill St	\$56,000	\$56,000	\$0	\$29,141 No	N/A
HG-0546	Emanuel	02 PI-0012065	Swainsboro Thigpen Dr	\$156,800	\$156,800	\$0	\$131,114 No	N/A
HG-0554	Emanuel	02 PI-0012067	Swainsboro William Rountree St	\$56,000	\$56,000	\$0	\$47,998 No	N/A
HG-0555	Emanuel	02 PI-0012068	Swainsboro Howard St	\$70,000	\$70,000	\$0	\$29,959 No	N/A
HG-0533	Emanuel	02 PI-0012072	Swainsboro Race Track St	\$196,000	\$196,000	\$0	\$154,283 No	N/A
HG-0534	Emanuel	02 PI-0012073	Swainsboro Martin Luther King Jr	\$147,000	\$147,000	\$0	\$64,421 No	N/A
HG-0545	Emanuel		Swainsboro East Moring St	\$14,000	\$14,000	\$0	\$13,875 No	N/A
HG-0549	Emanuel	02 PI-0012078		\$289,800	\$289,800	\$0	\$249,867 No	N/A
RC09-000027	Evans	02 PI-0011443	Replace Bridge over Canoochee River on Daisy Nevils Highway	\$1,745,000	\$1,745,000	\$150,179	\$127,619 No	Blended Project (State Funds) - Total Project Cost \$2,245,000
HG-0570	Evans	02 PI-0012080	Evans Reg Replace Bridge over Bull Creek	\$985,000	\$985,000	\$0	\$31,969 No	Blended Project (State Funds) - Total Project Cost \$1,298,500
			on Sunbury R Evans Reg Replace Bridge over Scotts Creek					
HG-0571	Evans	02 PI-0012081	on Daisy N	\$580,000	\$580,000	\$0	\$554,281 No	Blended Project (State Funds) - Total Project Cost \$903,500
HG-0572	Evans	02 PI-0012084	Evans FE Beasly Rd	\$154,000	\$154,000	\$0	\$152,623 No	N/A
HG-0574	Evans	02 PI-0012085	Evans Bowen Rd	\$504,000	\$504,000	\$0	\$391,755 No	N/A
HG-0595	Evans	02 PI-0012091	Bellville Henry Street - Buckcravey Dr	\$42,969	\$42,969	\$0	\$37,151 No	N/A
HG-0605	Evans	02 PI-0012101	Claxton North College St Seg 1	\$28,613	\$28,390	\$0	\$416 No	N/A
HG-0606	Evans	02 PI-0012102	Claxton North College Street Seg 2	\$20,565	\$23,667	\$0	\$299 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-0607	Evans	02 PI-0012103	Claxton North Clark St	\$11,287	\$12,464	\$0	\$164 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-0608	Evans	02 PI-0012104	Claxton South Clark St	\$21,329	\$22,502	\$0	\$310 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-0609	Evans	02 PI-0012105	Claxton South Clark Street	\$21,371	\$17,622	\$0	\$310 No	N/A
HG-0610	Evans	02 PI-0012106	Claxton Church St	\$112,673	\$126,139	\$0	\$1,637 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control
	Evans							cost variance.  GDOT is actively managing the construction phase of this project to reduce costs and control
HG-0611	Evans	02 PI-0012107	Claxton S College St	\$85,800	\$95,578	\$0	\$1,247 Yes	cost variance.
HG-0612	Evans	02 PI-0012108	Claxton S Ralph St	\$22,629	\$22,514	\$0	\$329 No	N/A
HG-0613	Evans	02 PI-0012109	Claxton City Hall Alley	\$15,989	\$11,725	\$0	\$232 No	N/A
HG-0628	Evans	02 PI-0012119	Daisy East Railroad St	\$18,200	\$45,166	\$0	\$264 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-0632	Evans	02 BL 0012122	Hagan Turnpike Rd - Hodges St to City Limts	\$93,800	\$93,800	\$0	\$63,972 No	N/A
110-0032	Evans	02 11-0012122	Tragan rumpike ku - Houges St to ony Eints	Ψ73,000	\$73,000	\$0	\$03,772 100	WA
HG-0633	Evans	02 PI-0012123	Hagan Hodges St - Hwy 280 to City Limits	\$39,200	\$39,200	\$0	\$25,582 No	N/A
HG-0635	Evans	02 PI-0012125	Hagan Pine Ave - Brewton to Hodges	\$19,600	\$19,600	\$0	\$17,318 No	N/A
RC09-000030	Jeff Davis	02 PI-0007037	Bridge Replacement at SR 135 over Altamaha River	\$1,740,833	\$1,740,833	\$0	\$0 No	Blended Project - Total Project Cost \$4,475,833
HG-0677	Jeff Davis	02 PI-0012133	Jeff Davis Bridgeford Church Rd - CR 296	\$938,980	\$938,980	\$892,023	\$38,562 No	N/A
HG-0675	Jeff Davis	02 PI-0012134	Jeff Davis Pat Dixon Rd	\$537,600	\$537,600	\$485,843	\$46,951 No	N/A
HG-0666	Jeff Davis	02 PI-0012138	Jeff Davis WH Smith Rd - CR 38 and 297	\$637,420	\$637,420	\$577,812	\$53,909 No	N/A
HG-0701	Jeff Davis	02 PI-0012149	Hazlehurst Hester St	\$56,000	\$56,000	\$2,601	\$30,653 No	N/A
HG-0702	Jeff Davis	02 PI-0012150	Hazlehurst Girtman St	\$98,000	\$98,000	\$4,552	\$70,338 No	N/A
HG-0703	Jeff Davis	02 PI-0012151	Hazlehurst Williams St	\$168,000	\$168,000	\$7,803	\$158,695 No	N/A
HG-0704	Jeff Davis	02 PI-0012152	Hazlehurst Martin Luther King Jr Dr	\$105,000	\$105,000	\$4,877	\$87,046 No	N/A
HG-0705	Jeff Davis	02 PI-0012153	Hazlehurst South Tallahassee St - sidewalk	\$7,500	\$7,500	\$0	\$0 No	N/A
HG-0706	Jeff Davis	02 PI-0012154	Hazlehurst Burketts Ferry Sidewalk	\$45,000	\$45,000	\$0	\$0 No	N/A
HG-0707	Jeff Davis		Hazlehurst Collins St Sidewalk	\$125,000	\$125,000	\$0	\$0 No	N/A
0.01	-on Davis	02 . 1-00 IZ 100		¥123,000	\$123,000	<b>\$</b> 0	40 140	law.




Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year C	orrective Action Required?   Comments
HG-0745	Johnson		Johnson Snells Bridge Rd	\$284,000	\$232,170	\$215,556	\$9,220 No	
HG-0737	Johnson		Johnson Cross Cedar Rd Seg 1	\$320,000	\$251,363	\$231,195	\$9,966 No	N/A
HG-0738	Johnson		Johnson Cross Cedar Rd Seg 2	\$212,000	\$166,538	\$154,104	\$6.603 No	N/A
HG-0751	Johnson		Kite Ohoopee St Pr 2	\$17,500	\$15,900	\$0	\$15,307 No	N/A
HG-0752	Johnson	02 PI-0012173	Kite Claxton Blvd	\$9,350	\$10,531	\$0	\$10,171 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
IG-0764	Johnson		Wrightsville Flanders Lynn Jan and Helen Sts		\$290,000	\$0	\$1,757 No	
IG-0763	Johnson	02 PI-0012178	Wrightsville Lakeview Dr	\$172,000	\$172,000	\$0	\$1,042 No	N/A
IG-0762	Johnson	02 PI-0012179	Wrightsville Lee St	\$65,500	\$65,500	\$0	\$397 No	N/A
C09-000039	Laurens	02 PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	\$17,483,395	\$17,483,395	\$56,611	\$4,125 No	Blended Project - Total Project Cost \$17,438,233
G-0780	Laurens		Laurens Country Club Rd	\$637,800	\$637,800	\$0	\$632,098 No	N/A
G-0779	Laurens		Laurens Valambrosia Arthur Wolf Rd	\$565,600	\$565,600	\$0	\$0 No	N/A
G-0798	Laurens		Laurens Watkins Hall Rd	\$630,000	\$630,000	\$0	\$0 No	N/A
G-0787	Laurens		Laurens Thairdell Rd	\$600,000	\$600,000	\$0	\$0 No	N/A
G-0788	Laurens		Laurens Stanley Cemetery Rd	\$831,000	\$831,000	\$0	\$321,619 No	N/A
IG-0789	Laurens		Laurens Anderson Rd	\$543,000	\$543,000	\$0	\$0 No	N/A
G-0793	Laurens	02 PI-0012196	Laurens Dublin Eastman Rd	\$600,600	\$600,600	\$563,283	\$31,947 No	N/A
G-0811	Laurens		Cadwell Walnut St - Hwy 126 to Snowhill	\$12,249	\$14,051	\$178	\$13,025 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
G-0821	Laurens	02 PI-0012212	Dexter Harvey St Seg 1	\$50,024	\$49,230	\$727	\$47,686 No	N/A
G-0825	Laurens	02 PI-0012213	Dexter Harvey St Seg 2	\$30,182	\$33,454	\$438	\$32,520 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
G-0822	Laurens		Dexter Bryant St Seg 1	\$40,752	\$25,899	\$592	\$24,555 No	N/A
G-0830	Laurens	02 PI-0012217	Dublin Springdale Rd	\$575,000	\$575,000	\$0	\$0 No	N/A
G-0840	Laurens	02 PI-0012223	Dudley West St	\$36,882	\$31,728	\$536	\$29,719 No	N/A
G-0835	Laurens	02 PI-0012224	Dudley Pecan St	\$34,920	\$35,693	\$507	\$31,114 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
G-0847	Laurens	02 PI-0012232	East Dublin Keen St	\$31,182	\$22,460	\$0	\$20,547 No	N/A
IG-0848	Laurens	02 PI-0012233	East Dublin Stanley St	\$7,955	\$10,694	\$0	\$10,156 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
G-0849	Laurens	02 PI-0012234	East Dublin Virginia St	\$28,159	\$22,370	\$0	\$20,503 No	N/A
G-0850	Laurens	02 PI-0012235	East Dublin Daley St	\$32,640	\$28,654	\$0	\$25,609 No	N/A
G-0851	Laurens	02 PI-0012236	East Dublin Joiner St	\$25,905	\$28,452	\$0	\$25,511 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
G-0852	Laurens	02 PI-0012237	East Dublin Derriso Ln	\$28,239	\$24,422	\$0	\$22,511 No	N/A
G-0853	Laurens	02 PI-0012238	East Dublin North Elm St	\$39,189	\$33,976	\$0	\$30,722 No	N/A
G-0857	Laurens	02 PI-0012240	East Dublin Torino Dr	\$11,136	\$11,097	\$0	\$10,209 No	N/A
G-0858	Laurens	02 PI-0012241	East Dublin Falcon Dr	\$8,670	\$11,535	\$0	\$10,185 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
G-0874	Laurens	02 PI-0012242	East Dublin Glen Dr	\$31,845	\$27,605	\$0	\$25,574 No	N/A
IG-0872	Laurens	02 PI-0012243	East Dublin Lewis St	\$11,375	\$13,154	\$0	\$10,259 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
G-0876	Laurens	02 PI-0012244	East Dublin Attaway	\$72,678	\$60,605	\$0	\$56,297 No	N/A
IG-0877	Laurens	02 PI-0012245	East Dublin West Drive	\$32,905	\$28,047	\$0	\$25,599 No	N/A
G-0859	Laurens	02 PI-0012246	East Dublin Atwood Dr	\$28,371	\$28,526	\$0	\$25,547 Yes	minimum.
G-0860	Laurens	02 PI-0012247	East Dublin Jordan St	\$23,227	\$34,112	\$0	\$25,604 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
G-0861	Laurens	02 PI-0012248	East Dublin Marion St	\$58,811	\$49,119	\$0	\$45,257 No	N/A
G-0862	Laurens	02 PI-0012249	East Dublin Braham St	\$37,121	\$31,044	\$0	\$19,846 No	N/A
G-0875	Laurens	02 PI-0012260	East Dublin Dorsey St	\$20,549	\$20,091	\$0	\$18,386 No	N/A
G-0896	Laurens	02 PI-0012264	Montrose Railroad St - Part (.22 mile)	\$30,606	\$27,953	\$445	\$26,135 No	N/A
G-0910	Laurens	02 PI-0012268	Rentz West Railroad St	\$24,791	\$36,081	\$360	\$34,317 Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
G-0911	Laurens	02 PI-0012269	Rentz Simpson Ave	\$27,973	\$23,733	\$406	\$20,971 No	N/A
G-0777	Laurens	02 PI-270724-	Laurens Chappel Mill Bridge	\$400,000	\$400,000	\$2,424	\$394,000 No	Blended Project - Total Project Cost \$1,943,260
IG-0913	Montgomery	02 PI-0012272	Montgomery Thompson Pond Rd Ph 2	\$443,520	\$443,520	\$310,938	\$3,742 No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0914	Montgomery		Montgomery Thompson Pond Rd Ph 3	\$525,000	\$525,000	\$416,593	\$4,472		N/A
HG-0932	Montgomery	02 PI-0012280		\$16,000	\$16,000	\$0	\$15,857		N/A
HG-0930	Montgomery		Alley East Peachtree St	\$16,000	\$16,000	\$0	\$11,037		N/A
HG-0929	Montgomery		Ailey North Broad St	\$64,000	\$64,000	\$14,769	\$21,778		N/A
HG-0937	Montgomery		Alston Church St	\$8,000	\$8,000	\$0	\$6,420		N/A
HG-0952	Montgomery		Mt Vernon W. Broad St	\$67,200	\$67,200	\$407	\$46,611		N/A
HG-0957	Montgomery		Mt Vernon Lester Robinson	\$70,000	\$70,000	\$424	\$34,160		N/A
HG-0950	Montgomery		Mt Vernon Old Ailey Lothair Rd	\$168,000	\$168,000	\$1,018	\$94,720		N/A
HG-0968	Montgomery	02 PI-0012301		\$60,865	\$60,865	\$0	\$53,326		N/A
HG-0977	Tattnall		Tattnall Lynntown Rd	\$2,052,400	\$1,730,127	\$1,730,127	\$0		N/A
HG-0978	Tattnall		Tattnall Bubba Kennedy Rd	\$966,000	\$825,961	\$825,961	\$0		N/A
HG-1005	Tattnall		Collins Pearl St	\$56,000	\$52,625	\$0	\$814		N/A
									GDOT is actively managing the construction phase of this project to reduce costs and control
HG-1004	Tattnall	02 PI-0012314	Collins Church St	\$15,867	\$22,880	\$0	\$231	Yes	cost variance.
HG-1002	Tattnall	02 PI-0012316	Collins Railroad St	\$7,000	\$7,899	\$0	\$102	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-1051	Tattnall	02 PI-0012322	Glennville Park Ave	\$15,960	\$12,562	\$12,562	\$0	No	N/A
HG-1042	Tattnall	02 PI-0012323	Glennville Laura St	\$67,340	\$63,270	\$63,270	\$0	No	N/A
HG-1021	Tattnall	02 PI-0012324	Glennville Cowart Ave	\$42,700	\$36,091	\$36,091	\$0	No	N/A
HG-1059	Tattnall	02 PI-0012325	Glennville Sylvester Ashford Dr	\$98,560	\$91,792	\$91,792	\$0	No	N/A
HG-1031	Tattnall	02 PI-0012326	Glennville Hal St	\$12,040	\$10,885	\$10,885	\$0	No	N/A
HG-1024	Tattnall	02 PI-0012327	Glennville Gordon St	\$49,980	\$41,541	\$41,541	\$0	No	N/A
HG-1020	Tattnall	02 PI-0012328	Glennville Corene Ave	\$14,700	\$12,470	\$12,470	\$0	No	N/A
HG-1046	Tattnall	02 PI-0012329	Glennville Mann St	\$72,520	\$66,531	\$66,531	\$0	No	N/A
HG-1043	Tattnall	02 PI-0012330	Glennville Lewis St	\$29,400	\$24,065	\$24,065	\$0	No	N/A
HG-1025	Tattnall	02 PI-0012331	Glennville Adamson Ave	\$24,920	\$21,077	\$21,077	\$0	No	N/A
HG-1037	Tattnall	02 PI-0012332	Glennville Institute St	\$15,540	\$12,562	\$12,562	\$0	No	N/A
HG-1015	Tattnall	02 PI-0012333	Glennville Charlton St	\$42,840	\$34,348	\$34,348	\$0	No	N/A
HG-1049	Tattnall	02 PI-0012334	Glennville Oakdale Dr	\$20,440	\$17,388	\$17,388	\$0	No	N/A
HG-1055	Tattnall	02 PI-0012335		\$14,560	\$12,382	\$12,382	\$0		N/A
HG-1017	Tattnall	02 PI-0012336	Glennville Church St	\$85,120	\$70,182	\$70,182	\$0	No	N/A
HG-1032	Tattnall	02 PI-0012337	Glennville Hencart Rd (East)	\$113,960	\$105,555	\$105,555	\$0	No	N/A
HG-1009	Tattnall	02 PI-0012339	Glennville Azalea Rd	\$39,620	\$33,635	\$33,635	\$0	No	N/A
HG-1035	Tattnall	02 PI-0012340	Glennville Herrington St	\$119,700	\$102,652	\$102,652	\$0	No	N/A
HG-1038	Tattnall	02 PI-0012341	Glennville Irvin St	\$31,780	\$31,059	\$31,059	\$0	No	N/A
HG-1030	Tattnall	02 PI-0012342	Glennville Greenwood Dr	\$46,480	\$39,574	\$39,574	\$0	No	N/A
HG-1039	Tattnall	02 PI-0012343	Glennville Kelley St	\$12,040	\$10,274	\$10,274	\$0	No	N/A
HG-1022	Tattnall	02 PI-0012344	Glennville-DeLoach Lane	\$42,140	\$35,481	\$35,481	\$0	No	N/A
HG-1058	Tattnall	02 PI-0012345	Glennville Simon St	\$86,660	\$73,592	\$73,592	\$0	No	N/A
HG-1063	Tattnall	02 PI-0012346	Glennville Water St	\$39,760	\$35,990	\$35,990	\$0	No	N/A
HG-1050	Tattnall	02 PI-0012354	Glennville Oliver Ln	\$68,180	\$59,110	\$59,110	\$0	No	N/A
HG-1081	Tattnall	02 PI-0012362	Reidsville Ohoopee St	\$129,418	\$129,418	\$0	\$98,411	No	N/A
HG-1086	Tattnall	02 PI-0012363	·	\$57,681	\$57,681	\$0	\$42,652	No	N/A
HG-1065	Tattnall	02 PI-0012365	Reidsville Memorial Drive Sidewalk	\$24,223	\$24,223	\$0	\$147	No	N/A
HG-1080	Tattnall	02 PI-0012366	Reidsville Nelson St	\$21,587	\$21,587	\$0	\$17,367		N/A
HG-1079	Tattnall	02 PI-0012367	Reidsville McLeod St	\$23,179	\$23,179	\$0	\$17,394		N/A
HG-1090	Telfair	02 PI-0012376		\$808,000	\$808,000	\$0	\$550,711		N/A
HG-1100	Telfair	02 PI-0012382	Lumber City Johnson St	\$58,800	\$58,800	\$41,042	\$17,232		N/A
HG-1103	Telfair	02 PI-0012384	Lumber City Broad St	\$49,000	\$49,000	\$34,202	\$14,360		N/A
HG-1096	Telfair	02 PI-0012385	Lumber City Central Ave	\$60,200	\$60,200	\$42,019	\$17,643		N/A
HG-1099	Telfair	02 PI-0012387	Lumber City Virginia Ave	\$46,200	\$46,200	\$32,247	\$13,540		N/A
HG-1102	Telfair	02 PI-0012388	Lumber City Pond Rd	\$50,400	\$50,400	\$35,179	\$14,770		N/A
HG-1123	Telfair		McRae Spring Ave	\$70,000	\$70,000	\$3,952	\$65,422		N/A
				170,000	1.0,000	11,702			



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required? Comments
HG-1124	Telfair	02 PI-0012403	McRae Industrial Blvd	\$150,000	\$150,000	\$8,469	\$140,190 N	No N/A
HG-1125	Telfair	02 PI-0012404	(Part) McRae Magnolia St (West City Limits to Ellison Ave)	\$68,600	\$68,600	\$3,873	\$64,114 N	N/A
HG-1126	Telfair	02 PI-0012405	McRae East Ave	\$56,000	\$56,000	\$3,162	\$52,337 N	NO N/A
HG-1127	Telfair	02 PI-0012406	(Part) McRae Telfair Ave (MLK Blvd to	\$23,800	\$23,800	\$1,344	\$22,243 N	
			Parsonage St)					
HG-1128	Telfair	02 PI-0012407	McRae College St  (Part) McRae 2nd Ave Huckabee St to	\$70,000	\$70,000	\$3,952	\$65,422 N	
HG-1129	Telfair	02 PI-0012408	Willow Creek Lane	\$86,800	\$86,800	\$4,901	\$81,124 N	N/A
HG-1131	Telfair	02 PI-0012409	McRae 1st Ave	\$119,000	\$119,000	\$6,718	\$111,218 N	No N/A
HG-1145	Toombs	02 PI-0012422	Toombs Providence Church Rd	\$511,000	\$511,000	\$184,874	\$321,557 N	N/A
HG-1146	Toombs	02 PI-0012423	Toombs Donald Anderson	\$319,200	\$319,200	\$87,264	\$229,082 N	N/A
HG-1143	Toombs	02 PI-0012425	Toombs Mt Moriah Church Rd	\$548,800	\$548,800	\$160,113	\$383,780 N	N/A
HG-1142	Toombs	02 PI-0012426	Toombs Marvin Church Rd	\$845,600	\$845,600	\$293,169	\$544,871 N	
HG-1154	Toombs	02 PI-0012432		\$1,059,000	\$1,059,000	\$0	\$6,654 N	
HG-1157	Toombs	02 PI-0012433	Vidalia Mose Coleman Rd	\$1,136,567	\$1,136,567	\$16,513	\$206,651 N	
HG-1156	Toombs	02 PI-0012434		\$125,000	\$125,000	\$1,816	\$0 N	
HG-1159	Toombs		Vidalia Airport Rd	\$891,445	\$891,445	\$12,951	\$878,073 N	
HG-1187	Treutlen		Treutlen Anderson Pond Rd	\$312,000	\$309,211	\$309,211	\$0 N	
HG-1169	Treutlen	02 PI-0012449	Treutlen Old Dair Rd - Wommack Rd	\$80,000	\$79,285	\$79,285	\$0 N	N/A
HG-1186	Treutlen	02 PI-0012450	Treutlen Rosemont Church Rd (Part - 2.35 miles) (From SR 199 and go 2.35 miles)	\$188,000	\$186,319	\$186,319	\$0 N	N/A
HG-1227	Treutlen	02 PI-0012465	Soperton Westend Dr	\$38,552	\$38,552	\$671	\$8,830 N	No N/A
HG-1225	Treutlen	02 PI-0012466	Soperton Omega St	\$87,648	\$87,648	\$1,310	\$10,968 N	N/A
HG-1228	Treutlen	02 PI-0012467	Soperton Straight St	\$38,552	\$38,552	\$671	\$7,288 N	N/A
HG-1210	Treutlen	02 PI-0012468	Soperton Sessions St	\$72,800	\$72,800	\$1,890	\$40,517 N	N/A
HG-1214	Treutlen	02 PI-0012469	Soperton Woodland Dr	\$91,000	\$91,000	\$2,604	\$46,827 N	N/A
HG-1223	Treutlen	02 PI-0012470	Soperton Texas Ave	\$15,400	\$15,400	\$1,031	\$8,974 N	
HG-1193	Treutlen	02 PI-0012471	Soperton Edwin St	\$35,000	\$35,000	\$1,212	\$24,116 N	
HG-1208	Treutlen		Soperton Florida Ave	\$119,000	\$119,000	\$2,824	\$97,316 N	
HG-1197	Treutlen		Soperton Canady Ave	\$35,000	\$35,000	\$1,211	\$23,249 N	
HG-1192	Treutlen		Soperton Arch St	\$35,000	\$35,000	\$1,211	\$33,476 N	
HG-1245	Wayne	02 PI-0012486	Wayne Widen Rayonier Rd	\$1,000,000	\$1,000,000	\$0	\$0 N	
HG-1248	Wayne	02 PI-0012487	Wayne Gardi-Broadhurst Rd	\$275,000	\$275,000	\$26,445	\$247,983 N	N/A
HG-1234	Wayne	02 PI-0012489	WayneReg Reclamation and Widening Broadhurst Rd West	\$2,500,000	\$2,500,000	\$0	\$0 N	
HG-1255	Wayne	02 PI-0012490	Wayne Railroad Crossing at Louisiana Rd	\$33,000	\$33,000	\$200	\$0 N	No N/A
HG-1256	Wayne	02 PI-0012491	Wayne Railroad Crossing at Ed Harrell Rd	\$33,000	\$33,000	\$200	\$0 N	No N/A
HG-1254	Wayne	02 PI-0012492	Wayne Railroad Crossing at Slover Rd	\$33,000	\$33,000	\$200	\$0 N	N/A
HG-1258	Wayne	02 PI-0012493	Wayne Whaley Rd	\$103,400	\$103,400	\$627	\$101,849 N	N/A
HG-1241	Wayne	02 PI-0012495	Wayne Replace Bridge on Holmesville Rd	\$600,000	\$600,000	\$3,636	\$341,107 N	No N/A
HG-1281	Wayne	02 PI-0012504	Jesup South Macon St	\$900,000	\$900,000	\$0	\$0 N	No N/A
HG-1266	Wayne	02 PI-0012505	Jesup West Cherry St	\$900,000	\$900,000	\$0	\$0 N	No N/A
HG-1265	Wayne	02 PI-0012510	Jesup West Pine St	\$900,000	\$900,000	\$0	\$0 N	NO N/A
HG-1285	Wayne	02 PI-0012515	Odum Ivey St	\$15,400	\$15,400	\$0	\$0 N	
HG-1290	Wayne	02 PI-0012516	Odum Tillman St - Railroad to Hires	\$17,920	\$17,920	\$0	\$0 N	
HG-1297	Wheeler		Alamo Lucille Ave Sidewalk	\$316,800	\$316,800	\$0	\$0 N	
HG-1312	Wheeler	02 PI-0012531	Glenwood N 5th St	\$70,000	\$70,000	\$424	\$41,040 N	
HG-1310	Wheeler	02 PI-0012532		\$72,000	\$72,000	\$436	\$70,225 N	
HG-1315	Wilcox			\$150,000	\$150,000	\$0	\$0 N	
HG-1321	Wilcox		Wilcox Statham Shoals Rd	\$390,000	\$390,000	\$0	\$0 N	
HG-1320	Wilcox	02 PI-0012541		\$154,000	\$154,000	\$0	\$0 N	
HG-1336	Wilcox	02 PI-0012550	Abbeville East Monroe	\$11,826	\$11,826	\$0	\$0 N	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year C	Corrective Action Required? Comments
HG-1345	Wilcox		Abbeville Reid St	\$30,652	\$30,652	\$0	\$186 No	
HG-1342	Wilcox		Abbeville Riverside Dr	\$15,485	\$15,485	\$0	\$0 No	
	Wilcox		Abbeville Barnes St	\$26,886	\$26,886	\$0	\$163 No	
	Wilcox		Abbeville W Neapolis St	\$39,110	\$39,110	\$0	\$237 No	
	Wilcox		Abbeville West Monroe	\$32,945	\$32,945	\$0	\$200 No	
HG-1328	Wilcox		Abbeville Simon Keen Rd	\$59,527	\$59,527	\$0	\$361 No	
	Wilcox		Rochelle Ruben St	\$70,000	\$34,541	\$1,017	\$31,512 No	
HG-1353	Wilcox	02 PI-0012567	Rochelle Jessie St	\$110,000	\$27,485	\$1,598	\$24,163 No	N/A
HG-1356	Wilcox	02 PI-0012569	Rochelle Pine St	\$35,000	\$36,643	\$508	\$35,561 Yes	s Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0007	Appling	03 PI-0011580	Appling Altamaha School Road	\$900,000	\$900,000	\$0	\$0 No	
HG-0012	Appling	03 PI-0011584	Baxley Thomas Street Seg 1	\$8,466	\$8,466	\$0	\$0 No	N/A
HG-0028	Appling	03 PI-0011600	Baxley Foundry Street	\$15,400	\$15,400	\$0	\$0 No	N/A
HG-0039	Appling	03 PI-0011611	Baxley Crowder Street	\$36,398	\$36,398	\$0	\$0 No	N/A
HG-0040	Appling	03 PI-0011612	Baxley Dogwood Lane	\$28,000	\$28,000	\$0	\$0 No	N/A
HG-0041	Appling	03 PI-0011613	Baxley Lucerne Street	\$36,400	\$36,400	\$0	\$0 No	N/A
HG-0042	Appling	03 PI-0011614	Baxley Magnolia Lane	\$49,000	\$49,000	\$0	\$0 No	N/A
HG-0043	Appling	03 PI-0011615	Baxley Oak Street Seg 1	\$28,000	\$28,000	\$0	\$0 No	N/A
HG-0044	Appling	03 PI-0011616	Baxley Penniman Street	\$57,400	\$57,400	\$0	\$0 No	N/A
HG-0045	Appling	03 PI-0011617	Baxley Second Street	\$54,600	\$54,600	\$0	\$0 No	N/A
HG-0046	Appling	03 PI-0011618	Baxley Hopps Street	\$51,800	\$51,800	\$0	\$0 No	N/A
HG-0047	Appling	03 PI-0011619	Baxley Barnes Street Seg 2	\$10,424	\$10,424	\$0	\$0 No	N/A
HG-0048	Appling	03 PI-0011620	Baxley West Allen Street	\$13,650	\$13,650	\$0	\$0 No	N/A
HG-0049	Appling	03 PI-0011621	Baxley Washington Street	\$8,632	\$8,632	\$0	\$0 No	N/A
HG-0050	Appling	03 PI-0011622	Baxley Dean Street	\$21,000	\$21,000	\$0	\$0 No	N/A
HG-0051	Appling	03 PI-0011623	Baxley Douglas Drive	\$25,200	\$25,200	\$0	\$0 No	N/A
HG-0052	Appling	03 PI-0011624	Baxley First Street	\$49,000	\$49,000	\$0	\$0 No	N/A
HG-0053	Appling	03 PI-0011625	Baxley South Harvey Street	\$19,600	\$19,600	\$0	\$0 No	N/A
HG-0054	Appling	03 PI-0011626	Baxley Jerome Street	\$14,000	\$14,000	\$0	\$0 No	N/A
HG-0055	Appling	03 PI-0011627	Baxley Jr High Drive	\$37,800	\$37,800	\$0	\$0 No	N/A
HG-0129	Appling	03 PI-0011630	Surrency Norwood Street	\$33,600	\$33,600	\$0	\$0 No	N/A
HG-0140	Bleckley	03 PI-0011635	Bleckley Browning Drive Resurfacing	\$70,000	\$70,000	\$0	\$0 No	N/A
HG-0141	Bleckley	03 PI-0011636	Bleckley Bates Road Resurfacing	\$252,000	\$252,000	\$0	\$0 No	N/A
HG-0142	Bleckley	03 PI-0011637	Bleckley Crest Drive Resurfacing	\$154,000	\$154,000	\$0	\$0 No	N/A
HG-0145	Bleckley	03 PI-0011856	Bleckley Cary Salem Road Resurfacing	\$560,000	\$560,000	\$0	\$0 No	N/A
HG-0147	Bleckley	03 PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0 miles North)	\$280,000	\$280,000	\$0	\$0 No	N/A
HG-0149	Bleckley	03 PI-0011860	Cochran Lewis Street	\$127,591	\$127,591	\$0	\$0 No	N/A
HG-0155	Bleckley	03 PI-0011866	Cochran Palm Street	\$66,129	\$66,129	\$0	\$0 No	N/A
HG-0156	Bleckley	03 PI-0011867	Cochran Crest Drive	\$74,826	\$74,826	\$0	\$0 No	N/A
HG-0167	Candler		Candler St Matthews Church Road	\$761,250	\$761,250	\$0	\$4,613 No	N/A
HG-0159	Candler	03 PI-0011871	Candler Eden Church Road	\$532,000	\$532,000	\$0	\$0 No	N/A
HG-0185	Candler	03 PI-0011889	Metter Neal Street	\$59,717	\$59,717	\$0	\$0 No	N/A
HG-0186	Candler	03 PI-0011890	Metter South Lewis Street	\$196,431	\$196,431	\$0	\$0 No	N/A
HG-0187	Candler	03 PI-0011891	Metter East Lillian Street	\$181,997	\$181,997	\$0	\$0 No	N/A
HG-0188	Candler	03 PI-0011892	Metter Haymans Street	\$29,120	\$29,120	\$0	\$0 No	N/A
HG-0189	Candler	03 PI-0011893	Metter East Hiawatha Street (City contibution of \$272,041 to complete)	\$321,583	\$321,583	\$0	\$0 No	N/A
HG-0198	Candler	03 PI-0011899	Pulaski Back Street Seg 2	\$28,000	\$28,000	\$0	\$0 No	N/A
HG-0197	Candler		Pulaski Lee Street	\$14,000	\$14,000	\$0	\$0 No	N/A
HG-0207	Dodge		Dodge Roddy Highway	\$631,200	\$631,200	\$0	\$0 No	
HG-0208	Dodge		Dodge Horne Road	\$470,400	\$470,400	\$0	\$0 No	N/A



0 1 110		D		011 15 11 11 10 1	0 15" 110 1	5. V I		T	la .
Project ID	County	Band GDOT ID	Description  Dodge Jim Ross Road = Part (2.95 mi) -	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0209	Dodge	03 PI-0011910	(Begin at SR 87 End at Ran Stewart Road (CR 74))	\$236,000	\$236,000	\$0	4	\$0 No	N/A
HG-0220	Dodge	03 PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	\$31,920	\$31,920	\$0	\$	\$0 No	N/A
HG-0242	Dodge	03 PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	\$63,636	\$63,636	\$0	\$	\$0 No	N/A
HG-0243	Dodge	03 PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	\$6,708	\$6,708	\$0	\$	\$0 No	N/A
HG-0273	Dodge	03 PI-0011943	Eastman Edgewood Rd - MLK Dr to MLK Dr	\$25,322	\$25,322	\$0	\$	\$0 No	N/A
HG-0241	Dodge	03 PI-0011950	Eastman Ada St - 14th to Dead end	\$13,787	\$13,787	\$0	\$	\$0 No	N/A
HG-0326	Dodge	03 PI-0011958	Eastman Morgan Creek Dr - Mary Alexander to Bypass	\$27,045	\$27,045	\$0	\$	\$0 No	N/A
HG-0258	Dodge	03 PI-0011964	Eastman Popular St - 2nd to 1st	\$6,894	\$6,894	\$0	4	\$0 No	N/A
HG-0267	Dodge	03 PI-0011969	Eastman 11th Ave - Pine Dr to Oak	\$17,234	\$17,234	\$0	\$	\$0 No	N/A
HG-0422	Dodge	03 PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	\$32,481	\$32,481	\$0	1	\$0 No	N/A
HG-0423	Dodge	03 PI-0011974	Eastman 11th Ave - Creighton to Pine Drive	\$18,295	\$18,295	\$0	4	\$0 No	N/A
HG-0310	Dodge		Eastman Foster St - Hwy 46 to 3rd Ave	\$16,306	\$16,306	\$0	9	\$0 No	N/A
HG-0311	Dodge		Eastman Foster St - Hwy 46 to Anson Ave	\$5,674	\$5,674	\$0		\$0 No	N/A
	-		Eastman Golf Course Rd - Cochran Rd to						
HG-0350	Dodge	03 PI-0011978	Jack Johnson	\$30,094	\$30,094	\$0		\$0 No	N/A
HG-0279	Dodge	03 PI-0011979	Eastman Ogden St - 2nd to 5th	\$16,572	\$16,572	\$0	\$	No No	N/A
HG-0282	Dodge		Eastman Livingston St - Leitch to Page	\$9,545	\$9,545	\$0			N/A
HG-0290	Dodge		Eastman North St - Page to 14th Ave	\$17,287	\$17,287	\$0		No No	N/A
HG-0295	Dodge		Eastman Dorough St - 14th to Norman	\$22,007	\$22,007	\$0			N/A
HG-0254	Dodge	03 PI-0011983	Eastman 10th Ave - Forest Lake to 9th	\$38,712	\$38,712	\$0	\$	No No	N/A
HG-0275	Dodge	03 PI-0011984	Eastman 3rd Ave - Legion Dr to Delacy St	\$6,628	\$6,628	\$0	\$	\$0 No	N/A
HG-0353	Dodge	03 PI-0011985	Eastman 10th Ave - Main to Oak	\$13,257	\$13,257	\$0	\$	\$0 No	N/A
HG-0348	Dodge	03 PI-0011986	Eastman Greenwood St - 5th to 7th	\$11,269	\$11,269	\$0	\$	\$0 No	N/A
HG-0298	Dodge	03 PI-0011987	Eastman Magnolia St - 5th to 3rd	\$9,280	\$9,280	\$0	\$	\$0 No	N/A
HG-0318	Dodge	03 PI-0011988	Eastman 9th Ave - Page to City Limits	\$32,878	\$32,878	\$0	\$	\$0 No	N/A
HG-0337	Dodge	03 PI-0011989	Eastman Pine St - 10th to 5th	\$30,094	\$30,094	\$0	\$	\$0 No	N/A
HG-0339	Dodge	03 PI-0011990	Eastman 7th Ave - Oak St to Dead end	\$11,931	\$11,931	\$0	\$	\$0 No	N/A
HG-0354	Dodge	03 PI-0011991	Eastman 12th Ave - Main to Oak	\$11,534	\$11,534	\$0	\$	\$0 No	N/A
HG-0355	Dodge	03 PI-0011992	Eastman 13th Ave - Oak to Main	\$10,871	\$10,871	\$0	\$	\$0 No	N/A
HG-0346	Dodge	03 PI-0011993	Eastman 14th Ave - Main to Oak	\$13,257	\$13,257	\$0	\$	\$0 No	N/A
HG-0356	Dodge	03 PI-0011994	Eastman 8th Ave - Main to Oak	\$16,306	\$16,306	\$0	\$	\$0 No	N/A
HG-0357	Dodge	03 PI-0011995	7th Ave - Oak to Main	\$13,655	\$13,655	\$0	\$	\$0 No	N/A
HG-0358	Dodge	03 PI-0011996	6th Ave - Main to Oak	\$12,197	\$12,197	\$0	\$	\$0 No	N/A
HG-0362	Dodge	03 PI-0011997	Eastman Hardin St - Page To Dead End	\$9,015	\$9,015	\$0	\$	\$0 No	N/A
HG-0260	Dodge	03 PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	\$31,685	\$31,685	\$0	\$	\$0 No	N/A
HG-0332	Dodge	03 PI-0012000	Eastman Park Way - 5th Ave to Main	\$5,965	\$5,965	\$0	\$	\$0 No	N/A
HG-0317	Dodge	03 PI-0012006	Eastman 9th Ave - Oak to Page	\$44,015	\$44,015	\$0	\$	\$0 No	N/A
HG-0302	Dodge	03 PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	\$7,689	\$7,689	\$0	\$	\$0 No	N/A
HG-0321	Dodge	03 PI-0012010	Eastman Odgen Lane - 2nd to 5th	\$17,632	\$17,632	\$0	9	\$0 No	N/A
HG-0281	Dodge		Eastman Clements St - 4th to 7th	\$11,391	\$11,391	\$0	\$	\$0 No	N/A
HG-0409	Dodge	03 PI-0012017	Eastman 1st Ave - 5th Ave to South Carolina	\$11,931	\$11,931	\$0	9	\$0 No	N/A
HG-0376	Dodge	03 PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	\$17,500	\$17,500	\$0	\$	\$0 No	N/A
HG-0375	Dodge	03 PI-0012021	Eastman Laurel Lane - Dead End to Dead	\$14,715	\$14,715	\$0	9	\$0 No	N/A
HG-0361	Dodge		End Eastman 17th Ave - Main to Oak	\$9,280	\$9,280	\$0		\$0 No	N/A
			Eastman Oak Forest Rd - Plaza to Dead End	\$14,185		\$0		\$0 No	N/A
HG-0325	Dodge				\$14,185				
HG-0329	Dodge	03 PI-0012039	Eastman 4th Ave - 5th to Main	\$30,890	\$30,890	\$0	\$	\$0 No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0405	Dodge	03 PI-0012040	Eastman Wendy Way - Nancy St to Russell St	\$17,977	\$17,977	\$0	4	\$0 No	N/A
HG-0425	Dodge	03 PI-0012041	Eastman Pine Dr - 9th to 12th	\$25,587	\$25,587	\$0		\$0 No	N/A
HG-0292	Dodge	03 PI-0012042	Eastman Sheldon St - Anson Ave to Dead	\$53,030	\$53,030	\$0		\$0 No	N/A
	-		End						ļ <sup>i</sup>
HG-0430 HG-0479	Emanuel Emanuel		Emanuel Old Savannah Rd Emanuel Pendleton Springs Rd	\$924,000 \$490,000	\$924,000 \$490,000	\$0 \$0		\$0 No \$0 No	N/A N/A
HG-0479	Emanuel	03 PI-0012050 03 PI-0012051	Emanuel Parrish Pond Rd	\$490,000	\$378,000	\$0		\$0 No	N/A
HG-0467 HG-0525	Emanuel	03 PI-0012051	Swainsboro Lambs Bridge Road	\$378,000 \$168,000	\$168,000	\$0		\$0 No	Project also included on the HOGA Regional List
HG-0553	Emanuel	03 PI-0012060	Swainsboro Short Street	\$28,000	\$28,000	\$0		\$0 No	N/A
HG-0533	Emanuel		Swainsboro Fortune Loop	\$56,000	\$56,000	\$0		\$0 No	N/A
HG-0551	Emanuel	03 PI-0012066	Swainsboro Oaklawn Dr	\$112,000	\$112,000	\$0		\$0 No	N/A
HG-0536	Emanuel	03 PI-0012069	Swainsboro Prosperity Dr	\$84,000	\$84,000	\$0		\$0 No	N/A
HG-0538	Emanuel		Swainsboro West Meadow Lake	\$224,000	\$224,000	\$0		\$0 No	N/A
HG-0540	Emanuel	03 PI-0012071	Swainsboro Arden Dr	\$112,000	\$112,000	\$0	\$	\$0 No	N/A
HG-0543	Emanuel		Swainsboro Mcleod Bridge Rd	\$126,000	\$126,000	\$0		\$0 No	N/A
HG-0544	Emanuel	03 PI-0012075	Swainsboro Old Nunez Rd	\$210,000	\$210,000	\$0	\$	\$0 No	N/A
HG-0547	Emanuel	03 PI-0012077	Swainsboro Lake Luck Dr	\$63,000	\$63,000	\$0	\$	\$0 No	N/A
HG-0550	Emanuel	03 PI-0012079	Swainsboro Moreland Ave	\$56,000	\$56,000	\$0	\$	\$0 No	N/A
HG-0575	Evans	03 PI-0012087	Evans Stafford Rd	\$266,000	\$266,000	\$0	\$	\$0 No	N/A
HG-0577	Evans	03 PI-0012088	Evans Lex Strickland Rd	\$154,000	\$154,000	\$0	\$	\$0 No	N/A
HG-0578	Evans	03 PI-0012089	Evans Melissa Circle	\$56,000	\$56,000	\$0	\$	\$0 No	N/A
HG-0596	Evans	03 PI-0012092	Claxton Perry Lee Deloach	\$27,708	\$27,708	\$0	\$	\$0 No	N/A
HG-0597	Evans	03 PI-0012093	Claxton West Liberty Street Seg 1	\$15,297	\$15,297	\$0	\$	\$0 No	N/A
HG-0598	Evans	03 PI-0012094	Claxton West Liberty Street Seg 2	\$47,980	\$47,980	\$0	\$	\$0 No	N/A
HG-0614	Evans	03 PI-0012110	Claxton Barnes St	\$40,600	\$40,600	\$0	\$	\$0 No	N/A
HG-0615	Evans	03 PI-0012111	Claxton Freeman St	\$13,881	\$13,881	\$0	\$	\$0 No	N/A
HG-0616	Evans	03 PI-0012112	Claxton S Claxton Ave	\$63,169	\$63,169	\$0		\$0 No	N/A
HG-0617	Evans		Claxton Ridge Street	\$29,617	\$29,617	\$0		\$0 No	N/A
HG-0618	Evans		Claxton E Long St	\$120,733	\$120,733	\$0		\$0 No	N/A
HG-0619	Evans		Claxton Bowen Lane	\$10,642	\$10,642	\$0		\$0 No	N/A
HG-0621	Evans	03 PI-0012116	Claxton S Peters St	\$82,197	\$82,197	\$0	\$	\$0 No	N/A
HG-0623	Evans	03 PI-0012117	Claxton E Smith St - (Part) (S. Newton St. to Anderson Ave.)	\$34,035	\$34,035	\$0	\$	\$0 No	N/A
HG-0627	Evans	03 PI-0012120	Daisy West Railroad St	\$25,189	\$25,189	\$0	\$	\$0 No	N/A
HG-0636	Evans	03 PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	\$30,800	\$30,800	\$0	\$	\$0 No	N/A
HG-0637	Evans		Hagan Calhoun Street	\$7,000	\$7,000	\$0		\$0 No	N/A
			Hagan South Railroad Ave -Perkins Mill to						
HG-0630	Evans	03 PI-0012128	Calhoun St	\$68,600	\$68,600	\$0		\$0 No	N/A
HG-0638	Evans		Hagan Hodges St - Hwy 280 to Cedar	\$37,800	\$37,800	\$0		\$0 No	N/A
HG-0657	Evans	03 PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	\$9,800	\$9,800	\$0	\$	\$0 No	N/A
HG-0667	Jeff Davis	03 PI-0012140	Jeff Davis Philadelphia Church Rd - CR 294	\$547,200	\$547,200	\$0	\$	\$0 No	N/A
HG-0672	Jeff Davis	03 PI-0012141	Jeff Davis Satilla Church Rd	\$245,000	\$245,000	\$0	4	\$0 No	N/A
HG-0691	Jeff Davis	03 PI-0012142	Jeff Davis Elizabeth Church Rd	\$412,975	\$412,975	\$0	\$	\$0 No	N/A
HG-0708	Jeff Davis	03 PI-0012156	Hazlehurst Kersey St	\$98,000	\$98,000	\$0	\$	\$0 No	N/A
HG-0709	Jeff Davis	03 PI-0012157	Hazlehurst Sycamore St	\$21,000	\$21,000	\$0	\$	\$0 No	N/A
HG-0710	Jeff Davis	03 PI-0012158	Hazlehurst East Plum St	\$84,000	\$84,000	\$0	\$	\$0 No	N/A
HG-0711	Jeff Davis	03 PI-0012159	Hazlehurst Collins St	\$98,000	\$98,000	\$0	5	\$0 No	N/A
HG-0712	Jeff Davis	03 PI-0012160	Hazlehurst Wilson St	\$140,000	\$140,000	\$0	5	\$0 No	N/A
HG-0747	Johnson	03 PI-0012169	Johnson Tuckers Grove Church Rd Ph 1	\$574,000	\$574,000	\$0		\$0 No	N/A
HG-0741	Johnson		Johnson Pringle Rd	\$200,000	\$200,000	\$0		\$0 No	N/A
HG-0753	Johnson	03 PI-0012174	Kite Hatcher St	\$28,000	\$28,000	\$0		\$0 No	N/A
HG-0761	Johnson		Wrightsville Myrtle Ave	\$185,000	\$185,000	\$0		\$0 No	N/A
HG-0767	Johnson	03 PI-0012181	Wrightsville Court St	\$263,000	\$263,000	\$0	\$	\$0 No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Co	orrective Action Required?   Comments
HG-0768	Johnson	03 PI-0012182	Wrightsville Georgia Ave	\$46,000	\$46,000	\$0	\$0 No	N/A
HG-0770	Johnson	03 PI-0012183	Wrightsville Bradford St	\$47,000	\$47,000	\$0	\$0 No	N/A
HG-0786	Laurens	03 PI-0012191	Laurens Butler Rd	\$933,000	\$933,000	\$13,555	\$0 No	N/A
HG-0802	Laurens	03 PI-0012197	Laurens Mark Wood Rd	\$637,000	\$637,000	\$0	\$0 No	N/A
HG-0807	Laurens	03 PI-0012198	Laurens Old Toomsboro Rd	\$1,117,200	\$1,117,200	\$0	\$0 No	N/A
HG-0792	Laurens	03 PI-0012199	Laurens Rock Springs Rd	\$1,173,200	\$1,173,200	\$0	\$0 No	N/A
HG-0805	Laurens	03 PI-0012200	Laurens Ed Becham Rd - (County contribution of \$135,908 to complete)	\$162,292	\$162,292	\$0	\$0 No	N/A
HG-0812	Laurens	03 PI-0012201	Cadwell Coleman St Seg 1	\$17,712	\$17,712	\$277	\$0 No	N/A
HG-0813	Laurens	03 PI-0012202	Cadwell Coleman St Seg 2	\$16,837	\$16,837	\$264	\$0 No	N/A
HG-0809	Laurens	03 PI-0012204	Cadwell Snowhill St - Hwy 117 to Railroad	\$12,833	\$12,833	\$200	\$0 No	N/A
HG-0814	Laurens	03 PI-0012205	Cadwell Coleman St Seg 3	\$12,674	\$12,674	\$0	\$0 No	N/A
HG-0815	Laurens	03 PI-0012207	Cadwell Coleman St Seg 4	\$25,162	\$25,162	\$0	\$0 No	N/A
HG-0810	Laurens	03 PI-0012208	Cadwell Walnut McCook St	\$25,321	\$25,321	\$0	\$0 No	N/A
HG-0816	Laurens	03 PI-0012209	Cadwell Coleman St Seg 5	\$30,014	\$30,014	\$0	\$0 No	N/A
IG-0826	Laurens	03 PI-0012215	Dexter Bryant St Seg 2	\$13,255	\$13,255	\$0	\$0 No	N/A
IG-0832	Laurens	03 PI-0012218	Dublin Stubbs Park Rd	\$3,530,000	\$3,530,000	\$0	\$0 No	N/A
IG-0839	Laurens	03 PI-0012225	Dudley Oak St	\$77,820	\$77,820	\$0	\$0 No	N/A
IG-0856	Laurens	03 PI-0012239	East Dublin Piedmont Dr	\$20,417	\$20,417	\$0	\$0 No	N/A
HG-0863	Laurens	03 PI-0012250	East Dublin Rosewood Dr	\$18,905	\$18,905	\$0	\$0 No	N/A
HG-0864	Laurens	03 PI-0012251	East Dublin Larsen St	\$38,420	\$38,420	\$0	\$0 No	N/A
IG-0865	Laurens	03 PI-0012252	East Dublin South Dr	\$18,110	\$18,110	\$0	\$0 No	N/A
IG-0866	Laurens	03 PI-0012253	East Dublin Buckingham	\$109,269	\$109,269	\$0	\$0 No	N/A
IG-0895	Laurens	03 PI-0012254	East Dublin Powell Dr	\$34,894	\$34,894	\$0	\$0 No	N/A
IG-0867	Laurens	03 PI-0012255	East Dublin Ferry St Seg 1	\$35,901	\$35,901	\$0	\$0 No	N/A
HG-0868	Laurens	03 PI-0012256	East Dublin Getty St	\$34,523	\$34,523	\$0	\$0 No	N/A
IG-0869	Laurens	03 PI-0012257	East Dublin Taylor Ln	\$12,144	\$12,144	\$0	\$0 No	N/A
IG-0870	Laurens	03 PI-0012258	East Dublin Poplar St	\$62,008	\$62,008	\$0	\$0 No	N/A
IG-0871	Laurens	03 PI-0012259	East Dublin Stewart St	\$33,303	\$33,303	\$0	\$0 No	N/A
IG-0878	Laurens	03 PI-0012261	East Dublin Jackson St	\$25,826	\$25,826	\$0	\$0 No	N/A
IG-0879	Laurens	03 PI-0012262	East Dublin Ferry St Seg 2 - Part (Circle Dr to Johnson St)	\$28,769	\$28,769	\$0	\$0 No	N/A
IG-0904	Laurens	03 PI-0012270	Rentz Circle Dr	\$34,946	\$34,946	\$0	\$0 No	N/A
HG-0915	Montgomery	03 PI-0012274	Montgomery Thompson Pond Rd Ph 4	\$525,000	\$525,000	\$465,619	\$4,472 No	N/A
IG-0916	Montgomery	03 PI-0012275	Montgomery Taylor Springs Rd	\$316,538	\$316,538	\$0	\$0 No	N/A
IG-0928	Montgomery	03 PI-0012283	Ailey West Old Ailey Lothair Rd	\$40,000	\$40,000	\$0	\$0 No	N/A
IG-0927	Montgomery	03 PI-0012284	Ailey City Street Striping	\$18,480	\$18,480	\$0	\$0 No	N/A
IG-0938	Montgomery	03 PI-0012287	Alston Wilkes Circle - Part (From Carrie Drive North approximately .11 miles)	\$33,302	\$33,302	\$0	\$0 No	N/A
IG-0965	Montgomery	03 PI-0012292	Mt Vernon Alston Rd	\$56,000	\$56,000	\$0	\$0 No	N/A
IG-0959	Montgomery	03 PI-0012294	Mt Vernon MLK JR Dr	\$109,200	\$109,200	\$0	\$0 No	N/A
IG-0946	Montgomery	03 PI-0012297	Mt Vernon Robinson St	\$105,000	\$105,000	\$0	\$0 No	N/A
IG-0942	Montgomery	03 PI-0012298	Mt Vernon North Washington St	\$109,200	\$109,200	\$0	\$0 No	N/A
HG-0941	Montgomery	03 PI-0012299	Mt Vernon South Washington St	\$27,976	\$27,976	\$0	\$0 No	N/A
RC09-000062	Tattnall	03 PI-0008289	SR 23, 57 Passing Lanes Glennville to Reidsville	\$10,900,000	\$10,900,000	\$193,423	\$272,743 No	N/A
IG-0976	Tattnall	03 PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD GA 23/57 and End at US 301/73	\$909,040	\$909,040	\$0	\$0 No	N/A
IG-0980	Tattnall	03 PI-0012307	Tattnall Hillview Rd	\$1,132,500	\$1,132,500	\$0	\$0 No	N/A
IG-0987	Tattnall	03 PI-0012308	Tattnall Airport Rd	\$610,000	\$610,000	\$0	\$0 No	N/A
HG-1006	Tattnall	03 PI-0012313	Collins Jones St	\$11,550	\$11,550	\$0	\$0 No	N/A
IG-1003	Tattnall	03 PI-0012315	Collins Williams St	\$4,375	\$4,375	\$0	\$0 No	N/A
HG-1041	Tattnall	03 PI-0012338	Glennville Lakeview Dr	\$63,980	\$63,980	\$0	\$0 No	N/A
HG-1019	Tattnall	03 PI-0012347	Glennville Continental Dr	\$37,660	\$37,660	\$0	\$0 No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1057	Tattnall		Glennville Sharon Rd	\$24,220	\$24,220	\$0		\$0 No	N/A
HG-1060	Tattnall		Glennville Taylor Lane	\$24,220	\$24,220	\$0		\$0 No	N/A
HG-1053	Tattnall	03 PI-0012350		\$33,460	\$33,460	\$0		\$0 No	N/A
HG-1033	Tattnall		Glennville Baker St	\$69,020	\$69,020	\$0		\$0 No	N/A
HG-1010	Tattnall		Glennville Baker St Glennville Railroad St	\$69,020 \$135,520	\$69,020 \$135,520	\$0		\$0 No	N/A
					\$135,520 \$40,180	\$0 \$0		\$0 No	N/A
HG-1040 HG-1014	Tattnall Tattnall	03 PI-0012353 03 PI-0012355	Glennville Kicklighter St Glennville Cedar St	\$40,180 \$61,460	\$40,180	\$0		\$0 No	N/A
HG-1014	Tattnall	03 PI-0012356	Glennville Rustin St	\$51,380	\$51,380	\$0		\$0 No	N/A
HG-1036	Tattnall	03 PI-0012356	Glennville China St	\$70,280	\$70.280	\$0		\$0 No	N/A
HG-1016	Tattnall	03 PI-0012358	Glennville Banks St	\$106,680	\$106,680	\$0		\$0 No	N/A
HG-1011	Tattnall	03 PI-0012358		\$140,700	\$140,700	\$0		\$0 No	N/A
HG-1045	Tattnall	03 PI-0012368	Reidsville Blount St	\$140,700	\$104.621	\$0 \$0		\$0 No	N/A
									N/A
HG-1067 HG-1071	Tattnall Tattnall	03 PI-0012369	Reidsville Anderson St Reidsville Chandler Ave	\$112,100	\$112,100 \$148,883	\$0 \$0		\$0 No \$0 No	N/A
				\$148,883					
HG-1072	Tattnall		Reidsville Church St	\$36,651	\$36,651	\$0		\$0 No	N/A
HG-1074	Tattnall		Reidsville Glenview Dr	\$24,743	\$24,743	\$0		\$0 No	N/A
HG-1092	Telfair	03 PI-00123//	Telfair Fishing Creek Rd Telfair Kinnett and Friendship Connector -	\$352,000	\$352,000	\$0		\$0 No	N/A
HG-1093	Telfair	03 PI-0012378	Yawn Rd	\$28,263	\$28,263	\$0		\$0 No	N/A
HG-1108	Telfair	03 PI-0012381	Lumber City Randall St	\$15,400	\$15,400	\$0		\$0 No	N/A
HG-1101	Telfair	03 PI-0012383	Lumber City West Ave	\$37,800	\$37,800	\$0		\$0 No	N/A
HG-1098	Telfair	03 PI-0012386	Lumber City Church St	\$63,000	\$63,000	\$0		\$0 No	N/A
HG-1105	Telfair	03 PI-0012390	Lumber City Sand Pit Rd	\$91,000	\$91,000	\$0		\$0 No	N/A
HG-1104	Telfair	03 PI-0012392	Lumber City Pine St	\$21,000	\$21,000	\$0		\$0 No	N/A
HG-1129	Telfair	03 PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	\$5,600	\$5,600	\$0		\$0 No	N/A
HG-1132	Telfair	03 PI-0012410	McRae 5th Ave	\$98,000	\$98,000	\$0		\$0 No	N/A
HG-1133	Telfair		McRae Graham St	\$126,000	\$126,000	\$0		\$0 No	N/A
HG-1134	Telfair		McRae Brewton	\$182,000	\$182,000	\$0		\$0 No	N/A
HG-1135	Telfair	03 PI-0012413	(Part) McRae Bruce (Macville Ave to East	\$5,040	\$5,040	\$0		\$0 No	N/A
			Willow Creek Lane)						
HG-1136	Telfair	03 PI-0012414		\$154,000	\$154,000	\$0		\$0 No	N/A
HG-1121	Telfair	03 PI-0012415	(Part) McRae 8th Ave (Liberty St to Willow Creek Lane)	\$22,400	\$22,400	\$0		\$0 No	N/A
HG-1127	Telfair	03 PI-0012416	(Part) McRae Telfair Ave (Smith to Willow Creek Lane)	\$104,918	\$104,918	\$0		\$0 No	N/A
HG-1116	Telfair	03 PI-0012417	McRae Strozier Street	\$42,000	\$42,000	\$0		\$0 No	N/A
HG-1141	Toombs	03 PI-0012419	Toombs Lyons Center Rd	\$628,600	\$628,600	\$0		\$0 No	N/A
HG-1140	Toombs	03 PI-0012420	Toombs County wide Striping	\$279,900	\$279,900	\$0		\$0 No	N/A
HG-1148	Toombs	03 PI-0012424	Toombs Five Point Resurfacing	\$214,200	\$214,200	\$0		\$0 No	N/A
HG-1144	Toombs	03 PI-0012428	Toombs New Normantown Rd	\$631,929	\$631,929	\$0		\$0 No	N/A
HG-1151	Toombs	03 PI-0012430	Lyons West Oglethorpe Ave	\$200,000	\$200,000	\$0		\$0 No	N/A
HG-1152	Toombs	03 PI-0012431	Lyons North Lanier and North Lexington	\$201,316	\$201,316	\$0		\$0 No	N/A
HG-1158	Toombs	03 PI-0012437	Vidalia Pete Phillips Rd	\$218,029	\$218,029	\$0		\$0 No	N/A
HG-1160	Toombs		Vidalia Brinson Rd	\$221,010	\$221,010	\$0		\$0 No	N/A
HG-1161	Toombs	03 PI-0012439	Vidalia Lowery Place	\$62,755	\$62,755	\$0		\$0 No	N/A
HG-1162	Toombs	03 PI-0012440		\$50,120	\$50,120	\$0		\$0 No	N/A
HG-1163	Toombs		Vidalia Truman St	\$64,002	\$64,002	\$0		\$0 No	N/A
HG-1164	Toombs	03 PI-0012442	Vidalia Rudell Rd	\$114,975	\$114,975	\$0		\$0 No	N/A
HG-1165	Toombs	03 PI-0012443	Vidalia Semco Rd	\$114,975	\$114,975	\$0		\$0 No	N/A
HG-1167	Toombs	03 PI-0012444	Vidalia Upgrade Railroad Crossing (Part) (8 crossings)	\$157,500	\$157,500	\$0		\$0 No	N/A
			Widening of U.S. 1/SR 4 from North of						
RC09-000077	Toombs	03 PI-522220-	Williams Creek (near Appling line) to Green Oak Road, 522190, 522180	\$58,676,371	\$25,076,371	\$0		\$0 No	Blended Project - Total Project Cost \$60,285,908



Drainet ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Drior Voors	Current Voor	Corrective Action Deguired?	Comments
Project ID	County	Band GDOT ID	Description Treutlen Ohoopee Bend Rd (2.1 miles)	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1177	Treutlen	03 PI-0012451	(From SR 86 to Ohoopee Bend Rd. Dead End)	\$168,000	\$168,000	\$0	\$	0 No	N/A
HG-1176	Treutlen	03 PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel Rd)	\$64,000	\$64,000	\$0	\$	0 No	N/A
HG-1182	Treutlen	03 PI-0012453	Treutlen Tobacco Trail	\$112,000	\$112,000	\$0	\$	0 No	N/A
HG-1178	Treutlen	03 PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from Crooked Run Rd. to SR 171/US 221 at County Line)	\$24,000	\$24,000	\$0	s	0 No	N/A
HG-1181	Treutlen	03 PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin Pond Rd and qo 1.25 miles)	\$100,000	\$100,000	\$0	\$	0 No	N/A
HG-1173	Treutlen	03 PI-0012456	Treutlen Secret Forest Rd	\$80,000	\$80,000	\$0	\$	0 No	N/A
HG-1217	Treutlen	03 PI-0012462	Soperton Varnedo St	\$38,552	\$38,552	\$0	\$	0 No	N/A
HG-1226	Treutlen	03 PI-0012475	Soperton Pitus Rd	\$87,648	\$87,648	\$0	\$	0 No	N/A
HG-1230	Treutlen	03 PI-0012476	Soperton Alpha Rd	\$38,552	\$38,552	\$0	\$	0 No	N/A
HG-1229	Treutlen	03 PI-0012477	Soperton Faith Circle	\$38,552	\$38,552	\$0	\$	0 No	N/A
HG-1231	Treutlen	03 PI-0012478	Soperton Flordia Ave Ext	\$59,670	\$59,670	\$0	\$	0 No	N/A
HG-1198	Treutlen	03 PI-0012479	Soperton Kelly St	\$15,400	\$15,400	\$0	\$	0 No	N/A
HG-1196	Treutlen	03 PI-0012481	Soperton Ivy Circle	\$35,000	\$35,000	\$0	\$	0 No	N/A
HG-1199	Treutlen	03 PI-0012482	Soperton Maple St	\$15,400	\$15,400	\$0	\$	0 No	N/A
HG-1219	Treutlen	03 PI-0012483	Soperton Clover St	\$15,400	\$15,400	\$0	\$	0 No	N/A
HG-1194	Treutlen	03 PI-0012484	Soperton Berry St	\$35,000	\$35,000	\$0	\$	0 No	N/A
HG-1195	Treutlen	03 PI-0012485	Soperton Norman St	\$35,000	\$35,000	\$0	\$	0 No	N/A
HG-1242	Wayne	03 PI-0012496	Wayne US 341 Industrial Pk Rd	\$533,000	\$533,000	\$0	\$	0 No	N/A
HG-1251	Wayne	03 PI-0012497	Wayne Linden Bluff Rd	\$49,529	\$49,529	\$0	\$	0 No	N/A
HG-1252	Wayne	03 PI-0012498	Wayne Killingsworth Road	\$92,000	\$92,000	\$0	\$	0 No	N/A
HG-1253	Wayne	03 PI-0012499	Wayne Holmesville Rd Resurfacing	\$330,000	\$330,000	\$0	\$	0 No	N/A
HG-1240	Wayne	03 PI-0012500	Wayne Holemesville Rd Construction (from Odum Rd South 2.5 miles)	\$828,400	\$828,400	\$0	\$	0 No	N/A
HG-1267	Wayne	03 PI-0012503	Jesup West Orange St/US 84 Intersection	\$900,000	\$900,000	\$0	\$	0 No	N/A
HG-1274	Wayne	03 PI-0012507	Jesup Eleventh St	\$148,600	\$148,600	\$0	\$	0 No	N/A
HG-1278	Wayne	03 PI-0012508	Jesup Robert Hunter Circle	\$60,000	\$60,000	\$0	\$	0 No	N/A
HG-1276	Wayne	03 PI-0012509	Jesup Hunter St	\$16,400	\$16,400	\$0	\$	0 No	N/A
HG-1271	Wayne	03 PI-0012511	Jesup Bay Acres Rd Sidewalk	\$136,000	\$136,000	\$0	\$	0 No	N/A
HG-1270	Wayne	03 PI-0012512	Jesup New East Plum St Sidewalk	\$41,500	\$41,500	\$0	\$	0 No	N/A
HG-1268	Wayne	03 PI-0012513	Jesup New US 301 S Sidewalk	\$52,000	\$52,000	\$0	\$	0 No	N/A
HG-1286	Wayne	03 PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	\$74,082	\$74,082	\$0		0 No	N/A
HG-1294	Wheeler		Wheeler Mt Olivet Church Rd Bridge	\$277,500	\$277,500	\$0		0 No	N/A
HG-1299	Wheeler	03 PI-0012525	Alamo Kent St	\$28,000	\$28,000	\$0		0 No	N/A
HG-1300	Wheeler		Alamo Second St	\$56,000	\$56,000	\$0		0 No	N/A
HG-1301	Wheeler	03 PI-0012527	Alamo West Railroad	\$56,000	\$56,000	\$0	\$	0 No	N/A
HG-1302	Wheeler	03 PI-0012528	Alamo Snowhill Rd	\$14,000	\$14,000	\$0	\$	0 No	N/A
HG-1306	Wheeler	03 PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	\$35,000	\$35,000	\$0		0 No	N/A
HG-1305	Wheeler		Glenwood West 6th and 5th Ave	\$70,000	\$70,000	\$0		0 No	N/A
HG-1308	Wheeler		Glenwood S 4th St and N 4th St	\$29,638	\$29,638	\$0		0 No	N/A
HG-1295	Wheeler		Wheeler Ochwalkee Creek Bridge	\$200,000	\$200,000	\$0			Blended Project (State Funds) - Total Project Cost \$1,625,000
HG-1291	Wheeler	03 PI-532342-	Wheeler Alligator Creek Bridge	\$562,500	\$562,500	\$0		0 No	Blended Project - Total Project Cost \$1,762,109
HG-1322	Wilcox		Wilcox Walker Rd	\$450,000	\$450,000	\$0		0 No	N/A
HG-1329	Wilcox		Abbeville Wilson Rd	\$50,856	\$50,856	\$0		0 No	N/A
HG-1338	Wilcox		Abbeville West Neopolis	\$36,061	\$36,061	\$0		0 No	N/A
HG-1334	Wilcox		Abbeville Depot St	\$43,591	\$43,591	\$0		0 No	N/A
HG-1340	Wilcox	03 PI-0012557	Abbeville Church St	\$11,455	\$11,455	\$0	\$	0 No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1326	Wilcox	03	PI-0012559	Abbeville College St	\$6,841	\$6,841	\$0	\$0	No	N/A
HG-1335	Wilcox	03	PI-0012560	Abbeville College St Seg 2	\$59,792	\$59,792	\$0	\$0	No	N/A
HG-1347	Wilcox	03	PI-0012561	Abbeville Sibbie Rd	\$13,098	\$13,098	\$0	\$0	No	N/A
HG-1344	Wilcox	03	PI-0012562	Abbeville Burkett St	\$11,402	\$11,402	\$0	\$0	No	N/A
HG-1333	Wilcox	03	PI-0012563	Abbeville West Park Ave	\$7,822	\$7,822	\$0	\$0	No	N/A
HG-1332	Wilcox	03	PI-0012564	Abbeville East Park Ave	\$12,913	\$12,913	\$0	\$0	No	N/A
HG-1355	Wilcox	03	PI-0012568	Rochelle Ginhouse St	\$110,000	\$110,000	\$0	\$0	No	N/A
HG-1357	Wilcox	03	PI-0012570	Rochelle Mill St	\$35,000	\$35,000	\$0	\$0	No	N/A
	Regional	Multiple	PI-A000627	Program Administration	\$5,000,000	\$5,000,000	\$1,190,081	\$372,986	No	N/A
Total					\$255,297,790	\$214,109,439	\$54,028,327	\$26,202,274		



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	RC09-000003	Appling	PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams Creek	Construction	TIA Let
	HG-0005	Appling	PI-0011578	Appling Zoar Road	Closed	Local Let
	HG-0009	Appling	PI-0011581	Baxley Barnes Street Seg 1	Project Complete	TIA Let
	HG-0010	Appling	PI-0011582	Baxley Lee Street Seg 1	Project Complete	TIA Let
	HG-0011	Appling	PI-0011583	Baxley Miles Street	Project Complete	TIA Let
	HG-0013	Appling	PI-0011585	Baxley Weaver Street East	Project Complete	TIA Let
	HG-0014	Appling	PI-0011586	Baxley NE Park Avenue	Project Complete	TIA Let
	HG-0015	Appling	PI-0011587	Baxley NFL Drive	Project Complete	TIA Let
	HG-0016	Appling	PI-0011588	Baxley Third Street	Project Complete	TIA Let
	HG-0017	Appling	PI-0011589	Baxley Pine Street Extension	Project Complete	TIA Let
	HG-0018	Appling	PI-0011590	Baxley East Allen Street	Project Complete	TIA Let
	HG-0019	Appling	PI-0011591	Baxley Heritage Drive	Project Complete	TIA Let
	HG-0020	Appling	PI-0011592	Baxley Ivey Street East	Project Complete	TIA Let
01	HG-0021	Appling	PI-0011593	Baxley Page Street	Cancelled	TIA Let
	HG-0022	Appling	PI-0011594	Baxley Crosby Street Seg 1	Project Complete	TIA Let
	HG-0023	Appling	PI-0011595	Baxley SE Park Avenue	Project Complete	TIA Let
	HG-0134	Appling	PI-0011628	Surrency Cemetery Street	Project Complete	TIA Let
	HG-0135	Bleckley	PI-0011631	Bleckley Jones Road Bridge	Project Complete	Local Let
	HG-0137	Bleckley	PI-0011632	Bleckley Jac Arts Road Resurfacing	Project Complete	TIA Let
	HG-0138	Bleckley	PI-0011633	Bleckley Roy Bryant Road Paving	Construction	Local Let
	HG-0139	Bleckley	PI-0011634	Bleckley Pineland Estates Road Paving	Project Complete	Local Let
	HG-0151	Bleckley	PI-0011862	Cochran Maple Street	Project Complete	TIA Let
	HG-0153	Bleckley	PI-0011864	Cochran Seventh Street	Project Complete	TIA Let
	HG-0154	Bleckley	PI-0011865	Cochran Ash Street	Project Complete	TIA Let
	HG-0158	Candler	PI-0011868	Candler East Pulaski Highway	Project Complete	TIA Let
	HG-0166	Candler	PI-0011870	Candler Oak Tree Road	Project Complete	Local Let
	HG-0170	Candler	PI-0011874	Metter Central Avenue	Closed	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0171	Candler	PI-0011875	Metter North Williams Street	Closed	Local Let
	HG-0172	Candler	PI-0011876	Metter Matthew Street	Closed	Local Let
	HG-0174	Candler	PI-0011877	Metter Martin Luther King Jr Blvd	Closed	Local Let
	HG-0191	Candler	PI-0011894	Pulaski Pulaski School Road	Project Complete	TIA Let
	HG-0192	Candler	PI-0011895	Pulaski West Railroad Street Seg 1	Project Complete	TIA Let
	HG-0194	Candler	PI-0011896	Pulaski Brannen Street	Project Complete	TIA Let
	HG-0206	Dodge	PI-0011901	Dodge Chester Highway	Project Complete	TIA Let
	HG-0210	Dodge	PI-0011902	Dodge Bell Line Road	Project Complete	TIA Let
	HG-0221	Dodge	PI-0011911	Chauncey Bussy Street	Project Complete	TIA Let
	HG-0228	Dodge	PI-0011915	Eastman Oak Street-Golf Course Rd to Cochran Hwy	Project Complete	Local Let
	HG-0229	Dodge	PI-0011916	Eastman Douglas St-Rose St to dead end	Project Complete	Local Let
	HG-0248	Dodge	PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	Project Complete	Local Let
	HG-0277	Dodge	PI-0011918 Eastman Forest Lake Rd - 4th to 9th		Project Complete	Local Let
01	HG-0274	Dodge	PI-0011919	Eastman 4th Ave - Congo Lane to Legion Dr	Project Complete	Local Let
	HG-0264	Dodge	PI-0011920	Eastman West Main - 5th to 9th Ave	Project Complete	Local Let
	HG-0251	Dodge	PI-0011921	Eastman Pine Haven Dr - College to Dead end	Project Complete	Local Let
	HG-0247	Dodge	PI-0011922	Eastman Norman Ave - 9th to Leitch	Project Complete	Local Let
	HG-0240	Dodge	PI-0011924	Eastman Bethel - 7th Ave to Anson	Project Complete	Local Let
	HG-0280	Dodge	PI-0011925	Eastman Main St - 14th Ave to 9th Ave	Project Complete	Local Let
	HG-0261	Dodge	PI-0011926	Eastman Leitch St - Livingston to 14th Ave	Project Complete	Local Let
	HG-0283	Dodge	PI-0011927	Eastman South Carolina St - 5th to Gum	Project Complete	Local Let
	HG-0231	Dodge	PI-0011928	Eastman North St-14th to Dixon St	Project Complete	Local Let
	HG-0244	Dodge	PI-0011929	Eastman James Ave - Ward St to South Carolina St	Project Complete	Local Let
	HG-0233	Dodge	PI-0011930	Eastman 4th Ave-Sheldon St to Hwy 46	Project Complete	Local Let
	HG-0230	Dodge	PI-0011931	Eastman 8th Ave-Bay to Oak	Project Complete	Local Let
	HG-0265	Dodge	PI-0011933	Eastman 13th Ave - Oak to Creighton	Project Complete	Local Let
	HG-0239	Dodge	PI-0011934	Eastman Rose St - Livingston to 9th Ave	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0250	Dodge	PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	Project Complete	Local Let
	HG-0252	Dodge	PI-0011936	Eastman Minter Drive - College to Pine Haven	Project Complete	Local Let
	HG-0276	Dodge	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	Project Complete	Local Let
	HG-0272	Dodge	PI-0011939	Eastman Pine St - 2nd to 1st	Project Complete	Local Let
	HG-0313	Dodge	PI-0011955	Eastman Beulah St - Mt Moriah St to Ward St	Project Complete	Local Let
	HG-0301	Dodge	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	Project Complete	Local Let
	HG-0364	Dodge	PI-0012033	Eastman Medical Center Dr - Legion to Griffin	Project Complete	Local Let
	RC09-000013	Dodge	PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	Project Complete	TIA Let
	RC09-000015	Emanuel	PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	Project Complete	TIA Let
	HG-0507	Emanuel	PI-0012043	Emanuel Extension Fairground Rd	Project Complete	Local Let
	HG-0443	Emanuel	PI-0012044	Emanuel Canoochee Rd	Closed	Local Let
	HG-0516	Emanuel	PI-0012052	Garfield Old Augusta Rd	Project Complete	TIA Let
	HG-0524	Emanuel	PI-0012054	Swainsboro North Green Street	Closed	Local Let
01	HG-0526	Emanuel	PI-0012056	Swainsboro North Coleman St	Closed	Local Let
	HG-0530	Emanuel	PI-0012057	Swainsboro Meadow Lake East	Closed	Local Let
	HG-0531	Emanuel	PI-0012058	Swainsboro King Circle Dr	Closed	Local Let
	HG-0552	Emanuel	PI-0012059	Swainsboro Braswell Blvd	Closed	Local Let
	HG-0564	Evans	PI-0012082	Evans Reg Bill Hodges Rd Resurfacing	Closed	Local Let
	HG-0565	Evans	PI-0012083	EvansReg Commercial Blvd Resurfacing	Closed	Local Let
	HG-0566	Evans	PI-0012086	EvansReg John W. Tippins Rd Resurfacing	Closed	Local Let
	HG-0593	Evans	PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	Project Complete	Local Let
	HG-0599	Evans	PI-0012095	Claxton West Liberty Street Seg 3	Project Complete	TIA Let
	HG-0600	Evans	PI-0012096	Claxton West Liberty Street Seg 4	Project Complete	TIA Let
	HG-0601	Evans	PI-0012097	Claxton West Liberty Street Seg 5	Project Complete	TIA Let
	HG-0602	Evans	PI-0012098	Claxton Courthouse St	Project Complete	TIA Let
	HG-0603	Evans	PI-0012099	Claxton Turnpike Rd	Project Complete	TIA Let
	HG-0604	Evans	PI-0012100	Claxton North Peters St	Project Complete	TIA Let
	HG-0629	Evans	PI-0012118	Daisy East Main St.	Closed	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0631	Evans	PI-0012121	Hagan Cedar Ave - Tattnall St to City Limits	Closed	Local Let
	HG-0634	Evans	PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	Closed	Local Let
	HG-0664	Jeff Davis	PI-0012131	Jeff Davis CA Holmes Rd	Closed	Local Let
	HG-0681	Jeff Davis	PI-0012132	Jeff Davis John Long Rd	Project Complete	Local Let
	HG-0670	Jeff Davis	PI-0012135	Jeff Davis Buford Rd - CR 280	Project Complete	Local Let
	HG-0676	Jeff Davis	PI-0012136	Jeff Davis John Osburne Rd	Project Complete	Local Let
	HG-0669	Jeff Davis	PI-0012137	Jeff Davis JA Yawn Rd - CR 245	Project Complete	Local Let
	HG-0671	Jeff Davis	PI-0012139	Jeff Davis McDaniel Rd - CR 249	Project Complete	Local Let
	HG-0695	Jeff Davis	PI-0012143	Hazlehurst North Miller St	Closed	Local Let
	HG-0696	Jeff Davis	PI-0012144	Hazlehurst Latimer St	Closed	Local Let
	HG-0697	Jeff Davis	PI-0012145	Hazlehurst West Odum St	Closed	Local Let
	HG-0698	Jeff Davis	PI-0012146	Hazlehurst Pat Dixon Rd	Closed	Local Let
	HG-0699	Jeff Davis	PI-0012147	Hazlehurst Hatten Still Rd	Closed	Local Let
	HG-0700	Jeff Davis	PI-0012148	Hazlehurst Pine St	Closed	Local Let
01	HG-0736	Johnson	PI-0012161	Johnson Glen Donaldson Rd	Project Complete	TIA Let
	HG-0734	Johnson	PI-0012162	Johnson Faith Tabernacle Rd	Project Complete	TIA Let
	HG-0733	Johnson	PI-0012163	Johnson Calvary Church Rd	Project Complete	TIA Let
	HG-0735	Johnson	PI-0012165	Johnson Trinity Church Rd	Project Complete	TIA Let
	HG-0739	Johnson	PI-0012166	Johnson James Grove Church Rd	Project Complete	TIA Let
	HG-0750	Johnson	PI-0012171	Kite College St Priority 1	Project Complete	TIA Let
	HG-0766	Johnson	PI-0012175	Wrightsville Idylwild Dr	Project Complete	TIA Let
	HG-0765	Johnson	PI-0012176	Wrightsville Sidewalk Repair (Rapid Response)	Project Complete	TIA Let
	RC09-000041	Laurens	PI-0000833	Oconee River Bridge Project	Project Complete	TIA Let
	HG-0775	Laurens	PI-0012184	Laurens Springhaven Bridge	Closed	Local Let
	HG-0774	Laurens	PI-0012185	Laurens Springhaven Rd	Closed	Local Let
	HG-0776	Laurens	PI-0012186	Laurens Walke Dairy Bridge	Project Complete	Local Let
	HG-0781	Laurens	PI-0012188	Old Hawkinsville Rd	Closed	Local Let
	HG-0808	Laurens	PI-0012203	Cadwell Colter St	Project Complete	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0818	Laurens	PI-0012210	Dexter Shy St - Hwy 339 to Cemetery	Project Complete	TIA Let
	HG-0819	Laurens	PI-0012211	Dexter Railroad St	Project Complete	TIA Let
	HG-0831	Laurens	PI-0012216	Dublin Hodges St	Project Complete	TIA Let
	HG-0834	Laurens	PI-0012219	Dudley Seventh St	Project Complete	TIA Let
	HG-0838	Laurens	PI-0012220	Dudley Caroll Dr	Project Complete	TIA Let
	HG-0837	Laurens	PI-0012221	Dudley Chestnut Dr	Project Complete	TIA Let
	HG-0833	Laurens	PI-0012222	Dudley Carroll St	Project Complete	TIA Let
	HG-0873	Laurens	PI-0012226	East Dublin Circle Dr	Project Complete	TIA Let
	HG-0842	Laurens	PI-0012227	East Dublin Celia St	Project Complete	TIA Let
	HG-0843	Laurens	PI-0012228	East Dublin Dwayne Dr	Project Complete	TIA Let
	HG-0845	Laurens	PI-0012229	East Dublin Price St	Project Complete	TIA Let
	HG-0846	Laurens	PI-0012230	East Dublin South Elm St	Project Complete	TIA Let
	HG-0844	Laurens	PI-0012231	East Dublin Rice St	Project Complete	TIA Let
01	HG-0899	Laurens	PI-0012263	Montrose Spur One	Project Complete	TIA Let
	HG-0909	Laurens	PI-0012265	Rentz Pughsley Ave	Project Complete	TIA Let
	HG-0902	Laurens	PI-0012266	Rentz Bedingfield St	Project Complete	TIA Let
	HG-0900	Laurens	PI-0012267	Rentz Bates Ave Seg 1	Project Complete	TIA Let
	HG-0912	Montgomery	PI-0012271	Montgomery Thompson Pond Rd Ph 1	Project Complete	TIA Let
	HG-0935	Montgomery	PI-0012276	Ailey West MLK Jr St Sidewalk (Rapid Response)	Closed	TIA Let
	HG-0934	Montgomery	PI-0012277	Ailey East MLK Jr Sidewalks (Rapid Response)	Closed	TIA Let
	HG-0933	Montgomery	PI-0012278	Ailey South Broad St sidewalk (Rapid Response)	Closed	TIA Let
	HG-0931	Montgomery	PI-0012279	Ailey East Gum St	Closed	Local Let
	HG-0936	Montgomery	PI-0012285	Alston Outler St	Closed	Local Let
	HG-0953	Montgomery	PI-0012288	Mt Vernon Church St	Closed	Local Let
	HG-0956	Montgomery	PI-0012289	Mt Vernon Johnson St	Closed	Local Let
	HG-0954 Montgomery PI-0012290 Mt Vernon Dobbins St		Mt Vernon Dobbins St	Closed	Local Let	
	HG-0955	Montgomery	PI-0012291	Mt Vernon Faye D Brewer St	Closed	Local Let
	HG-1370	Montgomery	PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315 miles)	Project Complete	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0972	Tattnall	PI-0012302	Tattnall Dennis Oliver Rd	Closed	Local Let
	HG-0975	Tattnall	PI-0012303	Tattnall Raymond Bland Rd	Closed	Local Let
	HG-1008	Tattnall	PI-0012309	Collins Broad St	Project Complete	TIA Let
	HG-1001	Tattnall	PI-0012310	Collins Plant St	Project Complete	TIA Let
	HG-1007	Tattnall	PI-0012311	Collins Pine St	Project Complete	TIA Let
	HG-1036	Tattnall	PI-0012317	Glennville Hilltop Rd	Closed	Local Let
	HG-1023	Tattnall	PI-0012318	Glennville Durrence St	Closed	Local Let
	HG-1012	Tattnall	PI-0012319	Glennville Bonnie St	Closed	Local Let
	HG-1048	Tattnall	PI-0012320	Glennville Mendel Ave East	Closed	Local Let
	HG-1013	Tattnall	PI-0012321	Glennville Caswell St	Closed	Local Let
	HG-1070	Tattnall	PI-0012360	Reidsville Brumby Ave	Closed	Local Let
	HG-1077	Tattnall	PI-0012361	Reidsville Lloyd St	Closed	Local Let
	HG-1085	Tattnall	PI-0012364	Reidsville Smith St	Closed	Local Let
	HG-1094	Telfair	PI-0012373	Telfair 5311 Capitial	Construction	Local Let
	HG-1087	Telfair	PI-0012374	Telfair McRae Milan Rd	Closed	Local Let
01	HG-1089	Telfair	PI-0012375	Telfair Owens Rd	Project Complete	Local Let
	HG-1095	Telfair	PI-0012379	Telfair 5311 Operations (Part)	Construction	Local Let
	HG-1097	Telfair	PI-0012380	Lumber City River St	Project Complete	Local Let
	HG-1107	Telfair	PI-0012389	Lumber City Burns St	Project Complete	Local Let
	HG-1106	Telfair	PI-0012391	Lumber City E. Railroad St	Project Complete	Local Let
	HG-1110	Telfair	PI-0012393	McRae Central Ave	Closed	Local Let
	HG-1111	Telfair	PI-0012394	McRae Langley Ave	Closed	Local Let
	HG-1112	Telfair	PI-0012395	McRae Spring Ave	Closed	Local Let
	HG-1113	Telfair	PI-0012396	McRae Railroad St	Closed	Local Let
	HG-1114,	Telfair	PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (- \$8,400)	Closed	Local Let
	HG-1120	Telfair	PI-0012399	McRae First Ave	Closed	Local Let
	HG-1121	Telfair	PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St)	Closed	Local Let
	HG-1122	Telfair	PI-0012401	McRae Lakeside Ave	Closed	Local Let
	HG-1137	Telfair	PI-0012418	Scotland Resurface 4th Ave to 4th Ave Ext	Project Complete	TIA Let
	HG-1147	Toombs	PI-0012421	Toombs 130 Accel-Decel Lane	Closed	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1149	Toombs	PI-0012427	Toombs Ezra Taylor Rd	Project Complete	Local Let
	HG-1150	Toombs	PI-0012429	Lyons South Victory Dr	Project Complete	Local Let
	HG-1155	Toombs	PI-0012436	Vidalia Adams Street	Project Complete	Local Let
	HG-1170	Treutlen	PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4 miles beyond John Deere Rd)	Project Complete	TIA Let
	HG-1174	Treutlen	PI-0012446	Treutlen Lonesome Pine Rd	Project Complete	TIA Let
	HG-1180	Treutlen	PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend Circle)	Project Complete	TIA Let
	HG-1216	Treutlen	PI-0012457	Soperton Center Dr	Closed	Local Let
	HG-1191	Treutlen	PI-0012458	Soperton Varnedo St	Project Complete	TIA Let
	HG-1232	Treutlen	PI-0012459	Soperton Parkway Dr	Closed	Local Let
	HG-1222	Treutlen	PI-0012460	Soperton Belk St	Project Complete	TIA Let
	HG-1200	Treutlen	PI-0012461	Soperton Robby Lane	Project Complete	TIA Let
	HG-1211	Treutlen	PI-0012463	Soperton Roydon Dr	Project Complete	TIA Let
	HG-1189	Treutlen	PI-0012464	Soperton Railroad Avenue Overlay	Project Complete	TIA Let
01	HG-1224	Treutlen	PI-0012480	Soperton Highland Dr	Project Complete	Local Let
	RC09-000089	Wayne	PI-0011840	SR 169 Railroad Overpass	Construction	Local Let
	RC09-000090	Wayne	PI-0011841	SR 169 Widening from Sunset Blvd. to NS Railroad Overpass in Jesup	Construction	Local Let
	HG-1243	Wayne	PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	Project Complete	Local Let
	HG-1246	Wayne	PI-0012494	Wayne Collins Loop Rd	Project Complete	Local Let
	HG-1280	Wayne	PI-0012501	Jesup Cedar St	Project Complete	TIA Let
	HG-1279	Wayne	PI-0012502	Jesup West Orange St Mill/Resurface	Project Complete	TIA Let
	HG-1282	Wayne	PI-0012506	Jesup East Plum St	Project Complete	TIA Let
	HG-1284	Wayne	PI-0012514	Odum North Church St	Project Complete	TIA Let
	HG-1292	Wheeler	PI-0012518	Wheeler Snowhill Baptist Church Rd - CR 178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	Project Complete	TIA Let
	HG-1296	Wheeler	PI-0012522	Alamo Broad St	Project Complete	TIA Let
	HG-1298	Wheeler	PI-0012524			TIA Let
	HG-1303	Wheeler	PI-0012529	Glenwood SW Third Ave	Closed	Local Let
	HG-1304	Wheeler	PI-0012530	Glenwood N 5th St	Closed	Local Let
	HG-1313	Wilcox	PI-0012536	Wilcox Mount Olive Rd	Construction	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1314	Wilcox	PI-0012537	Wilcox Troutman Rd	Project Complete	Local Let
	HG-1348	Wilcox	PI-0012542	Abbeville E Neapolis St	Project Complete	TIA Let
	HG-1337	Wilcox	PI-0012543	Abbeville Palm Dr	Construction	Local Let
	HG-1327	Wilcox	PI-0012544	Abbeville Bowen St	Project Complete	TIA Let
01	HG-1341	Wilcox	PI-0012545	Abbeville Bell St	Project Complete	TIA Let
	HG-1331	Wilcox	PI-0012546	Abbeville Isabella St	Project Complete	TIA Let
	HG-1330	Wilcox	PI-0012547	Abbeville W Ocmulgee St	Project Complete	TIA Let
	HG-1351	Wilcox	PI-0012565	Rochelle Bessie Ave	Project Complete	TIA Let
	HG-0006	Appling	PI-0011579	Appling Red Oak Church Road	Project Complete	Local Let
	HG-0024	Appling	PI-0011596	Baxley Anthony Street	Project Complete	TIA Let
	HG-0025	Appling	PI-0011597	Baxley Copeland Avenue	Project Complete	TIA Let
	HG-0026	Appling	PI-0011598	Baxley MLK Avenue Seg 1	Project Complete	TIA Let
	HG-0027	Appling	PI-0011599	Baxley Harley Street	Project Complete	TIA Let
	HG-0029	Appling	PI-0011601	Baxley Kenny Lane	Project Complete	TIA Let
	HG-0030	Appling	PI-0011602	Baxley MLK Avenue Seg 2	Project Complete	TIA Let
	HG-0031	Appling	PI-0011603	Baxley Johnson Street	Project Complete	TIA Let
	HG-0032	Appling	PI-0011604	Baxley Lackawanna Street Seg 1	Project Complete	TIA Let
02	HG-0033	Appling	PI-0011605	Baxley Pine Street	Project Complete	TIA Let
	HG-0034	Appling	PI-0011606	Baxley SW Park Avenue	Project Complete	TIA Let
	HG-0035	Appling	PI-0011607	Baxley North Lee Street Extension	Project Complete	TIA Let
	HG-0036	Appling	PI-0011608	Baxley Spruce Street	Project Complete	TIA Let
	HG-0037	Appling	PI-0011609	Baxley Fair Street	Construction	Local Let
	HG-0038	Appling	PI-0011610	Baxley Holmesville Avenue	Project Complete	TIA Let
	HG-0132	Appling	PI-0011629	Surrency Andrews Street	Project Complete	TIA Let
	HG-0143	Bleckley	PI-0011854	Bleckley Trail Branch Road Resurfacing	Project Complete	Local Let
	HG-0144	Bleckley	PI-0011855	Bleckley Limestone Road Resurfacing	Project Complete	Local Let
	HG-0146	Bleckley	PI-0011857	Bleckley Talmadge Coley and Irve Land Roads Resurfacing	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0148	Bleckley	PI-0011859	Cochran Railroad Avenue	Design	TIA Let
	HG-0150	Bleckley	PI-0011861	Cochran Beech Street	Bidding	TIA Let
	HG-0152	Bleckley	PI-0011863	Cochran Martin Luther King Blvd	Bidding	TIA Let
	HG-0168	Candler	PI-0011872	Candler High Bluff Road	Project Complete	Local Let
	HG-0169	Candler	PI-0011873	Candler Windmill Road	Project Complete	Local Let
	HG-0173	Candler	PI-0011878	Metter West Vertia Street	Design	Local Let
	HG-0175	Candler	PI-0011879	Metter Green Street	Inactive	TIA Let
	HG-0176	Candler	PI-0011880	Metter Burton Avenue	Inactive	TIA Let
	HG-0177	Candler	PI-0011881	Metter South Kennedy Street	Inactive	TIA Let
	HG-0178	Candler	PI-0011882	Metter Ellis Street	Inactive	TIA Let
	HG-0179	Candler	PI-0011883	Metter Hulett Street	Inactive	TIA Let
	HG-0180	Candler	PI-0011884	Metter Smith Street	Inactive	TIA Let
	HG-0181	Candler	PI-0011885	Metter Boston Street	Inactive	TIA Let
	HG-0182	Candler	PI-0011886	Metter Mincey Street	Inactive	TIA Let
	HG-0183	Candler	PI-0011887	Metter South Rountree Street	Inactive	TIA Let
02	HG-0184	Candler	PI-0011888	Metter South Williams Street	Inactive	TIA Let
	HG-0195	Candler	PI-0011897	Pulaski East Railroad Street	Construction	TIA Let
	HG-0196	Candler	PI-0011898	Pulaski Back Street Seg 1	Construction	TIA Let
	HG-0211	Dodge	PI-0011903	Dodge East Chicken Road	Project Complete	TIA Let
	HG-0213	Dodge	PI-0011904	Dodge Milan Chauncey Road	Project Complete	TIA Let
	HG-0216	Dodge	PI-0011905	Dodge Rocky Springs Road	Project Complete	TIA Let
	HG-0212	Dodge	PI-0011906	Dodge Middle Ground Church Road	Project Complete	TIA Let
	HG-0215	Dodge	PI-0011907	Dodge Edna Moore Road	Project Complete	TIA Let
	HG-0219	Dodge	PI-0011912	Chauncey Bush Avenue -(.3 mile not on LMIG)	Project Complete	TIA Let
	HG-0296	Dodge	PI-0011932	Eastman 8th Ave - Sheldon to Dead End	Project Complete	Local Let
	HG-0385	Dodge	PI-0011937	Eastman Woodlake Dr - North Lakes to Dead End	Project Complete	Local Let
	HG-0246	Dodge	PI-0011940	Eastman Leitch St - Livingston to 9th	Project Complete	Local Let
	HG-0236	Dodge	PI-0011941	Eastman Lee St - Dorough St to Leitch	Project Complete	Local Let
	HG-0253	Dodge	PI-0011942	Eastman Lakeview Ct - 10th to Dead End	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0294	Dodge	PI-0011944	Eastman 7th Ave - Sheldon to Page	Project Complete	Local Let
	HG-0312	Dodge	PI-0011945	Eastman Foster St - 3rd Ave to Beulah	Project Complete	Local Let
	HG-0234	Dodge	PI-0011946	Eastman Page St- Hwy 46 to 1st Ave	Project Complete	Local Let
	HG-0271	Dodge	PI-0011947	Eastman 1st Ave - Oak to Plum	Project Complete	Local Let
	HG-0263	Dodge	PI-0011948	Eastman Delacey St - 4th to 7th	Project Complete	Local Let
	HG-0245	Dodge	PI-0011949	Eastman Main St - 1st Ave to Dodge Ave	Project Complete	Local Let
	HG-0237	Dodge	PI-0011951	Eastman Lee St - Leitch to Page	Project Complete	Local Let
	HG-0235	Dodge	PI-0011952	Eastman Neese St - 14th to Lee	Project Complete	Local Let
	HG-0297	Dodge	PI-0011953	Eastman Park St - 5th to 3rd	Project Complete	Local Let
	HG-0286	Dodge	PI-0011954	Eastman Eastman St - 9th to 12th	Project Complete	Local Let
	HG-0320	Dodge	PI-0011956	Eastman College St - Oak to 5th	Project Complete	Local Let
	HG-0309	Dodge	PI-0011957	Eastman King St - 1st Ave to Hwy 46	Project Complete	Local Let
00	HG-0335	Dodge	PI-0011959	Eastman Creighton St - 14th to 9th	Project Complete	Local Let
02	HG-0404	Dodge	PI-0011960	Eastman Greenhill - 4th to 7th Ave	Project Complete	Local Let
	HG-0255	Dodge	PI-0011961	Eastman Durhart St - Plum to Dead end	Project Complete	Local Let
	HG-0256	Dodge	PI-0011962	Eastman Morgan St - Plum to Dead End	Project Complete	Local Let
	HG-0257	Dodge	PI-0011963	Eastman Plum St - 2nd to MLK Dr	Project Complete	Local Let
	HG-0259	Dodge	PI-0011965	Eastman Burch St - 2nd to MLK Dr	Project Complete	Local Let
	HG-0270	Dodge	PI-0011966	Eastman 3rd Ave - Odgen to Oak	Project Complete	Local Let
	HG-0278	Dodge	PI-0011967	Eastman Lee St - Main to Dorough St	Project Complete	Local Let
	HG-0238	Dodge	PI-0011968	Eastman Park St - 14th Ave to Lee	Project Complete	Local Let
	HG-0300	Dodge	PI-0011970	Eastman Legion Dr - Griffin to 3rd Ave	Project Complete	Local Let
	HG-0299	Dodge	PI-0011971	Eastman MLK Dr - 1st to Legion Dr	Project Complete	Local Let
	HG-0293	Dodge	PI-0011972	Eastman 7th Ave - Page to Norman	Project Complete	Local Let
	HG-0336	Dodge	PI-0011975	Eastman Park St - 5th to 10th	Project Complete	Local Let
	HG-0249	Dodge	PI-0011998	Eastman Minter Ct - Minter Dr to Dead end	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0397	Dodge	PI-0012016	Eastman Harrison St - 1st Ave to Nanacy	Project Complete	Local Let
	HG-0322	Dodge	PI-0012038	Eastman Wright Dr - 2nd to 5th	Project Complete	Local Let
	RC09-000014	Dodge	PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	Construction	TIA Let
	HG-0493	Emanuel	PI-0012045	Emanuel Odomville Church Rd	Planning	TIA Let
	HG-0464	Emanuel	PI-0012046	Emanuel Meeks Rd	Project Complete	Local Let
	HG-0473	Emanuel	PI-0012047	Emanuel Quick Road	Planning	TIA Let
	HG-0482	Emanuel	PI-0012048	Emanuel Old Kenfield Rd	Planning	TIA Let
	HG-0522	Emanuel	PI-0012053	Garfield Sybil Street	Construction	TIA Let
	HG-0529	Emanuel	PI-0012061	Swainsboro Downtown Sidewalk and Streetscape (Part)	Construction	Local Let
	HG-0532	Emanuel	PI-0012062	Swainsboro Industrial Way	Construction	Local Let
	HG-0539	Emanuel	PI-0012064	Swainsboro Hill St	Construction	Local Let
	HG-0546	Emanuel	PI-0012065	Swainsboro Thigpen Dr	Construction	Local Let
	HG-0554	Emanuel	PI-0012067	Swainsboro William Rountree St	Construction	Local Let
	HG-0555	Emanuel	PI-0012068	Swainsboro Howard St	Construction	Local Let
	HG-0533	Emanuel	PI-0012072	Swainsboro Race Track St	Construction	Local Let
02	HG-0534	Emanuel	PI-0012073	Swainsboro Martin Luther King Jr	Construction	Local Let
	HG-0545	Emanuel	PI-0012076	Swainsboro East Moring St	Construction	Local Let
	HG-0549	Emanuel	PI-0012078	Swainsboro Kite Rd	Construction	Local Let
	RC09-000027	Evans	PI-0011443	Replace Bridge over Canoochee River on Daisy Nevils Highway	Design	TIA Let
	HG-0570	Evans	PI-0012080	Evans Reg Replace Bridge over Bull Creek on Sunbury R	Construction	Local Let
	HG-0571	Evans	PI-0012081	Evans Reg Replace Bridge over Scotts Creek on Daisy N	Construction	Local Let
	HG-0572	Evans	PI-0012084	Evans FE Beasly Rd	Project Complete	Local Let
	HG-0574	Evans	PI-0012085	Evans Bowen Rd	Project Complete	Local Let
	HG-0595	Evans	PI-0012091	Bellville Henry Street - Buckcravey Dr	Project Complete	Local Let
	HG-0605	Evans	PI-0012101	Claxton North College St Seg 1	Construction	TIA Let
	HG-0606	Evans	PI-0012102	Claxton North College Street Seg 2	Construction	TIA Let
	HG-0607	Evans	PI-0012103	Claxton North Clark St	Construction	TIA Let
	HG-0608	Evans	PI-0012104	Claxton South Clark St	Construction	TIA Let
	HG-0609	Evans	PI-0012105	Claxton South Clark Street	Construction	TIA Let
	HG-0610	Evans	PI-0012106	Claxton Church St	Construction	TIA Let
	HG-0611	Evans	PI-0012107	Claxton S College St	Construction	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0612	Evans	PI-0012108	Claxton S Ralph St	Construction	TIA Let
	HG-0613	Evans	PI-0012109	Claxton City Hall Alley	Construction	TIA Let
	HG-0628	Evans	PI-0012119	Daisy East Railroad St	Construction	TIA Let
	HG-0632	Evans	PI-0012122	Hagan Turnpike Rd - Hodges St to City Limts	Project Complete	Local Let
	HG-0633	Evans	PI-0012123	Hagan Hodges St - Hwy 280 to City Limits	Project Complete	Local Let
	HG-0635	Evans	PI-0012125	Hagan Pine Ave - Brewton to Hodges	Project Complete	Local Let
	RC09-000030	Jeff Davis	PI-0007037	Bridge Replacement at SR 135 over Altamaha River	Design	GDOT - OID Let
	HG-0677	Jeff Davis	PI-0012133	Jeff Davis Bridgeford Church Rd - CR 296	Project Complete	Local Let
	HG-0675	Jeff Davis	PI-0012134	Jeff Davis Pat Dixon Rd	Project Complete	Local Let
	HG-0666	Jeff Davis	PI-0012138	Jeff Davis WH Smith Rd - CR 38 and 297	Project Complete	Local Let
	HG-0701	Jeff Davis	PI-0012149	Hazlehurst Hester St	Project Complete	Local Let
	HG-0702	Jeff Davis	PI-0012150	Hazlehurst Girtman St	Project Complete	Local Let
	HG-0703	Jeff Davis	PI-0012151	Hazlehurst Williams St	Project Complete	Local Let
02	HG-0704	Jeff Davis	PI-0012152	Hazlehurst Martin Luther King Jr Dr	Project Complete	Local Let
	HG-0705	Jeff Davis	PI-0012153	Hazlehurst South Tallahassee St - sidewalk	Design	Local Let
	HG-0706	Jeff Davis	PI-0012154	Hazlehurst Burketts Ferry Sidewalk	Design	Local Let
	HG-0707	Jeff Davis	PI-0012155	Hazlehurst Collins St Sidewalk	Design	Local Let
	HG-0745	Johnson	PI-0012164	Johnson Snells Bridge Rd	Project Complete	TIA Let
	HG-0737	Johnson	PI-0012167	Johnson Cross Cedar Rd Seg 1	Project Complete	TIA Let
	HG-0738	Johnson	PI-0012168	Johnson Cross Cedar Rd Seg 2	Project Complete	TIA Let
	HG-0751	Johnson	PI-0012172	Kite Ohoopee St Pr 2	Project Complete	TIA Let
	HG-0752	Johnson	PI-0012173	Kite Claxton Blvd	Project Complete	TIA Let
	HG-0764	Johnson	PI-0012177	Wrightsville Flanders Lynn Jan and Helen Sts	Design	Local Let
	HG-0763	Johnson	PI-0012178	Wrightsville Lakeview Dr	Design	Local Let
	HG-0762	Johnson	PI-0012179	Wrightsville Lee St	Design	Local Let
	RC09-000039	Laurens	PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	Design	Local Let
	HG-0780	Laurens	PI-0012189	Laurens Country Club Rd	Project Complete	Local Let
	HG-0779	Laurens	PI-0012190	Laurens Valambrosia Arthur Wolf Rd	Inactive	TIA Let
	HG-0798	Laurens	PI-0012192	Laurens Watkins Hall Rd	Planning	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0787	Laurens	PI-0012193	Laurens Thairdell Rd	Inactive	TIA Let
	HG-0788	Laurens	PI-0012194	Laurens Stanley Cemetery Rd	Construction	Local Let
	HG-0789	Laurens	PI-0012195	Laurens Anderson Rd	Inactive	TIA Let
	HG-0793	Laurens	PI-0012196	Laurens Dublin Eastman Rd	Project Complete	Local Let
	HG-0811	Laurens	PI-0012206	Cadwell Walnut St - Hwy 126 to Snowhill	Project Complete	TIA Let
	HG-0821	Laurens	PI-0012212	Dexter Harvey St Seg 1	Project Complete	TIA Let
	HG-0825	Laurens	PI-0012213	Dexter Harvey St Seg 2	Project Complete	TIA Let
	HG-0822	Laurens	PI-0012214	Dexter Bryant St Seg 1	Project Complete	TIA Let
	HG-0830	Laurens	PI-0012217	Dublin Springdale Rd	Planning	Local Let
	HG-0840	Laurens	PI-0012223	Dudley West St	Project Complete	TIA Let
	HG-0835	Laurens	PI-0012224	Dudley Pecan St	Project Complete	TIA Let
	HG-0847	Laurens	PI-0012232	East Dublin Keen St	Project Complete	TIA Let
	HG-0848	Laurens	PI-0012233	East Dublin Stanley St	Project Complete	TIA Let
02	HG-0849	Laurens	PI-0012234	East Dublin Virginia St	Project Complete	TIA Let
	HG-0850	Laurens	PI-0012235	East Dublin Daley St	Project Complete	TIA Let
	HG-0851	Laurens	PI-0012236	East Dublin Joiner St	Project Complete	TIA Let
	HG-0852	Laurens	PI-0012237	East Dublin Derriso Ln	Project Complete	TIA Let
	HG-0853	Laurens	PI-0012238	East Dublin North Elm St	Project Complete	TIA Let
	HG-0857	Laurens	PI-0012240	East Dublin Torino Dr	Project Complete	TIA Let
	HG-0858	Laurens	PI-0012241	East Dublin Falcon Dr	Project Complete	TIA Let
	HG-0874	Laurens	PI-0012242	East Dublin Glen Dr	Project Complete	TIA Let
	HG-0872	Laurens	PI-0012243	East Dublin Lewis St	Project Complete	TIA Let
	HG-0876	Laurens	PI-0012244	East Dublin Attaway	Project Complete	TIA Let
	HG-0877	Laurens	PI-0012245	East Dublin West Drive	Project Complete	TIA Let
	HG-0859	Laurens	PI-0012246	East Dublin Atwood Dr	Project Complete	TIA Let
	HG-0860	Laurens	PI-0012247	East Dublin Jordan St	Project Complete	TIA Let
	HG-0861	Laurens	PI-0012248	East Dublin Marion St	Project Complete	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0862	Laurens	PI-0012249	East Dublin Braham St	Project Complete	TIA Let
	HG-0875	Laurens	PI-0012260	East Dublin Dorsey St	Project Complete	TIA Let
	HG-0896	Laurens	PI-0012264	Montrose Railroad St - Part (.22 mile)	Project Complete	TIA Let
	HG-0910	Laurens	PI-0012268	Rentz West Railroad St	Project Complete	TIA Let
	HG-0911	Laurens	PI-0012269	Rentz Simpson Ave	Project Complete	TIA Let
	HG-0777	Laurens	PI-270724-	Laurens Chappel Mill Bridge	Project Complete	TIA Let
	HG-0913	Montgomery	PI-0012272	Montgomery Thompson Pond Rd Ph 2	Project Complete	TIA Let
	HG-0914	Montgomery	PI-0012273	Montgomery Thompson Pond Rd Ph 3	Project Complete	TIA Let
	HG-0932	Montgomery	PI-0012280	Ailey S Lee St	Project Complete	Local Let
	HG-0930	Montgomery	PI-0012281	Ailey East Peachtree St	Project Complete	Local Let
	HG-0929	Montgomery	PI-0012282	Ailey North Broad St	Project Complete	Local Let
	HG-0937	Montgomery	PI-0012286	Alston Church St	Design	Local Let
	HG-0952	Montgomery	PI-0012293	Mt Vernon W. Broad St	Project Complete	Local Let
02	HG-0957	Montgomery	PI-0012295	Mt Vernon Lester Robinson	Project Complete	Local Let
	HG-0950	Montgomery	PI-0012296	Mt Vernon Old Ailey Lothair Rd	Project Complete	Local Let
	HG-0968	Montgomery	PI-0012301	Vidalia Miracle Lane	Project Complete	Local Let
	HG-0977	Tattnall	PI-0012305	Tattnall Lynntown Rd	Project Complete	Local Let
	HG-0978	Tattnall	PI-0012306	Tattnall Bubba Kennedy Rd	Project Complete	Local Let
	HG-1005	Tattnall	PI-0012312	Collins Pearl St	Construction	TIA Let
	HG-1004	Tattnall	PI-0012314	Collins Church St	Construction	TIA Let
	HG-1002	Tattnall	PI-0012316	Collins Railroad St	Construction	TIA Let
	HG-1051	Tattnall	PI-0012322	Glennville Park Ave	Project Complete	Local Let
	HG-1042	Tattnall	PI-0012323	Glennville Laura St	Project Complete	Local Let
	HG-1021	Tattnall	PI-0012324	Glennville Cowart Ave	Project Complete	Local Let
	HG-1059	Tattnall	PI-0012325	Glennville Sylvester Ashford Dr	Project Complete	Local Let
	HG-1031	Tattnall	PI-0012326	Glennville Hal St	Project Complete	Local Let
	HG-1024	Tattnall	PI-0012327	Glennville Gordon St	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1020	Tattnall	PI-0012328	Glennville Corene Ave	Project Complete	Local Let
	HG-1046	Tattnall	PI-0012329	Glennville Mann St	Project Complete	Local Let
	HG-1043	Tattnall	PI-0012330	Glennville Lewis St	Project Complete	Local Let
	HG-1025	Tattnall	PI-0012331	Glennville Adamson Ave	Project Complete	Local Let
	HG-1037	Tattnall	PI-0012332	Glennville Institute St	Project Complete	Local Let
	HG-1015	Tattnall	PI-0012333	Glennville Charlton St	Project Complete	Local Let
	HG-1049	Tattnall	PI-0012334	Glennville Oakdale Dr	Project Complete	Local Let
	HG-1055	Tattnall	PI-0012335	Glennville Rowland Ave	Project Complete	Local Let
	HG-1017	Tattnall	PI-0012336	Glennville Church St	Project Complete	Local Let
	HG-1032	Tattnall	PI-0012337	Glennville Hencart Rd (East)	Project Complete	Local Let
	HG-1009	Tattnall	PI-0012339	Glennville Azalea Rd	Project Complete	Local Let
	HG-1035	Tattnall	PI-0012340	Glennville Herrington St	Project Complete	Local Let
02	HG-1038	Tattnall	PI-0012341	Glennville Irvin St	Project Complete	Local Let
02	HG-1030	Tattnall	PI-0012342	Glennville Greenwood Dr	Project Complete	Local Let
	HG-1039	Tattnall	PI-0012343	Glennville Kelley St	Project Complete	Local Let
	HG-1022	Tattnall	PI-0012344	Glennville-DeLoach Lane	Project Complete	Local Let
	HG-1058	Tattnall	PI-0012345	Glennville Simon St	Project Complete	Local Let
	HG-1063	Tattnall	PI-0012346	Glennville Water St	Project Complete	Local Let
	HG-1050	Tattnall	PI-0012354	Glennville Oliver Ln	Project Complete	Local Let
	HG-1081	Tattnall	PI-0012362	Reidsville Ohoopee St	Project Complete	Local Let
	HG-1086	Tattnall	PI-0012363	Reidsville Woodlawn Terrace	Project Complete	Local Let
	HG-1065	Tattnall	PI-0012365	Reidsville Memorial Drive Sidewalk	Bidding	Local Let
	HG-1080	Tattnall	PI-0012366	Reidsville Nelson St	Project Complete	Local Let
	HG-1079	Tattnall	PI-0012367	Reidsville McLeod St	Project Complete	Local Let
	HG-1090	Telfair	PI-0012376	Telfair Tom Haley Rd	Project Complete	Local Let
	HG-1100	Telfair	PI-0012382	Lumber City Johnson St	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1103	Telfair	PI-0012384	Lumber City Broad St	Project Complete	Local Let
	HG-1096	Telfair	PI-0012385	Lumber City Central Ave	Project Complete	Local Let
	HG-1099	Telfair	PI-0012387	Lumber City Virginia Ave	Project Complete	Local Let
	HG-1102	Telfair	PI-0012388	Lumber City Pond Rd	Project Complete	Local Let
	HG-1123	Telfair	PI-0012402	McRae Spring Ave	Project Complete	Local Let
	HG-1124	Telfair	PI-0012403	McRae Industrial Blvd	Project Complete	Local Let
	HG-1125	Telfair	PI-0012404	(Part) McRae Magnolia St (West City Limits to Ellison Ave)	Project Complete	Local Let
	HG-1126	Telfair	PI-0012405	McRae East Ave	Project Complete	Local Let
	HG-1127	Telfair	PI-0012406	(Part) McRae Telfair Ave (MLK Blvd to Parsonage St)	Project Complete	Local Let
	HG-1128	Telfair	PI-0012407	McRae College St	Project Complete	Local Let
	HG-1129	Telfair	PI-0012408	(Part) McRae 2nd Ave Huckabee St to Willow Creek Lane	Project Complete	Local Let
	HG-1131	Telfair	PI-0012409	McRae 1st Ave	Project Complete	Local Let
02	HG-1145	Toombs	PI-0012422	Toombs Providence Church Rd	Project Complete	Local Let
02	HG-1146	Toombs	PI-0012423	Toombs Donald Anderson	Project Complete	Local Let
	HG-1143	Toombs	PI-0012425	Toombs Mt Moriah Church Rd	Project Complete	Local Let
	HG-1142	Toombs	PI-0012426	Toombs Marvin Church Rd	Project Complete	Local Let
	HG-1154	Toombs	PI-0012432	Lyons SR 292 and Oxley Dr	Design	Local Let
	HG-1157	Toombs	PI-0012433	Vidalia Mose Coleman Rd	Construction	Local Let
	HG-1156	Toombs	PI-0012434	Vidalia Michael Collins Dr	Bidding	Local Let
	HG-1159	Toombs	PI-0012435	Vidalia Airport Rd	Project Complete	Local Let
	HG-1187	Treutlen	PI-0012447	Treutlen Anderson Pond Rd	Project Complete	Local Let
	HG-1169	Treutlen	PI-0012449	Treutlen Old Dair Rd - Wommack Rd	Closed	Local Let
	HG-1186	Treutlen	PI-0012450	Treutlen Rosemont Church Rd (Part - 2.35 miles) (From SR 199 and go 2.35 miles)	Closed	Local Let
	HG-1227	Treutlen	PI-0012465	Soperton Westend Dr	Construction	Local Let
	HG-1225	Treutlen	PI-0012466	Soperton Omega St	Construction	Local Let
	HG-1228	Treutlen	PI-0012467	Soperton Straight St	Construction	Local Let
	HG-1210	Treutlen	PI-0012468	Soperton Sessions St	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1214	Treutlen	PI-0012469	Soperton Woodland Dr	Project Complete	Local Let
	HG-1223	Treutlen	PI-0012470	Soperton Texas Ave	Project Complete	Local Let
	HG-1193	Treutlen	PI-0012471	Soperton Edwin St	Project Complete	Local Let
	HG-1208	Treutlen	PI-0012472	Soperton Florida Ave	Project Complete	Local Let
	HG-1197	Treutlen	PI-0012473	Soperton Canady Ave	Project Complete	Local Let
	HG-1192	Treutlen	PI-0012474	Soperton Arch St	Project Complete	Local Let
	HG-1245	Wayne	PI-0012486	Wayne Widen Rayonier Rd	Inactive	TIA Let
	HG-1248	Wayne	PI-0012487	Wayne Gardi-Broadhurst Rd	Project Complete	Local Let
	HG-1234	Wayne	PI-0012489	WayneReg Reclamation and Widening Broadhurst Rd West	Inactive	TIA Let
	HG-1255	Wayne	PI-0012490	Wayne Railroad Crossing at Louisiana Rd	Construction	Local Let
	HG-1256	Wayne	PI-0012491	Wayne Railroad Crossing at Ed Harrell Rd	Construction	Local Let
	HG-1254	Wayne	PI-0012492	Wayne Railroad Crossing at Slover Rd	Construction	Local Let
	HG-1258	Wayne	PI-0012493	Wayne Whaley Rd	Project Complete	Local Let
	HG-1241	Wayne	PI-0012495	Wayne Replace Bridge on Holmesville Rd	Project Complete	Local Let
02	HG-1281	Wayne	PI-0012504	Jesup South Macon St	Inactive	TIA Let
	HG-1266	Wayne	PI-0012505	Jesup West Cherry St	Inactive	TIA Let
	HG-1265	Wayne	PI-0012510	Jesup West Pine St	Inactive	TIA Let
	HG-1285	Wayne	PI-0012515	Odum Ivey St	Inactive	TIA Let
	HG-1290	Wayne	PI-0012516	Odum Tillman St - Railroad to Hires	Inactive	TIA Let
	HG-1297	Wheeler	PI-0012523	Alamo Lucille Ave Sidewalk	Design	Local Let
	HG-1312	Wheeler	PI-0012531	Glenwood N 5th St	Project Complete	Local Let
	HG-1310	Wheeler	PI-0012532	Glenwood N First St	Project Complete	Local Let
	HG-1315	Wilcox	PI-0012538	Wilcox Thistle Rd	Inactive	TIA Let
	HG-1321	Wilcox	PI-0012539	Wilcox Statham Shoals Rd	Inactive	TIA Let
	HG-1320	Wilcox	PI-0012541	Wilcox Lebanon Rd	Inactive	TIA Let
	HG-1336	Wilcox	PI-0012550	Abbeville East Monroe	Bidding	Local Let
	HG-1345	Wilcox	PI-0012551	Abbeville Reid St	Bidding	Local Let
	HG-1342	Wilcox	PI-0012552	Abbeville Riverside Dr	Bidding	Local Let
	HG-1343	Wilcox	PI-0012553	Abbeville Barnes St	Bidding	Local Let
	HG-1346	Wilcox	PI-0012554	Abbeville W Neapolis St	Design	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1339	Wilcox	PI-0012555	Abbeville West Monroe	Bidding	Local Let
	HG-1328	Wilcox	PI-0012558	Abbeville Simon Keen Rd B		Local Let
02	HG-1352	Wilcox	PI-0012566	Rochelle Ruben St	Project Complete	TIA Let
	HG-1353	Wilcox	PI-0012567	Rochelle Jessie St	Project Complete	TIA Let
	HG-1356	Wilcox	PI-0012569	Rochelle Pine St	Project Complete	TIA Let
	HG-0007	Appling	PI-0011580	Appling Altamaha School Road	Inactive	TIA Let
	HG-0012	Appling	PI-0011584	Baxley Thomas Street Seg 1	Inactive	TIA Let
	HG-0028	Appling	PI-0011600	Baxley Foundry Street	Inactive	TIA Let
	HG-0039	Appling	PI-0011611	Baxley Crowder Street	Inactive	TIA Let
	HG-0040	Appling	PI-0011612	Baxley Dogwood Lane	Inactive	TIA Let
	HG-0041	Appling	PI-0011613	Baxley Lucerne Street	Inactive	TIA Let
	HG-0042	Appling	PI-0011614	Baxley Magnolia Lane	Inactive	TIA Let
	HG-0043	Appling	PI-0011615	Baxley Oak Street Seg 1	Inactive	TIA Let
	HG-0044	Appling	PI-0011616	Baxley Penniman Street	Inactive	TIA Let
	HG-0045	Appling	PI-0011617	Baxley Second Street	Inactive	TIA Let
	HG-0046	Appling	PI-0011618	Baxley Hopps Street	Inactive	TIA Let
	HG-0047	Appling	PI-0011619	Baxley Barnes Street Seg 2	Inactive	TIA Let
00	HG-0048	Appling	PI-0011620	Baxley West Allen Street	Inactive	TIA Let
03	HG-0049	Appling	PI-0011621	Baxley Washington Street	Inactive	TIA Let
	HG-0050	Appling	PI-0011622	Baxley Dean Street	Inactive	TIA Let
	HG-0051	Appling	PI-0011623	Baxley Douglas Drive	Inactive	TIA Let
	HG-0052	Appling	PI-0011624	Baxley First Street	Inactive	TIA Let
	HG-0053	Appling	PI-0011625	Baxley South Harvey Street	Inactive	TIA Let
	HG-0054	Appling	PI-0011626	Baxley Jerome Street	Inactive	TIA Let
	HG-0055	Appling	PI-0011627	Baxley Jr High Drive	Inactive	TIA Let
	HG-0129	Appling	PI-0011630	Surrency Norwood Street	Inactive	TIA Let
	HG-0140	Bleckley	PI-0011635	Bleckley Browning Drive Resurfacing	Inactive	TIA Let
	HG-0141	Bleckley	PI-0011636	Bleckley Bates Road Resurfacing	Inactive	TIA Let
	HG-0142	Bleckley	PI-0011637	Bleckley Crest Drive Resurfacing	Inactive	TIA Let
	HG-0145	Bleckley	PI-0011856	Bleckley Cary Salem Road Resurfacing	Inactive	TIA Let
	HG-0147	Bleckley	PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0 miles North)	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0149	Bleckley	PI-0011860	Cochran Lewis Street	Inactive	TIA Let
	HG-0155	Bleckley	PI-0011866	Cochran Palm Street		TIA Let
	HG-0156	Bleckley	PI-0011867	Cochran Crest Drive Ir		TIA Let
	HG-0167	Candler	PI-0011869	Candler St Matthews Church Road	Inactive	Local Let
	HG-0159	Candler	PI-0011871	Candler Eden Church Road	Inactive	TIA Let
	HG-0185	Candler	PI-0011889	Metter Neal Street	Inactive	TIA Let
	HG-0186	Candler	PI-0011890	Metter South Lewis Street	Inactive	TIA Let
	HG-0187	Candler	PI-0011891	Metter East Lillian Street	Inactive	TIA Let
	HG-0188	Candler	PI-0011892	Metter Haymans Street	Inactive	TIA Let
	HG-0189	Candler	PI-0011893	Metter East Hiawatha Street (City contibution of \$272,041 to complete)	Inactive	TIA Let
	HG-0198	Candler	PI-0011899	Pulaski Back Street Seg 2	Inactive	TIA Let
	HG-0197	Candler	PI-0011900	Pulaski Lee Street		TIA Let
	HG-0207	Dodge	PI-0011908	Dodge Roddy Highway		TIA Let
	HG-0208	Dodge	PI-0011909	Dodge Horne Road	Inactive	TIA Let
	HG-0209	Dodge	PI-0011910	Dodge Jim Ross Road = Part (2.95 mi) - (Begin at SR 87 End at Ran Stewart Road (CR 74))	Inactive	TIA Let
03	HG-0220	Dodge	PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	Inactive	TIA Let
	HG-0242	Dodge	PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	Inactive	TIA Let
	HG-0243	Dodge	PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	Inactive	Local Let
	HG-0273	Dodge	PI-0011943	Eastman Edgewood Rd - MLK Dr to MLK Dr	Inactive	TIA Let
	HG-0241	Dodge	PI-0011950	Eastman Ada St - 14th to Dead end	Inactive	TIA Let
	HG-0326	Dodge	PI-0011958	Eastman Morgan Creek Dr - Mary Alexander to Bypass	Inactive	TIA Let
	HG-0258	Dodge	PI-0011964	Eastman Popular St - 2nd to 1st	Inactive	TIA Let
	HG-0267	Dodge	PI-0011969	Eastman 11th Ave - Pine Dr to Oak	Inactive	TIA Let
	HG-0422	Dodge	PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	Inactive	TIA Let
	HG-0423	Dodge	PI-0011974	Eastman 11th Ave - Creighton to Pine Drive	Inactive	TIA Let
	HG-0310	Dodge	PI-0011976	Eastman Foster St - Hwy 46 to 3rd Ave	Inactive	TIA Let
	HG-0311	Dodge	PI-0011977	Eastman Foster St - Hwy 46 to Anson Ave	Inactive	TIA Let
	HG-0350	Dodge	PI-0011978	Eastman Golf Course Rd - Cochran Rd to Jack Johnson	Inactive	TIA Let
	HG-0279	Dodge	PI-0011979	Eastman Ogden St - 2nd to 5th	Inactive	TIA Let
	HG-0282	Dodge	PI-0011980	Eastman Livingston St - Leitch to Page	Inactive	TIA Let
	HG-0290	Dodge	PI-0011981	Eastman North St - Page to 14th Ave	Inactive	TIA Let
	HG-0295	Dodge	PI-0011982	Eastman Dorough St - 14th to Norman	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0254	Dodge	PI-0011983	Eastman 10th Ave - Forest Lake to 9th	Inactive	TIA Let
	HG-0275 Dodge PI-0011984 Eastman 3rd Ave - Legion I		PI-0011984	Eastman 3rd Ave - Legion Dr to Delacy St	Inactive	TIA Let
	HG-0353	Dodge	PI-0011985	Eastman 10th Ave - Main to Oak	Inactive	TIA Let
	HG-0348	Dodge	PI-0011986	Eastman Greenwood St - 5th to 7th	Inactive	TIA Let
	HG-0298	Dodge	PI-0011987	Eastman Magnolia St - 5th to 3rd	Inactive	TIA Let
	HG-0318	Dodge	PI-0011988	Eastman 9th Ave - Page to City Limits	Inactive	TIA Let
	HG-0337	Dodge	PI-0011989	Eastman Pine St - 10th to 5th	Inactive	TIA Let
	HG-0339	Dodge	PI-0011990	Eastman 7th Ave - Oak St to Dead end	Inactive	TIA Let
	HG-0354	Dodge	PI-0011991	Eastman 12th Ave - Main to Oak	Inactive	TIA Let
	HG-0355	Dodge	PI-0011992	Eastman 13th Ave - Oak to Main	Inactive	TIA Let
	HG-0346	Dodge	PI-0011993	Eastman 14th Ave - Main to Oak	Inactive	TIA Let
	HG-0356	Dodge	PI-0011994	Eastman 8th Ave - Main to Oak	Inactive	TIA Let
	HG-0357	Dodge	PI-0011995	7th Ave - Oak to Main	Inactive	TIA Let
	HG-0358	Dodge	PI-0011996	6th Ave - Main to Oak	Inactive	TIA Let
	HG-0362	Dodge	PI-0011997	Eastman Hardin St - Page To Dead End	Inactive	TIA Let
02	HG-0260	Dodge	PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	Inactive	TIA Let
03	HG-0332	Dodge	PI-0012000	Eastman Park Way - 5th Ave to Main	Inactive	TIA Let
	HG-0317	Dodge	PI-0012006	Eastman 9th Ave - Oak to Page	Inactive	TIA Let
	HG-0302	Dodge	PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	Inactive	TIA Let
	HG-0321	Dodge	PI-0012010	Eastman Odgen Lane - 2nd to 5th	Inactive	TIA Let
	HG-0281	Dodge	PI-0012014	Eastman Clements St - 4th to 7th	Inactive	TIA Let
	HG-0409	Dodge	PI-0012017	Eastman 1st Ave - 5th Ave to South Carolina	Inactive	TIA Let
	HG-0376	Dodge	PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	Inactive	TIA Let
	HG-0375	Dodge	PI-0012021	Eastman Laurel Lane - Dead End to Dead End	Inactive	TIA Let
	HG-0361	Dodge	PI-0012036	Eastman 17th Ave - Main to Oak	Inactive	TIA Let
	HG-0325	Dodge	PI-0012037	Eastman Oak Forest Rd - Plaza to Dead End	Inactive	TIA Let
	HG-0329	Dodge	PI-0012039	Eastman 4th Ave - 5th to Main	Inactive	TIA Let
	HG-0405	Dodge	PI-0012040	Eastman Wendy Way - Nancy St to Russell St	Inactive	TIA Let
	HG-0425	Dodge	PI-0012041	Eastman Pine Dr - 9th to 12th	Inactive	TIA Let
	HG-0292	Dodge	PI-0012042	Eastman Sheldon St - Anson Ave to Dead End	Inactive	TIA Let
	HG-0430	Emanuel	PI-0012049	Emanuel Old Savannah Rd	Inactive	TIA Let
	HG-0479	Emanuel	PI-0012050	Emanuel Pendleton Springs Rd	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0467	Emanuel	PI-0012051	Emanuel Parrish Pond Rd	Inactive	TIA Let
	HG-0525	Emanuel	PI-0012055	Swainsboro Lambs Bridge Road	Inactive	Local Let
	HG-0553	Emanuel	PI-0012060	Swainsboro Short Street	Inactive	Local Let
	HG-0537	Emanuel	PI-0012063	Swainsboro Fortune Loop	Planning	TIA Let
	HG-0551	Emanuel	PI-0012066	Swainsboro Oaklawn Dr	Planning	TIA Let
	HG-0536	Emanuel	PI-0012069	Swainsboro Prosperity Dr	Planning	TIA Let
	HG-0538	Emanuel	PI-0012070	Swainsboro West Meadow Lake	Planning	TIA Let
	HG-0540	Emanuel	PI-0012071	Swainsboro Arden Dr	Inactive	TIA Let
	HG-0543	Emanuel	PI-0012074	Swainsboro Mcleod Bridge Rd	Inactive	TIA Let
	HG-0544	Emanuel	PI-0012075	Swainsboro Old Nunez Rd	Inactive	TIA Let
	HG-0547	Emanuel	PI-0012077	Swainsboro Lake Luck Dr	Inactive	TIA Let
	HG-0550	Emanuel	PI-0012079	Swainsboro Moreland Ave	Inactive	TIA Let
	HG-0575	Evans	PI-0012087	Evans Stafford Rd	Inactive	TIA Let
	HG-0577	Evans	PI-0012088	Evans Lex Strickland Rd	Inactive	TIA Let
	HG-0578	Evans	PI-0012089	Evans Melissa Circle	Inactive	TIA Let
03	HG-0596	Evans	PI-0012092	Claxton Perry Lee Deloach	Inactive	TIA Let
03	HG-0597	Evans	PI-0012093	Claxton West Liberty Street Seg 1	Inactive	TIA Let
	HG-0598	Evans	PI-0012094	Claxton West Liberty Street Seg 2	Inactive	TIA Let
	HG-0614	Evans	PI-0012110	Claxton Barnes St	Inactive	TIA Let
	HG-0615	Evans	PI-0012111	Claxton Freeman St	Inactive	TIA Let
	HG-0616	Evans	PI-0012112	Claxton S Claxton Ave	Inactive	TIA Let
	HG-0617	Evans	PI-0012113	Claxton Ridge Street	Inactive	TIA Let
	HG-0618	Evans	PI-0012114	Claxton E Long St	Inactive	TIA Let
	HG-0619	Evans	PI-0012115	Claxton Bowen Lane	Inactive	TIA Let
	HG-0621	Evans	PI-0012116	Claxton S Peters St	Inactive	TIA Let
	HG-0623	Evans	PI-0012117	Claxton E Smith St - (Part) (S. Newton St. to Anderson Ave.)	Inactive	TIA Let
	HG-0627	Evans	PI-0012120	Daisy West Railroad St	Inactive	TIA Let
	HG-0636	Evans	PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	Inactive	TIA Let
	HG-0637	Evans	PI-0012127	Hagan Calhoun Street	Inactive	TIA Let
	HG-0630	Evans	PI-0012128	Hagan South Railroad Ave -Perkins Mill to Calhoun St	Inactive	TIA Let
	HG-0638	Evans	PI-0012129	Hagan Hodges St - Hwy 280 to Cedar	Inactive	TIA Let
	HG-0657	Evans	PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0667	Jeff Davis	PI-0012140	Jeff Davis Philadelphia Church Rd - CR 294	Inactive	TIA Let
	HG-0672	Jeff Davis	PI-0012141	Jeff Davis Satilla Church Rd	Inactive	TIA Let
	HG-0691	Jeff Davis	PI-0012142	Jeff Davis Elizabeth Church Rd	Inactive	TIA Let
	HG-0708	Jeff Davis	PI-0012156	Hazlehurst Kersey St	Inactive	TIA Let
	HG-0709	Jeff Davis	PI-0012157	Hazlehurst Sycamore St	Inactive	TIA Let
	HG-0710	Jeff Davis	PI-0012158	Hazlehurst East Plum St	Inactive	TIA Let
	HG-0711	Jeff Davis	PI-0012159	Hazlehurst Collins St	Inactive	TIA Let
	HG-0712	Jeff Davis	PI-0012160	Hazlehurst Wilson St	Inactive	TIA Let
	HG-0747	Johnson	PI-0012169	Johnson Tuckers Grove Church Rd Ph 1	Inactive	TIA Let
	HG-0741	Johnson	PI-0012170	Johnson Pringle Rd	Inactive	TIA Let
	HG-0753	Johnson	PI-0012174	Kite Hatcher St	Inactive	TIA Let
	HG-0761	Johnson	PI-0012180	Wrightsville Myrtle Ave	Inactive	TIA Let
	HG-0767	Johnson	PI-0012181	Wrightsville Court St	Inactive	TIA Let
	HG-0768	Johnson	PI-0012182	Wrightsville Georgia Ave	Inactive	TIA Let
	HG-0770	Johnson	PI-0012183	Wrightsville Bradford St	Inactive	TIA Let
03	HG-0786	Laurens	PI-0012191	Laurens Butler Rd	Inactive	TIA Let
03	HG-0802	Laurens	PI-0012197	Laurens Mark Wood Rd	Inactive	TIA Let
	HG-0807	Laurens	PI-0012198	Laurens Old Toomsboro Rd	Inactive	TIA Let
	HG-0792	Laurens	PI-0012199	Laurens Rock Springs Rd	Inactive	TIA Let
	HG-0805	Laurens	PI-0012200	Laurens Ed Becham Rd - (County contribution of \$135,908 to complete)	Inactive	TIA Let
	HG-0812	Laurens	PI-0012201	Cadwell Coleman St Seg 1	Inactive	TIA Let
	HG-0813	Laurens	PI-0012202	Cadwell Coleman St Seg 2	Inactive	TIA Let
	HG-0809	Laurens	PI-0012204	Cadwell Snowhill St - Hwy 117 to Railroad	Inactive	TIA Let
	HG-0814	Laurens	PI-0012205	Cadwell Coleman St Seg 3	Inactive	TIA Let
	HG-0815	Laurens	PI-0012207	Cadwell Coleman St Seg 4	Inactive	TIA Let
	HG-0810	Laurens	PI-0012208	Cadwell Walnut McCook St	Inactive	TIA Let
	HG-0816	Laurens	PI-0012209	Cadwell Coleman St Seg 5	Inactive	TIA Let
	HG-0826	Laurens	PI-0012215	Dexter Bryant St Seg 2	Inactive	TIA Let
	HG-0832	Laurens	PI-0012218	Dublin Stubbs Park Rd	Inactive	TIA Let
	HG-0839	Laurens	PI-0012225	Dudley Oak St	Inactive	TIA Let
	HG-0856	Laurens	PI-0012239	East Dublin Piedmont Dr	Inactive	TIA Let
	HG-0863	Laurens	PI-0012250	East Dublin Rosewood Dr	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0864	Laurens	PI-0012251	East Dublin Larsen St	Inactive	TIA Let
	HG-0865	Laurens	PI-0012252	East Dublin South Dr		TIA Let
	HG-0866	Laurens	PI-0012253	East Dublin Buckingham Ir		TIA Let
	HG-0895	Laurens	PI-0012254	East Dublin Powell Dr	Inactive	TIA Let
	HG-0867	Laurens	PI-0012255	East Dublin Ferry St Seg 1	Inactive	TIA Let
	HG-0868	Laurens	PI-0012256	East Dublin Getty St	Inactive	TIA Let
	HG-0869	Laurens	PI-0012257	East Dublin Taylor Ln	Inactive	TIA Let
	HG-0870	Laurens	PI-0012258	East Dublin Poplar St	Inactive	TIA Let
	HG-0871	Laurens	PI-0012259	East Dublin Stewart St	Inactive	TIA Let
	HG-0878	Laurens	PI-0012261	East Dublin Jackson St	Inactive	TIA Let
	HG-0879	Laurens	PI-0012262	East Dublin Ferry St Seg 2 - Part (Circle Dr to Johnson St)	Inactive	TIA Let
	HG-0904	Laurens	PI-0012270	Rentz Circle Dr	Inactive	TIA Let
	HG-0915	Montgomery	PI-0012274	Montgomery Thompson Pond Rd Ph 4	Project Complete	TIA Let
	HG-0916	Montgomery	PI-0012275	Montgomery Taylor Springs Rd	Inactive	TIA Let
	HG-0928	Montgomery	PI-0012283	Ailey West Old Ailey Lothair Rd	Inactive	TIA Let
03	HG-0927	Montgomery	PI-0012284	Ailey City Street Striping	Inactive	TIA Let
03	HG-0938	Montgomery	PI-0012287	Alston Wilkes Circle - Part (From Carrie Drive North approximately .11 miles)	Inactive	TIA Let
	HG-0965	Montgomery	PI-0012292	Mt Vernon Alston Rd	Inactive	TIA Let
	HG-0959	Montgomery	PI-0012294	Mt Vernon MLK JR Dr	Inactive	TIA Let
	HG-0946	Montgomery	PI-0012297	Mt Vernon Robinson St	Inactive	TIA Let
	HG-0942	Montgomery	PI-0012298	Mt Vernon North Washington St	Inactive	TIA Let
	HG-0941	Montgomery	PI-0012299	Mt Vernon South Washington St	Inactive	TIA Let
	RC09-000062	Tattnall	PI-0008289	SR 23, 57 Passing Lanes Glennville to Reidsville	Design	TIA Let
	HG-0976	Tattnall	PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD GA 23/57 and End at US 301/73	Inactive	TIA Let
	HG-0980	Tattnall	PI-0012307	Tattnall Hillview Rd	Inactive	TIA Let
	HG-0987	Tattnall	PI-0012308	Tattnall Airport Rd	Inactive	TIA Let
	HG-1006	Tattnall	PI-0012313	Collins Jones St	Inactive	TIA Let
	HG-1003	Tattnall	PI-0012315	Collins Williams St	Inactive	TIA Let
	HG-1041	Tattnall	PI-0012338	Glennville Lakeview Dr		TIA Let
	HG-1019	Tattnall	PI-0012347	Glennville Continental Dr		TIA Let
	HG-1057	Tattnall	PI-0012348	Glennville Sharon Rd	Inactive	TIA Let
	HG-1060	Tattnall	PI-0012349	Glennville Taylor Lane	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1053	Tattnall	PI-0012350	Glennville Queen Dr	Inactive	TIA Let
	HG-1010	Tattnall	PI-0012351	Glennville Baker St	Inactive	TIA Let
	HG-1054	Tattnall	PI-0012352	Glennville Railroad St	Inactive	TIA Let
	HG-1040	Tattnall	PI-0012353	Glennville Kicklighter St	Inactive	TIA Let
	HG-1014	Tattnall	PI-0012355	Glennville Cedar St	Inactive	TIA Let
	HG-1056	Tattnall	PI-0012356	Glennville Rustin St	Inactive	TIA Let
	HG-1016	Tattnall	PI-0012357	Glennville China St	Inactive	TIA Let
	HG-1011	Tattnall	PI-0012358	Glennville Banks St	Inactive	TIA Let
	HG-1045	Tattnall	PI-0012359	Glennville Loves Chapel Rd	Inactive	TIA Let
	HG-1069	Tattnall	PI-0012368	Reidsville Blount St	Inactive	TIA Let
	HG-1067	Tattnall	PI-0012369	Reidsville Anderson St	Inactive	TIA Let
	HG-1071	Tattnall	PI-0012370	Reidsville Chandler Ave	Inactive	TIA Let
	HG-1072	Tattnall	PI-0012371	Reidsville Church St	Inactive	TIA Let
	HG-1074	Tattnall	PI-0012372	Reidsville Glenview Dr	Inactive	TIA Let
	HG-1092	Telfair	PI-0012377	Telfair Fishing Creek Rd	Inactive	TIA Let
03	HG-1093	Telfair	PI-0012378	Telfair Kinnett and Friendship Connector - Yawn Rd	Inactive	TIA Let
03	HG-1108	Telfair	PI-0012381	Lumber City Randall St	Inactive	TIA Let
	HG-1101	Telfair	PI-0012383	Lumber City West Ave	Inactive	TIA Let
	HG-1098	Telfair	PI-0012386	Lumber City Church St	Inactive	TIA Let
	HG-1105	Telfair	PI-0012390	Lumber City Sand Pit Rd	Inactive	TIA Let
	HG-1104	Telfair	PI-0012392	Lumber City Pine St	Inactive	TIA Let
	HG-1129	Telfair	PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	Inactive	Local Let
	HG-1132	Telfair	PI-0012410	McRae 5th Ave	Inactive	TIA Let
	HG-1133	Telfair	PI-0012411	McRae Graham St	Inactive	TIA Let
	HG-1134	Telfair	PI-0012412	McRae Brewton	Inactive	TIA Let
	HG-1135	Telfair	PI-0012413	(Part) McRae Bruce (Macville Ave to East Willow Creek Lane)	Inactive	TIA Let
	HG-1136	Telfair	PI-0012414	McRae 4th Ave	Inactive	TIA Let
	HG-1121	Telfair	PI-0012415	(Part) McRae 8th Ave (Liberty St to Willow Creek Lane)	Inactive	TIA Let
	HG-1127	Telfair	PI-0012416	(Part) McRae Telfair Ave (Smith to Willow Creek Lane)	Inactive	TIA Let
	HG-1116	Telfair	PI-0012417	McRae Strozier Street	Inactive	TIA Let
	HG-1141	Toombs	PI-0012419	Toombs Lyons Center Rd	Inactive	TIA Let
	HG-1140	Toombs	PI-0012420	Toombs County wide Striping	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1148	Toombs	PI-0012424	Toombs Five Point Resurfacing	Inactive	TIA Let
	HG-1144	Toombs	PI-0012428	Toombs New Normantown Rd		TIA Let
	HG-1151	Toombs	PI-0012430	Lyons West Oglethorpe Ave	Inactive	TIA Let
	HG-1152	Toombs	PI-0012431	Lyons North Lanier and North Lexington	Inactive	TIA Let
	HG-1158	Toombs	PI-0012437	Vidalia Pete Phillips Rd	Inactive	TIA Let
	HG-1160	Toombs	PI-0012438	Vidalia Brinson Rd	Inactive	TIA Let
	HG-1161	Toombs	PI-0012439	Vidalia Lowery Place	Inactive	TIA Let
	HG-1162	Toombs	PI-0012440	Vidalia Curry St	Inactive	TIA Let
	HG-1163	Toombs	PI-0012441	Vidalia Truman St	Inactive	TIA Let
	HG-1164	Toombs	PI-0012442	Vidalia Rudell Rd	Inactive	TIA Let
	HG-1165	Toombs	PI-0012443	Vidalia Semco Rd	Inactive	TIA Let
	HG-1167	Toombs	PI-0012444	Vidalia Upgrade Railroad Crossing (Part) (8 crossings)	Inactive	TIA Let
	RC09-000077	Toombs	PI-522220-	Widening of U.S. 1/SR 4 from North of Williams Creek (near Appling line) to Green Oak Road, 522190, 522180	Design	TIA Let
	HG-1177	Treutlen	PI-0012451	Treutlen Ohoopee Bend Rd (2.1 miles) (From SR 86 to Ohoopee Bend Rd. Dead End)	Inactive	TIA Let
	HG-1176	Treutlen	PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel Rd)		TIA Let
03	HG-1182	Treutlen	PI-0012453	Treutlen Tobacco Trail		TIA Let
	HG-1178	Treutlen	PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from Crooked Run Rd. to SR 171/US 221 at County Line)	Inactive	TIA Let
	HG-1181	Treutlen	PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin Pond Rd and go 1.25 miles)	Inactive	TIA Let
	HG-1173	Treutlen	PI-0012456	Treutlen Secret Forest Rd	Inactive	TIA Let
	HG-1217	Treutlen	PI-0012462	Soperton Varnedo St	Inactive	Local Let
	HG-1226	Treutlen	PI-0012475	Soperton Pitus Rd	Inactive	TIA Let
	HG-1230	Treutlen	PI-0012476	Soperton Alpha Rd	Inactive	TIA Let
	HG-1229	Treutlen	PI-0012477	Soperton Faith Circle	Inactive	TIA Let
	HG-1231	Treutlen	PI-0012478	Soperton Flordia Ave Ext	Inactive	TIA Let
	HG-1198	Treutlen	PI-0012479	Soperton Kelly St	Inactive	TIA Let
	HG-1196	Treutlen	PI-0012481	Soperton Ivy Circle	Inactive	TIA Let
	HG-1199	Treutlen	PI-0012482	Soperton Maple St	Inactive	TIA Let
	HG-1219	Treutlen	PI-0012483	Soperton Clover St		TIA Let
	HG-1194	Treutlen	PI-0012484	Soperton Berry St		TIA Let
	HG-1195	Treutlen	PI-0012485	Soperton Norman St		TIA Let
HG-1242 W		Wayne	PI-0012496	Wayne US 341 Industrial Pk Rd	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1251	Wayne	PI-0012497	Wayne Linden Bluff Rd	Inactive	TIA Let
	HG-1252	Wayne	PI-0012498	Wayne Killingsworth Road Ir		TIA Let
	HG-1253	Wayne	PI-0012499	Wayne Holmesville Rd Resurfacing	Inactive	TIA Let
	HG-1240	Wayne	PI-0012500	Wayne Holemesville Rd Construction (from Odum Rd South 2.5 miles)	Inactive	TIA Let
	HG-1267	Wayne	PI-0012503	Jesup West Orange St/US 84 Intersection	Inactive	TIA Let
	HG-1274	Wayne	PI-0012507	Jesup Eleventh St	Inactive	TIA Let
	HG-1278	Wayne	PI-0012508	Jesup Robert Hunter Circle	Inactive	TIA Let
	HG-1276	Wayne	PI-0012509	Jesup Hunter St	Inactive	TIA Let
	HG-1271	Wayne	PI-0012511	Jesup Bay Acres Rd Sidewalk	Inactive	TIA Let
	HG-1270	Wayne	PI-0012512	Jesup New East Plum St Sidewalk	Inactive	TIA Let
	HG-1268	Wayne	PI-0012513	Jesup New US 301 S Sidewalk	Inactive	TIA Let
	HG-1286	Wayne	PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	Inactive	TIA Let
	HG-1294	Wheeler	PI-0012520	Wheeler Mt Olivet Church Rd Bridge	Inactive	TIA Let
	HG-1299	9 Wheeler PI-0012525 Alamo Kent St		Inactive	TIA Let	
	HG-1300	Wheeler	PI-0012526	Alamo Second St	Inactive	TIA Let
	HG-1301	Wheeler	PI-0012527	Alamo West Railroad	Inactive	TIA Let
03	HG-1302	Wheeler	PI-0012528	Alamo Snowhill Rd	Inactive	TIA Let
	HG-1306	Wheeler	PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	Inactive	TIA Let
	HG-1305	Wheeler	PI-0012534	Glenwood West 6th and 5th Ave	Inactive	TIA Let
	HG-1308	Wheeler	PI-0012535	Glenwood S 4th St and N 4th St	Inactive	TIA Let
	HG-1295	Wheeler	PI-0014178	Wheeler Ochwalkee Creek Bridge	Construction	TIA Let
	HG-1291	Wheeler	PI-532342-	Wheeler Alligator Creek Bridge	Construction	GDOT - OPD Let
	HG-1322	Wilcox	PI-0012540	Wilcox Walker Rd	Inactive	TIA Let
	HG-1329	Wilcox	PI-0012548	Abbeville Wilson Rd	Inactive	TIA Let
	HG-1338	Wilcox	PI-0012549	Abbeville West Neopolis	Inactive	Local Let
	HG-1334	Wilcox	PI-0012556	Abbeville Depot St	Inactive	TIA Let
	HG-1340	Wilcox	PI-0012557	Abbeville Church St	Inactive	TIA Let
	HG-1326	Wilcox	PI-0012559	Abbeville College St	Inactive	TIA Let
	HG-1335	Wilcox	PI-0012560	Abbeville College St Seg 2		TIA Let
	HG-1347	Wilcox	PI-0012561	Abbeville Sibbie Rd	Inactive	TIA Let
	HG-1344	Wilcox	PI-0012562	Abbeville Burkett St	Inactive	TIA Let
	HG-1333	Wilcox	PI-0012563	Abbeville West Park Ave	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1332	Wilcox	PI-0012564	Abbeville East Park Ave	Inactive	TIA Let
03	HG-1355	Wilcox	PI-0012568	Rochelle Ginhouse St	Inactive	TIA Let
	HG-1357	Wilcox	PI-0012570	Rochelle Mill St	Inactive	TIA Let
Multiple		Regional	PI- A000627	Program Administration		



County of

**Appling** 

## **City of Baxley**

## **Description:**

5.30 miles of shoulder widening, plant mix resurfacing and replacement of a bridge on Red Oak Church Road in Appling County.

			Original	Final Projected	Project Let
Project ID	GDOT ID	Project Description	<b>Estimated Cost</b>	Cost	Ву
PI-0011579	HG-0006	Appling Red Oak Church Road	\$1,483,800	\$1,470,534	Local Let



County of

**Bleckley** 

## **Unincorporated Bleckley County**

## **Description:**

9.93 miles of plant mix resurfacing on various roads in unincorporated Bleckley County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0011854	HG-0143	Trail Branch Road Resurfacing	\$266,000	\$266,000	Local Let
PI-0011855	HG-0144	Limestone Road Resurfacing	\$619,200	\$619,200	Local Let
PI-0011857	HG-0146	Talmadge Coley and Irve Land Roads Resurfacing	\$491,400	\$491,400	Local Let



County of

Dodge

## **City of Chauncey**

## **Description:**

0.45 miles of plant mix resurfacing on Bush Avenue in the City of Chauncey.

	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
ı	PI-0011912	HG-0219	Bush Avenue	\$42,000	\$39,954	TIA Let

## **City of Eastman**

## **Description:**

5.54 miles of plant mix resurfacing on various streets in the City of Eastman.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0011932	HG-0296	8th Ave - Sheldon to Dead End	\$8,617	\$8,617	Local Let
PI-0011937	HG-0385	Woodlake Dr - North Lakes to Dead End	\$37,784	\$37,784	Local Let
PI-0011940	HG-0246	Leitch St - Livingston to 9th	\$19,223	\$19,223	Local Let
PI-0011941	HG-0236	Lee St - Dorough St to Leitch	\$7,556	\$7,556	Local Let
PI-0011942	HG-0253	Lakeview Ct - 10th to Dead End	\$7,822	\$7,822	Local Let
PI-0011944	HG-0294	7th Ave - Sheldon to Page	\$27,628	\$27,628	Local Let
PI-0011945	HG-0312	Foster St - 3rd Ave to Beulah	\$17,234	\$17,234	Local Let
PI-0011946	HG-0234	Page St- Hwy 46 to 1st Ave	\$21,079	\$21,079	Local Let
PI-0011947	HG-0271	1st Ave - Oak to Plum	\$10,871	\$10,871	Local Let
PI-0011948	HG-0263	Delacey St - 4th to 7th	\$27,443	\$27,443	Local Let

## County of

## Dodge



## **City of Eastman (continued)**

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0011949	HG-0245	Main St - 1st Ave to Dodge Ave	\$74,242	\$74,242	Local Let
PI-0011951	HG-0237	Lee St - Leitch to Page	\$16,174	\$16,174	Local Let
PI-0011952	HG-0235	Neese St - 14th to Lee	\$22,803	\$22,803	Local Let
PI-0011953	HG-0297	Park St - 5th to 3rd	\$9,545	\$9,545	Local Let
PI-0011954	HG-0286	Eastman St - 9th to 12th	\$31,287	\$31,287	Local Let
PI-0011956	HG-0320	College St - Oak to 5th	\$50,644	\$50,644	Local Let
PI-0011957	HG-0309	King St - 1st Ave to Hwy 46	\$24,526	\$24,526	Local Let
PI-0011959	HG-0335	Creighton St - 14th to 9th	\$40,037	\$40,037	Local Let
PI-0011960	HG-0404	Greenhill - 4th to 7th Ave	\$15,246	\$15,246	Local Let
PI-0011961	HG-0255	Durhart St - Plum to Dead end	\$9,412	\$9,412	Local Let
PI-0011962	HG-0256	Morgan St - Plum to Dead End	\$9,943	\$9,943	Local Let
PI-0011963	HG-0257	Plum St - 2nd to MLK Dr	\$11,799	\$11,799	Local Let
PI-0011965	HG-0259	Burch St - 2nd to MLK Dr	\$11,534	\$11,534	Local Let
PI-0011966	HG-0270	3rd Ave - Odgen to Oak	\$32,481	\$32,481	Local Let
PI-0011967	HG-0278	Lee St - Main to Dorough St	\$22,935	\$22,935	Local Let
PI-0011968	HG-0238	Park St - 14th Ave to Lee	\$25,984	\$25,984	Local Let
PI-0011970	HG-0300	Legion Dr - Griffin to 3rd Ave	\$37,519	\$37,519	Local Let
PI-0011971	HG-0299	MLK Dr - 1st to Legion Dr	\$42,159	\$42,159	Local Let
PI-0011972	HG-0293	7th Ave - Page to Norman	\$22,670	\$22,670	Local Let
PI-0011975	HG-0336	Park St - 5th to 10th	\$36,060	\$36,060	Local Let
PI-0011998	HG-0249	Minter Ct - Minter Dr to Dead end	\$10,340	\$10,340	Local Let
PI-0012016	HG-0397	Harrison St - 1st Ave to Nanacy	\$26,939	\$26,939	Local Let
PI-0012038	HG-0322	Wright Dr - 2nd to 5th	\$17,897	\$17,897	Local Let



County of

**Emanuel** 

## **Unincorporated Emanuel County**

## **Description:**

1.50 miles of grading and drainage on the extension of Fairground Road in Emanuel County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012043	HG-0507	Extension Fairground Rd	\$507,823	\$507,823	Local Let



County of

**Evans** 

## **Unincorporated Evans County**

### **Description:**

4.70 miles of plant mix resurfacing on various roads in Evans County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012084	HG-0572	FE Beasly Rd	\$154,000	\$154,000	Local Let
PI-0012085	HG-0574	Bowen Rd	\$504,000	\$504,000	Local Let

## City of Bellville

#### **Description:**

0.189 miles of plant mix resurfacing on Henry Street in the City of Bellville.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012091	HG-0595	Henry Street - Buckcravey Dr	\$42,969	\$42,969	Local Let

## City of Hagan

### **Description:**

1.11 miles of plant mix resurfacing on various streets in the City of Hagan.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012122	HG-0632	Turnpike Rd - Hodges St to City Limts	\$93,800	\$93,800	Local Let
PI-0012123	HG-0633	Hodges St - Hwy 280 to City Limits	\$39,200	\$39,200	Local Let
PI-0012125	HG-0635	Pine Ave - Brewton to Hodges	\$19,600	\$19,600	Local Let



County of

**Jeff Davis** 

## **Unincorporated Jeff Davis County**

## **Description:**

6.71 miles of plant mix resurfacing on Bridgeford Church Road in Jeff Davis County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012133	HG-0667	Bridgeford Church Rd - CR 296	\$938,980	\$938,980	Local Let

## City of Hazelhurst

## **Description:**

3.08 miles of plant mix resurfacing on various streets in the City of Hazlehurst.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012149	HG-0701	Hester St	\$56,000	\$56,000	Local Let
PI-0012150	HG-0702	Girtman St	\$98,000	\$98,000	Local Let
PI-0012151	HG-0703	Williams St	\$168,000	\$168,000	Local Let
PI-0012152	HG-0704	Martin Luther King Jr Dr	\$105,000	\$105,000	Local Let



County of **Johnson** 

## City of Kite

## **Description:**

0.274 miles of plant mix resurfacing on various streets in the City of Kite.

			Original	Final Projected	Project Let
Project ID	GDOT ID	Project Description	<b>Estimated Cost</b>	Cost	Ву
PI-0012172	HG-0751	Ohoopee St Pr 2	\$17,500	\$15,900	TIA Let
PI-0012173	HG-0752	Claxton Blvd	\$9,350	\$10,531	TIA Let



### County of

#### Laurens

## **Unincorporated Laurens County**

#### **Description:**

3.45 miles of plant mix resurfacing; replacement of 3 bridges on Walke Dairy Road, a bridge replacement on Chappell Mill Road over Turkey Creek, and new location bridge construction over the Oconee River in Laurens County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012186	HG-0776	Walke Dairy Bridge	\$487,500	\$487,500	Local Let
PI-0012189	HG-0780	Country Club Rd	\$637,800	\$637,800	Local Let
PI-0000833	RC09-000041	Oconee River Bridge	\$7,541,601	\$7,541,601	TIA Let
PI-270724-	HG-0777	Chappell Mill Bridge	\$400,000	\$400,000	TIA Let

## **City of Dublin**

#### **Description:**

0.15 miles of intersection improvements/traffic signal on SR 19/US 80 at Hodges Street in City of Dublin.

	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
ı	PI-0012216	HG-0831	Hodges St	\$1,130,000	\$1,207,427	TIA Let

## **City of Cadwell**

#### **Description:**

0.09 miles of plant mix resurfacing on Walnut St. in the City of Cadwell.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012206	HG-0811	Walnut St - Hwy 126 to Snowhill	\$12,249	\$14,051	TIA Let



## **City of Montrose**

**Description:** 

0.22 miles of plant mix resurfacing on Railroad St. in the City of Montrose.

	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
ı	PI-0012264	HG-0896	Railroad St - Part (.22 mile)	\$30,606	\$27,953	TIA Let

## **City of Dexter**

**Description:** 

0.87 miles of plant mix resurfacing on various streets in the City of Dexter.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012212	HG-0821	Harvey St Seg 1	\$50,024	\$49,230	TIA Let
PI-0012213	HG-0825	Harvey St Seg 2	\$30,182	\$33,454	TIA Let
PI-0012214	HG-0822	Bryant St Seg 1	\$40,752	\$25,899	TIA Let

## **City of Dudley**

**Description:** 

0.53 miles of plant mix resurfacing on various streets in the City of Dudley.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012223	HG-0840	West St	\$36,882	\$31,728	TIA Let
PI-0012224	HG-0835	Pecan St	\$34,920	\$35,693	TIA Let

## **City of Rentz**

**Description:** 

0.43 miles of plant mix resurfacing on various streets in the City of Rentz.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012268	HG-0910	West Railroad St	\$24,791	\$36,081	TIA Let
PI-0012269	HG-0911	Simpson Ave	\$27,973	\$23,733	TIA Let



## **City of East Dublin**

Description: 3.774 miles of plant mix resurfacing on various streets in the City of East Dublin.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012232	HG-0847	Keen St	\$31,182	\$22,460	TIA Let
PI-0012233	HG-0848	Stanley St	\$7,955	\$10,694	TIA Let
PI-0012234	HG-0849	Virginia St	\$28,159	\$22,370	TIA Let
PI-0012235	HG-0850	Daley St	\$32,640	\$28,654	TIA Let
PI-0012236	HG-0851	Joiner St	\$25,905	\$28,452	TIA Let
PI-0012237	HG-0852	Derriso Ln	\$28,239	\$24,422	TIA Let
PI-0012238	HG-0853	North Elm St	\$39,189	\$33,976	TIA Let
PI-0012240	HG-0857	Torino Dr	\$11,136	\$11,097	TIA Let
PI-0012241	HG-0858	Falcon Dr	\$8,670	\$11,535	TIA Let
PI-0012242	HG-0874	Glen Dr	\$31,845	\$27,605	TIA Let
PI-0012243	HG-0872	Lewis St	\$11,375	\$13,154	TIA Let
PI-0012244	HG-0876	Attaway St	\$72,678	\$60,605	TIA Let
PI-0012245	HG-0877	West Drive	\$32,905	\$28,047	TIA Let
PI-0012246	HG-0859	Atwood Dr	\$28,371	\$28,526	TIA Let
PI-0012247	HG-0860	Jordan St	\$23,227	\$34,112	TIA Let
PI-0012248	HG-0861	Marion St	\$58,811	\$49,119	TIA Let
PI-0012249	HG-0862	Braham St	\$37,121	\$31,044	TIA Let
PI-0012260	HG-0875	Dorsey St	\$20,549	\$20,091	TIA Let



County of

## Montgomery

## **Unincorporated Montgomery County**

## **Description:**

7.50 miles of shoulder widening/paving/drainage extensions and plant mix resurfacing on Thomspson Pond Pond Road in unincorporated Montgomery County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012271	HG-0912	Thompson Pond Rd Ph 1	\$338,997	\$338,997	TIA Let
PI-0012272	HG-0913	Thompson Pond Rd Ph 2	\$443,520	\$443,520	TIA Let
PI-0012273	HG-0914	Thompson Pond Rd Ph 3	\$525,000	\$525,000	TIA Let
PI-0012274	HG-0915	Thompson Pond Rd Ph 4	\$525,000	\$525,000	TIA Let

## City of Vidalia

### **Description:**

0.47 miles of plant mix resurfacing on Miracle Lane in the City of Vidalia.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012301	HG-0968	Vidalia Miracle Lane	\$60,865	\$60,865	Local Let



County of

**Tattnall** 

## City of Reidsville

## **Description:**

1.59 miles of plant mix resurfacing on various streets in the City of Reidsville.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012362	HG-1081	Reidsville Ohoopee St	\$129,418	\$129,418	Local Let
PI-0012363	HG-1086	Reidsville Woodlawn Terrace	\$57,681	\$57,681	Local Let
PI-0012366	HG-1080	Reidsville Nelson St	\$21,587	\$21,587	Local Let
PI-0012367	HG-1079	Reidsville McLeod St	\$23,179	\$23,179	Local Let



County of

**Telfair** 

## **Unincorporated Telfair County**

### **Description:**

10.02 miles of double surface treatment on Tom Haley Road in unincorporated Telfair County.

	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
ı	PI-0012376	HG-1090	Tom Haley Rd	\$808,000	\$808,000	Local Let

## **City of Lumber**

#### **Description:**

0.36 miles of plant mix resurfacing on Pond Road in Lumber City.

	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
ı	PI-0012388	HG-1102	Pond Rd	\$50,400	\$50,400	Local Let

## City of McRae

## **Description:**

4.22 miles of plant mix resurfacing on various streets in the City of McRae.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012403	HG-1124	Industrial Blvd	\$150,000	\$150,000	Local Let
PI-0012404	HG-1125	Magnolia St	\$68,600	\$68,600	Local Let
PI-0012405	HG-1126	East Ave	\$56,000	\$56,000	Local Let
PI-0012406	HG-1127	Telfair Ave	\$23,800	\$23,800	Local Let
PI-0012407	HG-1128	College St	\$70,000	\$70,000	Local Let
PI-0012408	HG-1129	2nd Ave	\$86,800	\$86,800	Local Let
PI-0012409	HG-1131	1st Ave	\$119,000	\$119,000	Local Let
PI-0012402	HG-1123	Spring Ave	\$70,000	\$70,000	Local Let



County of

### **Toombs**

## **Unincorporated Toombs**

## **Description:**

2.07 miles of grade, drain, base and pave of Ezra Taylor Road in unicorporated Toombs County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012427	HG-1149	Ezra Taylor Rd	\$1,140,000	\$1,140,000	Local Let

## City of Vidalia

### **Description:**

0.37 miles of widening, drainage improvements and plant mix resurfacing on Airport Road in the City of Vidalia.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012435	HG-1159	Airport Rd	\$891,445	\$891,445	Local Let



County of

Treutlen

## **City of Soperton**

**Description:** 

2.62 miles of plant mix resurfacing on various roads in City of Soperton.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012468	HG-1210	Sessions St	\$72,800	\$72,800	Local Let
PI-0012469	HG-1214	Woodland Dr	\$91,000	\$91,000	Local Let
PI-0012470	HG-1223	Texas Ave	\$15,400	\$15,400	Local Let
PI-0012471	HG-1193	Edwin St	\$35,000	\$35,000	Local Let
PI-0012472	HG-1208	Florida Ave	\$119,000	\$119,000	Local Let
PI-0012473	HG-1197	Canady Ave	\$35,000	\$35,000	Local Let
PI-0012474	HG-1192	Arch St	\$35,000	\$35,000	Local Let



County of

Wayne

## **Unincorporated Wayne County**

## **Description:**

0.50 miles of grade adjustment and plant mix resurfacing of Gardi-Broadhurst Road and a bridge replacement on Holmesville Road in unicorporated Wayne County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012487	HG-1248	Gardi-Broadhurst Rd	\$275,000	\$275,000	Local Let
PI-0012495	HG-1241	Replace Bridge on Holmesville Rd	\$600,000	\$600,000	Local Let



County of

Wilcox

## **City of Rochelle**

**Description:** 

0.72 miles of plant mix resurfacing on various roads in the City of Rochelle.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012566	HG-1352	Ruben St	\$70,000	\$34,541	TIA Let
PI-0012567	HG-1353	Jessie St	\$110,000	\$27,485	TIA Let
PI-0012569	HG-1356	Pine St	\$35,000	\$36,643	TIA Let

# HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES March 21, 2017

Members Present

Billy Trapnell, Mayor, City of Metter Roy Herrington, Baxley Georgia Homer Garnto, Adrian, Georgia **Staff Present** 

Brett Manning Rafael Nail Michelle Brown

Guests

Kelvin Mullins, TIA Administrator, GDOT Kenneth Franks, GDOT TIA Office Shrujal Amin, GDOT TIA Office Jack Foskey, Commissioner, Johnson County

## **CALL TO ORDER**

The TIA Citizens Review Panel meeting for March 21, 2017, was held at City Hall in Baxley, Georgia. The meeting was called to order at 11:00 A.M. by Chairman Billy Trapnell, Mayor of Metter. Chairman Trapnell welcomed everyone to the meeting and called on Homer Garnto, to give the invocation.

### INTRODUCTION OF GUESTS

Chairman Trapnell opened the meeting by having each person present introduce themselves.

### APPROVAL OF DECEMBER 12, 2016 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the December 12, 2016 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by Homer Garnto and seconded by Roy Herrington to approve the Minutes, as mailed. The motion passed with no opposition.

#### TIA PROGRAM REPORT

Kelvin Mullins, TIA Administrator, gave an update on the program. Kelvin let them know that Tony Collins and Eric Wilkinson who are usually with them had conflicts and was not able to attend. He explained that we are two years in to Band 2 and that time is flying by and that Band 2 ends December 31, 2019. He stated that this July will be the five year anniversary of the passing of the Transportation Investment Act. He let them know that they had done a couple of speaking engagements since the last meeting. In January they spoke at the Heart of Georgia Altamaha Regional Commission Regional Council meeting and Kenneth spoke at the GMA Mayors Day conference in Atlanta. He stated that there is a lot of interest in TIA and T-SPLOST throughout the State. He let them know that Middle Georgia and Southern Georgia could be passing T-SPLOST. He explained that Southern Georgia has 18 counties and they need 10 resolutions to pass and currently they have 8. They are all looking to get on the November ballot. Brett Manning, Executive Director let Kelvin know that he and Rafael Nail were asked to speak at the Southern Georgia Regional Commission about TIA. Rafael stated that the Georgia Department of Transportation Planning Department was also at that meeting.

Kelvin then went over collections. He stated that total collections are over a half a billion dollars. Over \$117 million are for the Heart of Georgia Altamaha Regional Commission area. There are \$88 million for projects and \$30 million in 25% discretionary monies through January. He let them know that the one challenge we continue to have is that we are still 20% behind our original projections. He explained they are keeping a close eye on it and will continue to deliver all the projects. He let them know that he meets with upper management every two weeks to see where the programs at.

Kelvin stated that over 300 miles of roads have been paved to date. He then turned it over to Kenneth Franks to go over the projects in the Heart of Georgia Altamaha area. Kenneth let them know that there are 764 TIA projects with 100 in construction and 265 projects already complete in Band 1 and Band 2. He explained that 191 projects were

completed in Band 1 with 14 outstanding projects in construction. In Band 2 they have 75 projects complete with 52 under construction and 149 that are approaching construction. He stated that they currently have 296 miles paved so far under resurfacing projects.

Kenneth then went over some of the resurfacing projects. He stated that in February 20 projects were let with two of those projects in the City of Kite and 18 in the City of East Dublin. The bid came in at just under \$500,000 total which is on budget for those 20 projects. He stated that asphalt prices are still coming in reasonable as of now. He let them know that they are inserting 16 projects in May. Two in the Town of Pulaski, one in the City of Garfield, nine in the City of Claxton, one in the City of Daisy, and three in the City of Collins.

Kenneth then reported on some of the TIA Regionally Significant Projects. Hillcrest Parkway Widening (\$17.4 million). The City of Dublin is delivering this project. The project is currently in the right-of-way phase. This project is on schedule for the November 2017 let date; Widening of SR 87/US 23 in Dodge County from Log Cabin Road to South of SR 257 (\$6.7 million TIA). This project is on schedule for the May 2017 letting but has some federal funding issues but the project is ready and on schedule; Bridge Replacement on SR 135 over the Altamaha River (\$1.7 million TIA) this project is in the environmental stage. This project is on schedule for a June 2019 let; Bridge Replacement on Daisy Nevils Highway over the Canoochee River (\$1.7 million TIA). This bridge was recently shut down due to a current maintenance issue. GDOT gave Evans County some LMIG to help get the bridge reopened. This project will continue with a July 2018 let date. He then went over Band 3 projects – Widening of US 1 in Toombs County which is one of the largest projects that is still in the preliminary design phase. This project has a let date of Fall 2020; Passing Lanes on SR 23/57 between Glennville and Reidsville (\$10.9 million) this project is currently in preliminary design phase and should let in November 2019.

Kenneth then went over construction updates. The Oconee River Bridge is around 75% complete and in the construction phase. This project is scheduled to be finished this year. The SR4/U.S. 1 Altamaha River Bridge is 85% through construction and from his understanding they are ahead of schedule to complete before September, 2018. Wayne County SR 169 project that is local let and is 55% complete and they are on schedule to complete in November 2017. He then went over a few of the City of Baxley projects. The City of Baxley in Band 2 had 14 resurfacing projects which are complete with a total investment of \$650,000. In Band 1 they had 13 projects a little under \$500,000 which has been completed for some time. Band 3 will have an additional 18 projects which will probably be in construction around 2020 or 2021. So far, Appling County has received \$2.2 million in discretionary funds and the City of Baxley has received \$217,000 to date.

Kelvin then asked if anyone had any questions. There was then some discussion on price increase and how we would handle that in the future. Rafael Nail mentioned that after they tear the old U.S. 1 Bridge down and then in Band 3 U.S. 1 is four-laned the bridge would then be a bottle neck because it's two-laned. He asked were federal funds going to be used to build another bridge beside the new bridge. Kelvin stated that he would have to check in to that and get back with him.

## **OTHER BUSINESS**

Brett let the Panel know that in the packet for their information he had included the Tax Collections, Local Distributions by government, and Local Distribution by Region through January.

Chairman Trapnell commended the staff on the excellent job they have done and continue to do for our Region.

Brett asked that since we are at the half way point with TIA when we would need to look into updating our project list. Kelvin stated that he would check the law and see and we would have to come up with a new project list.

### **ADJOURN**

There being no further business, Chairman Trapnell asked for a motion to adjourn the meeting. A motion was made by Roy Herrington and seconded by Homer Garnto to adjourn the TIA Citizens Review Panel Meeting at 11:34 A.M. The vote was accepted unanimously.

# HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES August 16, 2017

## Members Present

Billy Trapnell, Mayor, City of Metter Homer Garnto, Adrian, Georgia H.G. Yeomans, Swainsboro, Georgia Phil Best, Mayor, City of Dublin

## **Staff Present**

Brett Manning James Pope Michelle Brown

### Guests

Kenneth Franks, GDOT TIA Office Shrujal Amin, GDOT TIA Office Tony Collins, Local Liaison, GDOT Josh Powell, Attorney, City of Dublin Lance Jones, City Manager, City of Dublin Matthew Bradshaw PE, Engineer, City of Dublin

## CALL TO ORDER

The TIA Citizens Review Panel meeting for August 16, 2017, was held at the Old First National Bank Building in Dublin, Georgia. The meeting was called to order at 11:05 A.M. by Chairman Billy Trapnell, Mayor of Metter. Chairman Trapnell welcomed everyone to the meeting.

#### INTRODUCTION OF GUESTS

Chairman Trapnell opened the meeting by having each person present introduce themselves.

Chairman Trapnell asked that everyone remember Mr. Roy Herrington's family due to his passing. He stated that he had talked with his daughter and she greatly appreciated the flowers that were sent. He then called on Homer Garnto, to give the invocation.

## APPROVAL OF MARCH 21, 2017 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the March 21, 2017 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by H.G. Yeomans and seconded by Homer Garnto to approve the Minutes, as mailed. The motion passed with no opposition.

#### TIA PROGRAM REPORT

Kenneth Franks gave an update on the program. Kenneth then passed out documents of information for the Panel. Kenneth explained that the reason Kelvin was not in attendance was because he was meeting with the Middle Georgia region helping them to finalize their constrained lists to potentially go on the ballot in November. If they don't get it on the November ballot they will try for May. He stated that the Southern Georgia region was underway as well. He said they had met with them in Valdosta on Friday and that their call for projects was currently open. They hope to coordinate with the Southern region to help them come up with a good list of projects.

Kenneth then went over the TIA Revenue Collections through June 2017. He stated that in the Heart of Georgia Altamaha Region they have collected a total of \$129 million with \$32 million in local discretionary monies and \$96 million going directly to the approved project list. The total collected for the three regions is \$623 million. He let them know that the Original Revenue Forecast for the Heart of Georgia Altamaha Region was \$163 million which puts us almost 21% behind the forecast. He let them know that they have held the budgets at the initial 2011 budget. He stated they have tried to fight inflation and tried to stay out in front of it as much as possible. GDOT is firmly in support of the TIA program and helped out on multiple projects.

Kenneth then went over the Heart of Georgia Altamaha Project Overview. He let them know that there are 764 Total Projects, 96 In Construction, and 310 Projects completed. He explained that we are almost two years in to Band 2 and this band has 276 total projects. In Band 2 a total of 154 are complete, 68 in construction, 19 in preliminary

engineering, and 35 not started. He stated they are not even half way through Band 2 but they are well over halfway through with the delivery.

Kenneth then reported on some of the TIA Regionally Significant Projects. Hillcrest Parkway Widening (\$17.4 million). The City of Dublin is delivering this project. The project is currently in the right-of-way acquisition. This project is schedule for a April 2018 let date; Widening of SR 87/US 23 in Dodge County from Log Cabin Road to South of SR 257 (\$6.7 million TIA). This project is scheduled for an August 2017 letting and GDOT will be opening bids on Friday; Bridge Replacement on SR 135 over the Altamaha River (\$1.7 million TIA) with a \$22 million total budget. This project is on schedule for a June 2019 let date; Bridge Replacement on Daisy Nevils Highway in Evans County over the Canoochee River (\$1.7 million TIA). This bridge is on schedule for a July 2018 let date. He then went over Band 3 projects – Widening of US 1 in Toombs County which is one of the largest projects with a \$102 million investment with \$59 million in TIA money. This project has a let date of September 2020; Passing Lanes on SR 23/57 between Glennville and Reidsville (\$10.9 million) this project is currently set to let in November 2019.

Kenneth then spotlighted some of the projects in Laurens County. He stated that East Dublin currently has 16 resurfacing projects that were paired with two projects in Kite and these projects are currently underway. The bridge over the Oconee River is almost 100% complete and a ribbon cutting should be held within the next two months. The County is getting ready to start on the Country Club Road widening and repaving project. He was informed that this project is already under construction. He let them know that Laurens County has several resurfacing projects going on. He informed them that the 25% discretionary monies that the governments have received in Laurens County are over \$4 million in less than five years.

Tony Collins went over some of the construction updates. Tony then went over GDOT let projects for Band 1. He stated that a project for the City of Dublin, Hodges Street, has had final inspection and is almost ready to be open to traffic. He let them know the only other Band 1 projects were the blended projects. One was the Oconee River Bridge which is 95% complete and the U.S. 1 Altamaha River Bridge. The U.S. 1 Altamaha Bridge has Scott Bridge as the contractor and they are ahead of schedule. Traffic is now flowing on the bridge and they are moving forward with the demolition of the old bridge. A few Band 1 local let projects are still under construction.

Tony then went over Band 2 resurfacing projects. He let them know that in Laurens County in February they had 20 total projects with 18 in East Dublin and 2 in Kite. In the May 2017 letting there was a total of 16 projects in the municipalities of Pulaski, Claxton, Daisy, Garfield, and Collins. Sikes Brothers is the contractors for these projects. They are hopeful to start in September. Tony stated that the bids are still okay but are struggling some. He explained they are still watching and have not cut any scopes. He let them know we are ¾ of the way through with a lot of projects being local let. He stated they are on track with Band 2.

Phil Best asked about a Band 2 project a traffic light on Highway 80 and Springdale Road. He stated that they had to complete a traffic count study and wanted to know if

they knew what the status was on that. Tony stated they he needed to follow-up on that project and find out what they needed to do and he would let him know.

Kenneth then asked that if anyone ever hears any negative feedback about the program to please let them know. He also reminded them to check out all social media platforms for the TIA program. Tony reminded them that they like to spotlight how the locals use their discretionary money so please let them know.

### OTHER BUSINESS

Chairman Trapnell asked will the regions that currently do not have TIA be able to write their own criteria. Kenneth stated that his understanding is that 75% goes to projects and 25% is discretionary. He explained that they have an additional rule that they will have to follow and it is that 30% of the projects have to be in the GDOT STIP program.

Brett stated that the project band changes will be addressed at the next Citizens Review Panel meeting. He explained that after the TIA Regional Advisory Committee meets and approves the changes then he would bring it before the Citizens Review Panel. Brett also handed out discretionary money sheets.

A question was asked that if a government didn't submit any projects did they still get the discretionary monies. The response was yes, they still get discretionary money.

#### <u>ADJOURN</u>

There being no further business, Chairman Trapnell asked for a motion to adjourn the meeting. A motion was made by H.G. Yeomans and seconded by Phil Best to adjourn the TIA Citizens Review Panel Meeting at 12:00 P.M. The vote was accepted unanimously.

# HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES

## **December 5, 2017**

## Members Present

Billy Trapnell, Mayor, City of Metter Homer Garnto, Adrian, Georgia Roger Branch, Baxley, Georgia

## **Staff Present**

Brett Manning Rafael Nail James Pope Michelle Brown

### Guests

Kelvin Mullins, TIA Administrator, GDOT Kenneth Franks, GDOT TIA Office Shrujal Amin, GDOT TIA Office Tony Collins, Local Liaison, GDOT Eric Wilkinson, GDOT TIA Office John Raymond Turner, Vidalia, Georgia Ed Boyd, Mayor Elect, City of Metter R. Bayne Stone, Mayor, City of Hazlehurst

## CALL TO ORDER

The TIA Citizens Review Panel meeting for December 5, 2017, was held at Metter City Hall, Metter, Georgia. The meeting was called to order at 11:00 A.M. by Chairman Billy Trapnell, Mayor of Metter. Chairman Trapnell welcomed everyone to the meeting and called on Homer Garnto to give the invocation.

### INTRODUCTION OF GUESTS

Chairman Trapnell opened the meeting by having each person present introduce themselves.

Chairman Trapnell welcomed new member Roger Branch from Baxley, Georgia.

Kelvin Mullins let the Panel know that he had taken another job with GDOT in the local grants department. He let them know how much he had enjoyed working with them.

#### APPROVAL OF AUGUST 16, 2017 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the August 16, 2017 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by Homer Garnto and seconded by Roger Branch to approve the Minutes, as mailed. The motion passed with no opposition.

### REVIEW OF BAND CHANGE REQUESTS

Chairman Trapnell called on Brett Manning, Executive Director for the Heart of Georgia Altamaha Regional Commission to explain the band change request. Brett informed the Panel that the City of Abbeville and the City of Jesup had requested band changes.

The City of Abbeville requests to move West Neapolis Street from Band 2 to Band 3 with the funding for this project at \$39,110.

The City of Jesup requests to move South Macon Street and West Cherry Street from Band 2 to Band 3 with the funding for these projects at \$1,800,000. They also request to move the following projects from Band 3 to Band 2 - Eleventh Street with a project cost of \$148,600; Robert Hunter Circle with a project cost of \$60,000; Hunter Street with a project cost of \$16,400; Bay Acres Road Sidewalk with a project cost of \$136,000; New East Plum Street Sidewalk with a project cost of \$41,500; and New US 301 Sidewalk with a project cost \$52,000.

Brett let them know that the Regional Advisory Committee has requested that GDOT approve these changes in their November meeting. Kelvin Mullins stated that GDOT agreed with these changes also. There being no questions a motion was made by Homer Garnto to approve the requested band changes. A second was made by Roger Branch. The vote passed unanimously.

## TIA ANNUAL REPORT

Kelvin Mullins, TIA Administrator, gave a year-end update using a PowerPoint presentation. He then let them know about collections through September 2017. The total collections for the Heart of Georgia Altamaha Region are over \$136 million. The 25% discretionary funds are over \$34 million and the 75% is over \$102 million. He stated that the total collected for all three regions was over \$658 million. He explained that the Heart of Georgia Altamaha Region was behind \$21.3% from the original revenue forecast.

Kelvin then went over the HOGA cash flow for all Bands. He explained that this chart gives GDOT an idea of how to manage projects so they know when to let these projects to not affect the cash flow.

Kelvin then went over the HOGA Project Overview. He stated that there were a total of 764 projects with a project total of over \$255 million. There are 48 projects in construction, 381 projects completed with over \$77 million total expended to date. He then went over CSRA and River Valley Regional Commissions project overviews to let them know how they were doing.

Kelvin then let the Panel know about two TIA Awards they had received. He stated they had received two national achievement awards from the Construction Management Association of America. The first was for the management of 271 projects in Band 1 from across all three TIA regions. The second award was for the River Watch Parkway improvement project in Augusta.

Kelvin informed the Panel that there may be two possible additions to the TIA Regions and they are Middle Georgia and Southern Georgia.

Kenneth Franks went over the Heart of Georgia Altamaha's project overview. He let them know that 195 projects are completed in Band 1 with 8 still in construction. Band 2 has 185 complete with 38 in construction and 30 in PE. Band 3 has a total of 284 projects but already has 1 project complete with 6 in PE and 2 in construction. He then went through several slides showing projects that are completed or approaching completion. In Appling County they have the SR4/US 1 Bridge Replacement over the Altamaha River which is almost complete. It is a blended project with \$5 million in TIA dollars. He explained that in Band 3 another bridge would be built parallel to the current one. Evans County has the Daisy Nevils Bridge replacement over the Canoochee River which was let by the County and was completed in November. He then went over resurfacing projects for the City of Kite and the City of East Dublin. Another project was the Oconee River Bridge which is a new location bridge and opened October 3, 2017. This was a blended project with \$7.5 million in TIA dollars. In Toombs County the Ezra Taylor Road which was a grade, drain, base, and pave project with a \$1.1 million project cost and should be completed in February 2018. In Wayne County they have the SR 169 Widening and Railroad overpass which was let at the end of Band 1. This is a \$16 million project with around 75% complete and should be completed later on this year.

Eric Wilkerson reported on TIA Regionally Significant Projects. He let them know that six regional projects are in preconstruction and they are: Band 2 projects – Hillcrest

Parkway Widening (\$17.4 million); Widening of SR 87/US 23 from Log Cabin Road to South of SR 257 (\$53 million - \$6.7 million TIA); Bridge Replacement on SR 135 over the Altamaha River (\$22 million - \$1.7 million TIA); Bridge Replacement on Daisy Nevils Highway over the Canoochee River (\$2.2 million - \$1.7 million TIA). Band 3 projects – Widening of US 1 in Toombs County (\$102 million - \$25.4 million TIA); Passing Lanes on SR 23/57 between Glennville and Reidsville (\$10.9 million) and should let in January 2021.

Kelvin then went over the 2017 Annual Reports from GDOT which has all the projects listed, what phase a project is in and projects that are completed. He also let them know that every TIA project scheduled is still expected to be delivered. A motion was made by Homer Garnto and seconded by Roger Branch to approve the 2017 Annual Report. The vote passed unanimously.

#### OTHER BUSINESS

Chairman Trapnell and Brett Manning commended the staff on the excellent job they have done and continue to do for our Region. There was also some discussion on the other Regions who may approve this program and if they would follow the same guidelines we had to when we approved it.

## **ADJOURN**

There being no further business, a motion to adjourn the TIA Citizens Review Panel Meeting at 11:58 P.M. was accepted unanimously.