Heart of Georgia Altamaha Citizen's Review Panel

December 24, 2014

Transportation Investment Act of 2010 (TIA) Annual Report

Honorable David Ralston, Speaker of the House State of Georgia Honorable Casey Cagle Lt. Governor State of Georgia

This letter serves as a report for the activities of the Citizen's Review Panel for the Heart of Georgia – Altamaha region.

The following individuals currently serve on this Citizen's Review Panel: Roy Herrington of Baxley, Phil Best of Dublin, H. G. Yeomans of Swainsboro, Homer Garnto of Adrian (who replaced Kathryn Fisher of Cochran following her resignation) and Billy Trapnell of Metter. The panel met three times during the year, February 27th, July 24th, prior to the Regional Commission meetings. Due to there being no Regional Commission meeting in December, the meeting was held in Metter, at the City Hall on December 2nd, 2014 at 3:00 PM. During these meetings we were presented request for Band Changes and updates on all active and planned TIA projects. Thus far projects totaling \$1.5 million have been completed under budget and GDOT staff is confident that all projects in Band One will be under construction by December 2015. The majority of the projects were local in nature and did not have a defined benefit, however, the Department maintains that these projects were completed to accepted industry standards, as intended on the original project submittal applications, and to the satisfaction of the local jurisdictions.

Minutes of the meetings held during this year, 2014, as well as reports on the projects completed are included with this letter. These minutes cover the actions taken by the Panel in reviewing the projects approved in the TIA program.

Mike Dover, his staff, as well as other GDOT staff continue to be very helpful to our communities and this panel in accomplishing the duties assigned, to improve transportation in Region 9. Likewise Brett Manning, Executive Director of the Heart of Georgia-Altamaha Regional Commission, and his staff are vital to the success of this program.

We feel that the 98 projects which have been completed, 52 local deliveries and 46 GDOT let, met the needs and desires that were anticipated by their respective communities.

Sincerely

Billy Trapmel Chairman

P O Box 74

Metter, GA 30439

HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES February 27, 2014

Members Present

Billy Trapnell, Mayor, City of Metter Roy Herrington, Baxley, Georgia Phil Best, Mayor, City of Dublin H.G. Yeomans, Emanuel County Homer Garnto, Adrian, Georgia

Staff Present

Brett Manning Rafael Nail Michelle Brown

Guests

Mike Dover, TIA Administrator, GDOT Tony Sanger, TIA Program Manager, GDOT Tony Collins, Local Liaison, GDOT Jill Goldberg, Communications/Media Manager, GDOT

Shrujal Amin, Project Manager, GDOT Kelvin Mullins, TIA Regional Coordinator, GDOT Bill Lindsey, County Administrator, Candler County

Joe Mosley, City Manager, City of Metter Keith McNeal, Chairman, Wheeler County Wayne Hall, Commissioner, Jeff Davis County Bob Brockman, Sole Commissioner, Bleckley County

Bryan Rogers, County Administrator, Laurens County

Buddy Adams, Vice Chairman, Laurens County Dywane Johnson, Councilman, City of Hazlehurst James Canady, Commissioner, Emanuel County Ezra Price, County Administrator, Emanuel County

Desse Davis, Commissioner, Emanuel County Joey Fountain, Mayor, City of Mount Vernon

CALL TO ORDER

The TIA Citizens Review Panel meeting for February 27, 2014 was held at the Mount Vernon/Montgomery County Community Service and Senior Citizens Center in Mount Vernon, Georgia. The meeting was called to order at 6:01 P.M. by Chairman Billy Trapnell, Mayor of Metter. Chairman Trapnell welcomed everyone to the meeting and called on Roy Herrington, to give the invocation.

INTRODUCTION OF GUESTS

Chairman Trapnell introduced and welcomed Homer Garnto a new TIA Citizens Review Panel member and then asked Mike Dover, TIA Administrator, Georgia Department of Transportation (GDOT) to introduce his staff. Mike introduced Tony Sanger, TIA Program Manager; Tony Collins, Local Liaison for HOGARC area; Jill Goldberg, Communications/Media Manager; Shrujal Amin, Project Manager; and Kelvin Mullins, TIA Regional Coordinator.

APPROVAL OF DECEMBER 10, 2013 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the December 10, 2013 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by Roy Herrington and seconded by Phil Best to approve the Minutes, as mailed. The motion passed with no opposition.

REVIEW OF REQUESTS FOR PROJECT BAND CHANGES

Chairman Trapnell stated that there had been another group of request for band changes for Band 1. Chairman Trapnell stated that the Regional Advisory Council had approved the band changes and that GDOT had also reviewed and accepted the changes. A motion was made by Roy Herrington and seconded by H.G. Yeomans to approve the Group 3 Band 1 changes. The vote passed unanimously.

GEORGIA DEPARTMENT OF TRANSPORTATION TIA STATUS UPDATE

Chairman Trapnell then called on Mike Dover to update the Panel. Mike stated that we have come a long way with the TIA program. Mike stated he would like to review band changes and how much progress has been made in a years' time. Mike explained that this was the third round of band changes and that GDOT wanted to be as flexible as possible with changes. He did let them know that there are procedures for band changes and that it was critical that they follow the procedure. He stated that when a local government requests a band change they should make sure that they justify the change. He also let them know that there is some unbalancing between the bands. He asked that they try to keep the projects budget neutral. He stated that as of right now Band 2 was unbalanced therefore the local government has to pay the difference until Band 3 when the local government would be reimbursed.

Mike then informed the Panel about some success stories. He let them know that a groundbreaking had been held for the Eastman Bypass. He stated this was a blended project including federal money along with TIA funds. He stated this project would not

have accelerated as quickly if it had not had the TIA money associated with it. He also let them know that an outreach event had been held in August for disadvantaged and small businesses to help firms interested in learning more about upcoming opportunities related to the TIA program projects.

Mike also informed the Panel that a local government survey would be sent out to help GDOT with customer service and to let them know how they are doing in the TIA office. The survey will also have questions pertaining to how the local governments are using their discretionary money.

Mike stated that they currently have a year of collections on hand. He asked them to submit invoices if the local government is doing the work on projects. He stated they would be sending out a letter with an email address on where to send the invoices.

Mike then talked about collections. He stated that for all three regions that passed T-SPLOST \$130 million had been collected. Mike then showed a chart explaining that \$98 million had been collected for projects on the improved investment list for all three regions. He stated that for these three regions the local governments were splitting around \$32 million for these projects. He stated that was good for a year's worth of collections.

Mike then asked Tony Sanger, Program Manager, GDOT to explain to the Panel about inflation and how the program is being managed. Tony stated that the HOGARC is down 20% in collections and they have looked extensively at what to do about it. Tony showed several graphs and explained that with the plan they have in place all projects should be able to be delivered as planned. Mike added that even though we are 20% behind he feels comfortable with the program and currently have had no contracts come in over what was estimated using the 2011 dollars. A question was asked about how the bids are coming in. Tony stated that are coming in 8-12% lower.

Mike let everyone know that they have a Facebook and Twitter account and also send out e-blast for communication. He also let them know that if a local government is delivering their projects they have signs available to order. Mike showed a 2x3 sign that is available to order at \$46 each. He stated that he had order forms available or they could also go on the website to obtain and order form.

Mike then gave the status on some of the major projects for the HOGARC area. He stated Wayne County had two projects on the approved investment list. One of the projects for Wayne is SR 169. He informed them that Wayne County is managing the project and they are moving forward with preliminary engineering. He stated the project would be let in late 2015. The Oconee River Bridge project in Laurens County which is a blended project will be let in June, 2014. Appling County's blended project is the US 1 Bridge over the Altamaha River with a proposed letting in June, 2014. He stated that they are getting some of the preliminary engineering for Band 2 projects underway.

Mike then asked Tony Collins to inform the Panel on what the Department was doing with the active resurfacing projects. Tony explained that the TIA budget was \$1.358 million and the award amount was \$1.4 million. He stated that was a good sign. Tony stated that GDOT has let 22 resurfacing projects since June, 2013. These projects were for Emanuel, Johnson, Laurens, Montgomery, and Treutlen counties along with some

municipalities within the counties. The July letting for 2013 was under two contracts and covered Appling County and the City of Baxley with 15 resurfacing projects. The budgeted amount for those projects was \$564,000 and the actual cost was \$338,000. Wayne County and the City of Jesup had 4 resurfacing projects with a budgeted amount of \$547,900 and the actual cost was \$397,000. Another blended project was let in October which was the Eastman Bypass located in Dodge County. They are currently in the early stages of construction which started in December, 2013. The project is a \$7 million project. Tony stated they have projects to be let every month for the next nine months.

Kelvin Mullins, TIA Regional Coordinator, addressed the Panel on local projects. He informed them that this region has been very active on local delivery. He stated he had approved 96 local delivery applications for Band 1 projects and 51 TIA agreements had been executed for those projects. He stated because of local delivery they had already had some success with the program with Toombs County SR 130 being the first TIA project completed. City of Reidsville completed two resurfacing projects and Tattnall County had almost completed a grade, drain, and base project. He informed them that a lot of resurfacing projects all over the region were ready for spring lettings. He also let them know they are working with Appling, Laurens, and Wayne on bridge projects. He asked them to not begin work on any projects before they get the notice to proceed.

Mike Dover asked if he could follow-up on what Tony had talked about earlier. He stated that the priorities for the project delivery are: first priority are blended projects, second are local governments who are delivering the work, and third are GDOT delivering the work.

OTHER BUSINESS

Chairman Trapnell asked if there was any other business to come before the Panel. Brett Manning, Executive Director, Heart of Georgia Altamaha Regional Commission, stated that there would be another set of band change request from local governments. He informed them that they would try to have a TIA Regional Advisory Committee meeting sometime around April to discuss the requested changes.

ADJOURN

There being no further business, a motion to adjourn the TIA Citizens Review Panel Meeting at 6:50 P.M. was made by Phil Best and seconded by H.G. Yeomans. The vote was accepted unanimously.

HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING **MINUTES** July 24, 2014

Members Present

Billy Trapnell, Mayor, City of Metter Roy Herrington, Baxley, Georgia H.G. Yeomans, Emanuel County Homer Garnto, Adrian, Georgia

Staff Present

Brett Manning Rafael Nail Michelle Brown

Guests

Mike Dover, TIA Administrator, GDOT Tony Sanger, TIA Program Manager, GDOT Tony Collins, Local Liaison, GDOT Kelvin Mullins, TIA Regional Coordinator, GDOT Tim Matthews, TIA Regional Coordinator, GDOT Reid Lovett, Hofstadter & Associates Bill Lindsey, County Administrator, Candler Chyrileen Kilcrease, Councilperson, City of

Bryan Rogers, County Administrator, Laurens

CALL TO ORDER

The TIA Citizens Review Panel meeting for July 24, 2014 was held at the Mount Vernon/Montgomery County Community Service and Senior Citizens Center in Mount Vernon, Georgia. The meeting was called to order at 5:35 P.M. by Chairman Billy Trapnell, Mayor of Metter. Chairman Trapnell welcomed everyone to the meeting and called on Roy Herrington, to give the invocation.

INTRODUCTION OF GUESTS

Chairman Trapnell asked each person present to introduce themselves.

APPROVAL OF FEBRUARY 27 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the February 27, 2014 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by Roy Herrington and seconded by Homer Garnto to approve the Minutes, as mailed. Tony Collins asked that a correction be made to the minutes. He stated that on page 3 of the minutes that instead of the award amount being \$1.4 million it should be \$1.04 million. With that correction being noted the motion passed with no opposition.

REVIEW OF REQUESTS FOR PROJECT BAND CHANGES

Chairman Trapnell stated that there had been another group of request for band changes for Band 1. Chairman Trapnell called on Mike Dover, GDOT to address the Panel. Mike stated that the Regional Advisory Committee had approved the Group 4 band changes and that GDOT had also reviewed and accepted the changes. He also stated that he had spoken with Brett Manning before the meeting and was informed that there would be two more band changes that needed to be approved. He asked the Panel to look over the additional two changes and comment on those request. The two additional changes are for Laurens County and the City of Glennville. Bryan Rogers explained the reasoning for the band changes for Laurens County. Mike then gave a more detailed description on the Laurens County projects that need to be moved. A motion was made by Roy Herrington and seconded by Homer Gornto to approve the Group 4 Band 1 changes. The vote passed unanimously. A motion was made by Homer Gornto and seconded by Roy Herrington to approve Laurens County and the City of Glennville's band changes upon the Regional Advisory Committee's approval. The vote passed unanimously.

GEORGIA DEPARTMENT OF TRANSPORTATION TIA STATUS UPDATE

Chairman Trapnell then called on Mike Dover to update the Panel. Mike passed out a fact sheet and then went over each section. Mike explained that at the top of the page it shows the Revenue Collections (75%). He stated that the Original Revenue forecast was \$167 million and the Actual Revenue is \$141 million leaving the overall program 15% behind. He stated there was a reserves policy developed at the beginning of the program. This was developed to put money in since it would be hard to get the activities for projects going in the first 18 months. He stated they are going to discontinue putting any of the

revenue in the reserves. As of now there is \$61 million in the reserves to be used in the later bands to be able to complete the projects.

The next section on the Fact Sheet was the 75%/25% split. He stated that the Heart of Georgia Altamaha RC had received \$9.8 million of the 25% for local projects and \$29 million for regional projects. With a total for all approved TIA regions thru May, 2014 of \$188 million.

The next section was on Local Applications. Mike stated that the HOGARC local governments had delivered 104 local projects. He stated that GDOT had processed 137 of those.

Mike then went over Construction Projects. He stated that GDOT Let projects have substantially completed 42 HOGARC projects and Local Let projects have 26 substantially complete with a total of 68 substantially completed projects.

Mike then talked about the Band 1 projects. Mike stated that all projects now have a strategy in place. For the Band 2 projects he stated that early next year they will start asking for applications. He stated that several local governments are asking to start on Band 2 projects.

Mike let them know that they are still having local small business outreach events. He stated that they have currently held three events and will continue to have more.

Mike stated they are continuing with communications opportunities. He informed them that they are half way through Band 1. He let them know that they have a Mid-Band 1 video on the 18 months status update. He stated they would be sending an email blast and putting the video on YouTube.

Mike then asked Tim Matthews, TIA Regional Coordinator, to explain to the Panel about regional projects. He stated overall nine counties have 14 projects around \$134 million in TIA funds. He let them know some of the projects were blended projects.

Appling County – one blended project (bridge replacement over Altamaha River on SR 4) with a letting of September, 2014 estimated cost of \$24.8 million with \$4.9 million in TIA funds

Dodge County - two projects the Eastman Bypass which is under construction about 20% complete with a completion date of September, 2015; and the 87 widening is in ROW phase (Band 2) – \$1.7 million in TIA funds and the rest federal monies

Emanuel County – one project 100% TIA project, \$6.4 million scheduled to be let in June, 2015

Evans County – one project \$1.7 million Band 2 project with a 2015 design

Jeff Davis – one project \$1.7 million blended SR 135 Altamaha Bridge replacement project. Currently working to seek a consultant for the project

Laurens County – Hillcrest project \$17 million TIA funds with the local government delivering the project

Tattnall County – one project passing lanes from Glennville to Reidsville - \$10.9 million Band 3 project

Toombs County – three projects scheduled for Band 3 for \$101 million with \$58 million in TIA funds

Wayne County – two projects scheduled for Fall, 2015 letting with local delivery estimated cost for both projects of \$16.9 million

Tim let them know that they have had no major issues on the projects and they are moving right along.

Kelvin Mullins, TIA Regional Coordinator, addressed the Panel on local projects. He informed them that this region has around 200 local projects for Band 1. He also let them know that there are 104 approved applications for local delivery of these projects. About half of these projects are either complete or in construction. He let them know that they have several resurfacing projects scheduled for this summer. He stated that last summer GDOT let 41 resurfacing projects which have all been completed. He stated that they are letting projects every month thru December and this would get them through a majority of the Band 1 local projects. He then gave a list of the current lettings.

May – Johnson County had five surface treatment roads with a budget of \$600,000

July – Telfair and Wheeler counties had three roads with a budget of \$336,000

August – Bleckley County and the City of Cochran had four resurfacing projects with a budget of \$371,000

October – Candler, Evans, and Tattnall counties had 13 resurfacing projects with a budget of \$535,000

November – Dodge, Laurens, Montgomery, and Wilcox counties had 18 roads with a budget of \$642,000

December – Dodge County had two roads with a budget of \$1.5 million

Tony Collins informed the Panel on what the Department was doing with the active resurfacing projects. Tony explained that they are in peak construction season. He let them know that the 22 resurfacing projects since the last report have now all been completed. He also let them know that Baxley and Jesup's 19 projects are also complete. Tony then informed them that the Dodge Eastman Bypass was around 20% complete. He let them know that they have finished clearing and that the ROW is clear. The TIA funds for this project are around \$1.7 million. He then explained that the May letting for Johnson County was double surface treatment and the TIA budget was for \$600,000. The

contract came in under that amount at \$487,612. He stated that bids are going up a little but we are fortunate to have multiple bidders keeping it competitive. He let them know that there are 41 projects substantially complete and 6 that are still active. He also told them that the locals are working very well with the Department.

Tony Sanger, TIA Program Manager, updated the Panel on updates to the website. Tony showed the panel some screen shots to show some of the enhancements to the website. He also let them know that they have added a local project status spreadsheet to give more detailed information about the projects. Mike Dover explained why they created the spreadsheet saying that this was created to help vendors who want to participate in the TIA program. This spreadsheet gives them all the information they need for the projects they want to bid on.

Chairman Trapnell complemented GDOT saying they have done an incredible job managing the projects and more importantly helping them as local agents.

ADJOURN

There being no further business, a motion to adjourn the TIA Citizens Review Panel Meeting at 6:37 P.M. was accepted unanimously.

HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES December 2, 2014

Members Present

Billy Trapnell, Mayor, City of Metter Roy Herrington, Baxley, Georgia Phil Best, Mayor, City of Dublin Homer Garnto, Adrian, Georgia

Staff Present

Brett Manning Rafael Nail Michelle Brown

Guests

Mike Dover, TIA Administrator, GDOT
Tony Sanger, TIA Program Manager, GDOT
Tony Collins, Local Liaison, GDOT
Kelvin Mullins, TIA Regional Coordinator, GDOT
Wayne Hall, Commissioner, Jeff Davis County
Larry Wilson, Mayor, City of Oak Park
Joseph Mosley, City Manager, City of Metter
George Archer, Councilman, City of Twin City
Bob Brockman, Sole Commissioner, Bleckley
County

CALL TO ORDER

The TIA Citizens Review Panel meeting for December 2, 2014, was held at City Hall in Baxley, Georgia. The meeting was called to order at 3:00 P.M. by Chairman Billy Trapnell, Mayor of Metter. Chairman Trapnell welcomed everyone to the meeting and called on Joseph Mosley, to give the invocation.

INTRODUCTION OF GUESTS

Chairman Trapnell opened the meeting by having each person present introduce themselves.

APPROVAL OF JULY 24, 2014 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the July 24, 2014 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by Homer Garnto and seconded by Phil Best to approve the Minutes, as mailed. The motion passed with no opposition.

REVIEW OF YEAR END REPORT ON HOGARC REGION PROJECTS

Mike explained that we are in the closing of year two of the program and as of October, 2014 the program had collected around \$245 million for the three regions. Mike let the Panel know that around 100 projects had been completed for the Heart of Georgia Altamaha region. He provided the Panel with a list of those projects which were categorized by jurisdiction. Mike let them know that the feedback has been very positive with normal hurdles. He is confident we have met expectations.

The next report Mike went over was the Annual Report. He let them know that a total of 700 projects as of November 30, 2014 were included on this report. He explained that this report shows original estimated cost, current estimated cost, prior years cost, current year cost, any corrective action required, and comments for each of the 700 projects.

Mike told the Panel that the reports he had went over where in draft form and he would have a final report sent to the Citizens Review Panel to review by December 5th.

<u>CITIZEN REVIEW PANEL DISCUSSION ON COMPLETED PROJECTS AND REPORTING REQUIREMENTS</u>

Tony Collins explained to the Panel that once the projects are let to construction his role is to monitor these projects to make sure they stay within the budget. He also let them know that all projects in Band 1 are on schedule. He stated he was confident all Band 1 projects would be let by December 31, 2015. Currently, there have been 98 projects completed with 52 local deliveries and 46 GDOT let. He then went through the Completed Projects Report and stated how many projects had been completed for each local government. He then asked if anyone had any questions. There was some discussion on how the project costs where coming in compared to the original estimated costs.

Mike Dover then went over another report on current stats of all projects in Band 1. He stated this report was a quick status sheet for each project and would inform then on what stage the projects were currently in. He let them know he would send the report to them electronically along with a Completed Project Report and Financial Report.

Mike also let the Panel know that federal monies have been cut off by Washington and that if a project is funded only with federal monies they are no longer moving forward. The TIA blended projects are getting top priority for federal funds available. Kelvin Mullins reported on the regional projects for the HOGARC area. Kelvin let them know that they are over 200 projects in Band 1 with 100 projects already complete. He stated most are currently in construction with only around 30 to 40 left to get in construction in 2015. He stated that GDOT has eight or nine projects to let and the rest are local. He also let them know that local agreements are still coming in and that they had received some band change request. As far as the regional projects the Eastman Bypass was under construction with about 35 percent complete with a completion date of September 30, 2015. The Altamaha Bridge replacement in Appling County over the Altamaha River was let in September, 2014 pending a notice to proceed. A question was asked on how they were going to construct the bridge. Mike stated they would construct a bridge parallel to the existing bridge. The Oconee River Bridge in Laurens County was let in September, 2014 and has already had a preconstruction conference and will start work soon.

Mike then informed the Panel about Band 2 projects. He stated that they would entertain Band 2 agreements in Spring/Summer. He also let them know that funds would not be available until January, 2016. He stated that Band 2 was four years not three. He reminded them that because funding would not be available until January, 2016, the local governments would have to fund the projects until then.

Mike also let them know that they are still receiving band changes for Band 1. He stated that they had received band changes from the City of McRae, Town of Cadwell, Wayne and Tattnall counties. He also told them that they are still flexible concerning the band changes.

Mike informed the Panel that they had cancelled a road in the City of Baxley. Project HG-0021, Page Street, is an abandoned private property therefore the project has been cancelled.

ADJOURN

There being no further business, Mayor Trapnell thanked everyone and wished them a Merry Christmas. A motion to adjourn the TIA Citizens Review Panel Meeting at 3:55 P.M. was accepted unanimously.



GEORGIA DEPARTMENT OF TRANSPORTATION

One Georgia Center, 600 West Peachtree Street, NW Atlanta, Georgia 30308 Telephone: (404) 631-1000

December 5, 2014

Citizen's Review Panel (CRP) Members Mr. Billy Trapnell, Chairman Heart of Georgia Altamaha (HOGA) Special District

RE: Transportation Investment Act (TIA) of 2010

Dear Citizen's Review Panel Members:

The Georgia Department of Transportation presents the attached update through calendar year 2014 on the Transportation Investment Act of 2010 for the Heart of Georgia-Altamaha Special District. Also attached is a summary of the completed projects in the region within the last year. The Transportation Investment Act of 2010 legislation requires submittal of an annual report by the CRP to the legislators by December 31 each year.

The Department is continuing to deliver the Band 1 projects within the region and anticipates that all Band 1 projects will be under construction by the end of December 2015. We are closely coordinating with all local governments to ensure successful delivery of the program. Preliminary activities are also underway for Band 2 projects within the region in preparation for meeting the specific milestones required for Band 2.

This update is provided to you for your information. Please let me know if you need further information regarding the TIA 2010 Program.

Sincerely,

Mike Dover, P.E. TIA Administrator

cc: Diana Pope, Georgia State Finance and Investment Commission Brett Manning, Heart of Georgia Regional Commission

Annual Report - TIA Funds Only




Page										IIA PROGRAM MANAGEMENT
March Marc	Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years		Comments
Mary No.	RC09-000041	Laurens	01	PI-0000833	Oconee River Bridge Project	\$7,541,601	\$7,541,601	\$0	\$58,631 No	Blended Project - TIA Portion = \$7,541,601
	RC09-000003	Appling	01	PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams Creek	\$4,969,781	\$4,969,781	\$0	\$12,032 No	Blended Project - TIA Portion = \$4,969,781
	RC09-000015	Emanuel	01	PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	\$6,429,877	\$6,429,877	\$0	\$128,782 No	N/A
Minor Mino	HG-0005	Appling	01	PI-0011578	Appling Zoar Road		\$2,889,000	\$0		N/A
	HG-0009					\$8,400	\$9,325	\$0		GDOT has managed construction costs to keep overruns at a minimum.
					,					·
1985 1985										
Section Septimar 10 10 10 10 10 10 10 1										
Mary										
Mary										
Minor Mino										
Month Mont										
1										
1										
Hone										
					, , ,					·
Hoteling			_							
No. Horsky 10 PLOTIANS Rockley 10 PLOTIANS Rockley No. Hym North Horsky 10 PLOTIANS Rockley No. Hym Horsky No. Hym Horsky 10 PLOTIANS Rockley No. Hym Horsky 10 PLOTIANS Rockley No. Hym Horsky 10 PLOTIANS Rockley 10 PLOTIANS Rock			_							·
He-CH-191										
Ho-013 Blockley Value Value Pl-011640 Blockley Product Elatilates Road Paring S113,355 S113,35		_								
RCOP-000089 Work Vor Work Vor Work Vor Houts State Houts State										
RCM-0010000 Wayne 11 PL0011341 St. 16 Widening from Survet Bildut to NS Railroad Overpass in Jesup Sy-9/R.016 Sy-5/0.000 Sy-2-8/R.016 Sy-5/0.000 Sy-6/1.000 N/A		_								
HS-01151 Blockley 01 Pl-0011842 Cochran Seventh Sireet S35 A63 S35 A42 S0 S0 No NA HS-0154 Blockley 01 Pl-0011865 Cochran Seventh Sireet S45,076 S45,076 S0 S0 No NA HS-0158 Blockley 01 Pl-0011865 Cochran Seventh Sireet S149,837 S142,301 S0 S0 No NA HS-0158 Candler 01 Pl-0011865 Cochran Seventh Sireet S149,837 S142,301 S0 S0 No NA HS-0156 Candler 01 Pl-0011865 Candler Cast Pulsat Highway S26,000 S26,0000 S0 S0 No NA HS-0170 Candler 01 Pl-001187 Candler Card Fee Board S48,071 S48,071 S48,071 S0 S50,095 No NA HS-0170 Candler 01 Pl-001187 Metter Central Avenue S180,606 S153,552 S0 S153,552 No NA HS-0171 Candler 01 Pl-001187 Metter North Williams Street S17,479 S17,479 S0 S17,143 No NA HS-0172 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S20,002 S107,251 S0 S177,123 No NA HS-0192 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S30,002 S140,00 S0 S0 No NA HS-0192 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S30,002 S140,00 S0 S0 No NA HS-0193 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S14,000 S14,000 S0 S0 No NA HS-0194 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S14,000 S14,000 S0 S0 No NA HS-0194 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S14,000 S14,000 S0 S0 No NA HS-0194 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S14,000 S14,000 S0 S0 No NA HS-0194 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S14,000 S14,000 S0 S0 No NA HS-0194 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S14,000 S14,000 S0 S0 No NA HS-0194 Candler 01 Pl-001187 Metter Martin Lither King Jr Blod S14,000 S14,000 S0 S0 No NA HS-02194 Didge S14,000 S14,000 S14,000 S0 S0 No NA HS-02194										
HG-0154 Blockley 01 P-0011845 Cochran Seventh Street S45,076 S45,076 S0 S0 No N/A HG-0158 Candler 01 P-0011865 Cochran Ach Street S45,067 S26,000 S26,000 S0 No N/A HG-0156 Candler 01 P-0011876 Candler S45,076 S68,017 S0 S0 No N/A HG-0166 Candler 01 P-0011875 Candler Cast Tree Road S68,017 S0 S80,095 No N/A HG-0170 Candler 01 P-0011875 Metter Morth Williams Street S18,000 S17,479 S0 S13,355 No N/A HG-0171 Candler 01 P-0011875 Metter Morth Williams Street S17,479 S17,479 S0 S17,481 No N/A HG-0174 Candler 01 P-0011875 Metter Morth Williams Street S21,540 S20,928 S197,251 S0 S197,123 No N/A HG-0174 Candler 01 P-0011875 Metter Morth Williams Street S21,540 S20,928 S197,251 S0 S197,123 No N/A HG-0174 Candler 01 P-0011875 Metter Morth Luther King Jr Bild S20,928 S197,251 S0 S197,123 No N/A HG-0192 Candler 01 P-0011875 Metter Morth Luther King Jr Bild S20,928 S197,251 S0 S197,123 No N/A HG-0192 Candler 01 P-0011875 Metter Morth Luther King Jr Bild S14,000 S14,000 S0 S0 No N/A HG-0194 Candler 01 P-0011875 Metter Morth Luther King Jr Bild S14,000 S14,000 S0 S0 No N/A HG-0195 Candler 01 P-0011875 Metter Highway S11,740 S11,784,000 S14,000 S0 S0 No N/A HG-0264 Dodge 01 P-0011875 Salman Bouglas S-Rose S1 to dead end S14,000 S14,000 S0 S0 No N/A HG-0276 Dodge 01 P-0011875 Salman Bouglas S-Rose S1 to dead end S14,000 S13,407 S0 S0 No N/A HG-0276 Dodge 01 P-0011875 Salman Bouglas S-Rose S1 to dead end S14,000 S14,000 S0 S0 No N/A HG-0276 Dodge 01 P-0011875 Salman Bouglas S-Rose S1 to dead end S14,000 S14,000 S0 S0 No N/A HG-0276 Dodge S14,000 S14,000 S14,000 S14,000 S0 S0 No N/A HG-0276 Dodge S14,000 S14,000					·					
HG-0154 Bleckley 01 P-001186 Cochran Ash Street S149,837 S142,301 S0 S0 No N/A HG-0158 Candler 01 P-001186 Candler East Pulaski Highway S266,000 S266,000 S0 S0 No N/A HG-0160 Candler 01 P-001187 Candler Candler Candler Candler Candler Candler Candler Candler Candler S180,006 S155,552 S0 S153,552 NA HG-0171 Candler 01 P-001187 Meter Central Avenue S180,006 S155,552 S0 S153,552 NA HG-0172 Candler 01 P-001187 Meter Milliams Street S174,79 S174,79 S0 S171,48 No N/A HG-0172 Candler 01 P-001187 Meter Milliams Street S174,000 S14,000 S0 S171,48 No N/A HG-0174 Candler 01 P-001187 Meter Milliams Street S174,000 S14,000 S0 S171,48 No N/A HG-0194 Candler 01 P-001187 Meter Milliams Street S14,000 S14,000 S0 S171,48 No N/A HG-0194 Candler 01 P-001187 Meter Milliams Street S14,000 S14,000 S0 S171,48 No N/A HG-0194 Candler 01 P-001189 Pulask Mysical Street Seg 1 S14,000 S14,000 S0 S0 No N/A HG-0194 Candler 01 P-001189 Pulask Mysical Street Seg 1 S14,000 S14,000 S0 S0 No N/A HG-0195 Dodge 01 P-001189 Pulask Mysical Street Seg 1 S14,000 S14,000 S1,000 S0 S0 No N/A HG-0210 Dodge 01 P-001189 Pulask Mysical Street Seg 1 S14,000 S11,78,400 S1,178,400 S0 S0 No N/A HG-0221 Dodge 01 P-001189 Dodge Sell Line Road S13,400 S1,333,600 S33,800 S0 S0 No N/A HG-0222 Dodge 01 P-001191 Calamore Mysical Street Seg 1 S14,000 S1,78,400										
HG-0158		_								
HG-0170 Cardler 01 PL-0011870 Candler 01 PL-0011870 Metter Central Avenue 5868.017 S688.017 S688.017 S0 S80,995 No N/A HG-0171 Candler 01 PL-0011875 Metter Central Avenue 517.479 S17.479 S0 S153.552 No N/A HG-0171 Candler 01 PL-0011875 Metter Matthew Street 517.479 S17.479 S0 S17.48 No N/A HG-0172 Candler 01 PL-0011875 Metter Matthew Street 521.540 S21.540 S0 No N/A HG-0174 Candler 01 PL-0011876 Metter Matthew Street 522.540 S21.540 S0 No N/A HG-0179 Candler 01 PL-0011879 PLudski Pusk Pusk Pusk Pusk Pusk Pusk Pusk Pusk										
HG-0170 Candler 01 PI-0011874 Metter Central Avenue 5180,066 \$153,552 \$0 \$153,552 No N/A HG-0171 Candler 01 PI-0011875 Metter North Williams Street 521,540 \$171,479 \$171,479 \$0 \$171,479										
HG-0171 Candler 01 Pl-0011875 Metter Morth Williams Street 521,540 S21,540 S21,540 S0 NO N/A HG-0172 Candler 01 Pl-0011876 Metter Marthur Williams Street 521,540 S21,540 S0 NO N/A HG-0174 Candler 01 Pl-0011877 Metter Marthur Luther King Jr Blvd S22,540 S21,540 S0 S0 NO N/A HG-0191 Candler 01 Pl-0011894 Pulaski Evaluated Street Seg 1 S14,000 S14,000 S0 S0 NO N/A HG-0192 Candler 01 Pl-0011895 Pulaski Waski Bannen Street Seg 1 S14,000 S14,000 S0 S0 NO N/A HG-0194 Candler 01 Pl-0011896 Pulaski Brannen Street S14,000 S14,000 S0 S0 NO N/A HG-0206 Dodge 01 Pl-001190 Dodge Chester Highway S1,178,400 S1,178,400 S1,178,400 S1,178,400 S0 NO N/A HG-0210 Dodge 01 Pl-001190 Dodge Chester Highway Street S56,000 S56,000 S333,600 S0 NO N/A HG-0221 Dodge 01 Pl-001191 Cauncey Busys Street S14,000 S56,000 S56,000 S0 NO N/A HG-0222 Dodge 01 Pl-0011915 Eastman Oak Street-Golf Course Rd to Cochran Hwy S1,784 S1,784 S0 S0 NO N/A HG-0228 Dodge 01 Pl-0011915 Eastman Douglas S1-Rose St to dead end S3,447 S3,447 S0 S0 NO N/A HG-0228 Dodge 01 Pl-0011916 Eastman Douglas S1-Rose St to dead end S3,447 S3,447 S0 S0 NO N/A HG-0227 Dodge 01 Pl-001191 Eastman Douglas S1-Rose St to dead end S3,447 S3,447 S0 S0 NO N/A HG-0228 Dodge 01 Pl-001191 Eastman Douglas S1-Rose St to dead end S3,447 S3,447 S0 S0 NO N/A HG-0227 Dodge 01 Pl-001191 Eastman Douglas S1-Rose St to dead end S3,447 S3,447 S0 S0 NO N/A HG-0228 Dodge 01 Pl-001191 Eastman Douglas S1-Rose St to dead end S3,447 S3,447 S0 S0 NO N/A HG-0228 Dodge 01 Pl-001191 Eastman Douglas S1-Rose St to dead end S3,447 S3,447 S0 S0 NO N/A HG-0224 Dodge 01 Pl-001191 Eastman Douglas S1-Rose St to dead end S3,447 S3,447 S0 S0 NO N/A HG-0224 Dodge 01 Pl-001191 Eastman Have - Congo Lane to Legion Dr S6,742 S56,29 S0 S0 NO N/A										
HG-0172 Candler 01 PI-0011876 Metter Matthew Street \$21,540 \$21,540 \$0 \$0 \$0 No N/A \$14000 \$14000 \$0 \$191,000 \$1870 \$191,000 \$191										
HG-0174 Candler 01 PI-0011877 Metter Martin Luther King Jr Blvd \$200,928 \$197,251 \$0 \$197,123 No N/A HG-0191 Candler 01 PI-0011894 Pulaski Pulaski School Road \$14,000 \$14,000 \$0 \$0 No N/A HG-0192 Candler 01 PI-0011895 Pulaski Funds Street Seg 1 \$14,000 \$14,000 \$14,000 \$0 \$0 No N/A HG-0194 Candler 01 PI-0011895 Pulaski Brannen Street \$14,000 \$14,000 \$14,000 \$0 \$0 No N/A HG-0206 Dodge 01 PI-001190 Dodge Chester Highway \$1,178,400 \$1,178,400 \$1,178,400 \$0 No N/A HG-0210 Dodge Bell Line Road \$333,600 \$333,600 \$0 No N/A HG-0221 Dodge 01 PI-001191 Chauncey Bussy Street \$14,000 \$14,000 \$14,000 \$0 No N/A HG-0222 Dodge 01 PI-001191 Eastman Oak Street-Golf Course Rd to Cochran Hwy \$1,7632 \$17,632 \$0 No N/A HG-0229 Dodge 01 PI-001191 Eastman Douglas St-Rose St to dead end \$3,447 \$3,447 \$0 No No N/A HG-0224 Dodge 01 PI-001191 Eastman Abstry Drive - Sheldon to Sheldon \$17,367 \$17,367 \$0 No N/A HG-0227 Dodge 01 PI-001191 Eastman Forest Lake Rd - 4th to 9th Ave Congo Lane to Legion Dr \$3,7,651 \$3,7,651 \$0 No N/A HG-0226 Dodge 01 PI-001191 Eastman Forest Lake Rd - 4th to 9th Ave Congo Lane to Legion Dr \$3,7,651 \$3,7,651 \$0 No N/A HG-0226 Dodge 01 PI-001191 Eastman Assure Drive - Sheldon to Sheldon \$3,7,651 \$3,7,651 \$0 No N/A HG-0226 Dodge 01 PI-001191 Eastman Assure Drive - Sheldon to Sheldon \$3,7,651 \$3,7,651 \$0 No N/A N/A HG-0226 Dodge 01 PI-001191 Eastman Assure Drive - Sheldon to Sheldon \$3,7,651 \$3,7,651 \$0 No N/A N/A HG-0226 Dodge 01 PI-001191 Eastman Assure Drive - Sheldon to Sheldon \$3,7,651 \$3,7,651 \$0 No N/A N/A										
HG-0191 Candler 01 PI-0011894 Pulaski Pulaski School Road \$14,000 \$14,000 \$0 \$0 NO N/A HG-0192 Candler 01 PI-0011895 Pulaski West Railroad Street Seg 1 \$14,000 \$14,000 \$0 \$0 NO N/A HG-0194 Candler 01 PI-0011896 Pulaski Brannen Street \$14,000 \$14,000 \$0 \$0 NO N/A HG-0206 Dodge 01 PI-001190 Dodge Chester Highway \$1,178,400 \$1,178,400 \$0 NO N/A HG-021 Dodge 01 PI-001191 Dodge Chester Highway \$1,178,400 \$1,178,400 \$0 NO N/A HG-0221 Dodge 01 PI-001191 Chauncey Bussy Street \$56,000 \$56,000 \$0 NO N/A HG-0228 Dodge 01 PI-001191 Eastman Oak Street-Golf Course Rd to Cochran Hwy \$17,632 \$17,632 \$0 NO N/A HG-0229 Dodge 01 PI-001191 Eastman Douglas St-Rose St to dead end \$3,447 \$3,447 \$0 NO N/A HG-0248 Dodge 01 PI-001191 Eastman Absury Drive - Sheldon to Sheldon \$17,367 \$17,367 \$0 NO N/A HG-0248 Dodge 01 PI-001191 Eastman Forest Lake Rd - 4th to 9th \$37,651 \$37,651 \$37,651 \$0 NO N/A HG-0240 Dodge 01 PI-001191 Eastman Forest Lake Rd - 4th to 9th \$35,600 \$33,400 \$0 NO N/A HG-0240 Dodge 01 PI-001191 Eastman Forest Lake Rd - 4th to 9th \$35,600 \$37,651 \$37,651 \$37,651 \$0 NO N/A HG-0240 Dodge 01 PI-001191 Eastman Forest Lake Rd - 4th to 9th \$35,600 \$37,651 \$37,651 \$37,651 \$0 NO N/A HG-0240 Dodge 01 PI-001191 Eastman Forest Lake Rd - 4th to 9th \$35,600 \$35,600 \$35,600 \$0 NO N/A HG-0240 Dodge 01 PI-001191 Eastman Forest Lake Rd - 4th to 9th \$35,651 \$37,651 \$37,651 \$30 NO N/A HG-0240 Dodge 01 PI-001191 Eastman Forest Lake Rd - 4th to 9th \$35,651 \$37,65										
HG-0192 Candler 01 PI-0011895 Pulaski West Raiiroad Street Seg 1 \$14,000 \$14,000 \$0 \$0 NO N/A HG-0194 Candler 01 PI-0011896 Pulaski Brannen Street \$14,000 \$14,000 \$0 \$0 NO N/A HG-0206 Dodge 01 PI-0011901 Dodge Chester Highway \$1,178,400 \$1,178,400 \$1,178,400 \$0 NO N/A HG-0210 Dodge 01 PI-0011902 Dodge Bell Line Road \$333,600 \$333,600 \$0 NO N/A HG-0221 Dodge 01 PI-0011915 Cantancey Bussy Street \$56,000 \$56,000 \$50 NO N/A HG-0228 Dodge 01 PI-0011915 Eastman Oak Street-Golf Course Rd to Cochran Hwy \$17,632 \$17,632 \$0 NO N/A HG-0229 Dodge 01 PI-0011915 Eastman Douglas St-Rose St to dead end \$33,407 \$3,447 \$0 NO N/A HG-0248 Dodge 01 PI-0011916 Eastman Douglas St-Rose St to dead end \$31,630 \$17,637 \$0 NO N/A HG-0248 Dodge 01 PI-0011918 Eastman Asbury Drive - Sheldon to Sheldon \$17,467 \$17,367 \$17,367 \$0 NO N/A HG-0274 Dodge 01 PI-0011918 Eastman Asbury Drive - Sheldon to Sheldon \$15,6742 \$56,229 \$0 NO N/A HG-0264 Dodge 01 PI-0011919 Eastman 4th Ave - Congo Lane to Legion Dr \$56,742 \$56,229 \$0 NO N/A N/A					· · · · · · · · · · · · · · · · · · ·					
HG-0194 Candler 01 PI-0011896 Pulaski Brannen Street \$14,000 \$14,000 \$14,000 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0 \$0										
HG-0206 Dodge 01 PI-0011901 Dodge Chester Highway \$1,178,400 \$1,178,400 \$0 No N/A HG-0210 Dodge 01 PI-0011902 Dodge Bell Line Road \$333,600 \$333,600 \$0 No N/A HG-0221 Dodge 01 PI-0011911 Chauncey Bussy Street \$56,000 \$56,000 \$56,000 \$0 No N/A HG-0228 Dodge 01 PI-0011915 Eastman Oak Street-Golf Course Rd to Cochran Hwy \$17,632 \$17,632 \$17,632 \$0 No N/A HG-0229 Dodge 01 PI-0011916 Eastman Douglas St-Rose St to dead end \$3,447 \$3,447 \$3,447 \$0 No N/A HG-0248 Dodge 01 PI-0011917 Eastman Asbury Drive - Sheldon to Sheldon \$17,367 \$17,367 \$0 No N/A HG-0274 Dodge 01 PI-0011918 Eastman Forest Lake Rd - 4th to 9th \$37,651 \$37,651 \$3 \$0 No N/A										
HG-0210 Dodge 01 PI-0011902 Dodge Bell Line Road \$333,600 \$333,600 \$0 No N/A HG-0221 Dodge 01 PI-0011911 Chauncey Bussy Street \$56,000 \$56,000 \$0 \$0 No N/A HG-0228 Dodge 01 PI-0011915 Eastman Oak Street-Golf Course Rd to Cochran Hwy \$17,632 \$17,632 \$0 No N/A HG-0229 Dodge 01 PI-0011916 Eastman Douglas St-Rose St to dead end \$3,447 \$3,447 \$0 \$0 No N/A HG-0248 Dodge 01 PI-0011917 Eastman Asbury Drive - Sheldon to Sheldon \$17,367 \$17,367 \$0 \$0 No N/A HG-0277 Dodge 01 PI-0011918 Eastman Forest Lake Rd - 4th to 9th \$37,651 \$37,651 \$0 No N/A HG-0274 Dodge 01 PI-0011919 Eastman 4th Ave - Congo Lane to Legion Dr \$56,742 \$56,229 \$0 \$0 No N/A										
HG-0221 Dodge O1 PI-0011915 Eastman Oak Street Stop		- U								
HG-0228 Dodge 01 PI-0011915 Eastman Oak Street-Golf Course Rd to Cochran Hwy \$17,632 \$17,632 \$0 \$0 No N/A HG-0229 Dodge 01 PI-0011916 Eastman Douglas St-Rose St to dead end \$3,447 \$3,447 \$0 \$0 No N/A HG-0248 Dodge 01 PI-0011917 Eastman Asbury Drive - Sheldon to Sheldon \$17,367 \$17,367 \$0 No N/A HG-0277 Dodge 01 PI-0011918 Eastman Forest Lake Rd - 4th to 9th \$37,651 \$37,651 \$0 No N/A HG-0274 Dodge 01 PI-0011919 Eastman 4th Ave - Congo Lane to Legion Dr \$56,742 \$56,229 \$0 No N/A HG-0264 Dodge 01 PI-0011920 Eastman West Main - 5th to 9th Ave \$34,072 \$33,771 \$0 \$0 N/A		_	01							
HG-0229 Dodge 01 PI-0011916 Eastman Douglas St-Rose St to dead end \$3,447 \$3,447 \$0 \$0 No N/A HG-0248 Dodge 01 PI-0011917 Eastman Asbury Drive - Sheldon to Sheldon \$17,367 \$17,367 \$0 No N/A HG-0277 Dodge 01 PI-0011918 Eastman Forest Lake Rd - 4th to 9th \$37,651 \$0 No N/A HG-0274 Dodge 01 PI-0011919 Eastman 4th Ave - Congo Lane to Legion Dr \$56,742 \$56,229 \$0 No N/A HG-0264 Dodge 01 PI-0011920 Eastman West Main - 5th to 9th Ave \$34,072 \$33,771 \$0 No N/A										
HG-0248 Dodge 01 PI-0011917 Eastman Asbury Drive - Sheldon to Sheldon \$17,367 \$17,367 \$0 \$0 No N/A HG-0277 Dodge 01 PI-0011918 Eastman Forest Lake Rd - 4th to 9th \$37,651 \$0 \$0 No N/A HG-0274 Dodge 01 PI-0011919 Eastman 4th Ave - Congo Lane to Legion Dr \$56,742 \$56,229 \$0 \$0 No N/A HG-0264 Dodge 01 PI-0011920 Eastman West Main - 5th to 9th Ave \$34,072 \$33,771 \$0 \$0 NO N/A		_								
HG-0277 Dodge 01 PI-0011918 Eastman Forest Lake Rd - 4th to 9th \$37,651 \$37,651 \$0 \$0 No N/A HG-0274 Dodge 01 PI-0011919 Eastman 4th Ave - Congo Lane to Legion Dr \$56,742 \$56,229 \$0 No N/A HG-0264 Dodge 01 PI-0011920 Eastman West Main - 5th to 9th Ave \$34,072 \$33,771 \$0 NO N/A										
HG-0274 Dodge 01 PI-0011919 Eastman 4th Ave - Congo Lane to Legion Dr \$56,742 \$56,229 \$0 No N/A HG-0264 Dodge 01 PI-0011920 Eastman West Main - 5th to 9th Ave \$34,072 \$33,771 \$0 No N/A		Dodge	01	PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	\$17,367	\$17,367	\$0	\$0 No	
HG-0264 Dodge 01 PI-0011920 Eastman West Main - 5th to 9th Ave \$34,072 \$33,771 \$0 No N/A	HG-0277	Dodge	01	PI-0011918	Eastman Forest Lake Rd - 4th to 9th	\$37,651	\$37,651	\$0	\$0 No	N/A
	HG-0274	Dodge	01	PI-0011919	Eastman 4th Ave - Congo Lane to Legion Dr	\$56,742	\$56,229	\$0	\$0 No	
HG-0251 Dodge 01 PI-0011921 Eastman Pine Haven Dr - College to Dead end \$38,977 \$38,667 \$0 No N/A	HG-0264	Dodge	01	PI-0011920	Eastman West Main - 5th to 9th Ave	\$34,072	\$33,771	\$0	\$0 No	N/A
	HG-0251	Dodge	01	PI-0011921	Eastman Pine Haven Dr - College to Dead end	\$38,977	\$38,667	\$0	\$0 No	N/A

Annual Report - TIA Funds Only



									TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Corrective Current Year Action Required?	Comments
HG-0247	Dodge	01	PI-0011922	Eastman Norman Ave - 9th to Leitch	\$30,492	\$30,224	\$0	\$0 No	N/A
HG-0240	Dodge	01	PI-0011924	Eastman Bethel - 7th Ave to Anson	\$14,371	\$14,371	\$0	\$0 No	N/A
HG-0280	Dodge	01	PI-0011925	Eastman Main St - 14th Ave to 9th Ave	\$43,219	\$42,816	\$0	\$0 No	N/A
HG-0261	Dodge	01	PI-0011926	Eastman Leitch St - Livingston to 14th Ave	\$32,348	\$32,093	\$0	\$0 No	N/A
HG-0283	Dodge	01	PI-0011927	Eastman South Carolina St - 5th to Gum	\$14,981	\$14,981	\$0	\$0 No	N/A
HG-0231	Dodge	01	PI-0011928	Eastman North St-14th to Dixon St	\$21,477	\$21,477	\$0	\$0 No	N/A
HG-0244	Dodge	01	PI-0011929	Eastman James Ave - Ward St to South Carolina St	\$57,803	\$57,457	\$0	\$0 No	N/A
HG-0233	Dodge	01	PI-0011930	Eastman 4th Ave-Sheldon St to Hwy 46	\$29,644	\$29,644	\$0	\$0 No	N/A
HG-0230	Dodge	01	PI-0011931	Eastman 8th Ave-Bay to Oak	\$17,500	\$17,500	\$0	\$0 No	N/A
HG-0265	Dodge	01	PI-0011933	Eastman 13th Ave - Oak to Creighton	\$29,299	\$29,299	\$0	\$0 No	N/A
HG-0239	Dodge	01	PI-0011934	Eastman Rose St - Livingston to 9th Ave	\$18,560	\$18,560	\$0	\$0 No	N/A
HG-0250	Dodge	01	PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	\$10,340	\$10,340	\$0	\$0 No	N/A
HG-0252	Dodge	01	PI-0011936	Eastman Minter Drive - College to Pine Haven	\$10,340	\$10,340	\$0	\$0 No	N/A
HG-0276	Dodge	01	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	\$61,276	\$60,833	\$0	\$0 No	N/A
HG-0272	Dodge	01	PI-0011939	Eastman Pine St - 2nd to 1st	\$6,628	\$6,628	\$0	\$0 No	N/A
HG-0313	Dodge	01	PI-0011955	Eastman Beulah St - Mt Moriah St to Ward St	\$49,497	\$49,172	\$0	\$0 No	N/A
HG-0301	Dodge	01	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	\$61,647	\$61,050	\$0	\$0 No	N/A
HG-0364	Dodge	01	PI-0012033	Eastman Medical Center Dr - Legion to Griffin	\$6,363	\$6,363	\$0	\$0 No	N/A
HG-0507	Emanuel	01	PI-0012043	Emanuel Extension Fairground Rd	\$507,823	\$507,823	\$0	\$0 No	N/A
HG-0443	Emanuel	01	PI-0012044	Emanuel Canoochee Rd	\$840,000				N/A
HG-0516	Emanuel	01	PI-0012052	Garfield Old Augusta Rd	\$42,000			\$23,389 No	N/A
HG-0524	Emanuel	01	PI-0012054	Swainsboro North Green Street	\$86,800	\$86,800	\$0	\$77,379 No	N/A
HG-0526	Emanuel	01	PI-0012056	Swainsboro North Coleman St	\$122,080	\$113,262			N/A
HG-0530	Emanuel	01	PI-0012057	Swainsboro Meadow Lake East	\$224,000				N/A
HG-0531	Emanuel	01		Swainsboro King Circle Dr	\$184,800	\$184,800			N/A
HG-0552	Emanuel	01		Swainsboro Braswell Blvd	\$42,000				N/A
HG-0564	Evans	01	PI-0012082	Evans Reg Bill Hodges Rd Resurfacing	\$434,000	\$353,394			N/A
HG-0565	Evans	01		EvansReg Commercial Blvd Resurfacing	\$70,000				N/A
HG-0566	Evans	01		EvansReg John W. Tippins Rd Resurfacing	\$252,000				N/A
HG-0593	Evans	01		Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	\$17,898				N/A
HG-0599	Evans	01		Claxton West Liberty Street Seg 3	\$22,323				N/A
HG-0600	Evans	01		Claxton West Liberty Street Seg 4	\$61,994	\$61,994			N/A
HG-0601	Evans	01		Claxton West Liberty Street Seg 5	\$29,531	\$29,531			N/A
HG-0602	Evans			Claxton Courthouse St	\$29,942				N/A
HG-0603	Evans			Claxton Turnpike Rd	\$7,772				N/A
HG-0604	Evans			Claxton North Peters St	\$48,374				N/A
HG-0629	Evans			Daisy East Main St.	\$15,900				N/A
HG-0631	Evans			Hagan Cedar Ave - Tattnall St to City Limits	\$68,800				N/A
HG-0634	Evans			Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	\$74,200				N/A
HG-0664	Jeff Davis			Jeff Davis CA Holmes Rd	\$99,400				N/A
HG-0681	Jeff Davis			Jeff Davis John Long Rd	\$143,800				N/A
HG-0670	Jeff Davis			Jeff Davis Buford Rd - CR 280	\$75,600				N/A
HG-0676	Jeff Davis			Jeff Davis John Osburne Rd	\$80,080				N/A
HG-0669	Jeff Davis			Jeff Davis JA Yawn Rd - CR 245	\$323,120				N/A
HG-0671	Jeff Davis			Jeff Davis McDaniel Rd - CR 249	\$78,680				N/A
HG-0695	Jeff Davis			Hazlehurst North Miller St	\$84,000				N/A
HG-0696	Jeff Davis			Hazlehurst Latimer St	\$112,000				N/A
110-0070	JUII Davis	UI	11-0012144	nazionalst Latiffol St	\$112,000	\$110,009	\$0	φ107,077 ΝΟ	19/73

Annual Report - TIA Funds Only





l-					_					TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Corre Current Year Action Requ		
HG-0697	Jeff Davis	01	PI-0012145	Hazlehurst West Odum St	\$98,000	\$96,823	\$0	\$96,113 No	N/A	
HG-0698	Jeff Davis	01	PI-0012146	Hazlehurst Pat Dixon Rd	\$42,000	\$41,227	\$0		N/A	
HG-0699	Jeff Davis			Hazlehurst Hatten Still Rd	\$245,000	\$196,689	\$0		N/A	
HG-0700	Jeff Davis	01	PI-0012148	Hazlehurst Pine St	\$56,000	\$55,234	\$0		N/A	
HG-0736	Johnson	01		Johnson Glen Donaldson Rd	\$148,000	\$118,281	\$0		N/A	
HG-0734	Johnson	01	PI-0012162	Johnson Faith Tabernacle Rd	\$48,000	\$38,172	\$0		N/A	
HG-0733	Johnson	01	PI-0012163	Johnson Calvary Church Rd	\$168,000	\$145,764	\$0		N/A	
HG-0735	Johnson	01	PI-0012165	Johnson Trinity Church Rd	\$92,000		\$0		N/A	
HG-0739	Johnson	01		Johnson James Grove Church Rd	\$144,000	\$118,381	\$0		N/A	
HG-0750	Johnson	01	PI-0012171	Kite College St Priority 1	\$42,000	\$25,324	\$0	\$24,679 No	N/A	
HG-0766	Johnson	01		Wrightsville Idylwild Dr	\$245,000		\$0		N/A	
HG-0765	Johnson	01		Wrightsville Sidewalk Repair	\$250,000	\$250,000	\$0		N/A	
HG-0775	Laurens	01		Laurens Springhaven Bridge	\$162,500	\$162,500	\$0		N/A	
HG-0774	Laurens			Laurens Springhaven Rd	\$725,000		\$0		N/A	
HG-0776	Laurens			Laurens Walke Dairy Bridge	\$487,500		\$0		N/A	
HG-0781	Laurens			Old Hawkinsville Rd	\$1,040,000		\$0		N/A	
HG-0812	Laurens			Cadwell Coleman St Seg 1	\$17,712		\$0		N/A	
HG-0813	Laurens			Cadwell Coleman St Seg 2	\$16,837		\$0		N/A	
HG-0808	Laurens			Cadwell Colter St	\$13,151	\$13,151	\$0		N/A	
HG-0809	Laurens			Cadwell Snowhill St - Hwy 117 to Railroad	\$12,833		\$0		N/A	
HG-0818	Laurens			Dexter Shy St - Hwy 339 to Cemetery	\$46,339	\$46,339	\$0		N/A	
HG-0819	Laurens			Dexter Railroad St	\$59,005		\$0		N/A	
HG-0831	Laurens			Dublin Hodges St	\$1,130,000	\$1,130,000	\$0		N/A	
HG-0834	Laurens			Dudley Seventh St	\$24,287		\$0		N/A	
HG-0838	Laurens			Dudley Caroll Dr	\$22,617		\$0		N/A	
HG-0837	Laurens			Dudley Chestnut Dr	\$15,352		\$0		N/A	
HG-0833	Laurens			Dudley Carroll St	\$12,462		\$0		N/A	
HG-0873	Laurens	01		East Dublin Circle Dr	\$61,992		\$0		N/A	
HG-0842	Laurens			East Dublin Celia St	\$41,231		\$0		N/A	
HG-0843	Laurens	01		East Dublin Dwayne Dr	\$22,246		\$0		N/A	
HG-0845	Laurens	01		East Dublin Price St	\$17,023		\$0		N/A	
HG-0846	Laurens	01		East Dublin South Elm St	\$26,780		\$0		N/A	
HG-0844	Laurens			East Dublin Rice St	\$46,269		\$0		N/A	
HG-0899	Laurens			Montrose Spur One	\$42,000				N/A	
HG-0909	Laurens			Rentz Pughsley Ave	\$16,465		\$0		N/A	
HG-0902	Laurens			Rentz Bedingfield St	\$16,121		\$0		N/A	
HG-0900	Laurens			Rentz Bates Ave Seg 1	\$21,901		\$0		N/A	
HG-0912	Montgomery			Montgomery Thompson Pond Rd Ph 1	\$338,997		\$0		N/A	
HG-0935	Montgomery			Ailey West MLK Jr St Sidewalk	\$10,000		\$0		N/A	
HG-0934	Montgomery			Ailey East MLK Jr Sidewalks	\$10,000		\$0		N/A	
HG-0933	Montgomery			Ailey South Broad St sidewalk	\$20,000		\$0		N/A	
HG-0931	Montgomery			Ailey East Gum St	\$32,000		\$0		N/A	
HG-0936	Montgomery			Alston Outler St	\$30,000		\$0		N/A	
HG-0953	Montgomery			Mt Vernon Church St	\$98,000		\$0		N/A	
HG-0956	Montgomery			Mt Vernon Johnson St	\$70,000		\$0		N/A	
HG-0954	Montgomery			Mt Vernon Dobbins St	\$28,000		\$0		N/A	
HG-0955	Montgomery			Mt Vernon Faye D Brewer St	\$14,000		\$0		N/A	
110-0733	workgomery	UI	1 1-00 12271	mit vollion rayo D blower of	\$14,000	\$10,043	\$0	\$10,045 NO	IV/A	

Annual Report - TIA Funds Only



									IN PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Corrective Current Year Action Required?	Comments
HG-1370	Montgomery	01	PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315 miles)	\$44,100	\$26,325	\$0	\$26,290 No	N/A
HG-0972	Tattnall	01	PI-0012302	Tattnall Dennis Oliver Rd	\$467,500	\$467,500	\$90,632	\$376,868 No	N/A
HG-0975	Tattnall	01	PI-0012303	Tattnall Raymond Bland Rd	\$570,150	\$482,397	\$0	\$482,397 No	N/A
HG-1008	Tattnall	01	PI-0012309	Collins Broad St	\$13,710	\$13,710	\$0	\$0 No	N/A
HG-1001	Tattnall	01	PI-0012310	Collins Plant St	\$2,800	\$2,800	\$0	\$0 No	N/A
HG-1007	Tattnall	01	PI-0012311	Collins Pine St	\$10,267	\$10,267	\$0	\$0 No	N/A
HG-1036	Tattnall	01	PI-0012317	Glennville Hilltop Rd	\$154,420	\$153,630	\$0	\$152,200 No	N/A
HG-1023	Tattnall	01	PI-0012318	Glennville Durrence St	\$12,740	\$12,740	\$0	\$12,557 No	N/A
HG-1012	Tattnall	01	PI-0012319	Glennville Bonnie St	\$25,760	\$25,760	\$0	\$25,389 No	N/A
HG-1048	Tattnall	01	PI-0012320	Glennville Mendel Ave East	\$23,100	\$23,100	\$0	\$22,768 No	N/A
HG-1013	Tattnall	01	PI-0012321	Glennville Caswell St	\$140,560	\$140,560	\$0	\$138,539 No	N/A
HG-1070	Tattnall	01	PI-0012360	Reidsville Brumby Ave	\$105,000	\$104,449	\$96,836	\$7,614 No	N/A
HG-1077	Tattnall	01			\$174,528	\$172,651	\$150,806	\$21,845 No	N/A
HG-1085	Tattnall	01		Reidsville Smith St	\$110,827	\$110,827			N/A
HG-1094	Telfair	01	PI-0012373	Telfair 5311 Capitial	\$19,820	\$19,820			N/A
HG-1087	Telfair	01		Telfair McRae Milan Rd	\$216,000		\$0		N/A
HG-1089	Telfair	01	PI-0012375	Telfair Owens Rd	\$64,000				N/A
HG-1095	Telfair	01		Telfair 5311 Operations (Part)	\$178,380				N/A
HG-1097	Telfair	01		Lumber City River St	\$50,400				N/A
HG-1107	Telfair	01		Lumber City Burns St	\$21,000				N/A
HG-1106	Telfair	01		•	\$84,000				N/A
HG-1110	Telfair	01		McRae Central Ave	\$11,900				N/A
HG-1111	Telfair	01		McRae Langley Ave	\$11,900				N/A
HG-1112	Telfair	01		McRae Spring Ave	\$4,200				N/A
HG-1113	Telfair	01		McRae Railroad St	\$9,800				N/A
HG-1114,	Telfair			HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (-\$8,400)	\$74,200				N/A
HG-1129	Telfair	01		(Part) McRae 2nd Ave Andrew St to Oak St	\$5,600				N/A
HG-1120	Telfair			McRae First Ave	\$63,000				N/A
HG-1121	Telfair	01		(Part) McRae 8th Ave (Oak St to Graham St)	\$40,600				N/A
HG-1122	Telfair	01		McRae Lakeside Ave	\$56,000				N/A
HG-1127	Telfair	01		Scotland Resurface 4th Ave to 4th Ave Ext	\$98,000				N/A
HG-1147	Toombs			Toombs 130 Accel-Decel Lane	\$165,974	\$161,902			N/A
HG-1149	Toombs			Toombs Ezra Taylor Rd	\$1,140,000				N/A
HG-1150					\$200,000				N/A
HG-1155	Toombs Toombs	01		Lyons South Victory Dr Vidalia Adams Street	\$1,624,052				N/A
HG-1170	Treutlen		PI-0012436	Troutlan Miller Dand Dd (Part 1 06 miles) (From Sanartan City Limits to 4 miles boyand John Dagra	\$1,024,052				GDOT has managed construction costs to keep overruns at a minimum.
HG-1174	Treutlen	01	PI-0012446	Treutlen Lonesome Pine Rd	\$136,000	\$165,468	\$0	\$150,446 Yes	GDOT has managed construction costs to keep overruns at a minimum.
HG-1180	Treutlen	01		Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend Circle)	\$224,000				N/A
HG-1216	Treutlen	01		Soperton Center Dr	\$87,648				N/A
HG-1191	Treutlen	01		Soperton Varnedo St	\$35,000				N/A
HG-1232	Treutlen	01		Soperton Parkway Dr	\$87,648				N/A
HG-1222	Treutlen	01		Soperton Belk St	\$91,000				N/A
HG-1200	Treutlen	01		Soperton Robby Lane	\$15,400				N/A
HG-1211	Treutlen	01		Soperton Roydon Dr	\$15,400				N/A
HG-1211	Treutlen	01		Soperton Railroad Avenue Overlay	\$21,000				N/A
HG-1189	Treutlen			Soperton Highland Dr	\$87,648				N/A
110-1224	Treatien	UI	11-0012400	Soporton riiginalia Di	φ07,040	φ07,040	\$0	\$0 NO	IVI

Annual Report - TIA Funds Only



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Correc Current Year Action Requir	on Comments
HG-1248	Wayne	01	PI-0012487	Wayne Gardi-Broadhurst Rd	\$275,000	\$275,000	\$0	\$19,964 No	N/A
HG-1243	Wayne	01		Wayne Replace Bridge on Walter Griffis at Goose Creek	\$900,000	\$422,668	\$0		N/A
HG-1280	Wayne	01		Jesup Cedar St	\$59,250		\$0		N/A
HG-1279	Wayne	01		Jesup West Orange St Mill/Resurface	\$239,250	\$212,655	\$0		N/A
HG-1282	Wayne	01		Jesup East Plum St	\$154,200	\$114,386	\$0		N/A
HG-1284	Wayne	01	PI-0012514	Odum North Church St	\$95,200	\$73,337	\$0	\$65,759 No	N/A
HG-1292	Wheeler	01	PI-0012518	Wheeler Snowhill Baptist Church Rd - CR 178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	\$376,000	\$376,000	\$0	\$5,499 No	N/A
HG-1296	Wheeler	01	PI-0012522	Alamo Broad St	\$154,000	\$145,736	\$0	\$2,244 No	N/A
HG-1298	Wheeler	01	PI-0012524	Alamo Railroad St	\$84,000	\$103,739	\$0	\$1,506 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-1303	Wheeler	01	PI-0012529	Glenwood SW Third Ave	\$56,000	\$42,599	\$0	\$41,243 No	N/A
HG-1304	Wheeler	01	PI-0012530	Glenwood N 5th St	\$63,000	\$47,924	\$0	\$46,399 No	N/A
HG-1313	Wilcox	01	PI-0012536	Wilcox Mount Olive Rd	\$177,216	\$177,216	\$0	\$0 No	N/A
HG-1314	Wilcox	01	PI-0012537	Wilcox Troutman Rd	\$32,216	\$32,216	\$0	\$0 No	N/A
HG-1348	Wilcox	01	PI-0012542	Abbeville E Neapolis St	\$39,879	\$39,879	\$0	\$0 No	N/A
HG-1337	Wilcox	01	PI-0012543	Abbeville Palm Dr	\$70,511	\$70,511	\$0	\$0 No	N/A
HG-1327	Wilcox	01	PI-0012544	Abbeville Bowen St	\$29,830	\$29,830	\$0	\$0 No	N/A
HG-1341	Wilcox	01	PI-0012545	Abbeville Bell St	\$43,193	\$43,193	\$0	\$0 No	N/A
HG-1331	Wilcox	01	PI-0012546	Abbeville Isabella St	\$20,947	\$20,947	\$0	\$0 No	N/A
HG-1330	Wilcox	01	PI-0012547	Abbeville W Ocmulgee St	\$9,148	\$9,148	\$0	\$0 No	N/A
HG-1351	Wilcox	01	PI-0012565	Rochelle Bessie Ave	\$110,000	\$110,000	\$0	\$0 No	N/A
RC09-000013	Dodge	01	PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	\$1,703,125	\$1,703,125	\$0	\$1,659,625 No	Blended Project - TIA Portion = \$1,703,125
RC09-000030	Jeff Davis	02	PI-0007037	Bridge Replacement at SR 135 over Altamaha River	\$1,740,833	\$1,740,833	\$0	\$0 No	Blended Project - TIA Portion = \$1,740,833
RC09-000039	Laurens	02	PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	\$17,483,395	\$17,483,395	\$0	\$575 No	N/A
RC09-000027	Evans	02	PI-0011443	Replace Bridge over Canoochee River on Daisy Nevils Highway	\$1,745,000	\$1,745,000	\$0	\$0 No	N/A
HG-0006	Appling	02	PI-0011579	Appling Red Oak Church Road	\$1,483,800	\$1,483,800	\$0	\$0 No	N/A
HG-0024	Appling	02	PI-0011596	Baxley Anthony Street	\$119,248	\$119,248	\$0	\$0 No	N/A
HG-0025	Appling	02	PI-0011597	Baxley Copeland Avenue	\$15,400	\$15,400	\$0	\$0 No	N/A
HG-0026	Appling	02	PI-0011598	Baxley MLK Avenue Seg 1	\$201,766	\$201,766	\$0		N/A
HG-0027	Appling	02	PI-0011599		\$28,000	\$28,000	\$0		N/A
HG-0028	Appling	02	PI-0011600		\$15,400	\$15,400	\$0		N/A
HG-0029	Appling	02		Baxley Kenny Lane	\$15,400		\$0		N/A
HG-0030	Appling	02		Baxley MLK Avenue Seg 2	\$36,397	\$36,397	\$0		N/A
HG-0031	Appling			Baxley Johnson Street	\$18,200		\$0		N/A
HG-0032	Appling			Baxley Lackawanna Street Seg 1	\$12,600	\$12,600	\$0		N/A
HG-0033	Appling			Baxley Pine Street	\$77,000		\$0		N/A
HG-0034	Appling			Baxley SW Park Avenue	\$19,248	\$19,248	\$0		N/A
HG-0035	Appling	02		Baxley North Lee Street Extension	\$9,800		\$0		N/A
HG-0036	Appling			Baxley Spruce Street	\$15,400	\$15,400	\$0		N/A
HG-0037	Appling			Baxley Fair Street	\$133,218		\$0		N/A
HG-0038	Appling	02		Baxley Holmesville Avenue	\$138,100	\$138,100	\$0		N/A
HG-0132	Appling			Surrency Andrews Street	\$36,400		\$0		N/A
HG-0143	Bleckley			Bleckley Trail Branch Road Resurfacing	\$266,000	\$266,000	\$0		N/A
HG-0144	Bleckley	02		Bleckley Limestone Road Resurfacing	\$619,200		\$0		N/A
HG-0146	Bleckley	02		Bleckley Talmadge Coley and Irve Land Roads Resurfacing	\$491,400	\$491,400	\$0		N/A
HG-0148	Bleckley	02		Cochran Railroad Avenue	\$36,273		\$0		N/A
HG-0150	Bleckley	02	PI-0011861	Cochran Beech Street	\$130,322	\$130,322	\$0	\$0 No	N/A

Annual Report - TIA Funds Only



										ID PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Reguired?	Comments
HG-0152	Bleckley	02	PI-0011863	Cochran Martin Luther King Blvd	\$78,803	\$78,80	3 \$	0	\$0 No	N/A
HG-0168	Candler	02	PI-0011872	Candler High Bluff Road	\$152,250	\$152,25	0 \$	0	\$0 No	N/A
HG-0169	Candler	02	PI-0011873	Candler Windmill Road	\$203,000	\$203,00	0 \$	0	\$0 No	N/A
HG-0173	Candler	02	PI-0011878	Metter West Vertia Street	\$48,086	\$48,08	6 \$	0	\$0 No	N/A
HG-0175	Candler	02	PI-0011879	Metter Green Street	\$61,748	\$61,74	8 \$	0	\$0 No	N/A
HG-0176	Candler	02	PI-0011880	Metter Burton Avenue	\$32,044	\$32,04	4 \$	0	\$0 No	N/A
HG-0177	Candler	02	PI-0011881	Metter South Kennedy Street	\$117,977	\$117,97	7 \$	0	\$0 No	N/A
HG-0178	Candler	02	PI-0011882	Metter Ellis Street	\$99,031	\$99,03	1 \$	0	\$0 No	N/A
HG-0179	Candler	02	PI-0011883	Metter Hulett Street	\$33,487	\$33,48	7 \$	0	\$0 No	N/A
HG-0180	Candler	02	PI-0011884	Metter Smith Street	\$45,095	\$45,09	5 \$	0	\$0 No	N/A
HG-0181	Candler	02	PI-0011885	Metter Boston Street	\$43,679	\$43,67	9 \$	0	\$0 No	N/A
HG-0182	Candler	02	PI-0011886	Metter Mincey Street	\$46,647	\$46,64	7 \$	0	\$0 No	N/A
HG-0183	Candler	02	PI-0011887	Metter South Rountree Street	\$117,977	\$117,97	7 \$	0	\$0 No	N/A
HG-0184	Candler	02	PI-0011888	Metter South Williams Street	\$58,239	\$58,23	9 \$	0	\$0 No	N/A
HG-0195	Candler	02	PI-0011897	Pulaski East Railroad Street	\$28,000	\$28,00	0 \$	0	\$0 No	N/A
HG-0196	Candler	02	PI-0011898	Pulaski Back Street Seg 1	\$14,000	\$14,00	0 \$	0	\$0 No	N/A
HG-0211	Dodge	02	PI-0011903	Dodge East Chicken Road	\$217,600	\$217,60	0 \$	0	\$0 No	N/A
HG-0213	Dodge	02		Dodge Milan Chauncey Road	\$425,600	\$425,60	0 \$	0	\$0 No	N/A
HG-0216	Dodge	02		Dodge Rocky Springs Road	\$710,400	\$710,40	0 \$	0	\$0 No	N/A
HG-0212	Dodge	02		Dodge Middle Ground Church Road	\$620,000	\$620,00		0	\$0 No	N/A
HG-0215	Dodge	02		Dodge Edna Moore Road	\$199,200	\$199,20		0	\$0 No	N/A
HG-0219	Dodge	02		Chauncey Bush Avenue -(.3 mile not on LMIG)	\$42,000			0	\$0 No	N/A
HG-0296	Dodge	02		Eastman 8th Ave - Sheldon to Dead End	\$8,617			0	\$0 No	N/A
HG-0385	Dodge	02		Eastman Woodlake Dr - North Lakes to Dead End	\$37,784			0	\$0 No	N/A
HG-0246	Dodge	02		Eastman Leitch St - Livingston to 9th	\$19,223			0	\$0 No	N/A
HG-0236	Dodge	02		Eastman Lee St - Dorough St to Leitch	\$7,556			0	\$0 No	N/A
HG-0253	Dodge	02		Eastman Lakeview Ct - 10th to Dead End	\$7,822			0	\$0 No	N/A
HG-0273	Dodge			Eastman Edgewood Rd - MLK Dr to MLK Dr	\$25,322			0	\$0 No	N/A
HG-0294	Dodge	02		Eastman 7th Ave - Sheldon to Page	\$27,628			0	\$0 No	N/A
HG-0312	Dodge			Eastman Foster St - 3rd Ave to Beulah	\$17,234			0	\$0 No	N/A
HG-0234	Dodge	02		Eastman Page St- Hwy 46 to 1st Ave	\$21,079			0	\$0 No	N/A
HG-0271	Dodge			Eastman 1st Ave - Oak to Plum	\$10,871			0	\$0 No	N/A
HG-0263	Dodge	02		Eastman Delacey St - 4th to 7th	\$27,443			0	\$0 No	N/A
HG-0245	Dodge	02		Eastman Main St - 1st Ave to Dodge Ave	\$74,242			0	\$0 No	N/A
HG-0241	Dodge			Eastman Ada St - 14th to Dead end	\$13,787			0	\$0 No	N/A
HG-0237	Dodge			Eastman Lee St - Leitch to Page	\$16,174			0	\$0 No	N/A
HG-0235	Dodge	02		Eastman Neese St - 14th to Lee	\$22,803			0	\$0 No	N/A
HG-0297	Dodge	02		Eastman Park St - 5th to 3rd	\$9,545			0	\$0 No	N/A
HG-0286	Dodge	02		Eastman Eastman St - 9th to 12th	\$31,287			0	\$0 No	N/A
HG-0320	Dodge	02		Eastman College St - Oak to 5th	\$50,644			60	\$0 No	N/A
HG-0320	Dodge	02		Eastman King St - 1st Ave to Hwy 46	\$24,526			50	\$0 No	N/A
HG-0309	Dodge	02		Eastman Morgan Creek Dr - Mary Alexander to Bypass	\$27,045			60	\$0 No	N/A
HG-0325	Dodge	02		Eastman Creighton St - 14th to 9th	\$40,037			0	\$0 No	N/A
HG-0333	Dodge			Eastman Greenhill - 4th to 7th Ave	\$15,246			60	\$0 No	N/A
HG-0404	Dodge	02		Eastman Durhart St - Plum to Dead end	\$15,246			0	\$0 No	N/A
HG-0256		02		Eastman Durnart St - Plum to Dead end Eastman Morgan St - Plum to Dead End	\$9,412			60	\$0 No	N/A
	Dodge									
HG-0257	Dodge	02	PI-0011963	Eastman Plum St - 2nd to MLK Dr	\$11,799	\$11,79	7	0	\$0 No	N/A

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0258	Dodge	02	PI-0011964	Eastman Popular St - 2nd to 1st	\$6,894	\$6,894	\$() (No No	N/A
HG-0259	Dodge	02	PI-0011965	Eastman Burch St - 2nd to MLK Dr	\$11,534	\$11,534	\$(9	No No	N/A
HG-0270	Dodge	02	PI-0011966	Eastman 3rd Ave - Odgen to Oak	\$32,481	\$32,481	\$(9	No No	N/A
HG-0278	Dodge	02	PI-0011967	Eastman Lee St - Main to Dorough St	\$22,935	\$22,935	\$0	9	No No	N/A
HG-0238	Dodge	02	PI-0011968	Eastman Park St - 14th Ave to Lee	\$25,984	\$25,984	\$(9	No No	N/A
HG-0267	Dodge	02	PI-0011969	Eastman 11th Ave - Pine Dr to Oak	\$17,234	\$17,234	\$(9	No No	N/A
HG-0300	Dodge	02	PI-0011970	Eastman Legion Dr - Griffin to 3rd Ave	\$37,519	\$37,519	\$(9	No No	N/A
HG-0299	Dodge	02	PI-0011971	Eastman MLK Dr - 1st to Legion Dr	\$42,159	\$42,159	\$(9	No No	N/A
HG-0293	Dodge	02	PI-0011972	Eastman 7th Ave - Page to Norman	\$22,670	\$22,670	\$(9	0 No	N/A
HG-0493	Emanuel	02	PI-0012045	Emanuel Odomville Church Rd	\$210,000	\$210,000	\$(9	No No	N/A
HG-0464	Emanuel	02		Emanuel Meeks Rd	\$490,000	\$490,000	\$(9	No No	N/A
HG-0473	Emanuel	02	PI-0012047	Emanuel Quick Road	\$350,000	\$350,000	\$(9	SO No	N/A
HG-0482	Emanuel	02	PI-0012048	Emanuel Old Kenfield Rd	\$840,000	\$840,000	\$(9	No No	N/A
HG-0522	Emanuel	02	PI-0012053	Garfield Sybil Street	\$27,128	\$27,128	\$0	9	No No	N/A
HG-0529	Emanuel	02		Swainsboro Downtown Sidewalk and Streetscape (Part)	\$299,864	\$299,864	\$(9	No No	N/A
HG-0532	Emanuel	02			\$154,000	\$154,000			No No	N/A
HG-0537	Emanuel	02	PI-0012063	Swainsboro Fortune Loop	\$56,000				No No	N/A
HG-0539	Emanuel	02		Swainsboro Hill St	\$56,000	\$56,000			No No	N/A
HG-0546	Emanuel	02	PI-0012065	Swainsboro Thigpen Dr	\$156,800	\$156,800			No No	N/A
HG-0551	Emanuel	02			\$112,000				No No	N/A
HG-0554	Emanuel	02			\$56,000	\$56,000			No No	N/A
HG-0555	Emanuel	02		Swainsboro Howard St	\$70,000				No No	N/A
HG-0536	Emanuel	02		Swainsboro Prosperity Dr	\$84,000				SO No	N/A
HG-0538	Emanuel	02		Swainsboro West Meadow Lake	\$224,000				No No	N/A
HG-0570	Evans	02	PI-0012080		\$985,000	\$985,000			No No	N/A
HG-0571	Evans	02		EvansReg Replace Bridge over Scotts Creek on Daisy N	\$580,000				No No	N/A
HG-0572	Evans	02		Evans FE Beasly Rd	\$154,000				0 No	N/A
HG-0574	Evans	02		Evans Bowen Rd	\$504,000				0 No	N/A
HG-0595	Evans	02		Bellville Henry Street - Buckcravey Dr	\$42,969				O No	N/A
HG-0605	Evans	02	PI-0012101	Claxton North College St Seg 1	\$28,613				0 No	N/A
HG-0606	Evans	02		Claxton North College Street Seg 2	\$20,565				No No	N/A
HG-0607	Evans	02		Claxton North Clark St	\$11,287				No No	N/A
HG-0608	Evans	02		Claxton South Clark St	\$21,329				No No	N/A
HG-0609	Evans			Claxton South Clark Street	\$21,371				No No	N/A
HG-0610	Evans			Claxton Church St	\$112,673				No No	N/A
HG-0611	Evans	02		Claxton S College St	\$85,800				No No	N/A
HG-0612	Evans			Claxton S Ralph St	\$22,629				No No	N/A
HG-0613	Evans			Claxton City Hall Alley	\$15,989					N/A
HG-0628	Evans			Daisy East Railroad St	\$18,200				No No	N/A
HG-0632	Evans			Hagan Turnpike Rd - Hodges St to City Limts	\$93,800				No No	N/A
HG-0633	Evans			Hagan Hodges St - Hwy 280 to City Limits	\$39,200				No No	N/A
HG-0635	Evans			Hagan Pine Ave - Brewton to Hodges	\$19,600				No No	N/A
HG-0633	Jeff Davis			Jeff Davis Bridgeford Church Rd - CR 296	\$938,980				No No	N/A
HG-0675	Jeff Davis			Jeff Davis Pat Dixon Rd	\$537,600				No No	N/A
HG-0666	Jeff Davis			Jeff Davis WH Smith Rd - CR 38 and 297	\$637,420				No No	N/A
HG-0000	Jeff Davis	02		Hazlehurst Hester St	\$56,000				No No	N/A
HG-0702	Jeff Davis			Hazlehurst Girtman St	\$98,000				No No	N/A
110-0702	Jeli Davis	02	P1-0012150	Hazichurət Oli tillah ət	\$70,000	\$90,000	\$(3	O INU	IVA

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year A	Corrective Action Co Required?	omments
HG-0703	Jeff Davis	02	PI-0012151	Hazlehurst Williams St	\$168,000	\$168,000	\$0	\$0 N	lo N	/A
HG-0704	Jeff Davis	02	PI-0012152	Hazlehurst Martin Luther King Jr Dr	\$105,000	\$105,000	\$0	\$0 N	lo N	/A
HG-0705	Jeff Davis	02	PI-0012153	Hazlehurst South Tallhasee St - sidewalk	\$7,500	\$7,500	\$0	\$0 N	lo N	/A
HG-0706	Jeff Davis	02	PI-0012154	Hazlehurst Burketts Ferry Sidewalk	\$45,000	\$45,000	\$0	\$0 N	lo N	/A
HG-0707	Jeff Davis	02		Hazlehurst Collins St Sidewalk	\$125,000	\$125,000	\$0	\$0 N	lo N	/A
HG-0745	Johnson	02	PI-0012164	Johnson Snells Bridge Rd	\$284,000	\$284,000	\$0	\$0 N	lo N	/A
HG-0737	Johnson	02	PI-0012167	Johnson Cross Cedar Rd Seg 1	\$320,000	\$320,000	\$0	\$0 N	lo N	/A
HG-0738	Johnson	02		Johnson Cross Cedar Rd Seg 2	\$212,000	\$212,000	\$0	\$0 N	lo N	/A
HG-0751	Johnson	02		Kite Ohoopee St Pr 2	\$17,500	\$17,500			lo N	/A
HG-0752	Johnson	02		Kite Claxton Blvd	\$9,350				lo N	/A
HG-0764	Johnson	02		Wrightsville Flanders Lynn Jan and Helen Sts	\$290,000					/A
HG-0763	Johnson	02		Wrightsville Lakeview Dr	\$172,000					/A
HG-0762	Johnson	02		Wrightsville Lee St	\$65,500					/A
HG-0777	Laurens	02		Laurens Chappel Mill Bridge	\$400,000					/A
HG-0780	Laurens	02		Laurens Country Club Rd	\$637,800					/A
HG-0779	Laurens	02		Laurens Valambrosia Arthur Wolf Rd	\$565,600					/A
HG-0798	Laurens			Laurens Watkins Hall Rd	\$630,000					/A
HG-0787	Laurens			Laurens Thairdell Rd	\$600,000	\$600,000	\$0			/A
HG-0788	Laurens	02		Laurens Stanley Cemetery Rd	\$831,000					/A
HG-0789	Laurens	02		Laurens Anderson Rd	\$543,000	\$543,000				/A
HG-0793	Laurens	02		Laurens Dublin Eastman Rd	\$600,600					/A
HG-0814	Laurens			Cadwell Coleman St Seg 3	\$12,674		\$0			/A
HG-0811	Laurens	02		Cadwell Walnut St - Hwy 126 to Snowhill	\$12,249					/A
HG-0815	Laurens			Cadwell Coleman St Seg 4	\$25,162					/A
HG-0821	Laurens	02		Dexter Harvey St Seg 1	\$50,024					/A
HG-0825	Laurens			Dexter Harvey St Seg 2	\$30,182					/A
HG-0822	Laurens	02		Dexter Bryant St Seg 1	\$40,752					/A
HG-0830	Laurens	02		Dublin Springdale Rd	\$575,000					/A
HG-0840	Laurens	02		Dudley West St	\$36,882					
HG-0835	Laurens	02		Dudley Pecan St	\$34,920					/A
HG-0847	Laurens	02		East Dublin Keen St	\$31,182					/A
HG-0848	Laurens	02		East Dublin Stanley St	\$7,955					/A
HG-0849	Laurens	02		East Dublin Virginia St	\$28,159					/A
HG-0850	Laurens			East Dublin Daley St	\$32,640					/A
HG-0851	Laurens			East Dublin Joiner St	\$25,905					/A
HG-0852	Laurens			East Dublin Derriso Ln	\$28,239					/A
HG-0853	Laurens			East Dublin North Elm St	\$39,189					/A
HG-0856	Laurens			East Dublin Piedmont Dr	\$20,417					/A
HG-0857	Laurens			East Dublin Torino Dr	\$11,136					
HG-0858	Laurens			East Dublin Falcon Dr	\$8,670 \$31,845					/A /A
HG-0874	Laurens			East Dublin Glen Dr	\$31,845 \$11,275					
HG-0872	Laurens			East Dublin Lewis St	\$11,375					/A
HG-0876	Laurens			East Dublin Attaway	\$72,678					
HG-0877	Laurens			East Dublin West Drive	\$32,905					/A
HG-0859	Laurens			East Dublin Atwood Dr	\$28,371					
HG-0860	Laurens			East Dublin Jordan St	\$23,227					/A
HG-0861	Laurens	02	PI-0012248	East Dublin Marion St	\$58,811	\$58,811	\$0	\$0 N	lo N	/A

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Reguired?	Comments
HG-0862	Laurens	02	PI-0012249	East Dublin Braham St	\$37,121	\$37,121	\$0)	\$0 No	N/A
HG-0896	Laurens	02	PI-0012264	Montrose Railroad St - Part (.22 mile)	\$30,606				\$0 No	N/A
HG-0910	Laurens	02	PI-0012268	Rentz West Railroad St	\$24,791	\$24,791	\$0		\$0 No	N/A
HG-0911	Laurens	02	PI-0012269	Rentz Simpson Ave	\$27,973	\$27,973	\$0		\$0 No	N/A
HG-0913	Montgomery			Montgomery Thompson Pond Rd Ph 2	\$443,520		\$0		\$0 No	N/A
HG-0914	Montgomery			Montgomery Thompson Pond Rd Ph 3	\$525,000	\$525,000	\$0		\$0 No	N/A
HG-0932	Montgomery	02	PI-0012280	Ailey S Lee St	\$16,000	\$16,000	\$0		\$0 No	N/A
HG-0930	Montgomery	02	PI-0012281	Ailey East Peachtree St	\$16,000	\$16,000	\$0		\$0 No	N/A
HG-0929	Montgomery	02	PI-0012282	Ailey North Broad St	\$64,000	\$64,000	\$0		\$0 No	N/A
HG-0937	Montgomery	02	PI-0012286	Alston Church St	\$8,000	\$8,000	\$0		\$0 No	N/A
HG-0965	Montgomery	02	PI-0012292	Mt Vernon Alston Rd	\$56,000	\$56,000	\$0		\$0 No	N/A
HG-0952	Montgomery	02	PI-0012293	Mt Vernon W. Broad St	\$67,200	\$67,200	\$0		\$0 No	N/A
HG-0959	Montgomery	02	PI-0012294	Mt Vernon MLK JR Dr	\$109,200	\$109,200	\$0		\$0 No	N/A
HG-0957	Montgomery	02	PI-0012295	Mt Vernon Lester Robinson	\$70,000	\$70,000	\$0		\$0 No	N/A
HG-0968	Montgomery	02	PI-0012301	Vidalia Miracle Lane	\$60,865	\$60,865	\$0		\$0 No	N/A
HG-0976	Tattnall	02	PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD GA 23/57 and End at US 301/73	\$909,040	\$909,040	\$0)	\$0 No	N/A
HG-0977	Tattnall	02	PI-0012305	Tattnall Lynntown Rd	\$2,052,400	\$2,052,400	\$0		\$0 No	N/A
HG-1005	Tattnall	02	PI-0012312	Collins Pearl St	\$56,000	\$56,000	\$0		\$0 No	N/A
HG-1006	Tattnall	02	PI-0012313	Collins Jones St	\$11,550	\$11,550	\$0		\$0 No	N/A
HG-1004	Tattnall	02	PI-0012314	Collins Church St	\$15,867	\$15,867	\$0		\$0 No	N/A
HG-1051	Tattnall	02	PI-0012322	Glennville Park Ave	\$15,960	\$15,960	\$0		\$0 No	N/A
HG-1042	Tattnall	02	PI-0012323	Glennville Laura St	\$67,340	\$67,340	\$0		\$0 No	N/A
HG-1021	Tattnall	02	PI-0012324	Glennville Cowart Ave	\$42,700	\$42,700	\$0		\$0 No	N/A
HG-1059	Tattnall	02	PI-0012325	Glennville Sylvester Ashford Dr	\$98,560	\$98,560	\$0		\$0 No	N/A
HG-1031	Tattnall	02	PI-0012326	Glennville Hal St	\$12,040	\$12,040	\$0		\$0 No	N/A
HG-1024	Tattnall	02	PI-0012327	Glennville Gordon St	\$49,980	\$49,980	\$0		\$0 No	N/A
HG-1020	Tattnall	02	PI-0012328	Glennville Corene Ave	\$14,700	\$14,700	\$0		\$0 No	N/A
HG-1046	Tattnall	02	PI-0012329	Glennville Mann St	\$72,520	\$72,520	\$0		\$0 No	N/A
HG-1043	Tattnall	02	PI-0012330	Glennville Lewis St	\$29,400	\$29,400	\$0		\$0 No	N/A
HG-1025	Tattnall	02	PI-0012331	Glennville Adamson Ave	\$24,920	\$24,920	\$0		\$0 No	N/A
HG-1037	Tattnall	02	PI-0012332	Glennville Institute St	\$15,540	\$15,540	\$0		\$0 No	N/A
HG-1015	Tattnall	02		Glennville Charlton St	\$42,840	\$42,840	\$0		\$0 No	N/A
HG-1049	Tattnall	02	PI-0012334	Glennville Oakdale Dr	\$20,440				\$0 No	N/A
HG-1055	Tattnall			Glennville Rowland Ave	\$14,560				\$0 No	N/A
HG-1017	Tattnall	02	PI-0012336	Glennville Church St	\$85,120	\$85,120			\$0 No	N/A
HG-1032	Tattnall	02	PI-0012337	Glennville Hencart Rd (East)	\$113,960	\$113,960	\$0		\$0 No	N/A
HG-1009	Tattnall			Glennville Azalea Rd	\$39,620				\$0 No	N/A
HG-1035	Tattnall			Glennville Herrington St	\$119,700		\$0		\$0 No	N/A
HG-1038	Tattnall			Glennville Irvin St	\$31,780				\$0 No	N/A
HG-1030	Tattnall			Glennville Greenwood Dr	\$46,480				\$0 No	N/A
HG-1039	Tattnall			Glennville Kelley St	\$12,040				\$0 No	N/A
HG-1022	Tattnall			Glennville-DeLoach Lane	\$42,140		\$0		\$0 No	N/A
HG-1058	Tattnall			Glennville Simon St	\$86,660				\$0 No	N/A
HG-1063	Tattnall			Glennville Water St	\$39,760				\$0 No	N/A
HG-1050	Tattnall			Glennville Oliver Ln	\$68,180				\$0 No	N/A
HG-1081	Tattnall	02	PI-0012362	Reidsville Ohoopee St	\$129,418	\$129,418	\$0		\$0 No	N/A

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Corre Current Year Actio Requ		
HG-1086	Tattnall	02	PI-0012363	Reidsville Woodlawn Terrace	\$57,681	\$57,681	\$0	\$0 No	N/A	
HG-1065	Tattnall	02	PI-0012365	Reidsville Memorial Drive Sidewalk	\$24,223	\$24,223	\$0	\$0 No	N/A	
HG-1080	Tattnall	02	PI-0012366	Reidsville Nelson St	\$21,587	\$21,587	\$0	\$0 No	N/A	
HG-1079	Tattnall	02	PI-0012367	Reidsville McLeod St	\$23,179	\$23,179	\$0	\$0 No	N/A	
HG-1090	Telfair	02	PI-0012376	Telfair Tom Haley Rd	\$808,000	\$808,000	\$0	\$0 No	N/A	
HG-1100	Telfair	02	PI-0012382	Lumber City Johnson St	\$58,800	\$58,800	\$0	\$0 No	N/A	
HG-1103	Telfair	02	PI-0012384	Lumber City Broad St	\$49,000	\$49,000	\$0	\$0 No	N/A	
HG-1096	Telfair	02		Lumber City Central Ave	\$60,200	\$60,200	\$0	\$0 No	N/A	
HG-1099	Telfair	02		Lumber City Virginia Ave	\$46,200	\$46,200	\$0	\$0 No	N/A	
HG-1102	Telfair	02		Lumber City Pond Rd	\$50,400	\$50,400	\$0	\$0 No	N/A	
HG-1123	Telfair	02		McRae Spring Ave	\$70,000		\$0		N/A	
HG-1124	Telfair	02		McRae Industrial Blvd	\$150,000		\$0		N/A	
HG-1125	Telfair	02		(Part) McRae Magnolia St (West City Limits to Ellison Ave)	\$68,600		\$0		N/A	
HG-1126	Telfair	02		McRae East Ave	\$56,000		\$0		N/A	
HG-1127	Telfair	02		(Part) McRae Telfair Ave (MLK Blvd to Parsonage St)	\$23,800		\$0		N/A	
HG-1128	Telfair	02		McRae College St	\$70,000		\$0		N/A	
HG-1129	Telfair	02	PI-0012408		\$86,800		\$0		N/A	
HG-1131	Telfair	02		McRae 1st Ave	\$119,000		\$0		N/A	
HG-1145	Toombs	02		Toombs Providence Church Rd	\$511,000		\$0		N/A	
HG-1146	Toombs	02		Toombs Donald Anderson	\$319,200		\$0		N/A	
HG-1143	Toombs	02		Toombs Mt Moriah Church Rd	\$548,800		\$0		N/A	
HG-1143	Toombs	02		Toombs Marvin Church Rd	\$845,600		\$0		N/A	
HG-1151	Toombs	02		Lyons West Oglethorpe Ave	\$200,000		\$0		N/A	
HG-1152	Toombs	02		Lyons North Lanier and North Lexington	\$200,000		\$0		N/A	
HG-1157	Toombs	02		Vidalia Mose Coleman Rd	\$1,136,567		\$0		N/A	
HG-1156		02		Vidalia Michael Collins Dr	\$1,130,307		\$0		N/A	
HG-1159	Toombs			Vidalia Airport Rd	\$891,445		\$0		N/A	
HG-1187	Toombs	02		Treutlen Anderson Pond Rd	\$312,000				N/A	
HG-1169	Treutlen			Treutlen Old Dair Rd - Wommack Rd	\$80,000		\$0 \$0		N/A	
HG-1186	Treutlen	02			\$188,000				N/A	
	Treutlen	02	PI-0012450				\$0			
HG-1227	Treutlen	02		Soperton Westend Dr	\$38,552		\$0		N/A	
HG-1225	Treutlen	02		Soperton Omega St	\$87,648		\$0		N/A	
HG-1228	Treutlen	02		Soperton Straight St	\$38,552		\$0		N/A	
HG-1210	Treutlen			Soperton Sessions St	\$72,800				N/A	
HG-1214	Treutlen			Soperton Woodland Dr	\$91,000		\$0		N/A	
HG-1223	Treutlen			Soperton Texas Ave	\$15,400		\$0		N/A	
HG-1193	Treutlen			Soperton Edwin St	\$35,000		\$0		N/A	
HG-1208	Treutlen			Soperton Florida Ave	\$119,000		\$0		N/A	
HG-1197	Treutlen	02		Soperton Canady Ave	\$35,000		\$0		N/A	
HG-1192	Treutlen			Soperton Arch St	\$35,000		\$0		N/A	
HG-1245	Wayne			Wayne Widen Rayonier Rd	\$1,000,000		\$0		N/A	
HG-1234	Wayne	02		WayneReg Reclamation and Widening Broadhurst Rd West	\$2,500,000		\$0		N/A	
HG-1255	Wayne			Wayne Railroad Crossing at Louisiana Rd	\$33,000		\$0		N/A	
HG-1256	Wayne			Wayne Railroad Crossing at Ed Harrell Rd	\$33,000		\$0		N/A	
HG-1254	Wayne			Wayne Railroad Crossing at Slover Rd	\$33,000		\$0		N/A	
HG-1258	Wayne			Wayne Whaley Rd	\$103,400		\$0		N/A	
HG-1246	Wayne	02	PI-0012494	Wayne Collins Loop Rd	\$409,400	\$409,400	\$0	\$0 No	N/A	

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1241	Wayne	02	PI-0012495	Wayne Replace Bridge on Holmesville Rd	\$600,000	\$600,000	\$0	\$	0 No	N/A
HG-1281	Wayne	02	PI-0012504	Jesup South Macon St	\$900,000	\$900,000	\$0	\$	0 No	N/A
HG-1266	Wayne	02	PI-0012505	Jesup West Cherry St	\$900,000	\$900,000	\$0	\$	0 No	N/A
HG-1265	Wayne	02	PI-0012510	Jesup West Pine St	\$900,000	\$900,000	\$0	\$	0 No	N/A
HG-1285	Wayne	02	PI-0012515	Odum Ivey St	\$15,400	\$15,400	\$0	\$	0 No	N/A
HG-1290	Wayne	02		Odum Tillman St - Railroad to Hires	\$17,920	\$17,920	\$0	\$	0 No	N/A
HG-1297	Wheeler	02	PI-0012523	Alamo Lucille Ave Sidewalk	\$316,800	\$316,800	\$0	\$	0 No	N/A
HG-1312	Wheeler	02	PI-0012531	Glenwood N 5th St	\$70,000	\$70,000	\$0	\$	0 No	N/A
HG-1310	Wheeler	02	PI-0012532	Glenwood N First St	\$72,000	\$72,000	\$0		0 No	N/A
HG-1315	Wilcox	02	PI-0012538	Wilcox Thistle Rd	\$150,000	\$150,000	\$0	\$	0 No	N/A
HG-1321	Wilcox	02		Wilcox Statham Shoals Rd	\$390,000		\$0		0 No	N/A
HG-1320	Wilcox	02		Wilcox Lebanon Rd	\$154,000	\$154,000	\$0		O No	N/A
HG-1329	Wilcox	02		Abbeville Wilson Rd	\$50,856		\$0		0 No	N/A
HG-1338	Wilcox	02			\$36,061	\$36,061	\$0		0 No	N/A
HG-1336	Wilcox	02	PI-0012550	Abbeville East Monroe	\$11,826		\$0		0 No	N/A
HG-1345	Wilcox	02		Abbeville Reid St	\$30,652		\$0		0 No	N/A
HG-1342	Wilcox	02		Abbeville Riverside Dr	\$15,485		\$0		0 No	N/A
HG-1343	Wilcox	02		Abbeville Barnes St	\$26,886	\$26,886	\$0		0 No	N/A
HG-1346	Wilcox	02		Abbeville W Neapolis St	\$39,110		\$0		0 No	N/A
HG-1339	Wilcox	02		Abbeville West Monroe	\$32,945		\$0		O No	N/A
HG-1352	Wilcox	02		Rochelle Ruben St	\$70,000		\$0		0 No	N/A
HG-1353	Wilcox	02		Rochelle Jessie St	\$110,000	\$110,000	\$0		O No	N/A
HG-1356	Wilcox	02		Rochelle Pine St	\$35,000		\$0			N/A
RC09-000014	Dodge			SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	\$6,756,751	\$6,756,751	\$0		0 No	Blended Project - TIA Portion = \$10,900,000
RC09-000062	Tattnall	03		SR 23, 57 Passing Lanes Glennville to Reidsville	\$10,900,000		\$0		0 No	N/A
HG-0007	Appling	03		Appling Altamaha School Road	\$900,000	\$900,000	\$0		O No	N/A
HG-0012	Appling	03		Baxley Thomas Street Seg 1	\$8,466		\$0		0 No	N/A
HG-0039	Appling	03		Baxley Crowder Street	\$36,398		\$0		O No	N/A
HG-0040	Appling	03		Baxley Dogwood Lane	\$28,000		\$0			N/A
HG-0041	Appling	03		Baxley Lucerne Street	\$36,400		\$0		O No	N/A
HG-0042	Appling	03		Baxley Magnolia Lane	\$49,000		\$0		0 No	N/A
HG-0043	Appling	03		Baxley Oak Street Seg 1	\$28,000		\$0		O No	N/A
HG-0044	Appling	03		Baxley Penniman Street	\$57,400		\$0		0 No	N/A
HG-0045	Appling			Baxley Second Street	\$54,600		\$0		O No	N/A
HG-0046	Appling	03		Baxley Hopps Street	\$51,800		\$0		0 No	N/A
HG-0047	Appling	03		Baxley Barnes Street Seg 2	\$10,424		\$0		O No	N/A
HG-0047	Appling	03		Baxley West Allen Street	\$13,650		\$0		O No	N/A
HG-0049	Appling	03		Baxley Washington Street	\$8,632		\$0		0 No	N/A
HG-0050	Appling			Baxley Dean Street	\$21,000		\$0		0 No	N/A
				Baxley Douglas Drive						N/A
HG-0051 HG-0052	Appling	03		Baxley First Street	\$25,200 \$49,000		\$0 \$0		0 No 0 No	N/A
	Appling									N/A
HG-0053	Appling	03		Baxley South Harvey Street	\$19,600 \$14,000		0\$		O No	N/A
HG-0054	Appling	03		Baxley Jerome Street	\$14,000		\$0		0 No	
HG-0055	Appling	03		Baxley Jr High Drive	\$37,800		\$0		0 No	N/A N/A
HG-0129	Appling	03		Surrency Norwood Street	\$33,600		\$0		0 No	
HG-0140	Bleckley	03		Bleckley Browning Drive Resurfacing	\$70,000		\$0		O No	N/A
HG-0141	Bleckley	03	PI-0011636	Bleckley Bates Road Resurfacing	\$252,000	\$252,000	\$0	\$	0 No	N/A

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Corrective Current Year Action Required?	Comments	
HG-0142	Bleckley	03	PI-0011637	Bleckley Crest Drive Resurfacing	\$154,000	\$154,000	\$0	\$0 No	N/A	
HG-0145	Bleckley	03	PI-0011856	Bleckley Cary Salem Road Resurfacing	\$560,000	\$560,000	\$0	\$0 No	N/A	
HG-0147	Bleckley	03	PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0 miles North)	\$280,000	\$280,000	\$0	\$0 No	N/A	
HG-0149	Bleckley	03	PI-0011860	Cochran Lewis Street	\$127,591	\$127,591	\$0	\$0 No	N/A	
HG-0155	Bleckley	03	PI-0011866	Cochran Palm Street	\$66,129	\$66,129	\$0	\$0 No	N/A	
HG-0156	Bleckley	03	PI-0011867	Cochran Crest Drive	\$74,826	\$74,826	\$0	\$0 No	N/A	
HG-0167	Candler	03	PI-0011869	Candler St Matthews Church Road	\$761,250	\$761,250	\$0	\$0 No	N/A	
HG-0159	Candler	03	PI-0011871	Candler Eden Church Road	\$532,000	\$532,000	\$0	\$0 No	N/A	
HG-0185	Candler	03	PI-0011889	Metter Neal Street	\$59,717	\$59,717	\$0	\$0 No	N/A	
HG-0186	Candler	03	PI-0011890	Metter South Lewis Street	\$196,431	\$196,431	\$0	\$0 No	N/A	
HG-0187	Candler	03	PI-0011891	Metter East Lillian Street	\$181,997	\$181,997	\$0	\$0 No	N/A	
HG-0188	Candler	03	PI-0011892	Metter Haymans Street	\$29,120	\$29,120	\$0	\$0 No	N/A	
HG-0189	Candler	03	PI-0011893	Metter East Hiawatha Street (City contibution of \$272,041 to complete)	\$321,583	\$321,583	\$0	\$0 No	N/A	
HG-0198	Candler	03	PI-0011899	Pulaski Back Street Seg 2	\$28,000	\$28,000	\$0	\$0 No	N/A	
HG-0197	Candler	03	PI-0011900	Pulaski Lee Street	\$14,000	\$14,000	\$0	\$0 No	N/A	
HG-0207	Dodge	03	PI-0011908	Dodge Roddy Highway	\$631,200	\$631,200	\$0	\$0 No	N/A	
HG-0208	Dodge	03	PI-0011909	Dodge Horne Road	\$470,400	\$470,400	\$0	\$0 No	N/A	
HG-0209	Dodge	03	PI-0011910	Dodge Jim Ross Road = Part (2.95 mi) - (Begin at SR 87 End at Ran Stewart Road (CR 74))	\$236,000	\$236,000	\$0	\$0 No	N/A	
HG-0220	Dodge	03	PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	\$31,920	\$31,920	\$0	\$0 No	N/A	
HG-0242	Dodge	03	PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	\$63,636	\$63,636	\$0	\$0 No	N/A	
HG-0243	Dodge	03	PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	\$6,708	\$6,708	\$0	\$0 No	N/A	
HG-0422	Dodge	03	PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	\$32,481	\$32,481	\$0	\$0 No	N/A	
HG-0423	Dodge	03	PI-0011974	Eastman 11th Ave - Creighton to Pine Drive	\$18,295	\$18,295	\$0	\$0 No	N/A	
HG-0336	Dodge	03	PI-0011975	Eastman Park St - 5th to 10th	\$36,060	\$36,060	\$0	\$0 No	N/A	
HG-0310	Dodge	03	PI-0011976	Eastman Foster St - Hwy 46 to 3rd Ave	\$16,306	\$16,306	\$0	\$0 No	N/A	
HG-0311	Dodge	03	PI-0011977	Eastman Foster St - Hwy 46 to Anson Ave	\$5,674	\$5,674	\$0	\$0 No	N/A	
HG-0350	Dodge	03	PI-0011978	Eastman Golf Course Rd - Cochran Rd to Jack Johnson	\$30,094	\$30,094	\$0	\$0 No	N/A	
HG-0279	Dodge	03	PI-0011979	Eastman Ogden St - 2nd to 5th	\$16,572	\$16,572	\$0	\$0 No	N/A	
HG-0282	Dodge	03	PI-0011980	Eastman Livingston St - Leitch to Page	\$9,545	\$9,545	\$0	\$0 No	N/A	
HG-0290	Dodge	03	PI-0011981	Eastman North St - Page to 14th Ave	\$17,287	\$17,287	\$0	\$0 No	N/A	
HG-0295	Dodge	03	PI-0011982	Eastman Dorough St - 14th to Norman	\$22,007	\$22,007	\$0	\$0 No	N/A	
HG-0254	Dodge	03	PI-0011983	Eastman 10th Ave - Forest Lake to 9th	\$38,712	\$38,712	\$0	\$0 No	N/A	
HG-0275	Dodge	03		Eastman 3rd Ave - Legion Dr to Delacy St	\$6,628		\$0		N/A	
HG-0353	Dodge	03	PI-0011985	Eastman 10th Ave - Main to Oak	\$13,257	\$13,257	\$0	\$0 No	N/A	
HG-0348	Dodge	03	PI-0011986	Eastman Greenwood St - 5th to 7th	\$11,269	\$11,269	\$0	\$0 No	N/A	
HG-0298	Dodge	03	PI-0011987	Eastman Magnolia St - 5th to 3rd	\$9,280	\$9,280	\$0	\$0 No	N/A	
HG-0318	Dodge	03	PI-0011988	Eastman 9th Ave - Page to City Limits	\$32,878	\$32,878	\$0	\$0 No	N/A	
HG-0337	Dodge	03	PI-0011989	Eastman Pine St - 10th to 5th	\$30,094	\$30,094	\$0	\$0 No	N/A	
HG-0339	Dodge	03	PI-0011990	Eastman 7th Ave - Oak St to Dead end	\$11,931	\$11,931	\$0	\$0 No	N/A	
HG-0354	Dodge			Eastman 12th Ave - Main to Oak	\$11,534	\$11,534	\$0		N/A	
HG-0355	Dodge	03	PI-0011992	Eastman 13th Ave - Oak to Main	\$10,871	\$10,871	\$0		N/A	
HG-0346	Dodge			Eastman 14th Ave - Main to Oak	\$13,257	\$13,257	\$0	\$0 No	N/A	
HG-0356	Dodge			Eastman 8th Ave - Main to Oak	\$16,306		\$0		N/A	
HG-0357	Dodge	03	PI-0011995	7th Ave - Oak to Main	\$13,655	\$13,655	\$0	\$0 No	N/A	
HG-0358	Dodge	03	PI-0011996	6th Ave - Main to Oak	\$12,197	\$12,197	\$0		N/A	
HG-0362	Dodge	03	PI-0011997	Eastman Hardin St - Page To Dead End	\$9,015	\$9,015	\$0	\$0 No	N/A	
HG-0249	Dodge	03	PI-0011998	Eastman Minter Ct - Minter Dr to Dead end	\$10,340	\$10,340	\$0	\$0 No	N/A	

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0260	Dodge	03	PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	\$31,685	\$31,68	5	\$0	\$0 No	N/A
HG-0332	Dodge	03	PI-0012000	Eastman Park Way - 5th Ave to Main	\$5,965	\$5,96	5	\$0	\$0 No	N/A
HG-0317	Dodge	03		Eastman 9th Ave - Oak to Page	\$44,015	\$44,01	5	\$0	\$0 No	N/A
HG-0302	Dodge	03	PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	\$7,689	\$7,68	9	\$0	\$0 No	N/A
HG-0321	Dodge	03	PI-0012010	Eastman Odgen Lane - 2nd to 5th	\$17,632	\$17,63	2	\$0	\$0 No	N/A
HG-0281	Dodge	03		Eastman Clements St - 4th to 7th	\$11,391			\$0	\$0 No	N/A
HG-0397	Dodge	03	PI-0012016	Eastman Harrison St - 1st Ave to Nanacy	\$26,939	\$26,93	9	\$0	\$0 No	N/A
HG-0409	Dodge	03		Eastman 1st Ave - 5th Ave to South Carolina	\$11,931			\$0	\$0 No	N/A
HG-0376	Dodge	03	PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	\$17,500	\$17,50	0	\$0	\$0 No	N/A
HG-0375	Dodge	03	PI-0012021	Eastman Laurel Lane - Dead End to Dead End	\$14,715	\$14,71	5	\$0	\$0 No	N/A
HG-0361	Dodge	03	PI-0012036	Eastman 17th Ave - Main to Oak	\$9,280	\$9,28	0	\$0	\$0 No	N/A
HG-0325	Dodge	03		Eastman Oak Forest Rd - Plaza to Dead End	\$14,185			\$0	\$0 No	N/A
HG-0322	Dodge	03	PI-0012038	Eastman Wright Dr - 2nd to 5th	\$17,897	\$17,89		\$0	\$0 No	N/A
HG-0329	Dodge	03		Eastman 4th Ave - 5th to Main	\$30,890			\$0	\$0 No	N/A
HG-0405	Dodge	03		Eastman Wendy Way - Nancy St to Russell St	\$17,977			\$0	\$0 No	N/A
HG-0425	Dodge	03		Eastman Pine Dr - 9th to 12th	\$25,587			\$0	\$0 No	N/A
HG-0292	Dodge	03		Eastman Sheldon St - Anson Ave to Dead End	\$53,030			\$0	\$0 No	N/A
HG-0430	Emanuel	03		Emanuel Old Savannah Rd	\$924,000			\$0	\$0 No	N/A
HG-0479	Emanuel	03		Emanuel Pendleton Springs Rd	\$490,000			\$0	\$0 No	N/A
HG-0467	Emanuel	03		Emanuel Parrish Pond Rd	\$378,000			\$0	\$0 No	N/A
HG-0525	Emanuel	03		Swainsboro Lambs Bridge Road	\$168,000			\$0	\$0 No	Project also included on the HOGA Regional List
HG-0553	Emanuel	03	PI-0012060		\$28,000			\$0	\$0 No	N/A
HG-0540	Emanuel	03		Swainsboro Arden Dr	\$112,000			\$0	\$0 No	N/A
HG-0533	Emanuel	03		Swainsboro Race Track St	\$196,000			\$0	\$0 No	N/A
HG-0534	Emanuel	03		Swainsboro Martin Luther King Jr	\$147,000			\$0	\$0 No	N/A
HG-0543	Emanuel	03		Swainsboro Mcleod Bridge Rd	\$126,000			\$0	\$0 No	N/A
HG-0544	Emanuel	03		Swainsboro Old Nunez Rd	\$210,000			\$0	\$0 No	N/A
HG-0545	Emanuel	03		Swainsboro East Moring St	\$14,000			\$0	\$0 No	N/A
HG-0547	Emanuel	03		Swainsboro Lake Luck Dr	\$63,000			\$0	\$0 No	N/A
HG-0549	Emanuel	03		Swainsboro Kite Rd	\$289,800			\$0	\$0 No	N/A
HG-0550	Emanuel	03		Swainsboro Moreland Ave	\$56,000			\$0	\$0 No	N/A
HG-0575	Evans	03		Evans Stafford Rd	\$266,000			\$0	\$0 No	N/A
HG-0575	Evans	03		Evans Lex Strickland Rd	\$154,000			\$0 \$0	\$0 No	N/A
										N/A
HG-0578	Evans			Evans Melissa Circle	\$56,000			0\$	\$0 No	
HG-0596	Evans			Claston Perry Lee Deloach	\$27,708			\$0	\$0 No	N/A
HG-0597	Evans	03		Claston West Liberty Street Seg 1	\$15,297			\$0	\$0 No	N/A
HG-0598	Evans	03		Claxton West Liberty Street Seg 2	\$47,980			\$0	\$0 No	N/A
HG-0614	Evans	03		Clayton Fragmen Ct	\$40,600			\$0	\$0 No	N/A
HG-0615	Evans	03		Claxton Freeman St	\$13,881			\$0	\$0 No	N/A
HG-0616	Evans	03		Claxton S Claxton Ave	\$63,169			\$0	\$0 No	N/A
HG-0617	Evans	03		Claxton Ridge Street	\$29,617			\$0	\$0 No	N/A
HG-0618	Evans	03		Claxton E Long St	\$120,733			\$0	\$0 No	N/A
HG-0619	Evans	03		Claxton Bowen Lane	\$10,642			\$0	\$0 No	N/A
HG-0621	Evans	03		Claxton S Peters St	\$82,197			\$0	\$0 No	N/A
HG-0623	Evans	03		Claxton E Smith St - (Part) (S. Newton St. to Anderson Ave.)	\$34,035			\$0	\$0 No	N/A
HG-0627	Evans	03		Daisy West Railroad St	\$25,189			\$0	\$0 No	N/A
HG-0636	Evans	03	PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	\$30,800	\$30,80	0	\$0	\$0 No	N/A

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0637	Evans	03	PI-0012127	Hagan Calhoun Street	\$7,000	\$7,000	\$0	\$	0 No	N/A
HG-0630	Evans	03	PI-0012128	Hagan South Railroad Ave -Perkins Mill to Calhoun St	\$68,600	\$68,600	\$0	\$	0 No	N/A
HG-0638	Evans	03	PI-0012129	Hagan Hodges St - Hwy 280 to Cedar	\$37,800	\$37,800	\$0	\$	0 No	N/A
HG-0657	Evans	03	PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	\$9,800	\$9,800	\$0	\$	0 No	N/A
HG-0667	Jeff Davis	03		Jeff Davis Philadelphia Church Rd - CR 294	\$547,200	\$547,200	\$0	\$	0 No	N/A
HG-0672	Jeff Davis	03		Jeff Davis Satilla Church Rd	\$245,000	\$245,000	\$0	\$	0 No	N/A
HG-0691	Jeff Davis	03	PI-0012142	Jeff Davis Elizabeth Church Rd	\$412,975	\$412,975	\$0	\$	0 No	N/A
HG-0708	Jeff Davis	03	PI-0012156	Hazlehurst Kersey St	\$98,000	\$98,000	\$0	\$	0 No	N/A
HG-0709	Jeff Davis	03		Hazlehurst Sycamore St	\$21,000	\$21,000	\$0		0 No	N/A
HG-0710	Jeff Davis	03		Hazlehurst East Plum St	\$84,000	\$84,000	\$0	\$	0 No	N/A
HG-0711	Jeff Davis	03		Hazlehurst Collins St	\$98,000	\$98,000	\$0		0 No	N/A
HG-0712	Jeff Davis	03		Hazlehurst Wilson St	\$140,000		\$0			N/A
HG-0747	Johnson	03		Johnson Tuckers Grove Church Rd Ph 1	\$574,000		\$0			N/A
HG-0741	Johnson	03		Johnson Pringle Rd	\$200,000		\$0			N/A
HG-0753	Johnson	03		Kite Hatcher St	\$28,000		\$0			N/A
HG-0761	Johnson	03		Wrightsville Myrtle Ave	\$185,000		\$0			N/A
HG-0767	Johnson	03		Wrightsville Court St	\$263,000		\$0			N/A
HG-0768	Johnson	03		Wrightsville Georgia Ave	\$46,000		\$0			N/A
HG-0770	Johnson	03		Wrightsville Bradford St	\$47,000	\$47,000	\$0			N/A
HG-0786	Laurens	03		Laurens Butler Rd	\$933,000		\$0			N/A
HG-0802	Laurens	03		Laurens Mark Wood Rd	\$637,000	\$637,000	\$0			N/A
HG-0807	Laurens	03		Laurens Old Toomsboro Rd	\$1,117,200		\$0			N/A
HG-0792	Laurens			Laurens Rock Springs Rd	\$1,173,200	\$1,173,200	\$0			N/A
HG-0805	Laurens	03		Laurens Ed Becham Rd - (County contribution of \$135,908 to complete)	\$162,292		\$0			N/A
HG-0810	Laurens	03		Cadwell Walnut McCook St	\$25,321		\$0			N/A
HG-0816	Laurens	03		Cadwell Coleman St Seg 5	\$30,014		\$0			N/A
HG-0826	Laurens	03		Dexter Bryant St Seg 2	\$13,255		\$0			N/A
HG-0832	Laurens	03		Dublin Stubbs Park Rd	\$3,530,000		\$0			N/A
HG-0839	Laurens	03		Dudley Oak St	\$77,820	\$77,820	\$0			N/A
HG-0863	Laurens	03		East Dublin Rosewood Dr	\$18,905		\$0			N/A
HG-0864	Laurens	03		East Dublin Larsen St	\$38,420		\$0			N/A
HG-0865	Laurens	03		East Dublin South Dr	\$18,110		\$0			N/A
HG-0866	Laurens	03		East Dublin Buckingham	\$109,269		\$0			N/A
HG-0895	Laurens			East Dublin Powell Dr	\$34,894					N/A
HG-0867	Laurens			East Dublin Ferry St Seg 1	\$35,901		\$0		0 No	N/A
HG-0868	Laurens			East Dublin Getty St	\$34,523		\$0			N/A
HG-0869	Laurens			East Dublin Taylor Ln	\$12,144		\$0			N/A
HG-0870	Laurens			East Dublin Poplar St	\$62,008		\$0			N/A
HG-0871		03		East Dublin Stewart St	\$33,303					N/A
HG-0875	Laurens Laurens			East Dublin Stewart St East Dublin Dorsey St	\$20,549		\$C \$C			N/A
HG-0875				East Dublin Jackson St	\$20,549		\$0			N/A
	Laurens				\$28,769					N/A
HG-0879	Laurens	03		East Dublin Ferry St Seg 2 - Part (Circle Dr to Johnson St)			\$0			
HG-0904	Laurens			Rentz Circle Dr Mantagery Thompson Road Rd Rh 4	\$34,946		\$0			N/A N/A
HG-0915	Montgomery			Montgomery Touler Springs Pd	\$525,000		\$0			
HG-0916	Montgomery			Montgomery Taylor Springs Rd	\$316,538		\$0			N/A
HG-0928	Montgomery	03		Alley West Old Ailey Lothair Rd	\$40,000		\$0			N/A
HG-0927	Montgomery	03	PI-0012284	Ailey City Street Striping	\$18,480	\$18,480	\$0	\$	0 No	N/A

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0938	Montgomery	03	PI-0012287	Alston Wilkes Circle - Part (From Carrie Drive North approximately .11 miles)	\$33,302	\$33,302	\$()	\$0 No	N/A
HG-0950	Montgomery	03	PI-0012296	Mt Vernon Old Ailey Lothair Rd	\$168,000	\$168,000	\$(\$0 No	N/A
HG-0946	Montgomery	03	PI-0012297	Mt Vernon Robinson St	\$105,000	\$105,000	\$(\$0 No	N/A
HG-0942	Montgomery	03	PI-0012298	Mt Vernon North Washington St	\$109,200	\$109,200	\$(\$0 No	N/A
HG-0941	Montgomery	03	PI-0012299	Mt Vernon South Washington St	\$27,976	\$27,976	\$(\$0 No	N/A
HG-0978	Tattnall	03	PI-0012306	Tattnall Bubba Kennedy Rd	\$966,000	\$966,000	\$(\$0 No	N/A
HG-0980	Tattnall	03	PI-0012307	Tattnall Hillview Rd	\$1,132,500	\$1,132,500	\$(\$0 No	N/A
HG-0987	Tattnall	03	PI-0012308	Tattnall Airport Rd	\$610,000	\$610,000	\$(\$0 No	N/A
HG-1003	Tattnall	03	PI-0012315	Collins Williams St	\$4,375	\$4,375	\$0)	\$0 No	N/A
HG-1002	Tattnall	03	PI-0012316	Collins Railroad St	\$7,000	\$7,000	\$0		\$0 No	N/A
HG-1041	Tattnall	03	PI-0012338	Glennville Lakeview Dr	\$63,980	\$63,980	\$(\$0 No	N/A
HG-1019	Tattnall	03	PI-0012347	Glennville Continental Dr	\$37,660				\$0 No	N/A
HG-1057	Tattnall	03	PI-0012348	Glennville Sharon Rd	\$24,220	\$24,220	\$(\$0 No	N/A
HG-1060	Tattnall	03	PI-0012349	Glennville Taylor Lane	\$24,500		\$(\$0 No	N/A
HG-1053	Tattnall	03		Glennville Queen Dr	\$33,460	\$33,460			\$0 No	N/A
HG-1010	Tattnall	03		Glennville Baker St	\$69,020	\$69,020			\$0 No	N/A
HG-1054	Tattnall	03	PI-0012352	Glennville Railroad St	\$135,520				\$0 No	N/A
HG-1040	Tattnall	03	PI-0012353	Glennville Kicklighter St	\$40,180				\$0 No	N/A
HG-1014	Tattnall	03		Glennville Cedar St	\$61,460				\$0 No	N/A
HG-1056	Tattnall			Glennville Rustin St	\$51,380				\$0 No	N/A
HG-1016	Tattnall	03		Glennville China St	\$70,280				\$0 No	N/A
HG-1011	Tattnall	03		Glennville Banks St	\$106,680				\$0 No	N/A
HG-1045	Tattnall			Glennville Loves Chapel Rd	\$140,700				\$0 No	N/A
HG-1069	Tattnall	03		Reidsville Blount St	\$104,621				\$0 No	N/A
HG-1067	Tattnall	03		Reidsville Anderson St	\$112,100				\$0 No	N/A
HG-1071	Tattnall	03		Reidsville Chandler Ave	\$148,883				\$0 No	N/A
HG-1072	Tattnall	03		Reidsville Church St	\$36,651				\$0 No	N/A
HG-1074	Tattnall	03		Reidsville Glenview Dr	\$24,743				\$0 No	N/A
HG-1092	Telfair	03		Telfair Fishing Creek Rd	\$352,000				\$0 No	N/A
HG-1093	Telfair	03		Telfair Kinnett and Friendship Connector - Yawn Rd	\$28,263				\$0 No	N/A
HG-1108	Telfair	03	PI-0012381	Lumber City Randall St	\$15,400				\$0 No	N/A
HG-1101	Telfair	03		Lumber City West Ave	\$37,800				\$0 No	N/A
HG-1098	Telfair	03		Lumber City Church St	\$63,000				\$0 No	N/A
HG-1105	Telfair			Lumber City Sand Pit Rd	\$91,000				\$0 No	N/A
HG-1104	Telfair			Lumber City Pine St	\$21,000				\$0 No	N/A
HG-1132	Telfair			McRae 5th Ave	\$98,000				\$0 No	N/A
HG-1133	Telfair			McRae Graham St	\$126,000				\$0 No	N/A
HG-1134	Telfair			McRae Brewton	\$182,000				\$0 No	N/A
HG-1135	Telfair			(Part) McRae Bruce (Macville Ave to East Willow Creek Lane)	\$5,040				\$0 No	N/A
HG-1136	Telfair			McRae 4th Ave	\$154,000				\$0 No	N/A
HG-1130	Telfair			(Part) McRae 8th Ave (Liberty St to Willow Creek Lane)	\$134,000				\$0 No	N/A
HG-1127	Telfair			(Part) McRae Telfair Ave (Smith to Willow Creek Lane)	\$104,918				\$0 No	N/A
HG-1127	Telfair			McRae Strozier Street	\$42,000				\$0 No	N/A
HG-1110	Toombs			Toombs Lyons Center Rd	\$628,600				\$0 No	N/A
HG-1141	Toombs			Toombs County wide Striping	\$279,900				\$0 No	N/A
HG-1148	Toombs			Toombs Five Point Resurfacing	\$214,200				\$0 No	N/A
HG-1144	Toombs			Toombs New Normantown Rd	\$631,929				\$0 No	N/A
110-1144	TOUTION	03	F1-0012428	TOUTING INCH INCHINGUICHUIT RU	\$031,929	\$031,929	\$(,	φU INU	IVA

Annual Report - TIA Funds Only



										TIA PROGRAM MANAGEMENT
Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Correc Current Year Action Requir	Comments	
HG-1154	Toombs	03	PI-0012432	Lyons SR 292 and Oxley Dr	\$1,059,000	\$1,059,000	\$0	\$0 No	N/A	
HG-1158	Toombs	03		Vidalia Pete Phillips Rd	\$218,029	\$218,029	\$0	\$0 No	N/A	
HG-1160	Toombs	03		Vidalia Brinson Rd	\$221,010	\$221,010	\$0	\$0 No	N/A	
HG-1161	Toombs	03	PI-0012439	Vidalia Lowery Place	\$62,755	\$62,755	\$0	\$0 No	N/A	
HG-1162	Toombs	03	PI-0012440	Vidalia Curry St	\$50,120	\$50,120	\$0	\$0 No	N/A	
HG-1163	Toombs	03	PI-0012441	Vidalia Truman St	\$64,002	\$64,002	\$0	\$0 No	N/A	
HG-1164	Toombs	03	PI-0012442	Vidalia Rudell Rd	\$114,975	\$114,975	\$0	\$0 No	N/A	
HG-1165	Toombs	03	PI-0012443	Vidalia Semco Rd	\$114,975	\$114,975	\$0	\$0 No	N/A	
HG-1167	Toombs	03	PI-0012444	Vidalia Upgrade Railroad Crossing (Part) (8 crossings)	\$157,500	\$157,500	\$0	\$0 No	N/A	
HG-1177	Treutlen	03	PI-0012451	Treutlen Ohoopee Bend Rd (2.1 miles) (From SR 86 to Ohoopee Bend Rd. Dead End)	\$168,000	\$168,000	\$0	\$0 No	N/A	
HG-1176	Treutlen	03	PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel Rd)	\$64,000	\$64,000	\$0	\$0 No	N/A	
HG-1182	Treutlen	03		Treutlen Tobacco Trail	\$112,000	\$112,000	\$0	\$0 No	N/A	
HG-1178	Treutlen	03	PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from Crooked Run Rd. to SR 171/US 221 at County Line)	\$24,000	\$24,000	\$0	\$0 No	N/A	
HG-1181	Treutlen	03	PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin Pond Rd and go 1.25 miles)	\$100,000	\$100,000	\$0	\$0 No	N/A	
HG-1173	Treutlen	03	PI-0012456	Treutlen Secret Forest Rd	\$80,000	\$80,000	\$0	\$0 No	N/A	
HG-1217	Treutlen	03	PI-0012462	Soperton Varnedo St	\$38,552	\$38,552	\$0	\$0 No	N/A	
HG-1226	Treutlen	03	PI-0012475	Soperton Pitus Rd	\$87,648	\$87,648	\$0	\$0 No	N/A	
HG-1230	Treutlen	03	PI-0012476	Soperton Alpha Rd	\$38,552	\$38,552	\$0	\$0 No	N/A	
HG-1229	Treutlen	03	PI-0012477	Soperton Faith Circle	\$38,552	\$38,552	\$0	\$0 No	N/A	
HG-1231	Treutlen	03	PI-0012478	Soperton Flordia Ave Ext	\$59,670	\$59,670	\$0	\$0 No	N/A	
HG-1198	Treutlen	03	PI-0012479	Soperton Kelly St	\$15,400	\$15,400	\$0	\$0 No	N/A	
HG-1196	Treutlen	03	PI-0012481	Soperton Ivy Circle	\$35,000	\$35,000	\$0	\$0 No	N/A	
HG-1199	Treutlen	03	PI-0012482	Soperton Maple St	\$15,400	\$15,400	\$0	\$0 No	N/A	
HG-1219	Treutlen	03	PI-0012483	Soperton Clover St	\$15,400	\$15,400	\$0	\$0 No	N/A	
HG-1194	Treutlen	03	PI-0012484	Soperton Berry St	\$35,000	\$35,000	\$0	\$0 No	N/A	
HG-1195	Treutlen	03	PI-0012485	Soperton Norman St	\$35,000	\$35,000	\$0	\$0 No	N/A	
HG-1242	Wayne	03	PI-0012496	Wayne US 341 Industrial Pk Rd	\$533,000	\$533,000	\$0	\$0 No	N/A	
HG-1251	Wayne	03	PI-0012497	Wayne Linden Bluff Rd	\$49,529	\$49,529	\$0	\$0 No	N/A	
HG-1252	Wayne	03	PI-0012498	Wayne Killingsworth Road	\$92,000	\$92,000	\$0	\$0 No	N/A	
HG-1253	Wayne	03	PI-0012499	Wayne Holmesville Rd Resurfacing	\$330,000	\$330,000	\$0	\$0 No	N/A	
HG-1240	Wayne	03	PI-0012500	Wayne Holemesville Rd Construction (from Odum Rd South 2.5 miles)	\$828,400	\$828,400	\$0	\$0 No	N/A	
HG-1267	Wayne	03	PI-0012503	Jesup West Orange St/US 84 Intersection	\$900,000	\$900,000	\$0	\$0 No	N/A	
HG-1274	Wayne	03	PI-0012507	Jesup Eleventh St	\$148,600	\$148,600	\$0	\$0 No	N/A	
HG-1278	Wayne	03	PI-0012508	Jesup Robert Hunter Circle	\$60,000	\$60,000	\$0	\$0 No	N/A	
HG-1276	Wayne	03	PI-0012509	Jesup Hunter St	\$16,400	\$16,400	\$0	\$0 No	N/A	
HG-1271	Wayne	03	PI-0012511	Jesup Bay Acres Rd Sidewalk	\$136,000	\$136,000	\$0	\$0 No	N/A	
HG-1270	Wayne	03	PI-0012512	Jesup New East Plum St Sidewalk	\$41,500	\$41,500	\$0	\$0 No	N/A	
HG-1268	Wayne	03	PI-0012513	Jesup New US 301 S Sidewalk	\$52,000	\$52,000	\$0	\$0 No	N/A	
HG-1286	Wayne	03	PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	\$74,082	\$74,082	\$0	\$0 No	N/A	
HG-1291	Wheeler	03	PI-0012519	Wheeler Alligator Creek Bridge	\$562,500	\$562,500	\$0	\$0 No	N/A	
HG-1294	Wheeler	03	PI-0012520	Wheeler Mt Olivet Church Rd Bridge	\$277,500	\$277,500	\$0	\$0 No	N/A	
HG-1295	Wheeler	03		Wheeler Ochwalkee Creek Bridge	\$200,000	\$200,000	\$0	\$0 No	N/A	
HG-1299	Wheeler	03	PI-0012525	Alamo Kent St	\$28,000	\$28,000	\$0		N/A	
HG-1300	Wheeler	03		Alamo Second St	\$56,000		\$0		N/A	
HG-1301	Wheeler	03		Alamo West Railroad	\$56,000	\$56,000	\$0		N/A	
HG-1302	Wheeler	03		Alamo Snowhill Rd	\$14,000		\$0		N/A	
					+ : :,500	÷ : :,500	+0	72,		

Annual Report - TIA Funds Only

Report covers Jan 1, 2013 - Nov 30, 2014



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Correct Current Year Action Require	Comments
HG-1306	Wheeler	03	PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	\$35,000	\$35,000	\$0	\$0 No	N/A
HG-1305	Wheeler	03	PI-0012534	Glenwood West 6th and 5th Ave	\$70,000	\$70,000	\$0	\$0 No	N/A
HG-1308	Wheeler	03	PI-0012535	Glenwood S 4th St and N 4th St	\$29,638	\$29,638	\$0	\$0 No	N/A
HG-1322	Wilcox	03	PI-0012540	Wilcox Walker Rd	\$450,000	\$450,000	\$0	\$0 No	N/A
HG-1334	Wilcox	03	PI-0012556	Abbeville Depot St	\$43,591	\$43,591	\$0	\$0 No	N/A
HG-1340	Wilcox	03	PI-0012557	Abbeville Church St	\$11,455	\$11,455	\$0	\$0 No	N/A
HG-1328	Wilcox	03	PI-0012558	Abbeville Simon Keen Rd	\$59,527	\$59,527	\$0	\$0 No	N/A
HG-1326	Wilcox	03	PI-0012559	Abbeville College St	\$6,841	\$6,841	\$0	\$0 No	N/A
HG-1335	Wilcox	03	PI-0012560	Abbeville College St Seg 2	\$59,792	\$59,792	\$0	\$0 No	N/A
HG-1347	Wilcox	03	PI-0012561	Abbeville Sibbie Rd	\$13,098	\$13,098	\$0	\$0 No	N/A
HG-1344	Wilcox	03	PI-0012562	Abbeville Burkett St	\$11,402	\$11,402	\$0	\$0 No	N/A
HG-1333	Wilcox	03	PI-0012563	Abbeville West Park Ave	\$7,822	\$7,822	\$0	\$0 No	N/A
HG-1332	Wilcox	03	PI-0012564	Abbeville East Park Ave	\$12,913	\$12,913	\$0	\$0 No	N/A
HG-1355	Wilcox	03	PI-0012568	Rochelle Ginhouse St	\$110,000	\$110,000	\$0	\$0 No	N/A
HG-1357	Wilcox	03	PI-0012570	Rochelle Mill St	\$35,000	\$35,000	\$0	\$0 No	N/A
RC09-000077	Toombs	03	PI-522220-	Widening of U.S. 1/SR 4 from North of Williams Creek (near Appling line) to Green Oak Road, 522190, 522180	\$58,676,371	\$58,676,371	\$0	\$0 No	Blended Project - TIA Portion = \$58,676,371
	Regional	Multiple	PI-A000627	Program Administration	\$5,000,000	\$5,000,000	\$261,982		N/A
Total							\$893,908	\$11,883,029	

Nov 30, 2014 r2 9:00:08 AM



County of

Appling

City of Baxley

Description:

2.15 miles of plant mix resurfacing on various streets in the City of Baxley.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0011581	Baxley Barnes Street Seg 1	HG-0009	\$8,400	\$9,325	TIA Let
PI-0011582	Baxley Lee Street Seg 1	HG-0010	\$9,800	\$9,189	TIA Let
PI-0011583	Baxley Miles Street	HG-0011	\$21,000	\$17,926	TIA Let
PI-0011585	Baxley Weaver Street East	HG-0013	\$9,800	\$16,389	TIA Let
PI-0011586	Baxley NE Park Avenue	HG-0014	\$116,000	\$76,212	TIA Let
PI-0011587	Baxley NFL Drive	HG-0015	\$32,200	\$13,431	TIA Let
PI-0011588	Baxley Third Street	HG-0016	\$19,600	\$14,051	TIA Let
PI-0011589	Baxley Pine Street Extension	HG-0017	\$61,600	\$24,562	TIA Let
PI-0011590	Baxley East Allen Street	HG-0018	\$143,072	\$55,694	TIA Let
PI-0011591	Baxley Heritage Drive	HG-0019	\$11,200	\$10,279	TIA Let
PI-0011592	Baxley Ivey Street East	HG-0020	\$11,200	\$7,904	TIA Let
PI-0011594	Baxley Crosby Street Seg 1	HG-0022	\$13,066	\$16,403	TIA Let
PI-0011595	Baxley SE Park Avenue	HG-0023	\$81,895	\$53,379	TIA Let

City of Surrency

Description:

0.51 miles of plant mix resurfacing on a street in the City of Surrency.

		REG Project	Original Estimated	Final Projected	
GDOT ID	Project Description	ID	Cost	Cost	Project Let By
PI-0011628	Surrency Cemetery Street	HG-0134	\$36,400	\$49,431	TIA Let



County of

Candler

City of Metter

Description:

2.74 miles of plant mix resurfacing on various streets in the City of Metter.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0011874	Metter Central Avenue	HG-0170	\$180,606	\$153,552	Local Let
PI-0011875	Metter North Williams Street	HG-0171	\$17,479	\$17,479	Local Let
PI-0011877	Metter Martin Luther King Jr Blvd	HG-0174	\$200,928	\$197,251	Local Let



County of

Emanuel

Unincorporated Emanuel County

Description:

5.96 miles of plant mix resurfacing on various streets in Emanuel County.

			Original	Final	
		REG Project	Estimated	Projected	
GDOT ID	Project Description	ID	Cost	Cost	Project Let By
PI-0012044	Emanuel Canoochee Rd	HG-0443	\$840,000	\$816,312	Local Let

City of Garfield

Description:

0.27 miles of plant mix resurfacing on various streets in the City of Garfield.

		REG Project	Original Estimated	Final Projected	
GDOT ID	Project Description	ID	Cost	Cost	Project Let By
PI-0012052	Garfield Old Augusta Rd	HG-0516	\$42,000	\$24,263	TIA Let

City of Swainsboro

Description:

4.629 miles of plant mix resurfacing on various streets in the City of Swainsboro.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012054	Swainsboro North Green Street	HG-0524	\$86,800	\$86,800	Local Let
PI-0012056	Swainsboro North Coleman St	HG-0526	\$122,080	\$113,262	Local Let
PI-0012057	Swainsboro Meadow Lake East	HG-0530	\$224,000	\$224,000	Local Let
PI-0012058	Swainsboro King Circle Dr	HG-0531	\$184,800	\$184,800	Local Let
PI-0012059	Swainsboro Braswell Blvd	HG-0552	\$42,000	\$42,000	Local Let



County of

Evans

Unincorporated Evans County

Description:

2.61 miles of plant mix resurfacing on various streets in Evans County.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012082	Evans Bill Hodges Rd Resurfacing	HG-0564	\$434,000	\$353,394	Local Let
PI-0012083	Evans Commercial Blvd Resurfacing	HG-0565	\$70,000	\$58,658	Local Let
PI-0012086	Evans John W. Tippins Rd Resurfacing	HG-0566	\$252,000	\$224,228	Local Let

City of Bellville

Description:

0.171 miles of plant mix resurfacing on various streets in the City of Bellville.

		REG Project	Original Estimated	Final Projected	
GDOT ID	Project Description	ID	Cost	Cost	Project Let By
PI-0012090	Bellville Hugh Brewton St	HG-0593	\$17,898	\$17,898	Local Let

City of Daisy

Description:

0.114 miles of plant mix resurfacing on various streets in the City of Daisy.

			Original	Final	
		REG Project	Estimated	Projected	
GDOT ID	Project Description	ID	Cost	Cost	Project Let By
PI-0012118	Daisy East Main St.	HG-0629	\$15,900	\$13,466	Local Let

City of Hagan

Description:

1.02 miles of plant mix resurfacing on various streets in the City of Hagan.

GDOT ID	Project Description	REG Project	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012121	Hagan Cedar Ave	HG-0631	\$68,800	\$57,716	Local Let
PI-0012124	Hagan Old Dublin Rd	HG-0634	\$74,200	\$57,962	Local Let



County of

Jeff Davis

Unincorporated Jeff Davis County

Description:

5.592 miles of plant mix resurfacing on various streets in Jeff Davis County.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012131	Jeff Davis CA Holmes Rd	HG-0664	\$99,400	\$99,400	Local Let
PI-0012132	Jeff Davis John Long Rd	HG-0681	\$143,800	\$143,800	Local Let
PI-0012135	Jeff Davis Buford Rd - CR 280	HG-0670	\$75,600	\$75,600	Local Let
PI-0012136	Jeff Davis John Osburne Rd	HG-0676	\$80,080	\$80,080	Local Let
PI-0012137	Jeff Davis JA Yawn Rd - CR 245	HG-0669	\$323,120	\$323,120	Local Let
PI-0012139	Jeff Davis McDaniel Rd - CR 249	HG-0671	\$78,680	\$78,680	Local Let

City of Hazlehurst

Description:

3.285 miles of plant mix resurfacing on various streets in the City of Hazlehurst.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012143	Hazlehurst North Miller St	HG-0695	\$84,000	\$83,028	Local Let
PI-0012144	Hazlehurst Latimer St	HG-0696	\$112,000	\$110,809	Local Let
PI-0012145	Hazlehurst West Odum St	HG-0697	\$98,000	\$96,823	Local Let
PI-0012146	Hazlehurst Pat Dixon Rd	HG-0698	\$42,000	\$41,227	Local Let
PI-0012147	Hazlehurst Hatten Still Rd	HG-0699	\$245,000	\$196,689	Local Let
PI-0012148	Hazlehurst Pine St	HG-0700	\$56,000	\$55,234	Local Let



County of

Johnson

Unicorporated Johnson County

Description:

7.735 miles of double surface treatment for resurfacing on various streets in Johnson County.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012161	Johnson Glen Donaldson Rd	HG-0736	\$148,000	\$118,281	TIA Let
PI-0012162	Johnson Faith Tabernacle Rd	HG-0734	\$48,000	\$38,172	TIA Let
PI-0012163	Johnson Calvary Church Rd	HG-0733	\$168,000	\$145,764	TIA Let
PI-0012165	Johnson Trinity Church Rd	HG-0735	\$92,000	\$87,846	TIA Let
PI-0012166	Johnson James Grove Church Rd	HG-0739	\$144,000	\$118,381	TIA Let

City of Kite

Description:

0.33 miles of plant mix resurfacing on various streets in the City of Kite.

		REG Project	Original Estimated	Final Projected	
GDOT ID	Project Description	ID	Cost	Cost	Project Let By
PI-0012171	Kite College St Priority 1	HG-0750	\$42,000	\$25,324	TIA Let

City of Wrightsville

Description:

1.65 miles of plant mix resurfacing on various streets in the City of Wrightsville.

		DEO Dunio et	Original	Final	
GDOT ID	Project Description	REG Project ID	Estimated Cost	Projected Cost	Project Let By
PI-0012175	Wrightsville Idylwild Dr	HG-0766	\$245,000	\$209,460	TIA Let



County of

Laurens

City of Dudley

Description:

0.52 miles of plant mix resurfacing on various streets in the City of Dudley.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012219	Dudley Seventh St	HG-0834	\$24,287	\$22,733	TIA Let
PI-0012220	Dudley Caroll Dr	HG-0838	\$22,617	\$13,285	TIA Let
PI-0012221	Dudley Chestnut Dr	HG-0837	\$15,352	\$11,137	TIA Let
PI-0012222	Dudley Carroll St	HG-0833	\$12,462	\$7,707	TIA Let

City of East Dublin

Description:

1.45 miles of plant mix resurfacing on various streets in the City of East Dublin.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012226	East Dublin Circle Dr	HG-0873	\$61,992	\$35,790	TIA Let
PI-0012227	East Dublin Celia St	HG-0842	\$41,231	\$24,187	TIA Let
PI-0012228	East Dublin Dwayne Dr	HG-0843	\$22,246	\$10,399	TIA Let
PI-0012229	East Dublin Price St	HG-0845	\$17,023	\$11,819	TIA Let
PI-0012230	East Dublin South Elm St	HG-0846	\$26,780	\$25,450	TIA Let
PI-0012231	East Dublin Rice St	HG-0844	\$46,269	\$29,766	TIA Let



County of

Montgomery

City of Ailey

Description:

0.343 miles of plant mix resurfacing on various streets in the City of Ailey.

			Original	Final	
		REG Project	Estimated	Projected	
GDOT ID	Project Description	ID	Cost	Cost	Project Let By
PI-0012279	Ailey East Gum St	HG-0931	\$32,000	\$30,524	Local Let

City of Mount Vernon

Description:

2.239 miles of plant mix resurfacing on various streets in the City of Mount Vernon.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012288	Mt Vernon Church St	HG-0953	\$98,000	\$75,911	Local Let
PI-0012289	Mt Vernon Johnson St	HG-0956	\$70,000	\$54,222	Local Let
PI-0012290	Mt Vernon Dobbins St	HG-0954	\$28,000	\$21,689	Local Let
PI-0012291	Mt Vernon Faye D Brewer St	HG-0955	\$14,000	\$10,845	Local Let

City of Tarrytown

Description:

0.315 miles of plant mix resurfacing on various streets in the City of Tarrytown.

			Original	Final	
		REG Project	Estimated	Projected	
GDOT ID	Project Description	ID	Cost	Cost	Project Let By
PI-0012300	Hamilton-Tarrytown Road (resurfacing) -	HG-1370	\$44,100	\$26,325	TIA Let



County of

Tattnall

Unincorporated Tattnall County

Description:

5.236 miles of plant mix resurfacing on various streets in Tattnall County.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012302	Tattnall Dennis Oliver Rd	HG-0972	\$467,500	\$467,500	Local Let
PI-0012303	Tattnall Raymond Bland Rd (-\$546,000)	HG-0975	\$570,150	\$482,397	Local Let

City of Glennville

Description:

2.547 miles of plant mix resurfacing on various streets in the City of Glennville.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012317	Glennville Hilltop Rd	HG-1036	\$154,420	\$153,630	Local Let
PI-0012318	Glennville Durrence St	HG-1023	\$12,740	\$12,740	Local Let
PI-0012319	Glennville Bonnie St	HG-1012	\$25,760	\$25,760	Local Let
PI-0012320	Glennville Mendel Ave East	HG-1048	\$23,100	\$23,100	Local Let
PI-0012321	Glennville Caswell St	HG-1013	\$140,560	\$140,560	Local Let



County of

Telfair

City of Lumber City

Description:

0.602 miles of plant mix resurfacing on various streets in the City of Lumber City.

			Original	Final	
		REG Project	Estimated	Projected	
GDOT ID	Project Description	ID	Cost	Cost	Project Let By
PI-0012391	Lumber City E. Railroad St	HG-1106	\$84,000	\$81,999	Local Let

City of McRae

Description:

1.84 miles of plant mix resurfacing on various streets in the City of McRae.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012393	McRae Central Ave	HG-1110	\$11,900	\$11,900	Local Let
PI-0012394	McRae Langley Ave	HG-1111	\$11,900	\$11,900	Local Let
PI-0012395	McRae Spring Ave	HG-1112	\$4,200	\$4,200	Local Let
PI-0012396	McRae Railroad St	HG-1113	\$9,800	\$9,800	Local Let
PI-0012397	HG-1135 (Part) McRae Bruce St (West W	HG-1114	\$74,200	\$74,200	Local Let
PI-0012399	McRae First Ave	HG-1120	\$63,000	\$63,000	Local Let
PI-0012400	(Part) McRae 8th Ave (Oak St to Graham	HG-1121	\$40,600	\$40,600	Local Let
PI-0012401	McRae Lakeside Ave	HG-1122	\$56,000	\$56,000	Local Let



County of

Treutlen

Unincorporated Treutlen County

Description:

4.88 miles of plant mix resurfacing on various streets in Treutlen County.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 mile	HG-1170	\$157,160	\$162,080	TIA Let
PI-0012446	Treutlen Lonesome Pine Rd	HG-1174	\$136,000	\$165,468	TIA Let
PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 mi	HG-1180	\$224,000	\$185,937	TIA Let

City of Soperton

Description:

1.03 miles of plant mix resurfacing on various streets in the City of Soperton.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012458	Soperton Varnedo St	HG-1191	\$35,000	\$16,800	TIA Let
PI-0012460	Soperton Belk St	HG-1222	\$91,000	\$87,525	TIA Let
PI-0012461	Soperton Robby Lane	HG-1200	\$15,400	\$6,173	TIA Let
PI-0012463	Soperton Roydon Dr	HG-1211	\$15,400	\$10,775	TIA Let
PI-0012464	Soperton Railroad Avenue Overlay	HG-1189	\$21,000	\$7,655	TIA Let



County of

Wayne

Unincorporated Wayne County

Description:

Bridge replacement at Goose Creek on Walter Griffis Road.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	HG-1243	\$900,000	\$422,668	Local Let

City of Jesup

Description:

2.58 miles of plant mix resurfacing on various streets in the City of Jesup.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012501	Jesup Cedar St	HG-1280	\$59,250	\$35,241	TIA Let
PI-0012502	Jesup West Orange St Mill/Resurface	HG-1279	\$239,250	\$212,655	TIA Let
PI-0012506	Jesup East Plum St	HG-1282	\$154,200	\$114,386	TIA Let

City of Odum

Description:

0.60 miles of plant mix resurfacing on various streets in the City of Odum.

			Original	Final	
		REG Project	Estimated	Projected	Project Let
GDOT ID	Project Description	ID	Cost	Cost	Ву
PI-0012514	Odum North Church St	HG-1284	\$95,200	\$73,337	TIA Let



County of

Wheeler

City of Glenwood

Description:

0.87 miles of plant mix resurfacing on various streets in the City of Glenwood.

GDOT ID	Project Description	REG Project ID	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012529	Glenwood SW Third Ave	HG-1303	\$56,000	\$42,599	Local Let
PI-0012530	Glenwood N 5th St	HG-1304	\$63,000	\$47,924	Local Let



TIA PRO				O GOLD HAVE THE THE THE THE THE THE THE THE THE TH	
Project ID	County	GDOT ID	Description	Project Phase	Project Let By
RC09-000003	Appling	PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams Creek	Bidding	TIA Let
HG-0005	Appling	PI-0011578	Appling Zoar Road	Construction	Local Let
HG-0009	Appling	PI-0011581	Baxley Barnes Street Seg 1	Project Complete	TIA Let
HG-0010	Appling	PI-0011582	Baxley Lee Street Seg 1	Project Complete	TIA Let
HG-0011	Appling	PI-0011583	Baxley Miles Street	Project Complete	TIA Let
HG-0013	Appling	PI-0011585	Baxley Weaver Street East	Project Complete	TIA Let
HG-0014	Appling	PI-0011586	Baxley NE Park Avenue	Project Complete	TIA Let
HG-0015	Appling	PI-0011587	Baxley NFL Drive	Project Complete	TIA Let
HG-0016	Appling	PI-0011588	Baxley Third Street	Project Complete	TIA Let
HG-0017	Appling	PI-0011589	Baxley Pine Street Extension	Project Complete	TIA Let
HG-0018	Appling	PI-0011590	Baxley East Allen Street	Project Complete	TIA Let
HG-0019	Appling	PI-0011591	Baxley Heritage Drive	Project Complete	TIA Let
HG-0020	Appling	PI-0011592	Baxley Ivey Street East	Project Complete	TIA Let
HG-0021	Appling	PI-0011593	Baxley Page Street	Cancelled	TIA Let
HG-0022	Appling	PI-0011594	Baxley Crosby Street Seg 1	Project Complete	TIA Let
HG-0023	Appling	PI-0011595	Baxley SE Park Avenue	Project Complete	TIA Let
HG-0134	Appling	PI-0011628	Surrency Cemetery Street	Project Complete	TIA Let
HG-0135	Bleckley	PI-0011631	Bleckley Jones Road Bridge	Design	Local Let
HG-0137	Bleckley	PI-0011632	Bleckley Jac Arts Road Resurfacing	Construction	TIA Let
HG-0138	Bleckley	PI-0011633	Bleckley Roy Bryant Road Paving	Design	Local Let
HG-0139	Bleckley	PI-0011634	Bleckley Pineland Estates Road Paving	Design	Local Let
HG-0151	Bleckley	PI-0011862	Cochran Maple Street	Construction	TIA Let
HG-0153	Bleckley	PI-0011864	Cochran Seventh Street	Construction	TIA Let
HG-0154	Bleckley	PI-0011865	Cochran Ash Street	Construction	TIA Let
HG-0158	Candler	PI-0011868	Candler East Pulaski Highway	Construction	TIA Let
HG-0166	Candler	PI-0011870	Candler Oak Tree Road	Design	Local Let
HG-0170	Candler	PI-0011874	Metter Central Avenue	Project Complete	Local Let
HG-0171	Candler	PI-0011875	Metter North Williams Street	Project Complete	Local Let
HG-0172	Candler	PI-0011876	Metter Matthew Street	Design	Local Let
HG-0174	Candler	PI-0011877	Metter Martin Luther King Jr Blvd	Project Complete	Local Let
HG-0191	Candler	PI-0011894	Pulaski Pulaski School Road	Construction	TIA Let
HG-0192	Candler	PI-0011895	Pulaski West Railroad Street Seg 1	Construction	TIA Let
HG-0194	Candler	PI-0011896	Pulaski Brannen Street	Construction	TIA Let
HG-0206	Dodge	PI-0011901	Dodge Chester Highway	Design	TIA Let



Project ID	County	GDOT ID	Description	Project Phase	Project Let By
HG-0210	Dodge	PI-0011902	Dodge Bell Line Road	Design	TIA Let
HG-0221	Dodge	PI-0011911	Chauncey Bussy Street	Bidding	TIA Let
HG-0228	Dodge	PI-0011915	Eastman Oak Street-Golf Course Rd to Cochran Hwy	Construction	Local Let
HG-0229	Dodge	PI-0011916	Eastman Douglas St-Rose St to dead end	Construction	Local Let
HG-0248	Dodge	PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	Construction	Local Let
HG-0277	Dodge	PI-0011918	Eastman Forest Lake Rd - 4th to 9th	Construction	Local Let
HG-0274	Dodge	PI-0011919	Eastman 4th Ave - Congo Lane to Legion Dr	Construction	Local Let
HG-0264	Dodge	PI-0011920	Eastman West Main - 5th to 9th Ave	Construction	Local Let
HG-0251	Dodge	PI-0011921	Eastman Pine Haven Dr - College to Dead end	Construction	Local Let
HG-0247	Dodge	PI-0011922	Eastman Norman Ave - 9th to Leitch	Construction	Local Let
HG-0240	Dodge	PI-0011924	Eastman Bethel - 7th Ave to Anson	Construction	Local Let
HG-0280	Dodge	PI-0011925	Eastman Main St - 14th Ave to 9th Ave	Construction	Local Let
HG-0261	Dodge	PI-0011926	Eastman Leitch St - Livingston to 14th Ave	Construction	Local Let
HG-0283	Dodge	PI-0011927	Eastman South Carolina St - 5th to Gum	Construction	Local Let
HG-0231	Dodge	PI-0011928	Eastman North St-14th to Dixon St	Construction	Local Let
HG-0244	Dodge	PI-0011929	Eastman James Ave - Ward St to South Carolina St	Construction	Local Let
HG-0233	Dodge	PI-0011930	Eastman 4th Ave-Sheldon St to Hwy 46	Construction	Local Let
HG-0230	Dodge	PI-0011931	Eastman 8th Ave-Bay to Oak	Construction	Local Let
HG-0265	Dodge	PI-0011933	Eastman 13th Ave - Oak to Creighton	Construction	Local Let
HG-0239	Dodge	PI-0011934	Eastman Rose St - Livingston to 9th Ave	Construction	Local Let
HG-0250	Dodge	PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	Construction	Local Let
HG-0252	Dodge	PI-0011936	Eastman Minter Drive - College to Pine Haven	Construction	Local Let
HG-0276	Dodge	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	Construction	Local Let
HG-0272	Dodge	PI-0011939	Eastman Pine St - 2nd to 1st	Construction	Local Let
HG-0313	Dodge	PI-0011955	Eastman Beulah St - Mt Moriah St to Ward St	Construction	Local Let
HG-0301	Dodge	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	Construction	Local Let
HG-0364	Dodge	PI-0012033	Eastman Medical Center Dr - Legion to Griffin	Construction	Local Let
RC09-000013	Dodge	PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	Construction	TIA Let
RC09-000015	Emanuel	PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	Design	TIA Let
HG-0507	Emanuel	PI-0012043	Emanuel Extension Fairground Rd	Design	Local Let
HG-0443	Emanuel	PI-0012044	Emanuel Canoochee Rd	Project Complete	Local Let
HG-0516	Emanuel	PI-0012052	Garfield Old Augusta Rd	Project Complete	TIA Let
HG-0524	Emanuel	PI-0012054	Swainsboro North Green Street	Project Complete	Local Let
HG-0526	Emanuel	PI-0012056	Swainsboro North Coleman St	Project Complete	Local Let



Project ID	County	GDOT ID	Description	Project Phase	Project Let By
HG-0530	Emanuel	PI-0012057	Swainsboro Meadow Lake East	Project Complete	Local Let
HG-0531	Emanuel	PI-0012058	Swainsboro King Circle Dr	Project Complete	Local Let
HG-0552	Emanuel	PI-0012059	Swainsboro Braswell Blvd	Project Complete	Local Let
HG-0564	Evans	PI-0012082	Evans Reg Bill Hodges Rd Resurfacing	Project Complete	Local Let
HG-0565	Evans	PI-0012083	EvansReg Commercial Blvd Resurfacing	Project Complete	Local Let
HG-0566	Evans	PI-0012086	EvansReg John W. Tippins Rd Resurfacing	Project Complete	Local Let
HG-0593	Evans	PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	Project Complete	Local Let
HG-0599	Evans	PI-0012095	Claxton West Liberty Street Seg 3	Construction	TIA Let
HG-0600	Evans	PI-0012096	Claxton West Liberty Street Seg 4	Construction	TIA Let
HG-0601	Evans	PI-0012097	Claxton West Liberty Street Seg 5	Construction	TIA Let
HG-0602	Evans	PI-0012098	Claxton Courthouse St	Construction	TIA Let
HG-0603	Evans	PI-0012099	Claxton Turnpike Rd	Construction	TIA Let
HG-0604	Evans	PI-0012100	Claxton North Peters St	Construction	TIA Let
HG-0629	Evans	PI-0012118	Daisy East Main St.	Project Complete	Local Let
HG-0631	Evans	PI-0012121	Hagan Cedar Ave - Tattnall St to City Limits	Project Complete	Local Let
HG-0634	Evans	PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	Project Complete	Local Let
HG-0664	Jeff Davis	PI-0012131	Jeff Davis CA Holmes Rd	Project Complete	Local Let
HG-0681	Jeff Davis	PI-0012132	Jeff Davis John Long Rd	Project Complete	Local Let
HG-0670	Jeff Davis	PI-0012135	Jeff Davis Buford Rd - CR 280	Project Complete	Local Let
HG-0676	Jeff Davis	PI-0012136	Jeff Davis John Osburne Rd	Project Complete	Local Let
HG-0669	Jeff Davis	PI-0012137	Jeff Davis JA Yawn Rd - CR 245	Project Complete	Local Let
HG-0671	Jeff Davis	PI-0012139	Jeff Davis McDaniel Rd - CR 249	Project Complete	Local Let
HG-0695	Jeff Davis	PI-0012143	Hazlehurst North Miller St	Project Complete	Local Let
HG-0696	Jeff Davis	PI-0012144	Hazlehurst Latimer St	Project Complete	Local Let
HG-0697	Jeff Davis	PI-0012145	Hazlehurst West Odum St	Project Complete	Local Let
HG-0698	Jeff Davis	PI-0012146	Hazlehurst Pat Dixon Rd	Project Complete	Local Let
HG-0699	Jeff Davis	PI-0012147	Hazlehurst Hatten Still Rd	Project Complete	Local Let
HG-0700	Jeff Davis	PI-0012148	Hazlehurst Pine St	Project Complete	Local Let
HG-0736	Johnson	PI-0012161	Johnson Glen Donaldson Rd	Project Complete	TIA Let
HG-0734	Johnson	PI-0012162	Johnson Faith Tabernacle Rd	Project Complete	TIA Let
HG-0733	Johnson	PI-0012163	Johnson Calvary Church Rd	Project Complete	TIA Let
HG-0735	Johnson	PI-0012165	Johnson Trinity Church Rd	Project Complete	TIA Let
HG-0739	Johnson	PI-0012166	Johnson James Grove Church Rd	Project Complete	TIA Let
HG-0750	Johnson	PI-0012171	Kite College St Priority 1	Project Complete	TIA Let



Project ID	County	GDOT ID	Description	Project Phase	Project Let By
HG-0766	Johnson	PI-0012175	Wrightsville Idylwild Dr	Project Complete	TIA Let
HG-0765	Johnson	PI-0012176	Wrightsville Sidewalk Repair	Construction	Local Let
RC09-000041	Laurens	PI-0000833	Oconee River Bridge Project	Construction	TIA Let
HG-0775	Laurens	PI-0012184	Laurens Springhaven Bridge	Bidding	Local Let
HG-0774	Laurens	PI-0012185	Laurens Springhaven Rd	Design	Local Let
HG-0776	Laurens	PI-0012186	Laurens Walke Dairy Bridge	Design	Local Let
HG-0781	Laurens	PI-0012188	Old Hawkinsville Rd	Construction	Local Let
HG-0812	Laurens	PI-0012201	Cadwell Coleman St Seg 1	Design	TIA Let
HG-0813	Laurens	PI-0012202	Cadwell Coleman St Seg 2	Design	TIA Let
HG-0808	Laurens	PI-0012203	Cadwell Colter St	Bidding	TIA Let
HG-0809	Laurens	PI-0012204	Cadwell Snowhill St - Hwy 117 to Railroad	Design	TIA Let
HG-0818	Laurens	PI-0012210	Dexter Shy St - Hwy 339 to Cemetery	Bidding	TIA Let
HG-0819	Laurens	PI-0012211	Dexter Railroad St	Bidding	TIA Let
HG-0831	Laurens	PI-0012216	Dublin Hodges St	Design	TIA Let
HG-0834	Laurens	PI-0012219	Dudley Seventh St	Project Complete	TIA Let
HG-0838	Laurens	PI-0012220	Dudley Caroll Dr	Project Complete	TIA Let
HG-0837	Laurens	PI-0012221	Dudley Chestnut Dr	Project Complete	TIA Let
HG-0833	Laurens	PI-0012222	Dudley Carroll St	Project Complete	TIA Let
HG-0873	Laurens	PI-0012226	East Dublin Circle Dr	Project Complete	TIA Let
HG-0842	Laurens	PI-0012227	East Dublin Celia St	Project Complete	TIA Let
HG-0843	Laurens	PI-0012228	East Dublin Dwayne Dr	Project Complete	TIA Let
HG-0845	Laurens	PI-0012229	East Dublin Price St	Project Complete	TIA Let
HG-0846	Laurens	PI-0012230	East Dublin South Elm St	Project Complete	TIA Let
HG-0844	Laurens	PI-0012231	East Dublin Rice St	Project Complete	TIA Let
HG-0899	Laurens	PI-0012263	Montrose Spur One	Bidding	TIA Let
HG-0909	Laurens	PI-0012265	Rentz Pughsley Ave	Bidding	TIA Let
HG-0902	Laurens	PI-0012266	Rentz Bedingfield St	Bidding	TIA Let
HG-0900	Laurens	PI-0012267	Rentz Bates Ave Seg 1	Bidding	TIA Let
HG-0912	Montgomery	PI-0012271	Montgomery Thompson Pond Rd Ph 1	Design	TIA Let
HG-0935	Montgomery	PI-0012276	Ailey West MLK Jr St Sidewalk	Design	GDOT - Rapid Response
HG-0934	Montgomery	PI-0012277	Ailey East MLK Jr Sidewalks	Design	GDOT - Rapid Response
HG-0933	Montgomery	PI-0012278	Ailey South Broad St sidewalk	Design	GDOT - Rapid Response
HG-0931	Montgomery	PI-0012279	Ailey East Gum St	Project Complete	Local Let
HG-0936	Montgomery	PI-0012285	Alston Outler St	Design	Local Let



Project ID	County	GDOT ID	Description	Project Phase	Project Let By
HG-0953	Montgomery	PI-0012288	Mt Vernon Church St	Project Complete	Local Let
HG-0956	Montgomery	PI-0012289	Mt Vernon Johnson St	Project Complete	Local Let
HG-0954	Montgomery	PI-0012290	Mt Vernon Dobbins St	Project Complete	Local Let
HG-0955	Montgomery	PI-0012291	Mt Vernon Faye D Brewer St	Project Complete	Local Let
HG-1370	Montgomery	PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315 miles)	Project Complete	TIA Let
HG-0972	Tattnall	PI-0012302	Tattnall Dennis Oliver Rd	Project Complete	Local Let
HG-0975	Tattnall	PI-0012303	Tattnall Raymond Bland Rd (-\$546,000)	Project Complete	Local Let
HG-1008	Tattnall	PI-0012309	Collins Broad St	Construction	TIA Let
HG-1001	Tattnall	PI-0012310	Collins Plant St	Construction	TIA Let
HG-1007	Tattnall	PI-0012311	Collins Pine St	Construction	TIA Let
HG-1036	Tattnall	PI-0012317	Glennville Hilltop Rd	Project Complete	Local Let
HG-1023	Tattnall	PI-0012318	Glennville Durrence St	Project Complete	Local Let
HG-1012	Tattnall	PI-0012319	Glennville Bonnie St	Project Complete	Local Let
HG-1048	Tattnall	PI-0012320	Glennville Mendel Ave East	Project Complete	Local Let
HG-1013	Tattnall	PI-0012321	Glennville Caswell St	Project Complete	Local Let
HG-1070	Tattnall	PI-0012360	Reidsville Brumby Ave	Project Complete	Local Let
HG-1077	Tattnall	PI-0012361	Reidsville Lloyd St	Project Complete	Local Let
HG-1085	Tattnall	PI-0012364	Reidsville Smith St	Design	Local Let
HG-1094	Telfair	PI-0012373	Telfair 5311 Capitial	Construction	Local Let
HG-1087	Telfair	PI-0012374	Telfair McRae Milan Rd	Construction	Local Let
HG-1089	Telfair	PI-0012375	Telfair Owens Rd	Construction	Local Let
HG-1095	Telfair	PI-0012379	Telfair 5311 Operations (Part) (-\$246,643)	Construction	Local Let
HG-1097	Telfair	PI-0012380	Lumber City River St	Design	Local Let
HG-1107	Telfair	PI-0012389	Lumber City Burns St	Design	Local Let
HG-1106	Telfair	PI-0012391	Lumber City E. Railroad St	Project Complete	Local Let
HG-1110	Telfair	PI-0012393	McRae Central Ave	Project Complete	Local Let
HG-1111	Telfair	PI-0012394	McRae Langley Ave	Project Complete	Local Let
HG-1112	Telfair	PI-0012395	McRae Spring Ave	Project Complete	Local Let
HG-1113	Telfair	PI-0012396	McRae Railroad St	Project Complete	Local Let
HG-1114,	Telfair	PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (-\$8,400)	Project Complete	Local Let
HG-1129	Telfair	PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	Planning	Local Let
HG-1120	Telfair	PI-0012399	McRae First Ave	Project Complete	Local Let
HG-1121	Telfair	PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St) (-\$70,000)	Project Complete	Local Let
HG-1122	Telfair	PI-0012401	McRae Lakeside Ave	Project Complete	Local Let



Project ID	County	GDOT ID	Description	Project Phase	Project Let By
HG-1137	Telfair	PI-0012418	Scotland Resurface 4th Ave to 4th Ave Ext	Construction	TIA Let
HG-1147	Toombs	PI-0012421	Toombs 130 Accel-Decel Lane	Project Complete	Local Let
HG-1149	Toombs	PI-0012427	Toombs Ezra Taylor Rd		Local Let
HG-1150	Toombs	PI-0012429	Lyons South Victory Dr C		Local Let
HG-1155	Toombs	PI-0012436	Vidalia Adams Street	Construction	Local Let
HG-1170	Treutlen	PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4 miles beyond John Deere Rd)	Project Complete	TIA Let
HG-1174	Treutlen	PI-0012446	Treutlen Lonesome Pine Rd Pr		TIA Let
HG-1180	Treutlen	PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend Circle)		TIA Let
HG-1216	Treutlen	PI-0012457	Soperton Center Dr		Local Let
HG-1191	Treutlen	PI-0012458	Soperton Varnedo St	Project Complete	TIA Let
HG-1232	Treutlen	PI-0012459	Soperton Parkway Dr	Design	Local Let
HG-1222	Treutlen	PI-0012460	Soperton Belk St	Project Complete	TIA Let
HG-1200	Treutlen	PI-0012461	Soperton Robby Lane	Project Complete	TIA Let
HG-1211	Treutlen	PI-0012463	Soperton Roydon Dr	Project Complete	TIA Let
HG-1189	Treutlen	PI-0012464	Soperton Railroad Avenue Overlay	Project Complete	TIA Let
HG-1224	Treutlen	PI-0012480	Soperton Highland Dr	Design	TIA Let
RC09-000089	Wayne	PI-0011840	SR 169 Railroad Overpass	Design	Local Let
RC09-000090	Wayne	PI-0011841	SR 169 Widening from Sunset Blvd. to NS Railroad Overpass in Jesup	Design	Local Let
HG-1248	Wayne	PI-0012487	Wayne Gardi-Broadhurst Rd	Design	TIA Let
HG-1243	Wayne	PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	Project Complete	Local Let
HG-1280	Wayne	PI-0012501	Jesup Cedar St	Project Complete	TIA Let
HG-1279	Wayne	PI-0012502	Jesup West Orange St Mill/Resurface	Project Complete	TIA Let
HG-1282	Wayne	PI-0012506	Jesup East Plum St	Project Complete	TIA Let
HG-1284	Wayne	PI-0012514	Odum North Church St	Project Complete	TIA Let
HG-1292	Wheeler	PI-0012518	Wheeler Snowhill Baptist Church Rd - CR 178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	Design	TIA Let
HG-1296	Wheeler	PI-0012522	Alamo Broad St	Construction	TIA Let
HG-1298	Wheeler	PI-0012524	Alamo Railroad St	Construction	TIA Let
HG-1303	Wheeler	PI-0012529	Glenwood SW Third Ave	Project Complete	Local Let
HG-1304	Wheeler	PI-0012530	Glenwood N 5th St	Project Complete	Local Let
HG-1313	Wilcox	PI-0012536	Wilcox Mount Olive Rd	Design	Local Let
HG-1314	Wilcox	PI-0012537	Wilcox Troutman Rd	Design	Local Let
HG-1348	Wilcox	PI-0012542	Abbeville E Neapolis St	Bidding	TIA Let
HG-1337	Wilcox	PI-0012543	Abbeville Palm Dr	Design	Local Let
HG-1327	Wilcox	PI-0012544	Abbeville Bowen St	Bidding	TIA Let

Heart of Georgia - Altamaha

Project Status Report - Band 1 Projects

TRANSPORTATION INVESTMENT ACT

Report through - Nov 30, 2014

Project ID	County	GDOT ID	Description	Project Phase	Project Let By
HG-1341	Wilcox	PI-0012545	Abbeville Bell St	Bidding	TIA Let
HG-1331	Wilcox	PI-0012546	Abbeville Isabella St	Bidding	TIA Let
HG-1330	Wilcox	PI-0012547	Abbeville W Ocmulgee St	Bidding	TIA Let
HG-1351	Wilcox	PI-0012565	Rochelle Bessie Ave		TIA Let

10:05:59 AM