Heart of Georgia Altamaha Citizen's Review Panel

December 4, 2018

Transportation Investment Act of 2010 (TIA)
Annual Report

Honorable David Ralston, Speaker of the House State of Georgia Honorable Casey Cagle Lt. Governor State of Georgia

This letter serves as a report for the activities of the Citizen's Review Panel for the Heart of Georgia Altamaha Region.

The following individuals currently serve on this Citizen's Review Panel: Roger Branch of Baxley, Phil Best of Dublin, H. G. Yeomans of Swainsboro, Homer Garnto of Adrian and Billy Trapnell of Metter. The panel met three times during the year, on May 10thin Metter at the Metter Depot, August 13th in Dublin at the Metter Depot, and November 30th in Dublin at Morris Bank Operations Office. During most of these meetings, we were presented requests for project band changes and updates on all active, planned or completed TIA projects. All projects in Band 1 are under construction, and most have been completed.

As of our November 30th meeting, 439 TIA projects have been completed in HOGA, 12 are currently under construction, and 35 are in preconstruction. This is a challenge since the revenue within our Region is 22.1% below HOGA projections. It is felt this is partially due to sales tax exemptions that have been given since the projections were made. The majority of the projects were local in nature and did not have a defined benefit. However, the Department of Transportation maintains that these projects were completed to accepted industry standards as intended on the original project submittal applications, and to the satisfaction of the local jurisdictions.

Minutes of the meetings held during this year, as well as reports on the projects completed during this year, are included with this letter. These minutes cover the actions taken by the Panel in reviewing the projects approved in the TIA program.

TIA Administrator Kenneth Franks, his staff, and other GDOT personnel continue to be very helpful to our communities and this panel in accomplishing the duties assigned, and to improve transportation in Region 9. Likewise, Brett Manning, Executive Director of the Heart of Georgia Altamaha Regional Commission, and his staff have been vital to the success of this program.

The Panel feels that these projects meet the benefits that were anticipated by their respective communities.

Sincerely,

Billy Trapnell Chairman

73 S. Williams Street

Metter, GA 30439



Russell R. McMurry, P.E., Commissioner One Georgia Center 600 West Peachtree Street, NW Atlanta, GA 30308 (404) 631-1000 Main Office

November 29, 2018

Citizen's Review Panel (CRP) Members Mr. Billy Trapnell, Chairman Heart of Georgia Altamaha (HOGA) Special District

RE: Transportation Investment Act (TIA) of 2010

Dear Citizen's Review Panel Members:

The Georgia Department of Transportation presents the attached update through calendar year 2018 on the Transportation Investment Act of 2010 for the Heart of Georgia Altamaha Special District. Also attached is a summary of the completed projects in the region within the last year. This summary can be utilized in the determination of benefits by the CRP for completed projects. The Transportation Investment Act of 2010 legislation requires submittal of an annual report by the CRP to the legislators by December 15th each year.

As of this letter, 439 TIA projects have been completed in HOGA, 12 are currently under construction, and 35 are in preconstruction. Unfortunately, and as anticipated last year, revenue collections in the region have failed to meet projections. The latest revenue collections for HOGA are 22.1% less than originally anticipated. The Department has taken a number of steps to mitigate this revenue shortfall, and will continue to implement cost saving strategies wherever feasible. As a result, all TIA projects will be delivered.

We are closely coordinating with all local governments to ensure successful delivery of the program. The Department remains committed to the people of the Heart of Georgia for showing the state how to take an active role in its transportation future.

This update is provided to you for your information. Please let me know if you need further information regarding the TIA 2010 Program.

Sincerely.

Kenneth Franks

State TIA Administrator

Enclosure: Annual Project Status Report, Annual Report, Completed Projects Report, and CRP Meeting Minutes

cc: Diana Pope, Georgia State Finance and Investment Commission Brett Manning, Heart of Georgia Regional Commission

and	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	RC09-00000	Appling	PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams Creek	Project Complete	TIA Let
	HG-0005	Appling	PI-0011578	Appling Zoar Road	Closed	Local Let
	HG-0009	Appling	PI-0011581	Baxley Barnes Street Seg 1	Project Complete	TIA Let
	HG-0010	Appling	PI-0011582	Baxley Lee Street Seg 1	Project Complete	TIA Let
	HG-0011	Appling	PI-0011583	Baxley Miles Street	Project Complete	TIA Let
	HG-0013	Appling	PI-0011585	Baxley Weaver Street East	Project Complete	TIA Let
	HG-0014	Appling	PI-0011586	Baxley NE Park Avenue	Project Complete	TIA Let
	HG-0015	Appling	PI-0011587	Baxley NFL Drive	Project Complete	TIA Let
	HG-0016	Appling	PI-0011588	Baxley Third Street	Project Complete	TIA Let
	HG-0017	Appling	PI-0011589	Baxley Pine Street Extension	Project Complete	TIA Let
	HG-0018	Appling	PI-0011590	Baxley East Allen Street	Project Complete	TIA Let
	HG-0019	Appling	PI-0011591	Baxley Heritage Drive	Project Complete	TIA Let
	HG-0020	Appling	PI-0011592	Baxley Ivey Street East	Project Complete	TIA Let
	HG-0021	Appling	PI-0011593	Baxley Page Street	Cancelled	TIA Let
	HG-0022	Appling	PI-0011594	Baxley Crosby Street Seg 1	Project Complete	TIA Let
	HG-0023	Appling	PI-0011595	Baxley SE Park Avenue	Project Complete	TIA Let
	HG-0134	Appling	PI-0011628	Surrency Cemetery Street	Project Complete	TIA Let
	HG-0135	Bleckley	PI-0011631	Bleckley Jones Road Bridge	Project Complete	Local Let
	HG-0137	Bleckley	PI-0011632	Bleckley Jac Arts Road Resurfacing	Project Complete	TIA Let
	HG-0138	Bleckley	PI-0011633	Bleckley Roy Bryant Road Paving	Construction	Local Let
	HG-0139	Bleckley	PI-0011634	Bleckley Pineland Estates Road Paving	Project Complete	Local Let
	HG-0151	Bleckley	PI-0011862	Cochran Maple Street	Project Complete	TIA Let
	HG-0153	Bleckley	PI-0011864	Cochran Seventh Street	Project Complete	TIA Let
	HG-0154	Bleckley	PI-0011865	Cochran Ash Street	Project Complete	TIA Let

Band	Project ID	County	GDOT ID	Description	Project	Project Let
Dana	Trojectib	oddiity	ODOTID	Description	Phase	Ву
	HG-0158	Candler	PI-0011868	Candler East Pulaski Highway	Project Complete	TIA Let
	HG-0166	Candler	PI-0011870	Candler Oak Tree Road	Project Complete	Local Let
	HG-0170	Candler	PI-0011874	Metter Central Avenue	Closed	Local Let
	HG-0171	Candler	PI-0011875	Metter North Williams Street	Closed	Local Let
	HG-0172	Candler	PI-0011876	Metter Matthew Street	Closed	Local Let
	HG-0174	Candler	PI-0011877	Metter Martin Luther King Jr Blvd	Closed	Local Let
	HG-0191	Candler	PI-0011894	Pulaski Pulaski School Road	Project Complete	TIA Let
	HG-0192	Candler	PI-0011895	Pulaski West Railroad Street Seg 1	Project Complete	TIA Let
	HG-0194	Candler	PI-0011896	Pulaski Brannen Street	Project Complete	TIA Let
	HG-0206	Dodge	PI-0011901	Dodge Chester Highway	Project Complete	TIA Let
	HG-0210	Dodge	PI-0011902	Dodge Bell Line Road	Project Complete	TIA Let
	HG-0221	Dodge	PI-0011911	Chauncey Bussy Street	Project Complete	TIA Let
	HG-0228	Dodge	PI-0011915	Eastman Oak Street-Golf Course Rd to Cochran Hwy	Project Complete	Local Let
	HG-0229	Dodge	PI-0011916	Eastman Douglas St-Rose St to dead end	Project Complete	Local Let
	HG-0248	Dodge	PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	Project Complete	Local Let
	HG-0277	Dodge	PI-0011918	Eastman Forest Lake Rd - 4th to 9th	Project Complete	Local Let
	HG-0274	Dodge	PI-0011919	Eastman 4th Ave - Congo Lane to Legion Dr	Project Complete	Local Let
	HG-0264	Dodge	PI-0011920	Eastman West Main - 5th to 9th Ave	Project Complete	Local Let
	HG-0251	Dodge	PI-0011921	Eastman Pine Haven Dr - College to Dead end	Project Complete	Local Let
	HG-0247	Dodge	PI-0011922	Eastman Norman Ave - 9th to Leitch	Project Complete	Local Let
	HG-0240	Dodge	PI-0011924	Eastman Bethel - 7th Ave to Anson	Project Complete	Local Let
	HG-0280	Dodge	PI-0011925	Eastman Main St - 14th Ave to 9th Ave	Project Complete	Local Let
	HG-0261	Dodge	PI-0011926	Eastman Leitch St - Livingston to 14th Ave	Project Complete	Local Let
	HG-0283	Dodge	PI-0011927	Eastman South Carolina St - 5th to Gum	Project Complete	Local Let

				status on Nov. 27, 2018	Duning	Duning to a
Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0231	Dodge	PI-0011928	Eastman North St-14th to Dixon St	Project Complete	Local Let
	HG-0244	Dodge	PI-0011929	Eastman James Ave - Ward St to South Carolina St	Project Complete	Local Let
	HG-0233	Dodge	PI-0011930	Eastman 4th Ave-Sheldon St to Hwy 46	Project Complete	Local Let
	HG-0230	Dodge	PI-0011931	Eastman 8th Ave-Bay to Oak	Project Complete	Local Let
	HG-0265	Dodge	PI-0011933	Eastman 13th Ave - Oak to Creighton	Project Complete	Local Let
	HG-0239	Dodge	PI-0011934	Eastman Rose St - Livingston to 9th Ave	Project Complete	Local Let
	HG-0250	Dodge	PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	Project Complete	Local Let
	HG-0252	Dodge	PI-0011936	Eastman Minter Drive - College to Pine Haven	Project Complete	Local Let
	HG-0276	Dodge	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	Project Complete	Local Let
	HG-0272	Dodge	PI-0011939	Eastman Pine St - 2nd to 1st	Project Complete	Local Let
	HG-0313	Dodge	PI-0011955	Eastman Beulah St - Mt Moriah St to Ward St	Project Complete	Local Let
	HG-0301	Dodge	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	Project Complete	Local Let
	HG-0364	Dodge	PI-0012033	Eastman Medical Center Dr - Legion to Griffin	Project Complete	Local Let
	RC09-00001	Dodge	PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	Project Complete	TIA Let
	RC09-00001	Emanuel	PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	Project Complete	TIA Let
	HG-0507	Emanuel	PI-0012043	Emanuel Extension Fairground Rd	Project Complete	Local Let
	HG-0443	Emanuel	PI-0012044	Emanuel Canoochee Rd	Closed	Local Let
	HG-0516	Emanuel	PI-0012052	Garfield Old Augusta Rd	Project Complete	TIA Let
	HG-0524	Emanuel	PI-0012054	Swainsboro North Green Street	Closed	Local Let
	HG-0526	Emanuel	PI-0012056	Swainsboro North Coleman St	Closed	Local Let
	HG-0530	Emanuel	PI-0012057	Swainsboro Meadow Lake East	Closed	Local Let
	HG-0531	Emanuel	PI-0012058	Swainsboro King Circle Dr	Closed	Local Let
	HG-0552	Emanuel	PI-0012059	Swainsboro Braswell Blvd	Closed	Local Let
	HG-0564	Evans	PI-0012082	Evans Reg Bill Hodges Rd Resurfacing	Closed	Local Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0565	Evans	PI-0012083	EvansReg Commercial Blvd Resurfacing	Closed	Local Let
	HG-0566	Evans	PI-0012086	EvansReg John W. Tippins Rd Resurfacing	Closed	Local Let
	HG-0593	Evans	PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	Project Complete	Local Let
	HG-0599	Evans	PI-0012095	Claxton West Liberty Street Seg 3	Project Complete	TIA Let
	HG-0600	Evans	PI-0012096	Claxton West Liberty Street Seg 4	Project Complete	TIA Let
	HG-0601	Evans	PI-0012097	Claxton West Liberty Street Seg 5	Project Complete	TIA Let
	HG-0602	Evans	PI-0012098	Claxton Courthouse St	Project Complete	TIA Let
	HG-0603	Evans	PI-0012099	Claxton Turnpike Rd	Project Complete	TIA Let
	HG-0604	Evans	PI-0012100	Claxton North Peters St	Project Complete	TIA Let
	HG-0629	Evans	PI-0012118	Daisy East Main St.	Closed	Local Let
	HG-0631	Evans	PI-0012121	Hagan Cedar Ave - Tattnall St to City Limits	Closed	Local Let
	HG-0634	Evans	PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	Closed	Local Let
	HG-0664	Jeff Davis	PI-0012131	Jeff Davis CA Holmes Rd	Closed	Local Let
	HG-0681	Jeff Davis	PI-0012132	Jeff Davis John Long Rd	Project Complete	Local Let
	HG-0670	Jeff Davis	PI-0012135	Jeff Davis Buford Rd - CR 280	Project Complete	Local Let
	HG-0676	Jeff Davis	PI-0012136	Jeff Davis John Osburne Rd	Project Complete	Local Let
	HG-0669	Jeff Davis	PI-0012137	Jeff Davis JA Yawn Rd - CR 245	Project Complete	Local Let
	HG-0671	Jeff Davis	PI-0012139	Jeff Davis McDaniel Rd - CR 249	Project Complete	Local Let
	HG-0695	Jeff Davis	PI-0012143	Hazlehurst North Miller St	Closed	Local Let
	HG-0696	Jeff Davis	PI-0012144	Hazlehurst Latimer St	Closed	Local Let
	HG-0697	Jeff Davis	PI-0012145	Hazlehurst West Odum St	Closed	Local Let
	HG-0698	Jeff Davis	PI-0012146	Hazlehurst Pat Dixon Rd	Closed	Local Let
	HG-0699	Jeff Davis	PI-0012147	Hazlehurst Hatten Still Rd	Closed	Local Let
	HG-0700	Jeff Davis	PI-0012148	Hazlehurst Pine St	Closed	Local Let

				status on Nov. 27, 2018	During	Duning to a Lord
Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0736	Johnson	PI-0012161	Johnson Glen Donaldson Rd	Project Complete	TIA Let
	HG-0734	Johnson	PI-0012162	Johnson Faith Tabernacle Rd	Project Complete	TIA Let
	HG-0733	Johnson	PI-0012163	Johnson Calvary Church Rd	Project Complete	TIA Let
	HG-0735	Johnson	PI-0012165	Johnson Trinity Church Rd	Project Complete	TIA Let
	HG-0739	Johnson	PI-0012166	Johnson James Grove Church Rd	Project Complete	TIA Let
	HG-0750	Johnson	PI-0012171	Kite College St Priority 1	Project Complete	TIA Let
01	HG-0766	Johnson	PI-0012175	Wrightsville Idylwild Dr	Project Complete	TIA Let
	HG-0765	Johnson	PI-0012176	Wrightsville Sidewalk Repair (Rapid Response)	Project Complete	TIA Let
	RC09-00004	Laurens	PI-0000833	Oconee River Bridge Project	Project Complete	TIA Let
	HG-0775	Laurens	PI-0012184	Laurens Springhaven Bridge	Closed	Local Let
	HG-0774	Laurens	PI-0012185	Laurens Springhaven Rd	Closed	Local Let
	HG-0776	Laurens	PI-0012186	Laurens Walke Dairy Bridge	Project Complete	Local Let
	HG-0781	Laurens	PI-0012188	Old Hawkinsville Rd	Closed	Local Let
	HG-0808	Laurens	PI-0012203	Cadwell Colter St	Project Complete	TIA Let
	HG-0818	Laurens	PI-0012210	Dexter Shy St - Hwy 339 to Cemetery	Project Complete	TIA Let
	HG-0819	Laurens	PI-0012211	Dexter Railroad St	Project Complete	TIA Let
	HG-0831	Laurens	PI-0012216	Dublin Hodges St	Project Complete	TIA Let
	HG-0834	Laurens	PI-0012219	Dudley Seventh St	Project Complete	TIA Let
	HG-0838	Laurens	PI-0012220	Dudley Caroll Dr	Project Complete	TIA Let
	HG-0837	Laurens	PI-0012221	Dudley Chestnut Dr	Project Complete	TIA Let
	HG-0833	Laurens	PI-0012222	Dudley Carroll St	Project Complete	TIA Let
	HG-0873	Laurens	PI-0012226	East Dublin Circle Dr	Project Complete	TIA Let
	HG-0842	Laurens	PI-0012227	East Dublin Celia St	Project Complete	TIA Let
	HG-0843	Laurens	PI-0012228	East Dublin Dwayne Dr	Project Complete	TIA Let

Band	Project ID	County	GDOT ID	Description	Project	Project Let
Jana		Journey	050115	2000 i piloti	Phase	Ву
	HG-0845	Laurens	PI-0012229	East Dublin Price St	Project Complete	TIA Let
	HG-0846	Laurens	PI-0012230	East Dublin South Elm St	Project Complete	TIA Let
	HG-0844	Laurens	PI-0012231	East Dublin Rice St	Project Complete	TIA Let
	HG-0899	Laurens	PI-0012263	Montrose Spur One	Project Complete	TIA Let
	HG-0909	Laurens	PI-0012265	Rentz Pughsley Ave	Project Complete	TIA Let
	HG-0902	Laurens	PI-0012266	Rentz Bedingfield St	Project Complete	TIA Let
	HG-0900	Laurens	PI-0012267	Rentz Bates Ave Seg 1	Project Complete	TIA Let
	HG-0912	Montgomery	PI-0012271	Montgomery Thompson Pond Rd Ph 1	Project Complete	TIA Let
	HG-0935	Montgomery	PI-0012276	Ailey West MLK Jr St Sidewalk (Rapid Response)	Closed	TIA Let
	HG-0934	Montgomery	PI-0012277	Ailey East MLK Jr Sidewalks (Rapid Response)	Closed	TIA Let
	HG-0933	Montgomery	PI-0012278	Ailey South Broad St sidewalk (Rapid Response)	Closed	TIA Let
	HG-0931	Montgomery	PI-0012279	Ailey East Gum St	Closed	Local Let
	HG-0936	Montgomery	PI-0012285	Alston Outler St	Closed	Local Let
	HG-0953	Montgomery	PI-0012288	Mt Vernon Church St	Closed	Local Let
	HG-0956	Montgomery	PI-0012289	Mt Vernon Johnson St	Closed	Local Let
	HG-0954	Montgomery	PI-0012290	Mt Vernon Dobbins St	Closed	Local Let
	HG-0955	Montgomery	PI-0012291	Mt Vernon Faye D Brewer St	Closed	Local Let
	HG-1370	Montgomery	PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315 miles)	Project Complete	TIA Let
	HG-0972	Tattnall	PI-0012302	Tattnall Dennis Oliver Rd	Closed	Local Let
	HG-0975	Tattnall	PI-0012303	Tattnall Raymond Bland Rd	Closed	Local Let
	HG-1008	Tattnall	PI-0012309	Collins Broad St	Project Complete	TIA Let
	HG-1001	Tattnall	PI-0012310	Collins Plant St	Project Complete	TIA Let
	HG-1007	Tattnall	PI-0012311	Collins Pine St	Project Complete	TIA Let
	HG-1036	Tattnall	PI-0012317	Glennville Hilltop Rd	Closed	Local Let

nd	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1023	Tattnall	PI-0012318	Glennville Durrence St	Closed	Local Let
	HG-1012	Tattnall	PI-0012319	Glennville Bonnie St	Closed	Local Let
	HG-1048	Tattnall	PI-0012320	Glennville Mendel Ave East	Closed	Local Let
	HG-1013	Tattnall	PI-0012321	Glennville Caswell St	Closed	Local Let
	HG-1070	Tattnall	PI-0012360	Reidsville Brumby Ave	Closed	Local Let
	HG-1077	Tattnall	PI-0012361	Reidsville Lloyd St	Closed	Local Let
	HG-1085	Tattnall	PI-0012364	Reidsville Smith St	Closed	Local Let
	HG-1094	Telfair	PI-0012373	Telfair 5311 Capitial	Construction	Local Let
	HG-1087	Telfair	PI-0012374	Telfair McRae Milan Rd	Closed	Local Let
	HG-1089	Telfair	PI-0012375	Telfair Owens Rd	Project Complete	Local Let
	HG-1095	Telfair	PI-0012379	Telfair 5311 Operations (Part)	Construction	Local Let
	HG-1097	Telfair	PI-0012380	Lumber City River St	Project Complete	Local Let
	HG-1107	Telfair	PI-0012389	Lumber City Burns St	Project Complete	Local Let
	HG-1106	Telfair	PI-0012391	Lumber City E. Railroad St	Project Complete	Local Let
	HG-1110	Telfair	PI-0012393	McRae Central Ave	Closed	Local Let
	HG-1111	Telfair	PI-0012394	McRae Langley Ave	Closed	Local Let
	HG-1112	Telfair	PI-0012395	McRae Spring Ave	Closed	Local Let
	HG-1113	Telfair	PI-0012396	McRae Railroad St	Closed	Local Let
	HG-1114,	Telfair	PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (-\$8,400)	Closed	Local Let
	HG-1120	Telfair	PI-0012399	McRae First Ave	Closed	Local Let
	HG-1121	Telfair	PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St)	Closed	Local Let
	HG-1122	Telfair	PI-0012401	McRae Lakeside Ave	Closed	Local Let
	HG-1137	Telfair	PI-0012418	Scotland Resurface 4th Ave to 4th Ave Ext	Project Complete	TIA Let
	HG-1147	Toombs	PI-0012421	Toombs 130 Accel-Decel Lane	Closed	Local Let

and	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1149	Toombs	PI-0012427	Toombs Ezra Taylor Rd	Project Complete	Local Let
	HG-1150	Toombs	PI-0012429	Lyons South Victory Dr	Project Complete	Local Let
	HG-1155	Toombs	PI-0012436	Vidalia Adams Street	Project Complete	Local Let
	HG-1170	Treutlen	PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4 miles beyond John Deere Rd)	Project Complete	TIA Let
	HG-1174	Treutlen	PI-0012446	Treutlen Lonesome Pine Rd	Project Complete	TIA Let
	HG-1180	Treutlen	PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend Circle)	Project Complete	TIA Let
	HG-1216	Treutlen	PI-0012457	Soperton Center Dr	Closed	Local Let
	HG-1191	Treutlen	PI-0012458	Soperton Varnedo St	Project Complete	TIA Let
	HG-1232	Treutlen	PI-0012459	Soperton Parkway Dr	Closed	Local Let
	HG-1222	Treutlen	PI-0012460	Soperton Belk St	Project Complete	TIA Let
	HG-1200	Treutlen	PI-0012461	Soperton Robby Lane	Project Complete	TIA Let
	HG-1211	Treutlen	PI-0012463	Soperton Roydon Dr	Project Complete	TIA Let
	HG-1189	Treutlen	PI-0012464	Soperton Railroad Avenue Overlay	Project Complete	TIA Let
	HG-1224	Treutlen	PI-0012480	Soperton Highland Dr	Project Complete	Local Let
	RC09-00008	Wayne	PI-0011840	SR 169 Railroad Overpass	Project Complete	Local Let
	RC09-00009	Wayne	PI-0011841	SR 169 Widening from Sunset Blvd. to NS Railroad Overpass in Jesup	Project Complete	Local Let
	HG-1243	Wayne	PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	Project Complete	Local Let
	HG-1246	Wayne	PI-0012494	Wayne Collins Loop Rd	Project Complete	Local Let
	HG-1280	Wayne	PI-0012501	Jesup Cedar St	Project Complete	TIA Let
	HG-1279	Wayne	PI-0012502	Jesup West Orange St Mill/Resurface	Project Complete	TIA Let
	HG-1282	Wayne	PI-0012506	Jesup East Plum St	Project Complete	TIA Let
	HG-1284	Wayne	PI-0012514	Odum North Church St	Project Complete	TIA Let
	HG-1292	Wheeler	PI-0012518	Wheeler Snowhill Baptist Church Rd - CR 178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	Project Complete	TIA Let
	HG-1296	Wheeler	PI-0012522	Alamo Broad St	Project Complete	TIA Let

		status on Nov. 27, 2018		TRANSPORTATION INVESTMENT ACT		
Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1298	Wheeler	PI-0012524	Alamo Railroad St	Project Complete	TIA Let
	HG-1303	Wheeler	PI-0012529	Glenwood SW Third Ave	Closed	Local Let
	HG-1304	Wheeler	PI-0012530	Glenwood N 5th St	Closed	Local Let
	HG-1313	Wilcox	PI-0012536	Wilcox Mount Olive Rd	Project Complete	Local Let
	HG-1314	Wilcox	PI-0012537	Wilcox Troutman Rd	Project Complete	Local Let
	HG-1348	Wilcox	PI-0012542	Abbeville E Neapolis St	Project Complete	TIA Let
	HG-1337	Wilcox	PI-0012543	Abbeville Palm Dr	Project Complete	Local Let
	HG-1327	Wilcox	PI-0012544	Abbeville Bowen St	Project Complete	TIA Let
	HG-1341	Wilcox	PI-0012545	Abbeville Bell St	Project Complete	TIA Let
	HG-1331	Wilcox	PI-0012546	Abbeville Isabella St	Project Complete	TIA Let
	HG-1330	Wilcox	PI-0012547	Abbeville W Ocmulgee St	Project Complete	TIA Let
	HG-1351	Wilcox	PI-0012565	Rochelle Bessie Ave	Project Complete	TIA Let
	HG-0006	Appling	PI-0011579	Appling Red Oak Church Road	Project Complete	Local Let
	HG-0024	Appling	PI-0011596	Baxley Anthony Street	Project Complete	TIA Let
	HG-0025	Appling	PI-0011597	Baxley Copeland Avenue	Project Complete	TIA Let
	HG-0026	Appling	PI-0011598	Baxley MLK Avenue Seg 1	Project Complete	TIA Let
	HG-0027	Appling	PI-0011599	Baxley Harley Street	Project Complete	TIA Let
	HG-0029	Appling	PI-0011601	Baxley Kenny Lane	Project Complete	TIA Let
	HG-0030	Appling	PI-0011602	Baxley MLK Avenue Seg 2	Project Complete	TIA Let
	HG-0031	Appling	PI-0011603	Baxley Johnson Street	Project Complete	TIA Let
	HG-0032	Appling	PI-0011604	Baxley Lackawanna Street Seg 1	Project Complete	TIA Let
	HG-0033	Appling	PI-0011605	Baxley Pine Street	Project Complete	TIA Let
	HG-0034	Appling	PI-0011606	Baxley SW Park Avenue	Project Complete	TIA Let
	HG-0035	Appling	PI-0011607	Baxley North Lee Street Extension	Project Complete	TIA Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0036	Appling	PI-0011608	Baxley Spruce Street	Project Complete	TIA Let
	HG-0037	Appling	PI-0011609	Baxley Fair Street	Project Complete	Local Let
	HG-0038	Appling	PI-0011610	Baxley Holmesville Avenue	Project Complete	TIA Let
	HG-0132	Appling	PI-0011629	Surrency Andrews Street	Project Complete	TIA Let
	HG-0143	Bleckley	PI-0011854	Bleckley Trail Branch Road Resurfacing	Project Complete	Local Let
	HG-0144	Bleckley	PI-0011855	Bleckley Limestone Road Resurfacing	Project Complete	Local Let
	HG-0146	Bleckley	PI-0011857	Bleckley Talmadge Coley and Irve Land Roads Resurfacing	Project Complete	Local Let
	HG-0148	Bleckley	PI-0011859	Cochran Railroad Avenue	Design	Local Let
	HG-0150	Bleckley	PI-0011861	Cochran Beech Street	Project Complete	TIA Let
	HG-0152	Bleckley	PI-0011863	Cochran Martin Luther King Blvd	Project Complete	TIA Let
	HG-0168	Candler	PI-0011872	Candler High Bluff Road	Project Complete	Local Let
	HG-0169	Candler	PI-0011873	Candler Windmill Road	Project Complete	Local Let
	HG-0173	Candler	PI-0011878	Metter West Vertia Street	Construction	Local Let
	HG-0175	Candler	PI-0011879	Metter Green Street	Inactive	Local Let
	HG-0176	Candler	PI-0011880	Metter Burton Avenue	Design	Local Let
	HG-0177	Candler	PI-0011881	Metter South Kennedy Street	Design	Local Let
	HG-0178	Candler	PI-0011882	Metter Ellis Street	Inactive	Local Let
	HG-0179	Candler	PI-0011883	Metter Hulett Street	Inactive	Local Let
	HG-0180	Candler	PI-0011884	Metter Smith Street	Inactive	Local Let
	HG-0181	Candler	PI-0011885	Metter Boston Street	Inactive	Local Let
	HG-0182	Candler	PI-0011886	Metter Mincey Street	Inactive	Local Let
	HG-0183	Candler	PI-0011887	Metter South Rountree Street	Inactive	Local Let
	HG-0184	Candler	PI-0011888	Metter South Williams Street	Design	Local Let
	HG-0195	Candler	PI-0011897	Pulaski East Railroad Street	Project Complete	TIA Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0196	Candler	PI-0011898	Pulaski Back Street Seg 1	Project Complete	TIA Let
	HG-0211	Dodge	PI-0011903	Dodge East Chicken Road	Project Complete	TIA Let
	HG-0213	Dodge	PI-0011904	Dodge Milan Chauncey Road	Project Complete	TIA Let
	HG-0216	Dodge	PI-0011905	Dodge Rocky Springs Road	Project Complete	TIA Let
	HG-0212	Dodge	PI-0011906	Dodge Middle Ground Church Road	Project Complete	TIA Let
	HG-0215	Dodge	PI-0011907	Dodge Edna Moore Road	Project Complete	TIA Let
	HG-0219	Dodge	PI-0011912	Chauncey Bush Avenue -(.3 mile not on LMIG)	Project Complete	TIA Let
	HG-0296	Dodge	PI-0011932	Eastman 8th Ave - Sheldon to Dead End	Project Complete	Local Let
	HG-0385	Dodge	PI-0011937	Eastman Woodlake Dr - North Lakes to Dead End	Project Complete	Local Let
	HG-0246	Dodge	PI-0011940	Eastman Leitch St - Livingston to 9th	Project Complete	Local Let
	HG-0236	Dodge	PI-0011941	Eastman Lee St - Dorough St to Leitch	Project Complete	Local Let
	HG-0253	Dodge	PI-0011942	Eastman Lakeview Ct - 10th to Dead End	Project Complete	Local Let
	HG-0294	Dodge	PI-0011944	Eastman 7th Ave - Sheldon to Page	Project Complete	Local Let
	HG-0312	Dodge	PI-0011945	Eastman Foster St - 3rd Ave to Beulah	Project Complete	Local Let
	HG-0234	Dodge	PI-0011946	Eastman Page St- Hwy 46 to 1st Ave	Project Complete	Local Let
	HG-0271	Dodge	PI-0011947	Eastman 1st Ave - Oak to Plum	Project Complete	Local Let
	HG-0263	Dodge	PI-0011948	Eastman Delacey St - 4th to 7th	Project Complete	Local Let
	HG-0245	Dodge	PI-0011949	Eastman Main St - 1st Ave to Dodge Ave	Project Complete	Local Let
	HG-0237	Dodge	PI-0011951	Eastman Lee St - Leitch to Page	Project Complete	Local Let
	HG-0235	Dodge	PI-0011952	Eastman Neese St - 14th to Lee	Project Complete	Local Let
	HG-0297	Dodge	PI-0011953	Eastman Park St - 5th to 3rd	Project Complete	Local Let
	HG-0286	Dodge	PI-0011954	Eastman Eastman St - 9th to 12th	Project Complete	Local Let
	HG-0320	Dodge	PI-0011956	Eastman College St - Oak to 5th	Project Complete	Local Let
	HG-0309	Dodge	PI-0011957	Eastman King St - 1st Ave to Hwy 46	Project Complete	Local Let

				status on Nov. 27, 2018		
Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0335	Dodge	PI-0011959	Eastman Creighton St - 14th to 9th	Project Complete	Local Let
	HG-0404	Dodge	PI-0011960	Eastman Greenhill - 4th to 7th Ave	Project Complete	Local Let
	HG-0255	Dodge	PI-0011961	Eastman Durhart St - Plum to Dead end	Project Complete	Local Let
	HG-0256	Dodge	PI-0011962	Eastman Morgan St - Plum to Dead End	Project Complete	Local Let
	HG-0257	Dodge	PI-0011963	Eastman Plum St - 2nd to MLK Dr	Project Complete	Local Let
	HG-0259	Dodge	PI-0011965	Eastman Burch St - 2nd to MLK Dr	Project Complete	Local Let
	HG-0270	Dodge	PI-0011966	Eastman 3rd Ave - Odgen to Oak	Project Complete	Local Let
	HG-0278	Dodge	PI-0011967	Eastman Lee St - Main to Dorough St	Project Complete	Local Let
	HG-0238	Dodge	PI-0011968	Eastman Park St - 14th Ave to Lee	Project Complete	Local Let
	HG-0300	Dodge	PI-0011970	Eastman Legion Dr - Griffin to 3rd Ave	Project Complete	Local Let
	HG-0299	Dodge	PI-0011971	Eastman MLK Dr - 1st to Legion Dr	Project Complete	Local Let
	HG-0293	Dodge	PI-0011972	Eastman 7th Ave - Page to Norman	Project Complete	Local Let
	HG-0336	Dodge	PI-0011975	Eastman Park St - 5th to 10th	Project Complete	Local Let
	HG-0249	Dodge	PI-0011998	Eastman Minter Ct - Minter Dr to Dead end	Project Complete	Local Let
	HG-0397	Dodge	PI-0012016	Eastman Harrison St - 1st Ave to Nanacy	Project Complete	Local Let
	HG-0322	Dodge	PI-0012038	Eastman Wright Dr - 2nd to 5th	Project Complete	Local Let
	RC09-00001	Dodge	PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	Construction	TIA Let
	HG-0464	Emanuel	PI-0012046	Emanuel Meeks Rd	Project Complete	Local Let
	HG-0473	Emanuel	PI-0012047	Emanuel Quick Road	Project Complete	TIA Let
	HG-0482	Emanuel	PI-0012048	Emanuel Old Kenfield Rd	Project Complete	TIA Let
	HG-0467	Emanuel	PI-0012051	Emanuel Parrish Pond Rd	Project Complete	TIA Let
	HG-0522	Emanuel	PI-0012053	Garfield Sybil Street	Project Complete	TIA Let
	HG-0529	Emanuel	PI-0012061	Swainsboro Downtown Sidewalk and Streetscape (Part)	Project Complete	Local Let
	HG-0532	Emanuel	PI-0012062	Swainsboro Industrial Way	Project Complete	Local Let

			ODOT ID	status on Nov. 27, 2018	Project	Project Let
Band	Project ID	County	GDOT ID	Description	Phase	Ву
	HG-0539	Emanuel	PI-0012064	Swainsboro Hill St	Project Complete	Local Let
	HG-0546	Emanuel	PI-0012065	Swainsboro Thigpen Dr	Project Complete	Local Let
	HG-0554	Emanuel	PI-0012067	Swainsboro William Rountree St	Project Complete	Local Let
	HG-0555	Emanuel	PI-0012068	Swainsboro Howard St	Project Complete	Local Let
	HG-0533	Emanuel	PI-0012072	Swainsboro Race Track St	Project Complete	Local Let
	HG-0534	Emanuel	PI-0012073	Swainsboro Martin Luther King Jr	Project Complete	Local Let
	HG-0545	Emanuel	PI-0012076	Swainsboro East Moring St	Project Complete	Local Let
	HG-0549	Emanuel	PI-0012078	Swainsboro Kite Rd	Project Complete	Local Let
	RC09-00002	Evans	PI-0011443	Replace Bridge over Canoochee River on Daisy Nevils Highway	Design	TIA Let
	HG-0570	Evans	PI-0012080	Evans Reg Replace Bridge over Bull Creek on Sunbury R	Project Complete	Local Let
	HG-0571	Evans	PI-0012081	Evans Reg Replace Bridge over Scotts Creek on Daisy N	Project Complete	Local Let
	HG-0572	Evans	PI-0012084	Evans FE Beasly Rd	Project Complete	Local Let
	HG-0574	Evans	PI-0012085	Evans Bowen Rd	Project Complete	Local Let
	HG-0595	Evans	PI-0012091	Bellville Henry Street - Buckcravey Dr	Project Complete	Local Let
	HG-0605	Evans	PI-0012101	Claxton North College St Seg 1	Project Complete	TIA Let
	HG-0606	Evans	PI-0012102	Claxton North College Street Seg 2	Project Complete	TIA Let
	HG-0607	Evans	PI-0012103	Claxton North Clark St	Project Complete	TIA Let
	HG-0608	Evans	PI-0012104	Claxton South Clark St	Project Complete	TIA Let
	HG-0609	Evans	PI-0012105	Claxton South Clark Street	Project Complete	TIA Let
	HG-0610	Evans	PI-0012106	Claxton Church St	Project Complete	TIA Let
	HG-0611	Evans	PI-0012107	Claxton S College St	Project Complete	TIA Let
	HG-0612	Evans	PI-0012108	Claxton S Ralph St	Project Complete	TIA Let
	HG-0613	Evans	PI-0012109	Claxton City Hall Alley	Project Complete	TIA Let
	HG-0628	Evans	PI-0012119	Daisy East Railroad St	Project Complete	TIA Let

			status on Nov. 27, 2018		
Project ID	County	GDOT ID	Description	Project Phase	Project Let By
HG-0632	Evans	PI-0012122	Hagan Turnpike Rd - Hodges St to City Limts	Project Complete	Local Let
HG-0633	Evans	PI-0012123	Hagan Hodges St - Hwy 280 to City Limits	Project Complete	Local Let
HG-0635	Evans	PI-0012125	Hagan Pine Ave - Brewton to Hodges	Project Complete	Local Let
RC09-00003	Jeff Davis	PI-0007037	Bridge Replacement at SR 135 over Altamaha River	Design	GDOT - OID Let
HG-0677	Jeff Davis	PI-0012133	Jeff Davis Bridgeford Church Rd - CR 296	Project Complete	Local Let
HG-0675	Jeff Davis	PI-0012134	Jeff Davis Pat Dixon Rd	Project Complete	Local Let
HG-0666	Jeff Davis	PI-0012138	Jeff Davis WH Smith Rd - CR 38 and 297	Project Complete	Local Let
HG-0701	Jeff Davis	PI-0012149	Hazlehurst Hester St	Project Complete	Local Let
HG-0702	Jeff Davis	PI-0012150	Hazlehurst Girtman St	Project Complete	Local Let
HG-0703	Jeff Davis	PI-0012151	Hazlehurst Williams St	Project Complete	Local Let
HG-0704	Jeff Davis	PI-0012152	Hazlehurst Martin Luther King Jr Dr	Project Complete	Local Let
HG-0705	Jeff Davis	PI-0012153	Hazlehurst South Tallahassee St - sidewalk	Bidding	Local Let
HG-0706	Jeff Davis	PI-0012154	Hazlehurst Burketts Ferry Sidewalk	Bidding	Local Let
HG-0707	Jeff Davis	PI-0012155	Hazlehurst Collins St Sidewalk	Bidding	Local Let
HG-0745	Johnson	PI-0012164	Johnson Snells Bridge Rd	Project Complete	TIA Let
HG-0737	Johnson	PI-0012167	Johnson Cross Cedar Rd Seg 1	Project Complete	TIA Let
HG-0738	Johnson	PI-0012168	Johnson Cross Cedar Rd Seg 2	Project Complete	TIA Let
HG-0751	Johnson	PI-0012172	Kite Ohoopee St Pr 2	Project Complete	TIA Let
HG-0752	Johnson	PI-0012173	Kite Claxton Blvd	Project Complete	TIA Let
HG-0764	Johnson	PI-0012177	Wrightsville Flanders Lynn Jan and Helen Sts	Design	Local Let
HG-0763	Johnson	PI-0012178	Wrightsville Lakeview Dr	Design	Local Let
HG-0762	Johnson	PI-0012179	Wrightsville Lee St	Design	Local Let
RC09-00003	Laurens	PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	Design	Local Let
HG-0780	Laurens	PI-0012189	Laurens Country Club Rd	Project Complete	Local Let
	HG-0632 HG-0633 HG-0635 RC09-00003 HG-0677 HG-0666 HG-0701 HG-0702 HG-0703 HG-0705 HG-0705 HG-0707 HG-0737 HG-0737 HG-0738 HG-0751 HG-0752 HG-0752 HG-0764 HG-0763 HG-0762 RC09-00003	HG-0632 Evans HG-0633 Evans HG-0635 Evans RC09-00003 Jeff Davis HG-0677 Jeff Davis HG-0666 Jeff Davis HG-0701 Jeff Davis HG-0702 Jeff Davis HG-0704 Jeff Davis HG-0705 Jeff Davis HG-0706 Jeff Davis HG-0707 Jeff Davis HG-0745 Johnson HG-0737 Johnson HG-0738 Johnson HG-0751 Johnson HG-0752 Johnson HG-0763 Johnson HG-0764 Johnson HG-0763 Johnson HG-0763 Johnson	HG-0632 Evans PI-0012122 HG-0633 Evans PI-0012123 HG-0635 Evans PI-0012125 RC09-00003 Jeff Davis PI-0012133 HG-0677 Jeff Davis PI-0012134 HG-0666 Jeff Davis PI-0012138 HG-0701 Jeff Davis PI-0012149 HG-0702 Jeff Davis PI-0012150 HG-0703 Jeff Davis PI-0012151 HG-0704 Jeff Davis PI-0012152 HG-0705 Jeff Davis PI-0012153 HG-0706 Jeff Davis PI-0012153 HG-0707 Jeff Davis PI-0012154 HG-0708 Jeff Davis PI-0012154 HG-0707 Jeff Davis PI-0012154 HG-0708 Johnson PI-0012164 HG-0737 Johnson PI-0012164 HG-0738 Johnson PI-0012172 HG-0751 Johnson PI-0012173 HG-0764 Johnson PI-0012177 HG-0763 Johnson	Project 1DCountyGDOT IDDescriptionHG-0632EvansPI-0012122Hagan Turnpike Rd - Hodges St to City LimitsHG-0633EvansPI-0012123Hagan Hodges St - Hwy 280 to City LimitsHG-0635EvansPI-0012125Hagan Pine Ave - Brewton to HodgesRC09-00003Jeff DavisPI-0007037Bridge Replacement at SR 135 over Altamaha RiverHG-0677Jeff DavisPI-0012133Jeff Davis Bridgeford Church Rd - CR 296HG-0675Jeff DavisPI-0012134Jeff Davis Pat Dixon RdHG-0666Jeff DavisPI-0012138Jeff Davis WH Smith Rd - CR 38 and 297HG-0701Jeff DavisPI-0012150Hazlehurst Hester StHG-0702Jeff DavisPI-0012150Hazlehurst Girtman StHG-0703Jeff DavisPI-0012151Hazlehurst Williams StHG-0704Jeff DavisPI-0012152Hazlehurst Martin Luther King Jr DrHG-0705Jeff DavisPI-0012153Hazlehurst South Tallahassee St - sidewalkHG-0707Jeff DavisPI-0012154Hazlehurst Burketts Ferry SidewalkHG-0737JohnsonPI-0012164Johnson Snells Bridge RdHG-0738JohnsonPI-0012167Johnson Cross Cedar Rd Seg 2HG-0750JohnsonPI-0012172Kite Ohoopee St Pr 2HG-0751JohnsonPI-0012173Kite Claxton BlvdHG-0763JohnsonPI-0012178Wrightsville Lakeview DrHG-0764JohnsonPI-0012179Wrightsville Lakeview DrHG-0760Johnson <td< td=""><td>Project ID County GDOT ID Description Project Phase HG-0632 Evans PI-0012122 Hagan Turnpike Rd - Hodges St to City Limits Project Complete HG-0633 Evans PI-0012123 Hagan Hodges St - Hwy 280 to City Limits Project Complete HG-0635 Evans PI-0012125 Hagan Pine Ave - Brewton to Hodges Project Complete RC09-00003 Jeff Davis PI-0007037 Bridge Replacement at SR 135 over Altamaha Design HG-0677 Jeff Davis PI-0012133 Jeff Davis Bridgeford Church Rd - CR 296 Project Complete HG-0675 Jeff Davis PI-0012134 Jeff Davis Pat Dixon Rd Project Complete HG-0666 Jeff Davis PI-0012139 Jeff Davis WH Smith Rd - CR 38 and 297 Project Complete HG-0701 Jeff Davis PI-0012149 Hazlehurst Hester St Project Complete HG-0702 Jeff Davis PI-0012150 Hazlehurst Williams St Project Complete HG-0703 Jeff Davis PI-0012151 Hazlehurst Martin Luther King Jr Dr Project Complete HG-0705 Jeff D</td></td<>	Project ID County GDOT ID Description Project Phase HG-0632 Evans PI-0012122 Hagan Turnpike Rd - Hodges St to City Limits Project Complete HG-0633 Evans PI-0012123 Hagan Hodges St - Hwy 280 to City Limits Project Complete HG-0635 Evans PI-0012125 Hagan Pine Ave - Brewton to Hodges Project Complete RC09-00003 Jeff Davis PI-0007037 Bridge Replacement at SR 135 over Altamaha Design HG-0677 Jeff Davis PI-0012133 Jeff Davis Bridgeford Church Rd - CR 296 Project Complete HG-0675 Jeff Davis PI-0012134 Jeff Davis Pat Dixon Rd Project Complete HG-0666 Jeff Davis PI-0012139 Jeff Davis WH Smith Rd - CR 38 and 297 Project Complete HG-0701 Jeff Davis PI-0012149 Hazlehurst Hester St Project Complete HG-0702 Jeff Davis PI-0012150 Hazlehurst Williams St Project Complete HG-0703 Jeff Davis PI-0012151 Hazlehurst Martin Luther King Jr Dr Project Complete HG-0705 Jeff D

Heart of Georgia Altamaha Annual Project Status Report

TRANSPORTATION INVESTMENT A

Project

Complete Project

Complete Project

Complete

TIA Let

TIA Let

TIA Let

status on Nov. 27, 2018 **Project Project Let** Band Project ID County **GDOT ID Description Phase** PI-0012190 HG-0779 Laurens Laurens Valambrosia Arthur Wolf Rd Construction Local Let Project HG-0798 PI-0012192 Laurens Watkins Hall Rd Laurens Local Let Complete **Project** HG-0788 Laurens PI-0012194 Laurens Stanley Cemetery Rd Local Let Complete **Project** HG-0793 Laurens PI-0012196 Laurens Dublin Eastman Rd Local Let Complete PI-0012199 HG-0792 Laurens Laurens Rock Springs Rd Construction Local Let Project HG-0811 Laurens PI-0012206 Cadwell Walnut St - Hwy 126 to Snowhill TIA Let Complete **Project** PI-0012212 HG-0821 Laurens Dexter Harvey St Seg 1 TIA Let Complete 02 **Project** HG-0825 PI-0012213 TIA Let Laurens Dexter Harvey St Seg 2 Complete Project HG-0822 Laurens PI-0012214 Dexter Bryant St Seg 1 TIA Let Complete HG-0830 Local Let Laurens PI-0012217 Dublin Springdale Rd Construction **Project** HG-0840 Laurens PI-0012223 **Dudley West St** TIA Let Complete Project HG-0835 PI-0012224 Laurens **Dudley Pecan St** TIA Let Complete Project HG-0847 PI-0012232 East Dublin Keen St TIA Let Laurens Complete **Project** HG-0848 Laurens PI-0012233 East Dublin Stanley St TIA Let Complete Project HG-0849 Laurens PI-0012234 East Dublin Virginia St TIA Let Complete **Project** HG-0850 Laurens PI-0012235 East Dublin Daley St TIA Let Complete Project HG-0851 Laurens PI-0012236 East Dublin Joiner St TIA Let Complete **Project** HG-0852 Laurens PI-0012237 East Dublin Derriso Ln TIA Let Complete **Project** HG-0853 Laurens PI-0012238 East Dublin North Elm St TIA Let Complete **Project** HG-0857 PI-0012240 Laurens East Dublin Torino Dr TIA Let Complete Project PI-0012241 TIA Let HG-0858 Laurens East Dublin Falcon Dr Complete

East Dublin Glen Dr

East Dublin Lewis St

East Dublin Attaway

PI-0012242

PI-0012243

PI-0012244

HG-0874

HG-0872

HG-0876

Laurens

Laurens

Laurens

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0877	Laurens	PI-0012245	East Dublin West Drive	Project Complete	TIA Let
	HG-0859	Laurens	PI-0012246	East Dublin Atwood Dr	Project Complete	TIA Let
	HG-0860	Laurens	PI-0012247	East Dublin Jordan St	Project Complete	TIA Let
	HG-0861	Laurens	PI-0012248	East Dublin Marion St	Project Complete	TIA Let
	HG-0862	Laurens	PI-0012249	East Dublin Braham St	Project Complete	TIA Let
	HG-0875	Laurens	PI-0012260	East Dublin Dorsey St	Project Complete	TIA Let
	HG-0896	Laurens	PI-0012264	Montrose Railroad St - Part (.22 mile)	Project Complete	TIA Let
	HG-0910	Laurens	PI-0012268	Rentz West Railroad St	Project Complete	TIA Let
	HG-0911	Laurens	PI-0012269	Rentz Simpson Ave	Project Complete	TIA Let
	HG-0777	Laurens	PI-270724-	Laurens Chappel Mill Bridge	Project Complete	TIA Let
	HG-0913	Montgomery	PI-0012272	Montgomery Thompson Pond Rd Ph 2	Project Complete	TIA Let
	HG-0914	Montgomery	PI-0012273	Montgomery Thompson Pond Rd Ph 3	Project Complete	TIA Let
	HG-0932	Montgomery	PI-0012280	Ailey S Lee St	Project Complete	Local Let
	HG-0930	Montgomery	PI-0012281	Ailey East Peachtree St	Project Complete	Local Let
	HG-0929	Montgomery	PI-0012282	Ailey North Broad St	Project Complete	Local Let
	HG-0937	Montgomery	PI-0012286	Alston Church St	Project Complete	Local Let
	HG-0952	Montgomery	PI-0012293	Mt Vernon W. Broad St	Project Complete	Local Let
	HG-0957	Montgomery	PI-0012295	Mt Vernon Lester Robinson	Project Complete	Local Let
	HG-0950	Montgomery	PI-0012296	Mt Vernon Old Ailey Lothair Rd	Project Complete	Local Let
	HG-0968	Montgomery	PI-0012301	Vidalia Miracle Lane	Project Complete	Local Let
	HG-0977	Tattnall	PI-0012305	Tattnall Lynntown Rd	Project Complete	Local Let
	HG-0978	Tattnall	PI-0012306	Tattnall Bubba Kennedy Rd	Project Complete	Local Let
	HG-1005	Tattnall	PI-0012312	Collins Pearl St	Project Complete	TIA Let
	HG-1004	Tattnall	PI-0012314	Collins Church St	Project Complete	TIA Let

				status on Nov. 27, 2018	Droject	Project Let
Band	Project ID	County	GDOT ID	Description	Project Phase	By
	HG-1002	Tattnall	PI-0012316	Collins Railroad St	Project Complete	TIA Let
	HG-1051	Tattnall	PI-0012322	Glennville Park Ave	Project Complete	Local Let
	HG-1042	Tattnall	PI-0012323	Glennville Laura St	Project Complete	Local Let
	HG-1021	Tattnall	PI-0012324	Glennville Cowart Ave	Project Complete	Local Let
	HG-1059	Tattnall	PI-0012325	Glennville Sylvester Ashford Dr	Project Complete	Local Let
	HG-1031	Tattnall	PI-0012326	Glennville Hal St	Project Complete	Local Let
	HG-1024	Tattnall	PI-0012327	Glennville Gordon St	Project Complete	Local Let
	HG-1020	Tattnall	PI-0012328	Glennville Corene Ave	Project Complete	Local Let
	HG-1046	Tattnall	PI-0012329	Glennville Mann St	Project Complete	Local Let
	HG-1043	Tattnall	PI-0012330	Glennville Lewis St	Project Complete	Local Let
	HG-1025	Tattnall	PI-0012331	Glennville Adamson Ave	Project Complete	Local Let
	HG-1037	Tattnall	PI-0012332	Glennville Institute St	Project Complete	Local Let
	HG-1015	Tattnall	PI-0012333	Glennville Charlton St	Project Complete	Local Let
	HG-1049	Tattnall	PI-0012334	Glennville Oakdale Dr	Project Complete	Local Let
	HG-1055	Tattnall	PI-0012335	Glennville Rowland Ave	Project Complete	Local Let
	HG-1017	Tattnall	PI-0012336	Glennville Church St	Project Complete	Local Let
	HG-1032	Tattnall	PI-0012337	Glennville Hencart Rd (East)	Project Complete	Local Let
	HG-1009	Tattnall	PI-0012339	Glennville Azalea Rd	Project Complete	Local Let
	HG-1035	Tattnall	PI-0012340	Glennville Herrington St	Project Complete	Local Let
	HG-1038	Tattnall	PI-0012341	Glennville Irvin St	Project Complete	Local Let
	HG-1030	Tattnall	PI-0012342	Glennville Greenwood Dr	Project Complete	Local Let
	HG-1039	Tattnall	PI-0012343	Glennville Kelley St	Project Complete	Local Let
	HG-1022	Tattnall	PI-0012344	Glennville-DeLoach Lane	Project Complete	Local Let
	HG-1058	Tattnall	PI-0012345	Glennville Simon St	Project Complete	Local Let

				status on Nov. 27, 2018	Project	Project Let
Band	Project ID	County	GDOT ID	Description	Phase	By
	HG-1063	Tattnall	PI-0012346	Glennville Water St	Project Complete	Local Let
	HG-1050	Tattnall	PI-0012354	Glennville Oliver Ln	Project Complete	Local Let
	HG-1081	Tattnall	PI-0012362	Reidsville Ohoopee St	Project Complete	Local Let
	HG-1086	Tattnall	PI-0012363	Reidsville Woodlawn Terrace	Project Complete	Local Let
	HG-1065	Tattnall	PI-0012365	Reidsville Memorial Drive Sidewalk	Construction	Local Let
	HG-1080	Tattnall	PI-0012366	Reidsville Nelson St	Project Complete	Local Let
	HG-1079	Tattnall	PI-0012367	Reidsville McLeod St	Project Complete	Local Let
	HG-1090	Telfair	PI-0012376	Telfair Tom Haley Rd	Project Complete	Local Let
	HG-1100	Telfair	PI-0012382	Lumber City Johnson St	Project Complete	Local Let
	HG-1103	Telfair	PI-0012384	Lumber City Broad St	Project Complete	Local Let
	HG-1096	Telfair	PI-0012385	Lumber City Central Ave	Project Complete	Local Let
	HG-1099	Telfair	PI-0012387	Lumber City Virginia Ave	Project Complete	Local Let
	HG-1102	Telfair	PI-0012388	Lumber City Pond Rd	Project Complete	Local Let
	HG-1123	Telfair	PI-0012402	McRae Spring Ave	Project Complete	Local Let
	HG-1124	Telfair	PI-0012403	McRae Industrial Blvd	Project Complete	Local Let
	HG-1125	Telfair	PI-0012404	(Part) McRae Magnolia St (West City Limits to Ellison Ave)	Project Complete	Local Let
	HG-1126	Telfair	PI-0012405	McRae East Ave	Project Complete	Local Let
	HG-1127	Telfair	PI-0012406	(Part) McRae Telfair Ave (MLK Blvd to Parsonage St)	Project Complete	Local Let
	HG-1128	Telfair	PI-0012407	McRae College St	Project Complete	Local Let
	HG-1129	Telfair	PI-0012408	(Part) McRae 2nd Ave Huckabee St to Willow Creek Lane	Project Complete	Local Let
	HG-1131	Telfair	PI-0012409	McRae 1st Ave	Project Complete	Local Let
	HG-1145	Toombs	PI-0012422	Toombs Providence Church Rd	Project Complete	Local Let
	HG-1146	Toombs	PI-0012423	Toombs Donald Anderson	Project Complete	Local Let
	HG-1143	Toombs	PI-0012425	Toombs Mt Moriah Church Rd	Project Complete	Local Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1142	Toombs	PI-0012426	Toombs Marvin Church Rd	Project Complete	Local Let
	HG-1154	Toombs	PI-0012432	Lyons SR 292 and Oxley Dr	Design	Local Let
	HG-1157	Toombs	PI-0012433	Vidalia Mose Coleman Rd	Project Complete	Local Let
	HG-1156	Toombs	PI-0012434	Vidalia Michael Collins Dr	Project Complete	Local Let
	HG-1159	Toombs	PI-0012435	Vidalia Airport Rd	Project Complete	Local Let
	HG-1187	Treutlen	PI-0012447	Treutlen Anderson Pond Rd	Project Complete	Local Let
	HG-1169	Treutlen	PI-0012449	Treutlen Old Dair Rd - Wommack Rd	Closed	Local Let
	HG-1186	Treutlen	PI-0012450	Treutlen Rosemont Church Rd (Part - 2.35 miles) (From SR 199 and go 2.35 miles)	Closed	Local Let
	HG-1227	Treutlen	PI-0012465	Soperton Westend Dr	Project Complete	Local Let
	HG-1225	Treutlen	PI-0012466	Soperton Omega St	Project Complete	Local Let
	HG-1228	Treutlen	PI-0012467	Soperton Straight St	Project Complete	Local Let
	HG-1210	Treutlen	PI-0012468	Soperton Sessions St	Project Complete	Local Let
	HG-1214	Treutlen	PI-0012469	Soperton Woodland Dr	Project Complete	Local Let
	HG-1223	Treutlen	PI-0012470	Soperton Texas Ave	Project Complete	Local Let
	HG-1193	Treutlen	PI-0012471	Soperton Edwin St	Project Complete	Local Let
	HG-1208	Treutlen	PI-0012472	Soperton Florida Ave	Project Complete	Local Let
	HG-1197	Treutlen	PI-0012473	Soperton Canady Ave	Project Complete	Local Let
	HG-1192	Treutlen	PI-0012474	Soperton Arch St	Project Complete	Local Let
	HG-1245	Wayne	PI-0012486	Wayne Widen Rayonier Rd	Project Complete	TIA Let
	HG-1248	Wayne	PI-0012487	Wayne Gardi-Broadhurst Rd	Project Complete	Local Let
	HG-1234	Wayne	PI-0012489	WayneReg Reclamation and Widening Broadhurst Rd West	Bidding	TIA Let
	HG-1255	Wayne	PI-0012490	Wayne Railroad Crossing at Louisiana Rd	Construction	Local Let
	HG-1256	Wayne	PI-0012491	Wayne Railroad Crossing at Ed Harrell Rd	Construction	Local Let
	HG-1254	Wayne	PI-0012492	Wayne Railroad Crossing at Slover Rd	Construction	Local Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1258	Wayne	PI-0012493	Wayne Whaley Rd	Project Complete	Local Let
	HG-1241	Wayne	PI-0012495	Wayne Replace Bridge on Holmesville Rd	Project Complete	Local Let
	HG-1281	Wayne	PI-0012504	Jesup South Macon St	Bidding	TIA Let
	HG-1274	Wayne	PI-0012507	Jesup Eleventh St	Design	Local Let
	HG-1278	Wayne	PI-0012508	Jesup Robert Hunter Circle	Project Complete	Local Let
	HG-1276	Wayne	PI-0012509	Jesup Hunter St	Design	Local Let
	HG-1271	Wayne	PI-0012511	Jesup Bay Acres Rd Sidewalk	Design	Local Let
	HG-1270	Wayne	PI-0012512	Jesup New East Plum St Sidewalk	Design	Local Let
	HG-1268	Wayne	PI-0012513	Jesup New US 301 S Sidewalk	Design	Local Let
	HG-1285	Wayne	PI-0012515	Odum Ivey St	Construction	Local Let
	HG-1290	Wayne	PI-0012516	Odum Tillman St - Railroad to Hires	Construction	Local Let
	HG-1297	Wheeler	PI-0012523	Alamo Lucille Ave Sidewalk	Project Complete	Local Let
	HG-1312	Wheeler	PI-0012531	Glenwood N 5th St	Project Complete	Local Let
	HG-1310	Wheeler	PI-0012532	Glenwood N First St	Project Complete	Local Let
	HG-1315	Wilcox	PI-0012538	Wilcox Thistle Rd	Design	Local Let
	HG-1321	Wilcox	PI-0012539	Wilcox Statham Shoals Rd	Design	Local Let
	HG-1320	Wilcox	PI-0012541	Wilcox Lebanon Rd	Project Complete	Local Let
	HG-1336	Wilcox	PI-0012550	Abbeville East Monroe	Project Complete	Local Let
	HG-1345	Wilcox	PI-0012551	Abbeville Reid St	Project Complete	Local Let
	HG-1342	Wilcox	PI-0012552	Abbeville Riverside Dr	Project Complete	Local Let
	HG-1343	Wilcox	PI-0012553	Abbeville Barnes St	Project Complete	Local Let
	HG-1339	Wilcox	PI-0012555	Abbeville West Monroe	Project Complete	Local Let
	HG-1328	Wilcox	PI-0012558	Abbeville Simon Keen Rd	Project Complete	Local Let
	HG-1352	Wilcox	PI-0012566	Rochelle Ruben St	Project Complete	TIA Let

and	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1353	Wilcox	PI-0012567	Rochelle Jessie St	Project Complete	TIA Let
	HG-1356	Wilcox	PI-0012569	Rochelle Pine St	Project Complete	TIA Let
	HG-0007	Appling	PI-0011580	Appling Altamaha School Road	Inactive	TIA Let
	HG-0012	Appling	PI-0011584	Baxley Thomas Street Seg 1	Inactive	TIA Let
	HG-0028	Appling	PI-0011600	Baxley Foundry Street	Inactive	TIA Let
	HG-0039	Appling	PI-0011611	Baxley Crowder Street	Inactive	TIA Let
	HG-0040	Appling	PI-0011612	Baxley Dogwood Lane	Inactive	TIA Let
	HG-0041	Appling	PI-0011613	Baxley Lucerne Street	Inactive	TIA Let
	HG-0042	Appling	PI-0011614	Baxley Magnolia Lane	Inactive	TIA Let
	HG-0043	Appling	PI-0011615	Baxley Oak Street Seg 1	Inactive	TIA Let
	HG-0044	Appling	PI-0011616	Baxley Penniman Street	Inactive	TIA Let
	HG-0045	Appling	PI-0011617	Baxley Second Street	Inactive	TIA Let
	HG-0046	Appling	PI-0011618	Baxley Hopps Street	Inactive	TIA Let
	HG-0047	Appling	PI-0011619	Baxley Barnes Street Seg 2	Inactive	TIA Let
	HG-0048	Appling	PI-0011620	Baxley West Allen Street	Inactive	TIA Let
	HG-0049	Appling	PI-0011621	Baxley Washington Street	Inactive	TIA Let
	HG-0050	Appling	PI-0011622	Baxley Dean Street	Inactive	TIA Let
	HG-0051	Appling	PI-0011623	Baxley Douglas Drive	Inactive	TIA Let
	HG-0052	Appling	PI-0011624	Baxley First Street	Inactive	TIA Let
	HG-0053	Appling	PI-0011625	Baxley South Harvey Street	Inactive	TIA Let
	HG-0054	Appling	PI-0011626	Baxley Jerome Street	Inactive	TIA Let
	HG-0055	Appling	PI-0011627	Baxley Jr High Drive	Inactive	TIA Let
	HG-0129	Appling	PI-0011630	Surrency Norwood Street	Inactive	TIA Let
	HG-0140	Bleckley	PI-0011635	Bleckley Browning Drive Resurfacing	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0141	Bleckley	PI-0011636	Bleckley Bates Road Resurfacing	Inactive	TIA Let
	HG-0142	Bleckley	PI-0011637	Bleckley Crest Drive Resurfacing	Inactive	TIA Let
	HG-0145	Bleckley	PI-0011856	Bleckley Cary Salem Road Resurfacing	Inactive	TIA Let
	HG-0147	Bleckley	PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0 miles North)	Inactive	TIA Let
	HG-0149	Bleckley	PI-0011860	Cochran Lewis Street	Inactive	TIA Let
	HG-0155	Bleckley	PI-0011866	Cochran Palm Street	Inactive	TIA Let
	HG-0156	Bleckley	PI-0011867	Cochran Crest Drive	Inactive	TIA Let
	HG-0167	Candler	PI-0011869	Candler St Matthews Church Road	Inactive	Local Let
	HG-0159	Candler	PI-0011871	Candler Eden Church Road	Inactive	TIA Let
	HG-0185	Candler	PI-0011889	Metter Neal Street	Inactive	TIA Let
	HG-0186	Candler	PI-0011890	Metter South Lewis Street	Inactive	TIA Let
	HG-0187	Candler	PI-0011891	Metter East Lillian Street	Inactive	TIA Let
	HG-0188	Candler	PI-0011892	Metter Haymans Street	Inactive	TIA Let
	HG-0189	Candler	PI-0011893	Metter East Hiawatha Street (City contibution of \$272,041 to complete)	Inactive	TIA Let
	HG-0198	Candler	PI-0011899	Pulaski Back Street Seg 2	Inactive	TIA Let
	HG-0197	Candler	PI-0011900	Pulaski Lee Street	Inactive	TIA Let
	HG-0207	Dodge	PI-0011908	Dodge Roddy Highway	Inactive	TIA Let
	HG-0208	Dodge	PI-0011909	Dodge Horne Road	Inactive	TIA Let
	HG-0209	Dodge	PI-0011910	Dodge Jim Ross Road = Part (2.95 mi) - (Begin at SR 87 End at Ran Stewart Road (CR 74))	Inactive	TIA Let
	HG-0220	Dodge	PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	Inactive	TIA Let
	HG-0242	Dodge	PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	Inactive	TIA Let
	HG-0243	Dodge	PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	Inactive	Local Let
	HG-0273	Dodge	PI-0011943	Eastman Edgewood Rd - MLK Dr to MLK Dr	Inactive	TIA Let
	HG-0241	Dodge	PI-0011950	Eastman Ada St - 14th to Dead end	Inactive	TIA Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0326	Dodge	PI-0011958	Eastman Morgan Creek Dr - Mary Alexander to Bypass	Inactive	TIA Let
	HG-0258	Dodge	PI-0011964	Eastman Popular St - 2nd to 1st	Inactive	TIA Let
	HG-0267	Dodge	PI-0011969	Eastman 11th Ave - Pine Dr to Oak	Inactive	TIA Let
	HG-0422	Dodge	PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	Inactive	TIA Let
	HG-0423	Dodge	PI-0011974	Eastman 11th Ave - Creighton to Pine Drive	Inactive	TIA Let
	HG-0310	Dodge	PI-0011976	Eastman Foster St - Hwy 46 to 3rd Ave	Inactive	TIA Let
	HG-0311	Dodge	PI-0011977	Eastman Foster St - Hwy 46 to Anson Ave	Inactive	TIA Let
	HG-0350	Dodge	PI-0011978	Eastman Golf Course Rd - Cochran Rd to Jack Johnson	Inactive	TIA Let
	HG-0279	Dodge	PI-0011979	Eastman Ogden St - 2nd to 5th	Inactive	TIA Let
	HG-0282	Dodge	PI-0011980	Eastman Livingston St - Leitch to Page	Inactive	TIA Let
	HG-0290	Dodge	PI-0011981	Eastman North St - Page to 14th Ave	Inactive	TIA Let
	HG-0295	Dodge	PI-0011982	Eastman Dorough St - 14th to Norman	Inactive	TIA Let
	HG-0254	Dodge	PI-0011983	Eastman 10th Ave - Forest Lake to 9th	Inactive	TIA Let
	HG-0275	Dodge	PI-0011984	Eastman 3rd Ave - Legion Dr to Delacy St	Inactive	TIA Let
	HG-0353	Dodge	PI-0011985	Eastman 10th Ave - Main to Oak	Inactive	TIA Let
	HG-0348	Dodge	PI-0011986	Eastman Greenwood St - 5th to 7th	Inactive	TIA Let
	HG-0298	Dodge	PI-0011987	Eastman Magnolia St - 5th to 3rd	Inactive	TIA Let
	HG-0318	Dodge	PI-0011988	Eastman 9th Ave - Page to City Limits	Inactive	TIA Let
	HG-0337	Dodge	PI-0011989	Eastman Pine St - 10th to 5th	Inactive	TIA Let
	HG-0339	Dodge	PI-0011990	Eastman 7th Ave - Oak St to Dead end	Inactive	TIA Let
	HG-0354	Dodge	PI-0011991	Eastman 12th Ave - Main to Oak	Inactive	TIA Let
	HG-0355	Dodge	PI-0011992	Eastman 13th Ave - Oak to Main	Inactive	TIA Let
	HG-0346	Dodge	PI-0011993	Eastman 14th Ave - Main to Oak	Inactive	TIA Let
	HG-0356	Dodge	PI-0011994	Eastman 8th Ave - Main to Oak	Inactive	TIA Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0357	Dodge	PI-0011995	7th Ave - Oak to Main	Inactive	TIA Let
	HG-0358	Dodge	PI-0011996	6th Ave - Main to Oak	Inactive	TIA Let
	HG-0362	Dodge	PI-0011997	Eastman Hardin St - Page To Dead End	Inactive	TIA Let
	HG-0260	Dodge	PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	Inactive	TIA Let
	HG-0332	Dodge	PI-0012000	Eastman Park Way - 5th Ave to Main	Inactive	TIA Let
	HG-0317	Dodge	PI-0012006	Eastman 9th Ave - Oak to Page	Inactive	TIA Let
	HG-0302	Dodge	PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	Inactive	TIA Let
	HG-0321	Dodge	PI-0012010	Eastman Odgen Lane - 2nd to 5th	Inactive	TIA Let
	HG-0281	Dodge	PI-0012014	Eastman Clements St - 4th to 7th	Inactive	TIA Let
	HG-0409	Dodge	PI-0012017	Eastman 1st Ave - 5th Ave to South Carolina	Inactive	TIA Let
	HG-0376	Dodge	PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	Inactive	TIA Let
	HG-0375	Dodge	PI-0012021	Eastman Laurel Lane - Dead End to Dead End	Inactive	TIA Let
	HG-0361	Dodge	PI-0012036	Eastman 17th Ave - Main to Oak	Inactive	TIA Let
	HG-0325	Dodge	PI-0012037	Eastman Oak Forest Rd - Plaza to Dead End	Inactive	TIA Let
	HG-0329	Dodge	PI-0012039	Eastman 4th Ave - 5th to Main	Inactive	TIA Let
	HG-0405	Dodge	PI-0012040	Eastman Wendy Way - Nancy St to Russell St	Inactive	TIA Let
	HG-0425	Dodge	PI-0012041	Eastman Pine Dr - 9th to 12th	Inactive	TIA Let
	HG-0292	Dodge	PI-0012042	Eastman Sheldon St - Anson Ave to Dead End	Inactive	TIA Let
	HG-0493	Emanuel	PI-0012045	Emanuel Odomville Church Rd	Inactive	TIA Let
	HG-0430	Emanuel	PI-0012049	Emanuel Old Savannah Rd	Design	TIA Let
	HG-0479	Emanuel	PI-0012050	Emanuel Pendleton Springs Rd	Inactive	TIA Let
	HG-0525	Emanuel	PI-0012055	Swainsboro Lambs Bridge Road	Inactive	Local Let
	HG-0553	Emanuel	PI-0012060	Swainsboro Short Street	Inactive	Local Let
	HG-0537	Emanuel	PI-0012063	Swainsboro Fortune Loop	Inactive	TIA Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0551	Emanuel	PI-0012066	Swainsboro Oaklawn Dr	Inactive	TIA Let
	HG-0536	Emanuel	PI-0012069	Swainsboro Prosperity Dr	Inactive	TIA Let
	HG-0538	Emanuel	PI-0012070	Swainsboro West Meadow Lake	Inactive	TIA Let
	HG-0540	Emanuel	PI-0012071	Swainsboro Arden Dr	Inactive	TIA Let
	HG-0543	Emanuel	PI-0012074	Swainsboro Mcleod Bridge Rd	Inactive	TIA Let
	HG-0544	Emanuel	PI-0012075	Swainsboro Old Nunez Rd	Inactive	TIA Let
	HG-0547	Emanuel	PI-0012077	Swainsboro Lake Luck Dr	Inactive	TIA Let
	HG-0550	Emanuel	PI-0012079	Swainsboro Moreland Ave	Inactive	TIA Let
	HG-0575	Evans	PI-0012087	Evans Stafford Rd	Inactive	TIA Let
	HG-0577	Evans	PI-0012088	Evans Lex Strickland Rd	Inactive	TIA Let
	HG-0578	Evans	PI-0012089	Evans Melissa Circle	Inactive	TIA Let
	HG-0596	Evans	PI-0012092	Claxton Perry Lee Deloach	Inactive	TIA Let
	HG-0597	Evans	PI-0012093	Claxton West Liberty Street Seg 1	Inactive	TIA Let
	HG-0598	Evans	PI-0012094	Claxton West Liberty Street Seg 2	Inactive	TIA Let
	HG-0614	Evans	PI-0012110	Claxton Barnes St	Inactive	TIA Let
	HG-0615	Evans	PI-0012111	Claxton Freeman St	Inactive	TIA Let
	HG-0616	Evans	PI-0012112	Claxton S Claxton Ave	Inactive	TIA Let
	HG-0617	Evans	PI-0012113	Claxton Ridge Street	Inactive	TIA Let
	HG-0618	Evans	PI-0012114	Claxton E Long St	Inactive	TIA Let
	HG-0619	Evans	PI-0012115	Claxton Bowen Lane	Inactive	TIA Let
	HG-0621	Evans	PI-0012116	Claxton S Peters St	Inactive	TIA Let
	HG-0623	Evans	PI-0012117	Claxton E Smith St - (Part) (S. Newton St. to Anderson Ave.)	Inactive	TIA Let
	HG-0627	Evans	PI-0012120	Daisy West Railroad St	Inactive	TIA Let
	HG-0636	Evans	PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0637	Evans	PI-0012127	Hagan Calhoun Street	Inactive	TIA Let
	HG-0630	Evans	PI-0012128	Hagan South Railroad Ave -Perkins Mill to Calhoun St	Inactive	TIA Let
	HG-0638	Evans	PI-0012129	Hagan Hodges St - Hwy 280 to Cedar	Inactive	TIA Let
	HG-0657	Evans	PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	Inactive	TIA Let
	HG-0667	Jeff Davis	PI-0012140	Jeff Davis Philadelphia Church Rd - CR 294	Inactive	TIA Let
	HG-0672	Jeff Davis	PI-0012141	Jeff Davis Satilla Church Rd	Inactive	TIA Let
	HG-0691	Jeff Davis	PI-0012142	Jeff Davis Elizabeth Church Rd	Inactive	TIA Let
	HG-0708	Jeff Davis	PI-0012156	Hazlehurst Kersey St	Inactive	TIA Let
	HG-0709	Jeff Davis	PI-0012157	Hazlehurst Sycamore St	Inactive	TIA Let
	HG-0710	Jeff Davis	PI-0012158	Hazlehurst East Plum St	Inactive	TIA Let
	HG-0711	Jeff Davis	PI-0012159	Hazlehurst Collins St	Inactive	TIA Let
	HG-0712	Jeff Davis	PI-0012160	Hazlehurst Wilson St	Inactive	TIA Let
	HG-0747	Johnson	PI-0012169	Johnson Tuckers Grove Church Rd Ph 1	Inactive	TIA Let
	HG-0741	Johnson	PI-0012170	Johnson Pringle Rd	Inactive	TIA Let
	HG-0753	Johnson	PI-0012174	Kite Hatcher St	Inactive	TIA Let
	HG-0761	Johnson	PI-0012180	Wrightsville Myrtle Ave	Inactive	TIA Let
	HG-0767	Johnson	PI-0012181	Wrightsville Court St	Inactive	TIA Let
	HG-0768	Johnson	PI-0012182	Wrightsville Georgia Ave	Inactive	TIA Let
	HG-0770	Johnson	PI-0012183	Wrightsville Bradford St	Inactive	TIA Let
	HG-0786	Laurens	PI-0012191	Laurens Butler Rd	Inactive	Local Let
	HG-0787	Laurens	PI-0012193	Laurens Thairdell Rd	Inactive	TIA Let
	HG-0789	Laurens	PI-0012195	Laurens Anderson Rd	Inactive	TIA Let
	HG-0802	Laurens	PI-0012197	Laurens Mark Wood Rd	Inactive	TIA Let
03	HG-0807	Laurens	PI-0012198	Laurens Old Toomsboro Rd	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0805	Laurens	PI-0012200	Laurens Ed Becham Rd - (County contribution of \$135,908 to complete)	Inactive	TIA Let
	HG-0812	Laurens	PI-0012201	Cadwell Coleman St Seg 1	Inactive	TIA Let
	HG-0813	Laurens	PI-0012202	Cadwell Coleman St Seg 2	Inactive	TIA Let
	HG-0809	Laurens	PI-0012204	Cadwell Snowhill St - Hwy 117 to Railroad	Inactive	TIA Let
	HG-0814	Laurens	PI-0012205	Cadwell Coleman St Seg 3	Inactive	TIA Let
	HG-0815	Laurens	PI-0012207	Cadwell Coleman St Seg 4	Inactive	TIA Let
	HG-0810	Laurens	PI-0012208	Cadwell Walnut McCook St	Inactive	TIA Let
	HG-0816	Laurens	PI-0012209	Cadwell Coleman St Seg 5	Inactive	TIA Let
	HG-0826	Laurens	PI-0012215	Dexter Bryant St Seg 2	Inactive	TIA Let
	HG-0832	Laurens	PI-0012218	Dublin Stubbs Park Rd	Design	Local Let
	HG-0839	Laurens	PI-0012225	Dudley Oak St	Inactive	TIA Let
	HG-0856	Laurens	PI-0012239	East Dublin Piedmont Dr	Inactive	TIA Let
	HG-0863	Laurens	PI-0012250	East Dublin Rosewood Dr	Inactive	TIA Let
	HG-0864	Laurens	PI-0012251	East Dublin Larsen St	Inactive	TIA Let
	HG-0865	Laurens	PI-0012252	East Dublin South Dr	Inactive	TIA Let
	HG-0866	Laurens	PI-0012253	East Dublin Buckingham	Inactive	TIA Let
	HG-0895	Laurens	PI-0012254	East Dublin Powell Dr	Inactive	TIA Let
	HG-0867	Laurens	PI-0012255	East Dublin Ferry St Seg 1	Inactive	TIA Let
	HG-0868	Laurens	PI-0012256	East Dublin Getty St	Inactive	TIA Let
	HG-0869	Laurens	PI-0012257	East Dublin Taylor Ln	Inactive	TIA Let
	HG-0870	Laurens	PI-0012258	East Dublin Poplar St	Inactive	TIA Let
	HG-0871	Laurens	PI-0012259	East Dublin Stewart St	Inactive	TIA Let
	HG-0878	Laurens	PI-0012261	East Dublin Jackson St	Inactive	TIA Let
	HG-0879	Laurens	PI-0012262	East Dublin Ferry St Seg 2 - Part (Circle Dr to Johnson St)	Inactive	TIA Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0904	Laurens	PI-0012270	Rentz Circle Dr	Inactive	TIA Let
	HG-0915	Montgomery	PI-0012274	Montgomery Thompson Pond Rd Ph 4	Project Complete	TIA Let
	HG-0916	Montgomery	PI-0012275	Montgomery Taylor Springs Rd	Inactive	TIA Let
	HG-0928	Montgomery	PI-0012283	Ailey West Old Ailey Lothair Rd	Inactive	TIA Let
	HG-0927	Montgomery	PI-0012284	Ailey City Street Striping	Inactive	TIA Let
	HG-0938	Montgomery	PI-0012287	Alston Wilkes Circle - Part (From Carrie Drive North approximately .11 miles)	Inactive	TIA Let
	HG-0965	Montgomery	PI-0012292	Mt Vernon Alston Rd	Inactive	TIA Let
	HG-0959	Montgomery	PI-0012294	Mt Vernon MLK JR Dr	Inactive	TIA Let
	HG-0946	Montgomery	PI-0012297	Mt Vernon Robinson St	Inactive	TIA Let
	HG-0942	Montgomery	PI-0012298	Mt Vernon North Washington St	Inactive	TIA Let
	HG-0941	Montgomery	PI-0012299	Mt Vernon South Washington St	Inactive	TIA Let
	RC09-00006	Tattnall	PI-0008289	SR 23, 57 Passing Lanes Glennville to Reidsville	Design	TIA Let
	HG-0976	Tattnall	PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD GA 23/57 and End at US 301/73	Inactive	TIA Let
	HG-0980	Tattnall	PI-0012307	Tattnall Hillview Rd	Inactive	TIA Let
	HG-0987	Tattnall	PI-0012308	Tattnall Airport Rd	Inactive	TIA Let
	HG-1006	Tattnall	PI-0012313	Collins Jones St	Inactive	TIA Let
	HG-1003	Tattnall	PI-0012315	Collins Williams St	Inactive	TIA Let
	HG-1041	Tattnall	PI-0012338	Glennville Lakeview Dr	Inactive	TIA Let
	HG-1019	Tattnall	PI-0012347	Glennville Continental Dr	Inactive	TIA Let
	HG-1057	Tattnall	PI-0012348	Glennville Sharon Rd	Inactive	TIA Let
	HG-1060	Tattnall	PI-0012349	Glennville Taylor Lane	Inactive	TIA Let
	HG-1053	Tattnall	PI-0012350	Glennville Queen Dr	Inactive	TIA Let
	HG-1010	Tattnall	PI-0012351	Glennville Baker St	Inactive	TIA Let
	HG-1054	Tattnall	PI-0012352	Glennville Railroad St	Inactive	TIA Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1040	Tattnall	PI-0012353	Glennville Kicklighter St	Inactive	TIA Let
	HG-1014	Tattnall	PI-0012355	Glennville Cedar St	Inactive	TIA Let
	HG-1056	Tattnall	PI-0012356	Glennville Rustin St	Inactive	TIA Let
	HG-1016	Tattnall	PI-0012357	Glennville China St	Inactive	TIA Let
	HG-1011	Tattnall	PI-0012358	Glennville Banks St	Inactive	TIA Let
	HG-1045	Tattnall	PI-0012359	Glennville Loves Chapel Rd	Inactive	TIA Let
	HG-1069	Tattnall	PI-0012368	Reidsville Blount St	Inactive	TIA Let
	HG-1067	Tattnall	PI-0012369	Reidsville Anderson St	Inactive	TIA Let
	HG-1071	Tattnall	PI-0012370	Reidsville Chandler Ave	Inactive	TIA Let
	HG-1072	Tattnall	PI-0012371	Reidsville Church St	Inactive	TIA Let
	HG-1074	Tattnall	PI-0012372	Reidsville Glenview Dr	Inactive	TIA Let
	HG-1092	Telfair	PI-0012377	Telfair Fishing Creek Rd	Inactive	TIA Let
	HG-1093	Telfair	PI-0012378	Telfair Kinnett and Friendship Connector - Yawn Rd	Inactive	TIA Let
	HG-1108	Telfair	PI-0012381	Lumber City Randall St	Inactive	TIA Let
	HG-1101	Telfair	PI-0012383	Lumber City West Ave	Inactive	TIA Let
	HG-1098	Telfair	PI-0012386	Lumber City Church St	Inactive	TIA Let
	HG-1105	Telfair	PI-0012390	Lumber City Sand Pit Rd	Inactive	TIA Let
	HG-1104	Telfair	PI-0012392	Lumber City Pine St	Inactive	TIA Let
	HG-1129	Telfair	PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	Inactive	Local Let
	HG-1132	Telfair	PI-0012410	McRae 5th Ave	Inactive	TIA Let
	HG-1133	Telfair	PI-0012411	McRae Graham St	Inactive	TIA Let
	HG-1134	Telfair	PI-0012412	McRae Brewton	Inactive	TIA Let
	HG-1135	Telfair	PI-0012413	(Part) McRae Bruce (Macville Ave to East Willow Creek Lane)	Inactive	TIA Let
	HG-1136	Telfair	PI-0012414	McRae 4th Ave	Inactive	TIA Let



Band	Project ID	ject ID County GDOT ID Description		Project Phase	Project Let By	
	HG-1121	Telfair	PI-0012415	(Part) McRae 8th Ave (Liberty St to Willow Creek Lane)	Inactive	TIA Let
	HG-1127	Telfair	PI-0012416	(Part) McRae Telfair Ave (Smith to Willow Creek Lane)	Inactive	TIA Let
	HG-1116	Telfair	PI-0012417	McRae Strozier Street	Inactive	TIA Let
	HG-1141	Toombs	PI-0012419	Toombs Lyons Center Rd	Inactive	TIA Let
	HG-1140	Toombs	PI-0012420	Toombs County wide Striping	Inactive	TIA Let
	HG-1148	Toombs	PI-0012424	Toombs Five Point Resurfacing	Inactive	TIA Let
	HG-1144	Toombs	PI-0012428	Toombs New Normantown Rd	Inactive	TIA Let
	HG-1151	Toombs	PI-0012430	Lyons West Oglethorpe Ave	Inactive	TIA Let
	HG-1152	Toombs	PI-0012431	Lyons North Lanier and North Lexington	Inactive	TIA Let
	HG-1158	Toombs	PI-0012437	Vidalia Pete Phillips Rd	Inactive	TIA Let
	HG-1160	Toombs	PI-0012438	Vidalia Brinson Rd	Inactive	TIA Let
	HG-1161	Toombs	PI-0012439	Vidalia Lowery Place	Inactive	TIA Let
	HG-1162	Toombs	PI-0012440	Vidalia Curry St	Inactive	TIA Let
	HG-1163	Toombs	PI-0012441	Vidalia Truman St	Inactive	TIA Let
	HG-1164	Toombs	PI-0012442	Vidalia Rudell Rd	Inactive	TIA Let
	HG-1165	Toombs	PI-0012443	Vidalia Semco Rd	Inactive	TIA Let
	HG-1167	Toombs	PI-0012444	Vidalia Upgrade Railroad Crossing (Part) (8 crossings)	Inactive	TIA Let
	RC09-00007	Toombs	PI-522220-	Widening of U.S. 1/SR 4 from North of Williams Creek (near Appling line) to Green Oak Road, 522190, 522180	Design	TIA Let
	HG-1177	Treutlen	PI-0012451	Treutlen Ohoopee Bend Rd (2.1 miles) (From SR 86 to Ohoopee Bend Rd. Dead End)	Inactive	TIA Let
	HG-1176	Treutlen	PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel Rd)	Inactive	TIA Let
	HG-1182	Treutlen	PI-0012453	Treutlen Tobacco Trail	Inactive	TIA Let
	HG-1178	Treutlen	PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from Crooked Run Rd. to SR 171/US 221 at County Line)	Inactive	TIA Let
	HG-1181	Treutlen	PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin Pond Rd and go 1.25 miles)	Inactive	TIA Let
	HG-1173	Treutlen	PI-0012456	Treutlen Secret Forest Rd	Inactive	TIA Let

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1217	Treutlen	PI-0012462	Soperton Varnedo St	Inactive	Local Let
	HG-1226	Treutlen	PI-0012475	Soperton Pitus Rd	Inactive	TIA Let
	HG-1230	Treutlen	PI-0012476	Soperton Alpha Rd	Inactive	TIA Let
	HG-1229	Treutlen	PI-0012477	Soperton Faith Circle	Inactive	TIA Let
	HG-1231	Treutlen	PI-0012478	Soperton Flordia Ave Ext	Inactive	TIA Let
	HG-1198	Treutlen	PI-0012479	Soperton Kelly St	Inactive	TIA Let
	HG-1196	Treutlen	PI-0012481	Soperton Ivy Circle	Inactive	TIA Let
	HG-1199	Treutlen	PI-0012482	Soperton Maple St	Inactive	TIA Let
	HG-1219	Treutlen	PI-0012483	Soperton Clover St	Inactive	TIA Let
	HG-1194	Treutlen	PI-0012484	Soperton Berry St	Inactive	TIA Let
	HG-1195	Treutlen	PI-0012485	Soperton Norman St	Inactive	TIA Let
	HG-1242	Wayne	PI-0012496	Wayne US 341 Industrial Pk Rd	Inactive	TIA Let
	HG-1251	Wayne	PI-0012497	Wayne Linden Bluff Rd	Inactive	TIA Let
	HG-1252	Wayne	PI-0012498	Wayne Killingsworth Road	Inactive	TIA Let
	HG-1253	Wayne	PI-0012499	Wayne Holmesville Rd Resurfacing	Inactive	TIA Let
	HG-1240	Wayne	PI-0012500	Wayne Holemesville Rd Construction (from Odum Rd South 2.5 miles)	Inactive	TIA Let
	HG-1267	Wayne	PI-0012503	Jesup West Orange St/US 84 Intersection	Inactive	TIA Let
	HG-1266	Wayne	PI-0012505	Jesup West Cherry St	Inactive	TIA Let
	HG-1265	Wayne	PI-0012510	Jesup West Pine St	Inactive	TIA Let
	HG-1286	Wayne	PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	Inactive	TIA Let
	HG-1294	Wheeler	PI-0012520	Wheeler Mt Olivet Church Rd Bridge	Inactive	TIA Let
	HG-1299	Wheeler	PI-0012525	Alamo Kent St	Inactive	TIA Let
	HG-1300	Wheeler	PI-0012526	Alamo Second St	Inactive	TIA Let
	HG-1301	Wheeler	PI-0012527	Alamo West Railroad	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1302	Wheeler	PI-0012528	Alamo Snowhill Rd	Inactive	TIA Let
	HG-1306	Wheeler	PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	Inactive	TIA Let
	HG-1305	Wheeler	PI-0012534	Glenwood West 6th and 5th Ave	Inactive	TIA Let
	HG-1308	Wheeler	PI-0012535	Glenwood S 4th St and N 4th St	Inactive	TIA Let
	HG-1295	Wheeler	PI-0014178	Wheeler Ochwalkee Creek Bridge	Construction	TIA Let
	HG-1291	Wheeler	PI-532342-	Wheeler Alligator Creek Bridge	Project Complete	GDOT - OPD Let
	HG-1322	Wilcox	PI-0012540	Wilcox Walker Rd	Inactive	TIA Let
	HG-1329	Wilcox	PI-0012548	Abbeville Wilson Rd	Inactive	TIA Let
	HG-1338	Wilcox	PI-0012549	Abbeville West Neopolis	Inactive	Local Let
	HG-1346	Wilcox	PI-0012554	Abbeville W Neapolis St	Design	Local Let
	HG-1334	Wilcox	PI-0012556	Abbeville Depot St	Inactive	TIA Let
	HG-1340	Wilcox	PI-0012557	Abbeville Church St	Inactive	TIA Let
	HG-1326	Wilcox	PI-0012559	Abbeville College St	Inactive	TIA Let
	HG-1335	Wilcox	PI-0012560	Abbeville College St Seg 2	Inactive	TIA Let
	HG-1347	Wilcox	PI-0012561	Abbeville Sibbie Rd	Inactive	TIA Let
	HG-1344	Wilcox	PI-0012562	Abbeville Burkett St	Inactive	TIA Let
	HG-1333	Wilcox	PI-0012563	Abbeville West Park Ave	Inactive	TIA Let
	HG-1332	Wilcox	PI-0012564	Abbeville East Park Ave	Inactive	TIA Let
	HG-1355	Wilcox	PI-0012568	Rochelle Ginhouse St	Inactive	TIA Let
	HG-1357	Wilcox	PI-0012570	Rochelle Mill St	Inactive	TIA Let
Multiple	9	Regional	PI-A000627	Program Administration		

Nov 27, 2018 8:07:49 AM

Heart of Georgia Altamaha Annual Report - TIA Funds Only Report covers: Dec. 1, 2017- Nov. 27, 2018



Project ID	County	Band	GDOT ID	Description	Original	Current	Prior Years	Current Year	Corrective	Comments
					Estimated Cost	Estimated Cost			Action Required?	
RC09-000003	Appling	01	PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams Creek	\$4,969,781	\$4,969,781	\$2,990,552	\$1,199,148	No	Blended Project - Total Project Cost \$28,915,904
HG-0005	Appling	01	PI-0011578	Appling Zoar Road	\$2,889,000	\$2,834,281	\$2,834,281	\$0	No	N/A
HG-0009	Appling	01	PI-0011581	Baxley Barnes Street Seg 1	\$8,400	\$9,080	\$9,080	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0010	Appling	01	PI-0011582	Baxley Lee Street Seg 1	\$9,800	\$9,094	\$9,094	\$0	No	N/A
HG-0011	Appling	01	PI-0011583	Baxley Miles Street	\$21,000	\$17,519	\$17,519	\$0	No	N/A
HG-0013	Appling	01	PI-0011585	Baxley Weaver Street East	\$9,800	\$15,681	\$15,684	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0014	Appling	01	PI-0011586	Baxley NE Park Avenue	\$116,000	\$75,576	\$75,576	\$0	No	N/A
HG-0015	Appling	01	PI-0011587	Baxley NFL Drive	\$32,200	\$12,965	\$12,965	\$0	No	N/A
HG-0016	Appling	01	PI-0011588	Baxley Third Street	\$19,600	\$13,398	\$13,398	\$0	No	N/A
HG-0017	Appling	01	PI-0011589	Baxley Pine Street Extension	\$61,600	\$24,125	\$24,125	\$0	No	N/A
HG-0018	Appling	01	PI-0011590	Baxley East Allen Street	\$143,072	\$55,224	\$55,224	\$0	No	N/A
HG-0019	Appling	01	PI-0011591	Baxley Heritage Drive	\$11,200	\$10,312	\$10,312	\$0	No	N/A
HG-0020	Appling	01	PI-0011592	Baxley Ivey Street East	\$11,200	\$7,802	\$7,802	\$0	No	N/A
HG-0021	Appling	01	PI-0011593	Baxley Page Street	\$16,800	\$244	\$244	\$0	No	N/A
HG-0022	Appling	01	PI-0011594	Baxley Crosby Street Seg 1	\$13,066	\$12,329	\$12,329	\$0	No	N/A
HG-0023	Appling	01	PI-0011595	Baxley SE Park Avenue	\$81,895	\$46,339	\$46,357	\$0	No	N/A
HG-0134	Appling	01	PI-0011628	Surrency Cemetery Street	\$36,400	\$31,349	\$31,349	\$0	No	N/A
HG-0135	Bleckley	01	PI-0011631	Bleckley Jones Road Bridge	\$139,000	\$137,757	\$137,757	\$0	No	Blended Project (State Funds) - Total Project Cost \$693,500
HG-0137	Bleckley	01	PI-0011632	Bleckley Jac Arts Road Resurfacing	\$140,170	\$55,123	\$55,123	\$0	No	N/A
HG-0138	Bleckley	01	PI-0011633	Bleckley Roy Bryant Road Paving	\$235,800	\$235,800	\$17,437	\$9,555	No	N/A
HG-0139	Bleckley	01	PI-0011634	Bleckley Pineland Estates Road Paving	\$113,385	\$112,533	\$112,533	\$0	No	N/A
HG-0151	Bleckley	01	PI-0011862	Cochran Maple Street	\$35,663	\$32,442	\$32,442	\$0	No	N/A
HG-0153	Bleckley	01	PI-0011864	Cochran Seventh Street	\$45,076	\$37,961	\$37,961	\$0	No	N/A
HG-0154	Bleckley	01	PI-0011865	Cochran Ash Street	\$149,837	\$146,632	\$146,632	\$0	No	Blended Project (Local Funds) - Total Project Cost \$189,837
HG-0158	Candler	01	PI-0011868	Candler East Pulaski Highway	\$266,000	\$210,241	\$210,241	\$0	No	N/A
HG-0166	Candler	01	PI-0011870	Candler Oak Tree Road	\$688,017	\$688,017	\$688,017	\$0	No	N/A
HG-0170	Candler	01	PI-0011874	Metter Central Avenue	\$180,606	\$153,552	\$153,552	\$0	No	N/A
HG-0171	Candler	01	PI-0011875	Metter North Williams Street	\$17,479	\$17,148	\$17,148	\$0	No	N/A
HG-0172	Candler	01	PI-0011876	Metter Matthew Street	\$21,540	\$21,348	\$21,348	\$0	No	N/A
HG-0174	Candler	01	PI-0011877	Metter Martin Luther King Jr Blvd	\$200,928	\$197,123	\$197,123	\$0	No	N/A
HG-0191	Candler	01	PI-0011894	Pulaski Pulaski School Road	\$14,000	\$11,947	\$11,947	\$0	No	N/A
HG-0192	Candler	01	PI-0011895	Pulaski West Railroad Street Seg 1	\$14,000	\$14,352	\$14,352	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0194	Candler	01	PI-0011896	Pulaski Brannen Street	\$14,000	\$19,429	\$19,429	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0206	Dodge	01	PI-0011901	Dodge Chester Highway	\$1,178,400	\$980,064	\$980,064	\$0	No	N/A
HG-0210	Dodge	01	PI-0011902	Dodge Bell Line Road	\$333,600	\$280,245	\$280,245	\$0	No	N/A

Heart of Georgia Altamaha Annual Report - TIA Funds Only Report covers: Dec. 1, 2017- Nov. 27, 2018



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0221	Dodge	01	PI-0011911	Chauncey Bussy Street	\$56,000	\$57,332	\$57,332	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0228	Dodge	01	PI-0011915	Eastman Oak Street-Golf Course Rd to Cochran Hwy	\$17,632	\$17,247	\$17,247	\$0	No	N/A
HG-0229	Dodge	01	PI-0011916	Eastman Douglas St-Rose St to dead end	\$3,447	\$3,355	\$3,355	\$0	No	N/A
HG-0248	Dodge	01	PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	\$17,367	\$17,007	\$17,007	\$0	No	N/A
HG-0277	Dodge	01	PI-0011918	Eastman Forest Lake Rd - 4th to 9th	\$37,651	\$36,868	\$36,868	\$0	No	N/A
HG-0274	Dodge	01	PI-0011919	Eastman 4th Ave - Congo Lane to Legion Dr	\$56,742	\$55,649	\$55,649	\$0	No	N/A
HG-0264	Dodge	01	PI-0011920	Eastman West Main - 5th to 9th Ave	\$34,072	\$33,138	\$33,138	\$0	No	N/A
HG-0251	Dodge	01	PI-0011921	Eastman Pine Haven Dr - College to Dead end	\$38,977	\$38,203	\$38,203	\$0	No	N/A
HG-0247	Dodge	01	PI-0011922	Eastman Norman Ave - 9th to Leitch	\$30,492	\$29,639	\$29,639	\$0	No	N/A
HG-0240	Dodge	01	PI-0011924	Eastman Bethel - 7th Ave to Anson	\$14,371	\$14,028	\$14,028	\$0	No	N/A
HG-0280	Dodge	01	PI-0011925	Eastman Main St - 14th Ave to 9th Ave	\$43,219	\$42,370	\$42,370	\$0	No	N/A
HG-0261	Dodge	01	PI-0011926	Eastman Leitch St - Livingston to 14th Ave	\$32,348	\$31,503	\$31,503	\$0	No	N/A
HG-0283	Dodge	01	PI-0011927	Eastman South Carolina St - 5th to Gum	\$14,981	\$14,645	\$14,645	\$0	No	N/A
HG-0231	Dodge	01	PI-0011928	Eastman North St-14th to Dixon St	\$21,477	\$20,884	\$20,884	\$0	No	N/A
HG-0244	Dodge	01	PI-0011929	Eastman James Ave - Ward St to South Carolina St	\$57,803	\$56,408	\$56,408	\$0	No	N/A
HG-0233	Dodge	01	PI-0011930	Eastman 4th Ave-Sheldon St to Hwy 46	\$29,644	\$28,862	\$28,862	\$0	No	N/A
HG-0230	Dodge	01	PI-0011931	Eastman 8th Ave-Bay to Oak	\$17,500	\$17,158	\$17,158	\$0	No	N/A
HG-0265	Dodge	01	PI-0011933	Eastman 13th Ave - Oak to Creighton	\$29,299	\$28,623	\$28,623	\$0	No	N/A
HG-0239	Dodge	01	PI-0011934	Eastman Rose St - Livingston to 9th Ave	\$18,560	\$18,069	\$18,069	\$0	No	N/A
HG-0250	Dodge	01	PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	\$10,340	\$10,091	\$10,091	\$0	No	N/A
HG-0252	Dodge	01	PI-0011936	Eastman Minter Drive - College to Pine Haven	\$10,340	\$10,113	\$10,113	\$0	No	N/A
HG-0276	Dodge	01	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	\$61,276	\$60,074	\$60,074	\$0	No	N/A
HG-0272	Dodge	01	PI-0011939	Eastman Pine St - 2nd to 1st	\$6,628	\$6,454	\$6,454	\$0	No	N/A
HG-0313	Dodge	01	PI-0011955	Eastman Beulah St - Mt Moriah St to Ward St	\$49,497	\$48,255	\$48,255	\$0	No	N/A
HG-0301	Dodge	01	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	\$61,647	\$60,013	\$60,013	\$0	No	N/A
HG-0364	Dodge	01	PI-0012033	Eastman Medical Center Dr - Legion to Griffin	\$6,363	\$6,220	\$6,220	\$0	No	N/A
RC09-000013	Dodge	01	PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	\$1,703,125	\$1,703,125	\$1,703,125	\$0	No	Blended Project - Total Project Cost \$8,745,456



Project ID	County	Band	GDOT ID	Description	Original	Current	Prior Years	Current Year	Corrective	Comments
					Estimated Cost	Estimated Cost			Action Required?	
RC09-000015	Emanuel	01	PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	\$6,429,877	\$3,616,353	\$3,616,353	\$0	No	N/A
HG-0507	Emanuel	01	PI-0012043	Emanuel Extension Fairground Rd	\$507,823	\$507,823	\$507,823	\$0	No	N/A
HG-0443	Emanuel	01	PI-0012044	Emanuel Canoochee Rd	\$840,000	\$814,500	\$814,500	\$0	No	N/A
HG-0516	Emanuel	01	PI-0012052	Garfield Old Augusta Rd	\$42,000	\$23,596	\$23,596	\$0	No	N/A
HG-0524	Emanuel	01	PI-0012054	Swainsboro North Green Street	\$86,800	\$85,977	\$85,977	\$0	No	N/A
HG-0526	Emanuel	01	PI-0012056	Swainsboro North Coleman St	\$122,080	\$113,397	\$113,397	\$0	No	N/A
HG-0530	Emanuel	01	PI-0012057	Swainsboro Meadow Lake East	\$224,000	\$224,000	\$224,000	\$0	No	N/A
HG-0531	Emanuel	01	PI-0012058	Swainsboro King Circle Dr	\$184,800	\$184,800	\$184,800	\$0	No	N/A
HG-0552	Emanuel	01	PI-0012059	Swainsboro Braswell Blvd	\$42,000	\$42,000	\$42,000	\$0	No	N/A
HG-0564	Evans	01	PI-0012082	Evans Reg Bill Hodges Rd Resurfacing	\$434,000	\$364,651	\$364,651	\$0	No	N/A
HG-0565	Evans	01	PI-0012083	EvansReg Commercial Blvd Resurfacing	\$70,000	\$54,850	\$54,850	\$0	No	N/A
HG-0566	Evans	01	PI-0012086	EvansReg John W. Tippins Rd Resurfacing	\$252,000	\$209,527	\$209,527	\$0	No	N/A
HG-0593	Evans	01	PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	\$17,898	\$17,559	\$17,559	\$0	No	N/A
HG-0599	Evans	01	PI-0012095	Claxton West Liberty Street Seg 3	\$22,323	\$20,405	\$20,405	\$0	No	N/A
HG-0600	Evans	01	PI-0012096	Claxton West Liberty Street Seg 4	\$61,994	\$40,168	\$40,168	\$0	No	N/A
HG-0601	Evans	01	PI-0012097	Claxton West Liberty Street Seg 5	\$29,531	\$20,656	\$20,656	\$0	No	N/A
HG-0602	Evans	01	PI-0012098	Claxton Courthouse St	\$29,942	\$19,472	\$19,472	\$0	No	N/A
HG-0603	Evans	01	PI-0012099	Claxton Turnpike Rd	\$7,772	\$9,384	\$9,384	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0604	Evans	01	PI-0012100	Claxton North Peters St	\$48,374	\$24,056	\$24,056	\$0	No	N/A
HG-0629	Evans	01	PI-0012118	Daisy East Main St.	\$15,900	\$14,098	\$14,098	\$0	No	N/A
HG-0631	Evans	01	PI-0012121	Hagan Cedar Ave - Tattnall St to City Limits	\$68,800	\$61,402	\$61,402	\$0	No	N/A
HG-0634	Evans	01	PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	\$74,200	\$57,947	\$57,947	\$0	No	N/A
HG-0664	Jeff Davis	01	PI-0012131	Jeff Davis CA Holmes Rd	\$99,400	\$97,517	\$97,517	\$0	No	N/A
HG-0681	Jeff Davis	01	PI-0012132	Jeff Davis John Long Rd	\$143,800	\$141,076	\$141,076	\$0	No	N/A
HG-0670	Jeff Davis	01	PI-0012135	Jeff Davis Buford Rd - CR 280	\$75,600	\$74,168	\$74,168	\$0	No	N/A
HG-0676	Jeff Davis	01	PI-0012136	Jeff Davis John Osburne Rd	\$80,080	\$78,563	\$78,563	\$0	No	N/A
HG-0669	Jeff Davis	01	PI-0012137	Jeff Davis JA Yawn Rd - CR 245	\$323,120	\$317,000	\$317,000	\$0	No	N/A
HG-0671	Jeff Davis	01	PI-0012139	Jeff Davis McDaniel Rd - CR 249	\$78,680	\$77,190	\$77,190	\$0	No	N/A
HG-0695	Jeff Davis	01	PI-0012143	Hazlehurst North Miller St	\$84,000	\$82,409	\$82,409	\$0	No	N/A
HG-0696	Jeff Davis	01	PI-0012144	Hazlehurst Latimer St	\$112,000	\$109,879	\$109,879	\$0	No	N/A
HG-0697	Jeff Davis	01	PI-0012145	Hazlehurst West Odum St	\$98,000	\$96,113	\$96,113	\$0	No	N/A
HG-0698	Jeff Davis	01	PI-0012146	Hazlehurst Pat Dixon Rd	\$42,000	\$40,914	\$40,914	\$0	No	N/A
HG-0699	Jeff Davis	01	PI-0012147	Hazlehurst Hatten Still Rd	\$245,000	\$193,546	\$193,546	\$0	No	N/A
HG-0700	Jeff Davis	01	PI-0012148	Hazlehurst Pine St	\$56,000	\$54,825	\$54,825	\$0	No	N/A
HG-0736	Johnson	01	PI-0012161	Johnson Glen Donaldson Rd	\$148,000	\$119,030	\$119,030	\$0	No	N/A
HG-0734	Johnson	01		Johnson Faith Tabernacle Rd	\$48,000	\$36,770	\$36,770	\$0	No	N/A
		٠.			4.0,000	\$55,.70	\$00,70	40		



HG-0733 Johnson 01 PI-0012163 Johnson Calvary Church Rd \$168,000 \$145,922 \$145,922 \$0 No N/A HG-0735 Johnson 01 PI-0012165 Johnson Trinity Church Rd \$92,000 \$89,467 \$89,467 \$0 No N/A HG-0739 Johnson 01 PI-0012166 Johnson James Grove Church Rd \$144,000 \$119,765 \$119,765 \$0 No N/A HG-0750 Johnson 01 PI-0012171 Kite College St Priority 1 \$42,000 \$25,352 \$25,352 \$0 No N/A HG-0766 Johnson 01 PI-0012175 Wrightsville Idylwild Dr \$245,000 \$208,644 \$208,644 \$0 No N/A HG-0765 Johnson 01 PI-0012176 Wrightsville Sidewalk Repair (Rapid Response) \$7,541,601 \$7,541,601 \$6,216,395 \$213,188 No Blended Project (Local Funds) - Total Project Cost \$15,173,629 HG-0775 Laurens 01 PI-0012184 Laurens Springhaven Bridge \$162,500 \$714,574 \$714,574 \$0 No N/A	Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action	Comments
146.0738 Johnson 01 P. 1007126 Johnson Trinfry Grunt Rd \$90.000 \$99.467 \$99.467 \$99.467 \$90.000 \$0 \$0 \$0 \$0 \$0 \$0 \$0										Required?	
High Graph Prince Oil Pri-001216 Pri-001216 Pri-001217 Pri-001216 Pri-001217 P		Johnson	01		Johnson Calvary Church Rd		\$145,922	\$145,922	\$0	No	N/A
H6-0756	HG-0735	Johnson	01	PI-0012165	Johnson Trinity Church Rd	\$92,000	\$89,467	\$89,467	\$0	No	N/A
He-O-Feb Ministration Ministration He-O-Feb Ministration H		Johnson	01	PI-0012166	Johnson James Grove Church Rd	\$144,000	\$119,765	\$119,765	\$0	No	N/A
NG-0765 Johnson 01 Pi-001217 Pi-001218 Pi-	HG-0750	Johnson	01	PI-0012171	Kite College St Priority 1	\$42,000	\$25,352	\$25,352	\$0	No	N/A
Response Response Response Spanse	HG-0766	Johnson	01	PI-0012175	Wrightsville Idylwild Dr	\$245,000	\$208,644	\$208,644	\$0	No	N/A
HG-0775 Laurens 01 Pl-001218 Laurens Springhaven Bridge \$162,500 \$160,163 \$160,163 \$0 No N/A HG-0776 Laurens 01 Pl-001218 Laurens Springhaven Rd \$725,000 \$714,574 \$714,574 \$70,572 \$0 No N/A HG-0776 Laurens 01 Pl-001218 Laurens Springhaven Rd \$725,000 \$714,574 \$714,574 \$70,572 \$0 No N/A HG-0776 Laurens 01 Pl-001218 Laurens Springhaven Rd \$725,000 \$714,574 \$714,574 \$70,572 \$0 No N/A HG-0786 Laurens 01 Pl-001228 Cadwell Colter St \$13,151 \$15,639 \$15,639 \$15,639 \$0 Yes Project exceeded original estimated cost , CDOT managed costs to keep overruns at a minimum. HG-0818 Laurens 01 Pl-001220 Duter Sty St - Hwy 339 to Cemetery \$48,339 \$33,181 \$33,813 \$0 No N/A HG-0819 Laurens 01 Pl-0012210 Duter Sty St - Hwy 339 to Cemetery \$48,339 \$33,181 \$33,843 \$30 No N/A HG-0838 Laurens 01 Pl-0012210 Duter Sty St - Hwy 339 to Cemetery \$48,339 \$33,181 \$31,813 \$31,813 \$31,800 No N/A HG-0838 Laurens 01 Pl-0012210 Duter Sty St - Hwy 339 to Cemetery \$48,339 \$33,181 \$31,813 \$31,800 No N/A HG-0838 Laurens 01 Pl-0012210 Duter Sty St - Hwy 339 to Cemetery \$48,339 \$33,181 \$31,813 \$31,800 No N/A HG-0838 Laurens 01 Pl-0012220 Duter Sty St - Hwy 339 to Cemetery \$48,339 \$33,830 \$30,000 No N/A HG-0838 Laurens 01 Pl-0012220 Duter Sty St - Hyy 339 to Cemetery \$48,339 \$33,830 \$30,000 No N/A HG-0838 Laurens 01 Pl-0012220 Duter Sty	HG-0765	Johnson	01	PI-0012176		\$250,000	\$249,913	\$249,913	\$0	No	Blended Project (Local Funds) - Total Project Cost \$258,800
HG-0774 Laurens 01 Pl-0012185 Laurens 01 Pl-0012186 Laurens 01 Pl-0012216 Laurens 01 Pl-0012219 Laurens 01 Pl-0012219 Laurens 01 Pl-0012219 Laurens 01 Pl-0012219 Laurens 01 Pl-00122219 Laurens 01 Pl-00122220 Laurens 01 Pl-0012220	RC09-000041	Laurens	01	PI-0000833	Oconee River Bridge Project	\$7,541,601	\$7,541,601	\$6,216,395	\$213,188	No	Blended Project - Total Project Cost \$15,173,629
HG-0776 Laurens 01 Pl-001218 Laurens Walke Dairy Bridge \$487,500 \$487,500 \$480,489 \$0 No Blinded Project (State Funds) - Total Project Cost HG-0781 Laurens 01 Pl-0012213 Cadwell Colter St \$13,151 \$15,639 \$15,639 \$0 Yes Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. HG-0818 Laurens 01 Pl-0012210 Dexter Styls St. Hwy 339 to Cemetery \$46,339 \$31,813 \$31,813 \$0 No N/A HG-0818 Laurens 01 Pl-0012211 Dexter Railroad St \$59,005 \$35,043 \$35,043 \$0 No N/A HG-0831 Laurens 01 Pl-0012210 Dublin Hodges St \$1,130,000 \$1,077,427 \$1,134,453 \$1,408 Yes Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. HG-0831 Laurens 01 Pl-0012219 Dublin Hodges St \$1,130,000 \$1,077,427 \$1,134,453 \$1,408 Yes Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. HG-0833 Laurens 01 Pl-0012221 Dudley Seventh St \$24,287 \$22,653 \$22,653 \$20,80 No N/A HG-0833 Laurens 01 Pl-0012222 Dudley Caroll Dr \$15,352 \$11,088 \$11,088 \$10,00 No N/A HG-0843 Laurens 01 Pl-0012222 Dudley Caroll Dr \$15,352 \$11,088 \$11,088 \$10,00 No N/A HG-0843 Laurens 01 Pl-0012222 East Dublin Circle Dr \$61,902 \$35,899 \$35,899 \$35,899 \$0 No N/A HG-0843 Laurens 01 Pl-0012222 East Dublin Circle Dr \$22,246 \$10,431 \$10,431 \$10,431 \$10,00 No N/A HG-0843 Laurens 01 Pl-0012222 East Dublin Drowaye Dr \$22,246 \$10,431 \$10,431 \$10,00 No N/A HG-0844 Laurens 01 Pl-0012223 East Dublin Circle Dr \$22,246 \$10,431 \$10,431 \$10,00 No N/A HG-0945 Laurens 01 Pl-0012226 East Dublin Circle Dr \$22,246 \$10,431 \$10,431 \$10,00 No N/A HG-0946 Laurens 01 Pl-0012226 East Dublin Stote St \$10,405 \$10,405 \$10,405 \$10,405 \$10,405 \$10,405 \$10	HG-0775	Laurens	01	PI-0012184	Laurens Springhaven Bridge	\$162,500	\$160,163	\$160,163	\$0	No	N/A
HG-0781 Laurens 01 Pi-0012218 Old Hawkinsville Rd S1,040,000 S472,435 S472,435 S0 No N/A HG-0780 Laurens 01 Pi-0012203 Cabwell Colter St S13,151 S15,639 S15	HG-0774	Laurens	01	PI-0012185	Laurens Springhaven Rd	\$725,000	\$714,574	\$714,574	\$0	No	N/A
HG-0808 Laurens 01 PI-0012203 Cadwell Colter St \$13,151 \$15,699 \$15,639 \$0 Yes Project exceeded original estimated cost. CDOT managed costs to keep overruns at a minimum. HG-0818 Laurens 01 PI-0012210 Dexter Shy St - Hwy 339 to Cemetery \$46,339 \$31,813 \$31,813 \$0 No N/A HG-0819 Laurens 01 PI-0012211 Dexter Railroad St \$59,005 \$35,043 \$35,043 \$0 No N/A NO N/A PI-0012211 Dexter Railroad St \$59,005 \$35,043 \$35,043 \$0 No N/A PI-0012211 Dexter Railroad St \$1,130,000 \$1,207,427 \$1,134,453 \$1,408 Yes Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. HG-0831 Laurens 01 PI-0012219 Dudley Seventh St \$1,130,000 \$1,207,427 \$1,134,453 \$1,408 Yes Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. HG-0838 Laurens 01 PI-0012221 Dudley Geroll Dr \$22,617 \$13,202 \$13,202 \$0 No N/A PI-0012221 Dudley Geroll Dr \$15,352 \$11,088 \$11,088 \$0 No N/A PI-0012222 Dudley Geroll Dr \$12,462 \$17,673 \$1,000	HG-0776	Laurens	01	PI-0012186	Laurens Walke Dairy Bridge	\$487,500	\$487,500	\$480,489	\$0	No	Blended Project (State Funds) - Total Project Cost \$1,275,000
HG-0818 Laurens Dester Shy St - Hwy 339 to Cemetery \$46,339 \$31,813 \$31,813 \$50 No N/A HG-0819 Laurens O1 Pl-0012210 Dester Railroad St \$59,005 \$35,043 \$35,043 \$50 No N/A HG-0821 Laurens O1 Pl-0012211 Dester Railroad St \$59,005 \$35,043 \$35,043 \$50 No N/A HG-0821 Laurens O1 Pl-0012212 Dubley Caroli Dr \$52,047 \$22,653 \$22,653 \$50 No N/A HG-0832 Laurens O1 Pl-0012229 Dubley Caroli Dr \$22,617 \$13,202 \$13,202 \$50 No N/A HG-0833 Laurens O1 Pl-0012220 Dubley Caroli Dr \$22,617 \$13,202 \$13,202 \$50 No N/A HG-0833 Laurens O1 Pl-0012222 Dubley Caroli Dr \$15,352 \$11,088 \$11,088 \$51,088 \$50 No N/A HG-0843 Laurens O1 Pl-0012222 Dubley Caroli St \$12,462 \$7,673 \$7,673 \$50 No N/A HG-0842 Laurens O1 Pl-0012222 East Dublin Cella St \$11,231 \$24,218 \$24,218 \$52,4218 \$0 No N/A HG-0843 Laurens O1 Pl-0012226 East Dublin Cella St \$11,231 \$24,218 \$24,218 \$0 No N/A HG-0846 Laurens O1 Pl-0012226 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens O1 Pl-0012226 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens O1 Pl-0012226 East Dublin Forte St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0847 Laurens O1 Pl-0012230 East Dublin Forte St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0848 Laurens O1 Pl-0012230 East Dublin Forte St \$16,259 \$29,493 \$29,493 \$0 No N/A HG-0849 Laurens O1 Pl-0012230 East Dublin Forte St \$16,259 \$15,709	HG-0781	Laurens	01	PI-0012188	Old Hawkinsville Rd	\$1,040,000	\$472,435	\$472,435	\$0	No	N/A
HG-0819 Laurens 01 Pl-0012211 Dexter Railroad St \$59,005 \$35,043 \$35,043 \$0 No N/A HG-0821 Laurens 01 Pl-0012216 Dublin Hodges St \$1,130,000 \$1,207,427 \$1,134,453 \$1,008 Yes Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. HG-0834 Laurens 01 Pl-0012219 Dudley Seventh St \$24,287 \$22,653 \$22,653 \$0 No N/A HG-0837 Laurens 01 Pl-0012220 Dudley Caroll Dr \$22,617 \$13,202 \$13,202 \$0 No N/A HG-0833 Laurens 01 Pl-0012220 Dudley Chestnut Dr \$15,352 \$11,088 \$11,088 \$0 No N/A HG-0833 Laurens 01 Pl-0012222 Dudley Caroll St \$12,462 \$7,673 \$7,673 \$0 No N/A HG-0843 Laurens 01 Pl-0012225 East Dublin Circle Dr \$61,992 \$35,889 \$50 No N/A HG-0843 Laurens 01 Pl-0012226 East Dublin Circle Dr \$61,992 \$35,889 \$50 No N/A HG-0845 Laurens 01 Pl-0012229 East Dublin Price St \$41,231 \$24,218 \$0 No N/A HG-0845 Laurens 01 Pl-0012229 East Dublin Drice St \$11,023 \$11,023 \$11,029 \$0 No N/A HG-0846 Laurens 01 Pl-0012229 East Dublin Drice St \$17,023 \$11,029 \$0 No N/A HG-0849 Laurens 01 Pl-0012229 East Dublin Drice St \$12,602 \$29,493 \$25,343 \$0 No N/A HG-0899 Laurens 01 Pl-0012231 East Dublin Rice St \$42,200 \$30,575 \$30,575 \$0 No N/A HG-0899 Laurens 01 Pl-001226 Rentz Englishey Ave \$16,465 \$15,709 \$0 No N/A HG-0900 Laurens 01 Pl-001226 Rentz Bedingfield St \$12,101 \$20,893 \$20,893 \$0 No N/A HG-0912 Montgomery 01 Pl-001226 Rentz Bedingfield St \$12,001 \$20,893 \$20,893 \$0 No N/A HG-0935 Montgomery 01 Pl-001227 Alley East Mik Jr St Sidewalk (Rapid Response) HG-0934 Montgomery 01 Pl-001227 Alley East Mik Jr St Sidewalk (Rapid Response) HG-0933 Montgomery 01 Pl-001227 Alley East Mik Jr St Sidewalk (Rapid Response)	HG-0808	Laurens	01	PI-0012203	Cadwell Colter St	\$13,151	\$15,639	\$15,639	\$0	Yes	,
HG-0831 Laurens 01 Pl-0012216 Dublin Hodges St \$1,130,000 \$1,207,427 \$1,134,453 \$1,408 Yes Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum. HG-0834 Laurens 01 Pl-0012221 Dudley Seventh St \$24,287 \$2,2653 \$22,653 \$50 No N/A HG-0838 Laurens 01 Pl-0012221 Dudley Caroll Dr \$2,617 \$13,202 \$13,202 \$0 No N/A HG-0837 Laurens 01 Pl-0012222 Dudley Caroll Dr \$15,352 \$11,088 \$11,088 \$0 No N/A HG-0833 Laurens 01 Pl-0012222 Dudley Caroll St \$12,462 \$7,673 \$7,673 \$0 No N/A HG-0843 Laurens 01 Pl-0012222 East Dublin Circle Dr \$61,992 \$35,889 \$35,889 \$0 No N/A HG-0844 Laurens 01 Pl-0012222 East Dublin Dwayne Dr \$22,246 \$10,431 \$10,431 \$0 No N/A HG-0846 Laurens 01 Pl-0012229 East Dublin Dwayne Dr \$22,246 \$10,431 \$10,431 \$0 No N/A HG-0846 Laurens 01 Pl-0012229 East Dublin Force St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens 01 Pl-0012223 East Dublin Force St \$26,780 \$25,343 \$25,343 \$0 No N/A HG-0846 Laurens 01 Pl-0012230 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0849 Laurens 01 Pl-0012231 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0900 Laurens 01 Pl-0012236 Montrose Spur One \$42,000 \$30,575 \$0 No N/A HG-0901 Laurens 01 Pl-0012266 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0902 Laurens 01 Pl-0012267 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0903 Montgomery 01 Pl-001227 Alley East MLK Ir St Sidewalk (Rapid Response) HG-0934 Montgomery 01 Pl-001227 Alley East MLK Ir St Sidewalk (Rapid Response) Montgomery 01 Pl-001227 Alley East MLK Ir Sidewalks (Rapid Response) Montgomery 01 Pl-001227 Alley East MLK Ir Sidewalks (Rapid Response) Montgomery 01 Pl-001227 Alley East MLK Ir Sidewalks (Rapid Response) Montgomery 01 Pl-001227 Alley East MLK Ir Sidewalks (Rapid Response) Montgomery 01 Pl-001227 Alley East MLK Ir Sidewalks (Rapid Response) Montgomery 01 Pl-001227 Alley East MLK Ir Sidewalks (Rapid Response)	HG-0818	Laurens	01	PI-0012210	Dexter Shy St - Hwy 339 to Cemetery	\$46,339	\$31,813	\$31,813	\$0	No	N/A
High-0834 Laurens Oi	HG-0819	Laurens	01	PI-0012211	Dexter Railroad St	\$59,005	\$35,043	\$35,043	\$0	No	N/A
HG-0838 Laurens 01 PI-0012220 Dudley Caroll Dr \$22,617 \$13,202 \$13,202 \$0 No N/A HG-0837 Laurens 01 PI-0012221 Dudley Chestnut Dr \$15,352 \$11,088 \$11,088 \$0 No N/A HG-0833 Laurens 01 PI-0012222 Dudley Carroll St \$12,462 \$7,673 \$7,673 \$0 No N/A HG-0833 Laurens 01 PI-0012226 East Dublin Circle Dr \$61,992 \$35,889 \$0 No N/A HG-0842 Laurens 01 PI-0012227 East Dublin Cella St \$41,231 \$24,218 \$24,218 \$0 No N/A HG-0843 Laurens 01 PI-0012229 East Dublin Dwayne Dr \$22,246 \$10,431 \$10,431 \$0 No N/A HG-0843 Laurens 01 PI-0012229 East Dublin Dwayne Dr \$22,246 \$10,431 \$10,431 \$0 No N/A HG-0845 Laurens 01 PI-0012229 East Dublin Fire St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens 01 PI-0012230 East Dublin Rice St \$26,780 \$25,343 \$25,343 \$0 No N/A HG-0849 Laurens 01 PI-0012231 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0899 Laurens 01 PI-0012236 Montrose Spur One \$42,000 \$30,575 \$30,575 \$0 No N/A HG-0909 Laurens 01 PI-0012266 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0900 Laurens 01 PI-0012266 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bedingfield St \$15,121 \$14,665 \$14,685 \$0 No N/A HG-0901 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0934 Montgomery 01 PI-0012271 Alley West MLK Jr St Sidewalk (Rapid Response) \$18,198 \$0 No N/A Response)	HG-0831	Laurens	01	PI-0012216	Dublin Hodges St	\$1,130,000	\$1,207,427	\$1,134,453	\$1,408	Yes	3
HG-0837 Laurens 01 PI-0012221 Dudley Chestnut Dr \$15,352 \$11,088 \$11,088 \$0 No N/A HG-0833 Laurens 01 PI-0012222 Dudley Carroll St \$12,462 \$7,673 \$7,673 \$0 No N/A HG-0873 Laurens 01 PI-0012222 East Dublin Circle Dr \$61,992 \$35,889 \$35,889 \$0 No N/A HG-0842 Laurens 01 PI-0012228 East Dublin Circle Dr \$41,231 \$24,218 \$24,218 \$0 No N/A HG-0843 Laurens 01 PI-0012228 East Dublin Dwayne Dr \$22,246 \$10,431 \$10,431 \$0 No N/A HG-0845 Laurens 01 PI-0012229 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0845 Laurens 01 PI-0012229 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens 01 PI-0012231 East Dublin Rice St \$26,780 \$25,343 \$25,343 \$0 No N/A HG-0899 Laurens 01 PI-0012231 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0909 Laurens 01 PI-0012256 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0900 Laurens 01 PI-0012266 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A N/A HG-0904 Montgomery 01 PI-0012276 Alley West MLK Jr Stidewalk (Rapid Response) \$10,000 \$8,915 \$8,915 \$0 No N/A N/A Response)	HG-0834	Laurens	01	PI-0012219	Dudley Seventh St	\$24,287	\$22,653	\$22,653	\$0	No	N/A
HG-0833 Laurens 01 PI-0012222 Dudley Carroll St \$12,462 \$7,673 \$7,673 \$0 No N/A HG-0873 Laurens 01 PI-0012226 East Dublin Circle Dr \$61,992 \$35,889 \$35,889 \$0 No N/A HG-0842 Laurens 01 PI-0012227 East Dublin Celia St \$41,231 \$24,218 \$24,218 \$0 No N/A HG-0843 Laurens 01 PI-0012228 East Dublin Dwayne Dr \$22,246 \$10,431 \$10,431 \$0 No N/A HG-0845 Laurens 01 PI-0012228 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens 01 PI-0012230 East Dublin Frice St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0844 Laurens 01 PI-0012231 East Dublin Rice St \$46,269 \$29,493 \$25,343 \$0 No N/A HG-0844 Laurens 01 PI-0012231 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0990 Laurens 01 PI-0012263 Montrose Spur One \$42,000 \$30,575 \$30,575 \$0 No N/A HG-0900 Laurens 01 PI-0012266 Rentz Pughsley Ave \$16,655 \$15,709 \$15,709 \$0 No N/A HG-0900 Laurens 01 PI-0012266 Rentz Pughsley Ave \$16,6121 \$14,685 \$14,685 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0934 Montgomery 01 PI-0012276 Alley Set MLK Jr St Sidewalk (Rapid Response) \$18,198 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Alley East MLK Jr St Sidewalk (Rapid Response) \$18,198 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Alley East MLK Jr St Sidewalk (Rapid Response) \$18,198 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Alley South Broad St sidewalk (Rapid Response) \$18,198 \$18,198 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Alley South Broad St sidewalk (Rapid Response) \$18,198 \$18,198 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Alley South Broad St sidewalk (Rapid Response) \$18,198 \$18,198 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Alley South Broad St sidewalk (Rapid Response) \$18,198 \$18,198 \$0 No N/A HG-0934 Montgomery 01 PI-0012278 Alley South Broad St sidewalk (Rapid Response) \$18,198 \$18,198 \$0 No N/A HG-0934 Montgomery 01 PI-0012278 Alley South Broad St sidewalk (Rapid Response) \$18,198 \$18,198 \$0 No N/A HG-0935 MONTGOMERY 01 PI-0012278 Alley South B	HG-0838	Laurens	01	PI-0012220	Dudley Caroll Dr	\$22,617	\$13,202	\$13,202	\$0	No	N/A
HG-0873 Laurens 01 PI-0012226 East Dublin Circle Dr \$61,992 \$35,889 \$35,889 \$0 No N/A HG-0842 Laurens 01 PI-0012227 East Dublin Cella St \$41,231 \$24,218 \$24,218 \$0 No N/A HG-0843 Laurens 01 PI-0012228 East Dublin Dwayne Dr \$22,246 \$10,431 \$10,431 \$0 No N/A HG-0845 Laurens 01 PI-0012229 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens 01 PI-0012230 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens 01 PI-0012231 East Dublin Rice St \$26,780 \$25,343 \$0 No N/A HG-0844 Laurens 01 PI-0012231 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0899 Laurens 01 PI-0012263 Montrose Spur One \$42,000 \$30,575 \$30,575 \$0 No N/A HG-09090 Laurens 01 PI-0012265 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0900 Laurens 01 PI-0012266 Rentz Bedingfield St \$16,465 \$15,709 \$14,685 \$0 No N/A HG-0912 Montgomery 01 PI-0012267 Rentz Bates Ave Seg 1 \$21,901 \$20,893 \$20,893 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0934 Montgomery 01 PI-0012277 Alley East MLK Jr St Sidewalk (Rapid Response) \$18,198 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Alley East MLK Jr St Sidewalk (Rapid Response) \$18,198 \$0 No N/A	HG-0837	Laurens	01	PI-0012221	Dudley Chestnut Dr	\$15,352	\$11,088	\$11,088	\$0	No	N/A
HG-0842 Laurens 01 PI-0012227 East Dublin Celia St \$41,231 \$24,218 \$24,218 \$0 No N/A HG-0843 Laurens 01 PI-0012228 East Dublin Dwayne Dr \$22,246 \$10,431 \$10,431 \$0 No N/A HG-0845 Laurens 01 PI-001229 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens 01 PI-0012230 East Dublin South Elm St \$26,780 \$25,343 \$25,343 \$0 No N/A HG-0844 Laurens 01 PI-001221 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0899 Laurens 01 PI-0012263 Montrose Spur One \$42,000 \$30,575 \$30,575 \$0 No N/A HG-0899 Laurens 01 PI-0012265 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0902 Laurens 01 PI-0012266 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0935 Montgomery 01 PI-0012276 Aliey East MLK Jr St Sidewalk (Rapid Response) HG-0933 Montgomery 01 PI-0012278 Aliey Sast MLK Jr St Sidewalk (Rapid Response) Montgomery 01 PI-0012278 Aliey Sast MLK Jr Sidewalk (Rapid Response) Montgomery 01 PI-0012278 Aliey South Broad St sidewalk (Rapid Response) Montgomery 01 PI-0012278 Aliey South Broad St sidewalk (Rapid Response) Montgomery 01 PI-0012278 Aliey South Broad St sidewalk (Rapid Response) Montgomery 01 PI-0012278 Aliey South Broad St sidewalk (Rapid Response)	HG-0833	Laurens	01	PI-0012222	Dudley Carroll St	\$12,462	\$7,673	\$7,673	\$0	No	N/A
HG-0843 Laurens 01 PI-0012228 East Dublin Dwayne Dr \$22,246 \$10,431 \$10,431 \$0 No N/A HG-0845 Laurens 01 PI-0012229 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens 01 PI-0012230 East Dublin South Elm St \$26,780 \$25,343 \$25,343 \$0 No N/A HG-0844 Laurens 01 PI-0012231 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0899 Laurens 01 PI-0012263 Montrose Spur One \$42,000 \$30,575 \$30,575 \$0 No N/A HG-0909 Laurens 01 PI-0012265 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0902 Laurens 01 PI-0012266 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bates Ave Seg 1 \$21,901 \$20,893 \$20,893 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0935 Montgomery 01 PI-0012276 Ailey West MLK Jr St Sidewalk (Rapid Response) \$10,000 \$8,010 \$8,010 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Ailey St Sidewalk (Rapid Response) \$18,198 \$18,198 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) \$18,198 \$18,198 \$0 No N/A	HG-0873	Laurens	01	PI-0012226	East Dublin Circle Dr	\$61,992	\$35,889	\$35,889	\$0	No	N/A
HG-0845 Laurens 01 PI-0012229 East Dublin Price St \$17,023 \$11,892 \$11,892 \$0 No N/A HG-0846 Laurens 01 PI-0012230 East Dublin South Elm St \$26,780 \$25,343 \$25,343 \$0 No N/A HG-0844 Laurens 01 PI-0012231 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0899 Laurens 01 PI-0012263 Montrose Spur One \$42,000 \$30,575 \$30,575 \$0 No N/A HG-0909 Laurens 01 PI-0012265 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0902 Laurens 01 PI-0012266 Rentz Bedeingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012277 Rentz Bates Ave Seg 1 \$21,901 \$20,893 \$20,893 \$0 No N/A <tr< td=""><td>HG-0842</td><td>Laurens</td><td>01</td><td>PI-0012227</td><td>East Dublin Celia St</td><td>\$41,231</td><td>\$24,218</td><td>\$24,218</td><td>\$0</td><td>No</td><td>N/A</td></tr<>	HG-0842	Laurens	01	PI-0012227	East Dublin Celia St	\$41,231	\$24,218	\$24,218	\$0	No	N/A
HG-0846 Laurens 01 PI-0012230 East Dublin South Elm St \$26,780 \$25,343 \$25,343 \$0 No N/A HG-0844 Laurens 01 PI-0012231 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0899 Laurens 01 PI-0012263 Montrose Spur One \$42,000 \$30,575 \$30,575 \$0 No N/A HG-0909 Laurens 01 PI-0012265 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0902 Laurens 01 PI-0012266 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bates Ave Seg 1 \$21,901 \$20,893 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$8,915 \$0 No N/A	HG-0843	Laurens	01	PI-0012228	East Dublin Dwayne Dr	\$22,246	\$10,431	\$10,431	\$0	No	N/A
HG-0844 Laurens 01 PI-0012231 East Dublin Rice St \$46,269 \$29,493 \$29,493 \$0 No N/A HG-0899 Laurens 01 PI-0012263 Montrose Spur One \$42,000 \$30,575 \$30,575 \$0 No N/A HG-0909 Laurens 01 PI-0012265 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0902 Laurens 01 PI-0012266 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bates Ave Seg 1 \$20,893 \$20,893 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0934 Montgomery 01 PI-0012276 Ailey West MLK Jr Sidewalk (Rapid Response) \$10,000 \$8,010 \$8,010 \$0 No N/A	HG-0845	Laurens	01	PI-0012229	East Dublin Price St	\$17,023	\$11,892	\$11,892	\$0	No	N/A
HG-0899 Laurens 01 PI-0012263 Montrose Spur One \$42,000 \$30,575 \$30,575 \$0 No N/A HG-0909 Laurens 01 PI-0012265 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0902 Laurens 01 PI-0012266 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bates Ave Seg 1 \$21,901 \$20,893 \$20,893 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0935 Montgomery 01 PI-0012276 Ailey West MLK Jr St Sidewalk (Rapid Response) \$10,000 \$8,915 \$8,915 \$0 No N/A HG-0934 Montgomery 01 PI-0012277 Ailey East MLK Jr Sidewalks (Rapid Response) \$10,000 \$8,010 \$8,010 <t< td=""><td>HG-0846</td><td>Laurens</td><td>01</td><td>PI-0012230</td><td>East Dublin South Elm St</td><td>\$26,780</td><td>\$25,343</td><td>\$25,343</td><td>\$0</td><td>No</td><td>N/A</td></t<>	HG-0846	Laurens	01	PI-0012230	East Dublin South Elm St	\$26,780	\$25,343	\$25,343	\$0	No	N/A
HG-0909 Laurens 01 PI-0012265 Rentz Pughsley Ave \$16,465 \$15,709 \$15,709 \$0 No N/A HG-0902 Laurens 01 PI-0012266 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bates Ave Seg 1 \$21,901 \$20,893 \$20,893 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0935 Montgomery 01 PI-0012276 Ailey West MLK Jr St Sidewalk (Rapid Response) HG-0934 Montgomery 01 PI-0012277 Ailey East MLK Jr Sidewalks (Rapid Response) HG-0935 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) HG-0938 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) **Response** **Rentz Bedingfield St **14,685 **14,685 **0 No N/A ** **N/A** **N	HG-0844	Laurens	01	PI-0012231	East Dublin Rice St	\$46,269	\$29,493	\$29,493	\$0	No	N/A
HG-0902 Laurens 01 PI-0012266 Rentz Bedingfield St \$16,121 \$14,685 \$14,685 \$0 No N/A HG-0900 Laurens 01 PI-0012267 Rentz Bates Ave Seg 1 \$21,901 \$20,893 \$20,893 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0935 Montgomery 01 PI-0012276 Ailey West MLK Jr St Sidewalk (Rapid Response) \$10,000 \$8,915 \$8,915 \$0 No N/A HG-0934 Montgomery 01 PI-0012277 Ailey East MLK Jr Sidewalks (Rapid Response) \$10,000 \$8,010 \$8,010 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) \$10,000 \$18,198 \$18,198 \$0 No N/A	HG-0899	Laurens	01	PI-0012263	Montrose Spur One	\$42,000	\$30,575	\$30,575	\$0	No	N/A
HG-0900 Laurens 01 PI-0012267 Rentz Bates Ave Seg 1 \$21,901 \$20,893 \$20,893 \$0 No N/A HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$206,415 \$182 No N/A HG-0935 Montgomery 01 PI-0012276 Ailey West MLK Jr St Sidewalk (Rapid Response) HG-0934 Montgomery 01 PI-0012277 Ailey East MLK Jr Sidewalks (Rapid Response) HG-0938 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) HG-0939 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) HG-0930 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) HG-0930 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response)	HG-0909	Laurens	01	PI-0012265	Rentz Pughsley Ave	\$16,465	\$15,709	\$15,709	\$0	No	N/A
HG-0912 Montgomery 01 PI-0012271 Montgomery Thompson Pond Rd Ph 1 \$338,997 \$338,997 \$206,415 \$182 No N/A HG-0935 Montgomery 01 PI-0012276 Ailey West MLK Jr St Sidewalk (Rapid Response) \$10,000 \$8,915 \$0 No N/A HG-0934 Montgomery 01 PI-0012277 Ailey East MLK Jr Sidewalks (Rapid Response) \$10,000 \$8,010 \$8,010 \$0 No N/A HG-0933 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) \$20,000 \$18,198 \$18,198 \$0 No N/A	HG-0902	Laurens	01	PI-0012266	Rentz Bedingfield St	\$16,121	\$14,685	\$14,685	\$0	No	N/A
HG-0935 Montgomery 01 PI-0012276 Ailey West MLK Jr St Sidewalk (Rapid Response) HG-0934 Montgomery 01 PI-0012277 Ailey East MLK Jr Sidewalks (Rapid Response) HG-0933 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) HG-0936 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) HG-0937 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response)	HG-0900	Laurens	01	PI-0012267	Rentz Bates Ave Seg 1	\$21,901	\$20,893	\$20,893	\$0	No	N/A
Response	HG-0912	Montgomery	01	PI-0012271	Montgomery Thompson Pond Rd Ph 1	\$338,997	\$338,997	\$206,415	\$182	No	N/A
Response Response HG-0933 Montgomery 01 PI-0012278 Ailey South Broad St sidewalk (Rapid Response) \$18,198 \$18,198 \$0 No N/A N/A Response No N/A Response N/A	HG-0935	Montgomery	01	PI-0012276	1 .	\$10,000	\$8,915	\$8,915	\$0	No	N/A
Response)	HG-0934	Montgomery	01	PI-0012277		\$10,000	\$8,010	\$8,010	\$0	No	N/A
HG-0931 Montgomery 01 PI-0012279 Ailey East Gum St \$32,000 \$29,443 \$29,443 \$0 No N/A	HG-0933	Montgomery	01	PI-0012278	1 3	\$20,000	\$18,198	\$18,198	\$0	No	N/A
	HG-0931	Montgomery	01	PI-0012279	Ailey East Gum St	\$32,000	\$29,443	\$29,443	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action	Comments
	1 1				Zotimatou oost	Zotimatou oost			Required?	
HG-0936	Montgomery	01	PI-0012285	Alston Outler St	\$30,000	\$29,381	\$29,381	\$0	No	N/A
HG-0953	Montgomery	01	PI-0012288	Mt Vernon Church St	\$98,000	\$75,911	\$75,911	\$0	No	N/A
HG-0956	Montgomery	01	PI-0012289	Mt Vernon Johnson St	\$70,000	\$54,222	\$54,222	\$0	No	N/A
HG-0954	Montgomery	01	PI-0012290	Mt Vernon Dobbins St	\$28,000	\$21,689	\$21,689	\$0	No	N/A
HG-0955	Montgomery	01	PI-0012291	Mt Vernon Faye D Brewer St	\$14,000	\$10,845	\$10,845	\$0	No	N/A
HG-1370	Montgomery	01	PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315	\$44,100	\$26,508	\$26,508	\$0	No	N/A
HG-0972	Tattnall	01	PI-0012302	Tattnall Dennis Oliver Rd	\$467,500	\$467,500	\$467,500	\$0	No	N/A
HG-0975	Tattnall	01	PI-0012303	Tattnall Raymond Bland Rd	\$570,150	\$482,397	\$482,397	\$0	No	N/A
HG-1008	Tattnall	01	PI-0012309	Collins Broad St	\$13,710	\$12,813	\$12,813	\$0	No	N/A
HG-1001	Tattnall	01	PI-0012310	Collins Plant St	\$2,800	\$5,428	\$5,428	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1007	Tattnall	01	PI-0012311	Collins Pine St	\$10,267	\$15,288	\$15,288	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1036	Tattnall	01	PI-0012317	Glennville Hilltop Rd	\$154,420	\$152,200	\$152,200	\$0	No	N/A
HG-1023	Tattnall	01	PI-0012318	Glennville Durrence St	\$12,740	\$12,557	\$12,557	\$0	No	N/A
HG-1012	Tattnall	01	PI-0012319	Glennville Bonnie St	\$25,760	\$25,389	\$25,389	\$0	No	N/A
HG-1048	Tattnall	01	PI-0012320	Glennville Mendel Ave East	\$23,100	\$22,768	\$22,768	\$0	No	N/A
HG-1013	Tattnall	01	PI-0012321	Glennville Caswell St	\$140,560	\$138,539	\$138,539	\$0	No	N/A
HG-1070	Tattnall	01	PI-0012360	Reidsville Brumby Ave	\$105,000	\$104,449	\$104,449	\$0	No	N/A
HG-1077	Tattnall	01	PI-0012361	Reidsville Lloyd St	\$174,528	\$172,651	\$172,651	\$0	No	N/A
HG-1085	Tattnall	01	PI-0012364	Reidsville Smith St	\$110,827	\$92,842	\$92,842	\$0	No	N/A
HG-1094	Telfair	01	PI-0012373	Telfair 5311 Capitial	\$19,820	\$19,820	\$8,213	\$0	No	N/A
HG-1087	Telfair	01	PI-0012374	Telfair McRae Milan Rd	\$216,000	\$211,909	\$211,909	\$0	No	N/A
HG-1089	Telfair	01	PI-0012375	Telfair Owens Rd	\$64,000	\$62,788	\$62,788	\$0	No	N/A
HG-1095	Telfair	01	PI-0012379	Telfair 5311 Operations (Part)	\$178,380	\$178,380	\$175,815	\$0	No	N/A
HG-1097	Telfair	01	PI-0012380	Lumber City River St	\$50,400	\$43,305	\$43,305	\$0	No	N/A
HG-1107	Telfair	01	PI-0012389	Lumber City Burns St	\$21,000	\$19,231	\$19,231	\$0	No	N/A
HG-1106	Telfair	01	PI-0012391	Lumber City E. Railroad St	\$84,000	\$81,121	\$81,121	\$0	No	N/A
HG-1110	Telfair	01	PI-0012393	McRae Central Ave	\$11,900	\$11,674	\$11,674	\$0	No	N/A
HG-1111	Telfair	01	PI-0012394	McRae Langley Ave	\$11,900	\$11,674	\$11,674	\$0	No	N/A
HG-1112	Telfair	01	PI-0012395	McRae Spring Ave	\$4,200	\$4,120	\$4,120	\$0	No	N/A
HG-1113	Telfair	01	PI-0012396	McRae Railroad St	\$9,800	\$9,614	\$9,614	\$0	No	N/A
HG-1114,	Telfair	01	PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (-	\$74,200	\$72,795	\$72,795	\$0	No	N/A
HG-1120	Telfair	01	PI-0012399	McRae First Ave	\$63,000	\$61,807	\$61,807	\$0	No	N/A
HG-1121	Telfair	01	PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St)	\$40,600	\$39,831	\$39,831	\$0	No	N/A
HG-1122	Telfair	01	PI-0012401	McRae Lakeside Ave	\$56,000	\$54,939	\$54,939	\$0	No	N/A
HG-1137	Telfair	01	PI-0012418	Scotland Resurface 4th Ave to 4th Ave Ext	\$98,000	\$47,919	\$47,919	\$0	No	N/A
HG-1147	Toombs	01	PI-0012421	Toombs 130 Accel-Decel Lane	\$165,974	\$161,902	\$161,902	\$0	No	N/A
HG-1149	Toombs	01	PI-0012427	Toombs Ezra Taylor Rd	\$1,140,000	\$1,140,000	\$963,930	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1150	Toombs	01	PI-0012429	Lyons South Victory Dr	\$200,000	\$200,000	\$196,212	\$0	No	N/A
HG-1155	Toombs	01	PI-0012436	Vidalia Adams Street	\$1,624,052	\$1,624,052	\$1,624,052	\$0	No	N/A
HG-1170	Treutlen	01	PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4	\$157,160	\$162,035	\$162,035	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1174	Treutlen	01	PI-0012446	Treutlen Lonesome Pine Rd	\$136,000	\$154,510	\$154,510	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1180	Treutlen	01	PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend	\$224,000	\$186,289	\$186,289	\$0	No	N/A
HG-1216	Treutlen	01	PI-0012457	Soperton Center Dr	\$87,648	\$85,988	\$85,988	\$0	No	N/A
HG-1191	Treutlen	01	PI-0012458	Soperton Varnedo St	\$35,000	\$16,721	\$16,721	\$0	No	N/A
HG-1232	Treutlen	01	PI-0012459	Soperton Parkway Dr	\$87,648	\$85,988	\$85,988	\$0	No	N/A
HG-1222	Treutlen	01	PI-0012460	Soperton Belk St	\$91,000	\$87,663	\$87,663	\$0	No	N/A
HG-1200	Treutlen	01	PI-0012461	Soperton Robby Lane	\$15,400	\$6,070	\$6,070	\$0	No	N/A
HG-1211	Treutlen	01	PI-0012463	Soperton Roydon Dr	\$15,400	\$10,604	\$10,604	\$0	No	N/A
HG-1189	Treutlen	01	PI-0012464	Soperton Railroad Avenue Overlay	\$21,000	\$7,345	\$7,345	\$0	No	N/A
HG-1224	Treutlen	01	PI-0012480	Soperton Highland Dr	\$87,648	\$86,980	\$86,980	\$0	No	N/A
RC09-000089	Wayne	01	PI-0011840	SR 169 Railroad Overpass	\$13,978,470	\$13,978,470	\$10,759,975	\$2,779,605	No	N/A
RC09-000090	Wayne	01	PI-0011841	SR 169 Widening from Sunset Blvd. to NS Railroad Overpass in Jesup	\$2,978,086	\$2,978,086	\$1,744,220	\$917,438	No	N/A
HG-1243	Wayne	01	PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	\$900,000	\$361,003	\$361,003	\$0	No	N/A
HG-1246	Wayne	01	PI-0012494	Wayne Collins Loop Rd	\$409,400	\$301,515	\$301,515	\$0	No	N/A
HG-1280	Wayne	01	PI-0012501	Jesup Cedar St	\$59,250	\$32,632	\$32,632	\$0	No	N/A
HG-1279	Wayne	01	PI-0012502	Jesup West Orange St Mill/Resurface	\$239,250	\$205,398	\$205,398	\$0	No	N/A
HG-1282	Wayne	01	PI-0012506	Jesup East Plum St	\$154,200	\$116,260	\$116,260	\$0	No	N/A
HG-1284	Wayne	01	PI-0012514	Odum North Church St	\$95,200	\$68,338	\$68,338	\$0	No	N/A
HG-1292	Wheeler	01	PI-0012518	Wheeler Snowhill Baptist Church Rd - CR 178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	\$376,000	\$315,724	\$315,724	\$0	No	N/A
HG-1296	Wheeler	01	PI-0012522	Alamo Broad St	\$154,000	\$136,560	\$136,505	\$0	No	N/A
HG-1298	Wheeler	01	PI-0012524	Alamo Railroad St	\$84,000	\$93,659	\$93,659	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1303	Wheeler	01	PI-0012529	Glenwood SW Third Ave	\$56,000	\$41,243	\$41,243	\$0	No	N/A
HG-1304	Wheeler	01	PI-0012530	Glenwood N 5th St	\$63,000	\$46,399	\$46,399	\$0	No	N/A
HG-1313	Wilcox	01	PI-0012536	Wilcox Mount Olive Rd	\$177,216	\$177,216	\$1,074	\$164,119	No	N/A
HG-1314	Wilcox	01	PI-0012537	Wilcox Troutman Rd	\$32,216	\$32,216	\$31,928	\$0	No	N/A
HG-1348	Wilcox	01	PI-0012542	Abbeville E Neapolis St	\$39,879	\$29,552	\$29,552	\$0	No	N/A
HG-1337	Wilcox	01	PI-0012543	Abbeville Palm Dr	\$70,511	\$70,511	\$427	\$69,453	No	N/A
HG-1327	Wilcox	01	PI-0012544	Abbeville Bowen St	\$29,830	\$26,214	\$26,214	\$0	No	N/A
HG-1341	Wilcox	01	PI-0012545	Abbeville Bell St	\$43,193	\$31,595	\$31,595	\$0	No	N/A
HG-1331	Wilcox	01	PI-0012546	Abbeville Isabella St	\$20,947	\$15,852	\$15,852	\$0	No	N/A
HG-1330	Wilcox	01	PI-0012547	Abbeville W Ocmulgee St	\$9,148	\$13,545	\$13,545	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action	Comments
					Latimated Cost	Estimated Cost			Required?	
HG-1351	Wilcox	01	PI-0012565	Rochelle Bessie Ave	\$110,000	\$28,486	\$28,486	\$0	No	N/A
HG-0006	Appling	02	PI-0011579	Appling Red Oak Church Road	\$1,483,800	\$1,470,534	\$1,470,534	\$0	No	N/A
HG-0024	Appling	02	PI-0011596	Baxley Anthony Street	\$119,248	\$58,600	\$56,758	\$0	No	N/A
HG-0025	Appling	02	PI-0011597	Baxley Copeland Avenue	\$15,400	\$10,803	\$10,133	\$0	No	N/A
HG-0026	Appling	02	PI-0011598	Baxley MLK Avenue Seg 1	\$201,766	\$95,535	\$92,353	\$0	No	N/A
HG-0027	Appling	02	PI-0011599	Baxley Harley Street	\$28,000	\$24,621	\$24,172	\$0	No	N/A
HG-0029	Appling	02	PI-0011601	Baxley Kenny Lane	\$15,400	\$10,922	\$10,337	\$0	No	N/A
HG-0030	Appling	02	PI-0011602	Baxley MLK Avenue Seg 2	\$36,397	\$21,663	\$21,086	\$0	No	N/A
HG-0031	Appling	02	PI-0011603	Baxley Johnson Street	\$18,200	\$12,889	\$12,599	\$0	No	N/A
HG-0032	Appling	02	PI-0011604	Baxley Lackawanna Street Seg 1	\$12,600	\$7,672	\$7,472	\$0	No	N/A
HG-0033	Appling	02	PI-0011605	Baxley Pine Street	\$77,000	\$45,819	\$44,599	\$0	No	N/A
HG-0034	Appling	02	PI-0011606	Baxley SW Park Avenue	\$19,248	\$19,351	\$18,872	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0035	Appling	02	PI-0011607	Baxley North Lee Street Extension	\$9,800	\$7,527	\$6,520	\$0	No	N/A
HG-0036	Appling	02	PI-0011608	Baxley Spruce Street	\$15,400	\$10,305	\$9,211	\$0	No	N/A
HG-0037	Appling	02	PI-0011609	Baxley Fair Street	\$133,218	\$133,218	\$807	\$131,220	No	N/A
HG-0038	Appling	02	PI-0011610	Baxley Holmesville Avenue	\$138,100	\$89,604	\$87,410	\$0	No	N/A
HG-0132	Appling	02	PI-0011629	Surrency Andrews Street	\$36,400	\$20,493	\$19,237	\$0	No	N/A
HG-0143	Bleckley	02	PI-0011854	Bleckley Trail Branch Road Resurfacing	\$266,000	\$198,411	\$198,161	\$250	No	N/A
HG-0144	Bleckley	02	PI-0011855	Bleckley Limestone Road Resurfacing	\$619,200	\$613,664	\$484,234	\$129,430	No	N/A
HG-0146	Bleckley	02	PI-0011857	Bleckley Talmadge Coley and Irve Land Roads Resurfacing	\$491,400	\$439,029	\$438,779	\$250	No	N/A
HG-0148	Bleckley	02	PI-0011859	Cochran Railroad Avenue	\$36,273	\$36,273	\$0	\$0	No	N/A
HG-0150	Bleckley	02	PI-0011861	Cochran Beech Street	\$130,322	\$141,558	\$0	\$140,681	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0152	Bleckley	02	PI-0011863	Cochran Martin Luther King Blvd	\$78,803	\$78,803	\$0	\$64,241	No	N/A
HG-0168	Candler	02	PI-0011872	Candler High Bluff Road	\$152,250	\$150,889	\$150,889	\$0	No	N/A
HG-0169	Candler	02	PI-0011873	Candler Windmill Road	\$203,000	\$201,185	\$201,185	\$0	No	N/A
HG-0173	Candler	02	PI-0011878	Metter West Vertia Street	\$48,086	\$48,086	\$0	\$291	No	N/A
HG-0175	Candler	02	PI-0011879	Metter Green Street	\$61,748	\$61,748	\$0	\$0	No	N/A
HG-0176	Candler	02	PI-0011880	Metter Burton Avenue	\$32,044	\$32,044	\$0	\$0	No	N/A
HG-0177	Candler	02	PI-0011881	Metter South Kennedy Street	\$117,977	\$117,977	\$0	\$0	No	N/A
HG-0178	Candler	02	PI-0011882	Metter Ellis Street	\$99,031	\$99,031	\$0	\$0	No	N/A
HG-0179	Candler	02	PI-0011883	Metter Hulett Street	\$33,487	\$33,487	\$0	\$0	No	N/A
HG-0180	Candler	02	PI-0011884	Metter Smith Street	\$45,095	\$45,095	\$0	\$0	No	N/A
HG-0181	Candler	02	PI-0011885	Metter Boston Street	\$43,679	\$43,679	\$0	\$0	No	N/A
HG-0182	Candler	02	PI-0011886	Metter Mincey Street	\$46,647	\$46,647	\$0	\$0	No	N/A
HG-0183	Candler	02	PI-0011887	Metter South Rountree Street	\$117,977	\$117,977	\$0	\$0	No	N/A
HG-0184	Candler	02	PI-0011888	Metter South Williams Street	\$58,239	\$58,239	\$0	\$0	No	N/A
HG-0195	Candler	02	PI-0011897	Pulaski East Railroad Street	\$28,000	\$33,510	\$597	\$31,078	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.



	andler	02				Estimated Cost			Action	
		02							Required?	
UC 0211 Do			PI-0011898	Pulaski Back Street Seg 1	\$14,000	\$16,026	\$203	\$14,875	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0211 Do	odge	02	PI-0011903	Dodge East Chicken Road	\$217,600	\$204,562	\$204,562	\$0	No	N/A
HG-0213 Do	odge	02	PI-0011904	Dodge Milan Chauncey Road	\$425,600	\$377,807	\$375,103	\$0	No	N/A
HG-0216 Do	odge	02	PI-0011905	Dodge Rocky Springs Road	\$710,400	\$577,723	\$575,706	\$0	No	N/A
HG-0212 Do	odge	02	PI-0011906	Dodge Middle Ground Church Road	\$620,000	\$508,693	\$508,693	\$0	No	N/A
HG-0215 Do	odge	02	PI-0011907	Dodge Edna Moore Road	\$199,200	\$160,854	\$160,537	\$0	No	N/A
HG-0219 Do	odge	02	PI-0011912	Chauncey Bush Avenue -(.3 mile not on LMIG)	\$42,000	\$39,954	\$39,269	\$0	No	N/A
HG-0296 Do	odge	02	PI-0011932	Eastman 8th Ave - Sheldon to Dead End	\$8,617	\$8,540	\$8,540	\$0	No	N/A
HG-0385 Do	odge	02	PI-0011937	Eastman Woodlake Dr - North Lakes to Dead End	\$37,784	\$37,446	\$37,446	\$0	No	N/A
HG-0246 Do	odge	02	PI-0011940	Eastman Leitch St - Livingston to 9th	\$19,223	\$19,051	\$19,051	\$0	No	N/A
HG-0236 Do	odge	02	PI-0011941	Eastman Lee St - Dorough St to Leitch	\$7,556	\$7,489	\$7,489	\$0	No	N/A
HG-0253 Do	odge	02	PI-0011942	Eastman Lakeview Ct - 10th to Dead End	\$7,822	\$7,752	\$7,752	\$0	No	N/A
HG-0294 Do	odge	02	PI-0011944	Eastman 7th Ave - Sheldon to Page	\$27,628	\$27,381	\$27,381	\$0	No	N/A
HG-0312 Do	odge	02	PI-0011945	Eastman Foster St - 3rd Ave to Beulah	\$17,234	\$17,079	\$17,079	\$0	No	N/A
HG-0234 Do	odge	02	PI-0011946	Eastman Page St- Hwy 46 to 1st Ave	\$21,079	\$20,891	\$20,891	\$0	No	N/A
HG-0271 Do	odge	02	PI-0011947	Eastman 1st Ave - Oak to Plum	\$10,871	\$10,774	\$10,774	\$0	No	N/A
HG-0263 Do	odge	02	PI-0011948	Eastman Delacey St - 4th to 7th	\$27,443	\$27,197	\$27,197	\$0	No	N/A
HG-0245 Do	odge	02	PI-0011949	Eastman Main St - 1st Ave to Dodge Ave	\$74,242	\$73,578	\$73,578	\$0	No	N/A
HG-0237 Do	odge	02	PI-0011951	Eastman Lee St - Leitch to Page	\$16,174	\$16,029	\$16,029	\$0	No	N/A
HG-0235 Do	odge	02	PI-0011952	Eastman Neese St - 14th to Lee	\$22,803	\$22,599	\$22,599	\$0	No	N/A
HG-0297 Do	odge	02	PI-0011953	Eastman Park St - 5th to 3rd	\$9,545	\$9,460	\$9,460	\$0	No	N/A
HG-0286 Do	odge	02	PI-0011954	Eastman Eastman St - 9th to 12th	\$31,287	\$31,008	\$31,008	\$0	No	N/A
HG-0320 Do	odge	02	PI-0011956	Eastman College St - Oak to 5th	\$50,644	\$50,191	\$50,191	\$0	No	N/A
HG-0309 Do	odge	02	PI-0011957	Eastman King St - 1st Ave to Hwy 46	\$24,526	\$24,307	\$24,307	\$0	No	N/A
HG-0335 Do	odge	02	PI-0011959	Eastman Creighton St - 14th to 9th	\$40,037	\$39,679	\$39,679	\$0	No	N/A
HG-0404 Do	odge	02	PI-0011960	Eastman Greenhill - 4th to 7th Ave	\$15,246	\$15,109	\$15,109	\$0	No	N/A
HG-0255 Do	odge	02	PI-0011961	Eastman Durhart St - Plum to Dead end	\$9,412	\$9,328	\$9,328	\$0	No	N/A
HG-0256 Do	odge	02	PI-0011962	Eastman Morgan St - Plum to Dead End	\$9,943	\$9,854	\$9,854	\$0	No	N/A
HG-0257 Do	odge	02	PI-0011963	Eastman Plum St - 2nd to MLK Dr	\$11,799	\$11,693	\$11,693	\$0	No	N/A
HG-0259 Do	odge	02	PI-0011965	Eastman Burch St - 2nd to MLK Dr	\$11,534	\$11,431	\$11,431	\$0	No	N/A
HG-0270 Do	odge	02	PI-0011966	Eastman 3rd Ave - Odgen to Oak	\$32,481	\$32,191	\$32,191	\$0	No	N/A
HG-0278 Do	odge	02	PI-0011967	Eastman Lee St - Main to Dorough St	\$22,935	\$22,730	\$22,730	\$0	No	N/A
HG-0238 Do	odge	02	PI-0011968	Eastman Park St - 14th Ave to Lee	\$25,984	\$25,751	\$25,751	\$0	No	N/A
HG-0300 Do	odge	02	PI-0011970	Eastman Legion Dr - Griffin to 3rd Ave	\$37,519	\$37,183	\$37,183	\$0	No	N/A
HG-0299 Do	odge	02	PI-0011971	Eastman MLK Dr - 1st to Legion Dr	\$42,159	\$41,782	\$41,782	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0293	Dodge	02	PI-0011972	Eastman 7th Ave - Page to Norman	\$22,670	\$22,467	\$22,467	\$0	No	N/A
HG-0336	Dodge	02	PI-0011975	Eastman Park St - 5th to 10th	\$36,060	\$35,738	\$35,738	\$0	No	N/A
HG-0249	Dodge	02	PI-0011998	Eastman Minter Ct - Minter Dr to Dead end	\$10,340	\$10,248	\$10,248	\$0	No	N/A
HG-0397	Dodge	02	PI-0012016	Eastman Harrison St - 1st Ave to Nanacy	\$26,939	\$26,698	\$26,698	\$0	No	N/A
HG-0322	Dodge	02	PI-0012038	Eastman Wright Dr - 2nd to 5th	\$17,897	\$17,737	\$17,737	\$0	No	N/A
RC09-000014	Dodge	02	PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	\$6,756,751	\$6,756,751	\$0	\$0	No	Blended Project - Total Project Cost \$59,912,847
HG-0464	Emanuel	02	PI-0012046	Emanuel Meeks Rd	\$490,000	\$490,000	\$373,569	\$0	No	N/A
HG-0473	Emanuel	02	PI-0012047	Emanuel Quick Road	\$350,000	\$426,592	\$0	\$397,969	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0482	Emanuel	02	PI-0012048	Emanuel Old Kenfield Rd	\$840,000	\$840,000	\$0	\$770,992	No	N/A
HG-0467	Emanuel	02	PI-0012051	Emanuel Parrish Pond Rd	\$378,000	\$265,798	\$0	\$217,800	No	N/A
HG-0522	Emanuel	02	PI-0012053	Garfield Sybil Street	\$27,128	\$18,181	\$394	\$16,497	No	N/A
HG-0529	Emanuel	02	PI-0012061	Swainsboro Downtown Sidewalk and Streetscape (Part)	\$299,864	\$299,864	\$1,817	\$295,366	No	N/A
HG-0532	Emanuel	02	PI-0012062	Swainsboro Industrial Way	\$154,000	\$154,000	\$137,958	\$7,772	No	N/A
HG-0539	Emanuel	02	PI-0012064	Swainsboro Hill St	\$56,000	\$56,000	\$29,141	\$1,745	No	N/A
HG-0546	Emanuel	02	PI-0012065	Swainsboro Thigpen Dr	\$156,800	\$156,800	\$131,114	\$7,731	No	N/A
HG-0554	Emanuel	02	PI-0012067	Swainsboro William Rountree St	\$56,000	\$56,000	\$47,998	\$2,809	No	N/A
HG-0555	Emanuel	02	PI-0012068	Swainsboro Howard St	\$70,000	\$70,000	\$29,959	\$2,201	No	N/A
HG-0533	Emanuel	02	PI-0012072	Swainsboro Race Track St	\$196,000	\$196,000	\$154,283	\$9,853	No	N/A
HG-0534	Emanuel	02	PI-0012073	Swainsboro Martin Luther King Jr	\$147,000	\$147,000	\$64,421	\$3,633	No	N/A
HG-0545	Emanuel	02	PI-0012076	Swainsboro East Moring St	\$14,000	\$14,000	\$13,875	\$0	No	N/A
HG-0549	Emanuel	02	PI-0012078	Swainsboro Kite Rd	\$289,800	\$289,800	\$249,867	\$13,630	No	N/A
RC09-000027	Evans	02	PI-0011443	Replace Bridge over Canoochee River on Daisy Nevils Highway	\$1,745,000	\$1,745,000	\$277,798	\$93,852	No	Blended Project (State Funds) - Total Project Cost \$4,802,920
HG-0570	Evans	02	PI-0012080	Evans Reg Replace Bridge over Bull Creek on Sunbury R	\$985,000	\$985,000	\$31,969	\$937,881	No	Blended Project (State Funds) - Total Project Cost \$1,298,500
HG-0571	Evans	02	PI-0012081	Evans Reg Replace Bridge over Scotts Creek on Daisy N	\$580,000	\$580,000	\$554,281	\$14,196	No	Blended Project (State Funds) - Total Project Cost \$903,500
HG-0572	Evans	02	PI-0012084	Evans FE Beasly Rd	\$154,000	\$152,623	\$152,623	\$0	No	N/A
HG-0574	Evans	02	PI-0012085	Evans Bowen Rd	\$504,000	\$391,755	\$391,755	\$0	No	N/A
HG-0595	Evans	02	PI-0012091	Bellville Henry Street - Buckcravey Dr	\$42,969	\$37,151	\$37,151	\$0	No	N/A
HG-0605	Evans	02	PI-0012101	Claxton North College St Seg 1	\$28,613	\$28,390	\$416	\$26,181	No	N/A
HG-0606	Evans	02	PI-0012102	Claxton North College Street Seg 2	\$20,565	\$23,667	\$299	\$21,921	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0607	Evans	02	PI-0012103	Claxton North Clark St	\$11,287	\$12,464	\$164	\$11,585	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0608	Evans	02	PI-0012104	Claxton South Clark St	\$21,329	\$22,502	\$310	\$20,769	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0609	Evans	02	PI-0012105	Claxton South Clark Street	\$21,371	\$17,622	\$310	\$16,207	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0610	Evans	02	PI-0012106	Claxton Church St	\$112,673	\$126,139	\$1,637	\$104,555	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0611	Evans	02	PI-0012107	Claxton S College St	\$85,800	\$95,578	\$1,247	\$88,209	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0612	Evans	02	PI-0012108	Claxton S Ralph St	\$22,629	\$22,514	\$329	\$20,744	No	N/A
HG-0613	Evans	02	PI-0012109	Claxton City Hall Alley	\$15,989	\$11,725	\$232	\$10,561	No	N/A
HG-0628	Evans	02	PI-0012119	Daisy East Railroad St	\$18,200	\$45,166	\$264	\$35,022	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0632	Evans	02	PI-0012122	Hagan Turnpike Rd - Hodges St to City Limts	\$93,800	\$63,972	\$63,972	\$0	No	N/A
HG-0633	Evans	02	PI-0012123	Hagan Hodges St - Hwy 280 to City Limits	\$39,200	\$25,582	\$25,582	\$0	No	N/A
HG-0635	Evans	02	PI-0012125	Hagan Pine Ave - Brewton to Hodges	\$19,600	\$17,318	\$17,318	\$0	No	N/A
RC09-000030	Jeff Davis	02	PI-0007037	Bridge Replacement at SR 135 over Altamaha River	\$1,740,833	\$1,740,833	\$0	\$0	No	Blended Project - Total Project Cost \$4,475,833
HG-0677	Jeff Davis	02	PI-0012133	Jeff Davis Bridgeford Church Rd - CR	\$938,980	\$938,980	\$930,585	\$0	No	N/A
HG-0675	Jeff Davis	02	PI-0012134	Jeff Davis Pat Dixon Rd	\$537,600	\$537,600	\$532,794	\$0	No	N/A
HG-0666	Jeff Davis	02	PI-0012138	Jeff Davis WH Smith Rd - CR 38 and 297	\$637,420	\$637,420	\$631,721	\$0	No	N/A
HG-0701	Jeff Davis	02	PI-0012149	Hazlehurst Hester St	\$56,000	\$56,000	\$33,254	\$0	No	N/A
HG-0702	Jeff Davis	02	PI-0012150	Hazlehurst Girtman St	\$98,000	\$98,000	\$74,890	\$0	No	N/A
HG-0703	Jeff Davis	02	PI-0012151	Hazlehurst Williams St	\$168,000	\$168,000	\$166,498	\$0	No	N/A
HG-0704	Jeff Davis	02	PI-0012152	Hazlehurst Martin Luther King Jr Dr	\$105,000	\$105,000	\$91,923	\$0	No	N/A
HG-0705	Jeff Davis	02	PI-0012153	Hazlehurst South Tallahassee St - sidewalk	\$7,500	\$7,500	\$0	\$0	No	N/A
HG-0706	Jeff Davis	02	PI-0012154	Hazlehurst Burketts Ferry Sidewalk	\$45,000	\$45,000	\$0	\$0	No	N/A
HG-0707	Jeff Davis	02	PI-0012155	Hazlehurst Collins St Sidewalk	\$125,000	\$125,000	\$0	\$0	No	N/A
HG-0745	Johnson	02	PI-0012164	Johnson Snells Bridge Rd	\$284,000	\$232,170	\$224,776	\$0	No	N/A
HG-0737	Johnson	02	PI-0012167	Johnson Cross Cedar Rd Seg 1	\$320,000	\$251,363	\$241,162	\$0	No	N/A
HG-0738	Johnson	02	PI-0012168	Johnson Cross Cedar Rd Seg 2	\$212,000	\$166,538	\$160,708	\$0	No	N/A
HG-0751	Johnson	02	PI-0012172	Kite Ohoopee St Pr 2	\$17,500	\$15,900	\$15,307	\$302	No	N/A
HG-0752	Johnson	02	PI-0012173	Kite Claxton Blvd	\$9,350	\$10,531	\$10,171	\$202	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0764	Johnson	02	PI-0012177	Wrightsville Flanders Lynn Jan and Helen Sts	\$290,000	\$290,000	\$1,757	\$0	No	N/A
HG-0763	Johnson	02	PI-0012178	Wrightsville Lakeview Dr	\$172,000	\$172,000	\$1,042	\$0	No	N/A
HG-0762	Johnson	02	PI-0012179	Wrightsville Lee St	\$65,500	\$65,500	\$397	\$0	No	N/A
RC09-000039	Laurens	02	PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	\$17,483,395	\$17,483,395	\$60,736	\$1,066,957	No	Blended Project - Total Project Cost \$17,438,233
HG-0780	Laurens	02	PI-0012189	Laurens Country Club Rd	\$637,800	\$637,800	\$632,098	\$0	No	N/A
HG-0779	Laurens	02	PI-0012190	Laurens Valambrosia Arthur Wolf Rd	\$565,600	\$565,600	\$0	\$0	No	N/A
HG-0798	Laurens	02	PI-0012192	Laurens Watkins Hall Rd	\$630,000	\$630,000	\$0	\$233,558	No	N/A
HG-0788	Laurens	02	PI-0012194	Laurens Stanley Cemetery Rd	\$831,000	\$831,000	\$321,619	\$501,951	No	N/A
HG-0793	Laurens	02	PI-0012196	Laurens Dublin Eastman Rd	\$600,600	\$600,600	\$595,230	\$0	No	N/A
HG-0792	Laurens	02	PI-0012199	Laurens Rock Springs Rd	\$1,173,200	\$1,173,200	\$0	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0811	Laurens	02	PI-0012206	Cadwell Walnut St - Hwy 126 to Snowhill	\$12,249	\$14,051	\$13,203	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0821	Laurens	02	PI-0012212	Dexter Harvey St Seg 1	\$50,024	\$49,230	\$48,413	\$0	No	N/A
HG-0825	Laurens	02	PI-0012213	Dexter Harvey St Seg 2	\$30,182	\$33,454	\$32,958	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0822	Laurens	02	PI-0012214	Dexter Bryant St Seg 1	\$40,752	\$25,899	\$25,147	\$0	No	N/A
HG-0830	Laurens	02	PI-0012217	Dublin Springdale Rd	\$575,000	\$575,000	\$0	\$3,484	No	N/A
HG-0840	Laurens	02	PI-0012223	Dudley West St	\$36,882	\$31,728	\$30,255	\$0	No	N/A
HG-0835	Laurens	02	PI-0012224	Dudley Pecan St	\$34,920	\$35,693	\$31,621	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0847	Laurens	02	PI-0012232	East Dublin Keen St	\$31,182	\$22,460	\$20,547	\$403	No	N/A
HG-0848	Laurens	02	PI-0012233	East Dublin Stanley St	\$7,955	\$10,694	\$10,156	\$202	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0849	Laurens	02	PI-0012234	East Dublin Virginia St	\$28,159	\$22,370	\$20,503	\$403	No	N/A
HG-0850	Laurens	02	PI-0012235	East Dublin Daley St	\$32,640	\$28,654	\$25,609	\$504	No	N/A
HG-0851	Laurens	02	PI-0012236	East Dublin Joiner St	\$25,905	\$28,452	\$25,511	\$504	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0852	Laurens	02	PI-0012237	East Dublin Derriso Ln	\$28,239	\$24,422	\$22,511	\$444	No	N/A
HG-0853	Laurens	02	PI-0012238	East Dublin North Elm St	\$39,189	\$33,976	\$30,722	\$605	No	N/A
HG-0857	Laurens	02	PI-0012240	East Dublin Torino Dr	\$11,136	\$11,097	\$10,209	\$202	No	N/A
HG-0858	Laurens	02	PI-0012241	East Dublin Falcon Dr	\$8,670	\$11,535	\$10,185	\$202	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0874	Laurens	02	PI-0012242	East Dublin Glen Dr	\$31,845	\$27,605	\$25,574	\$504	No	N/A
HG-0872	Laurens	02	PI-0012243	East Dublin Lewis St	\$11,375	\$13,154	\$10,259	\$202	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0876	Laurens	02	PI-0012244	East Dublin Attaway	\$72,678	\$60,605	\$56,297	\$1,109	No	N/A
HG-0877	Laurens	02	PI-0012245	East Dublin West Drive	\$32,905	\$28,047	\$25,599	\$504	No	N/A
HG-0859	Laurens	02	PI-0012246	East Dublin Atwood Dr	\$28,371	\$28,526	\$25,547	\$504	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0860	Laurens	02	PI-0012247	East Dublin Jordan St	\$23,227	\$34,112	\$25,604	\$3,685	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0861	Laurens	02	PI-0012248	East Dublin Marion St	\$58,811	\$49,119	\$45,257	\$891	No	N/A
HG-0862	Laurens	02	PI-0012249	East Dublin Braham St	\$37,121	\$31,044	\$19,846	\$10,343	No	N/A
HG-0875	Laurens	02	PI-0012260	East Dublin Dorsey St	\$20,549	\$20,091	\$18,386	\$363	No	N/A
HG-0896	Laurens	02	PI-0012264	Montrose Railroad St - Part (.22 mile)	\$30,606	\$27,953	\$26,580	\$0	No	N/A
HG-0910	Laurens	02	PI-0012268	Rentz West Railroad St	\$24,791	\$36,081	\$34,677	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0911	Laurens	02	PI-0012269	Rentz Simpson Ave	\$27,973	\$23,733	\$21,377	\$0	No	N/A
HG-0777	Laurens	02	PI-270724-	Laurens Chappel Mill Bridge	\$400,000	\$400,000	\$396,424	\$0	No	Blended Project - Total Project Cost \$1,943,260
HG-0913	Montgomery	02	PI-0012272	Montgomery Thompson Pond Rd Ph 2	\$443,520	\$443,520	\$314,680	\$295	No	N/A
HG-0914	Montgomery	02	PI-0012273	Montgomery Thompson Pond Rd Ph 3	\$525,000	\$525,000	\$421,065	\$353	No	N/A



HG-0930 Monte	ntgomery				Estimated Cost	Estimated Cost			Action	
HG-0930 Monte		02	PI-0012280	Ailey S Lee St	\$16,000	\$16,000	\$15,857	\$0	Required?	N/A
		02	PI-0012281	Ailey East Peachtree St	\$16,000	\$16,000	\$11,037	\$1,140	No	N/A
110-0727 WOTE	ntgomery	02	PI-0012282	Ailey North Broad St	\$64,000	\$64,000	\$36,547	\$5,465	No	N/A
HG-0937 Monte	ntgomery	02		Alston Church St	\$8,000	\$8,000	\$6,420	\$1,508	No	N/A
	ntgomery	02	PI-0012293	Mt Vernon W. Broad St	\$67,200	\$67,200	\$47,018	\$7,350	No	N/A
	ntgomery	02		Mt Vernon Lester Robinson	\$70,000	\$70,000	\$34,584	\$6,495	No	N/A
	ntgomery	02	PI-0012296	Mt Vernon Old Ailey Lothair Rd	\$168,000	\$168,000	\$95,738	\$16,920	No	N/A
	ntgomery	02	PI-0012301	Vidalia Miracle Lane	\$60,865	\$60,865	\$53,326	\$0	No	N/A
HG-0977 Tattn	0 ,	02	PI-0012305	Tattnall Lynntown Rd	\$2,052,400	\$1,730,127	\$1,730,127	\$0	No	N/A
HG-0978 Tattn		02	PI-0012306	Tattnall Bubba Kennedy Rd	\$966,000	\$825,961	\$825,961	\$0	No	N/A
HG-1005 Tattn		02	PI-0012312	Collins Pearl St	\$56,000	\$52,625	\$814	\$48,284	No	N/A
HG-1003 Tattn		02	PI-0012312 PI-0012314	Collins Church St	\$15,867	\$22,880	\$231	\$14,993	Yes	Project exceeded original estimated cost. GDOT
ng-1004 Tattii	IIIdii	02	P1-0012314	COMINS CHUICH St	\$10,007	\$22,000	\$231	\$14,993	res	managed costs to keep overruns at a minimum.
HG-1002 Tattn	nall	02	PI-0012316	Collins Railroad St	\$7,000	\$7,899	\$102	\$7,284	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-1051 Tattn	nall	02	PI-0012322	Glennville Park Ave	\$15,960	\$12,562	\$12,562	\$0	No	N/A
HG-1042 Tattn	nall	02	PI-0012323	Glennville Laura St	\$67,340	\$63,270	\$63,270	\$0	No	N/A
HG-1021 Tattn	nall	02	PI-0012324	Glennville Cowart Ave	\$42,700	\$36,091	\$36,091	\$0	No	N/A
HG-1059 Tattn	nall	02	PI-0012325	Glennville Sylvester Ashford Dr	\$98,560	\$91,792	\$91,792	\$0	No	N/A
HG-1031 Tattn	nall	02	PI-0012326	Glennville Hal St	\$12,040	\$10,885	\$10,885	\$0	No	N/A
HG-1024 Tattn	nall	02	PI-0012327	Glennville Gordon St	\$49,980	\$41,541	\$41,541	\$0	No	N/A
HG-1020 Tattn	nall	02	PI-0012328	Glennville Corene Ave	\$14,700	\$12,470	\$12,470	\$0	No	N/A
HG-1046 Tattn	nall	02	PI-0012329	Glennville Mann St	\$72,520	\$66,531	\$66,531	\$0	No	N/A
HG-1043 Tattn	nall	02	PI-0012330	Glennville Lewis St	\$29,400	\$24,065	\$24,065	\$0	No	N/A
HG-1025 Tattn	nall	02	PI-0012331	Glennville Adamson Ave	\$24,920	\$21,077	\$21,077	\$0	No	N/A
HG-1037 Tattn	nall	02	PI-0012332	Glennville Institute St	\$15,540	\$12,562	\$12,562	\$0	No	N/A
HG-1015 Tattn	nall	02	PI-0012333	Glennville Charlton St	\$42,840	\$34,348	\$34,348	\$0	No	N/A
HG-1049 Tattn	nall	02	PI-0012334	Glennville Oakdale Dr	\$20,440	\$17,388	\$17,388	\$0	No	N/A
HG-1055 Tattn	nall	02	PI-0012335	Glennville Rowland Ave	\$14,560	\$12,382	\$12,382	\$0	No	N/A
HG-1017 Tattn	nall	02	PI-0012336	Glennville Church St	\$85,120	\$70,182	\$70,182	\$0	No	N/A
HG-1032 Tattn	nall	02	PI-0012337	Glennville Hencart Rd (East)	\$113,960	\$105,555	\$105,555	\$0	No	N/A
HG-1009 Tattn	nall	02	PI-0012339	Glennville Azalea Rd	\$39,620	\$33,635	\$33,635	\$0	No	N/A
HG-1035 Tattn	nall	02	PI-0012340	Glennville Herrington St	\$119,700	\$102,652	\$102,652	\$0	No	N/A
HG-1038 Tattn	nall	02	PI-0012341	Glennville Irvin St	\$31,780	\$31,059	\$31,059	\$0	No	N/A
HG-1030 Tattn	nall	02	PI-0012342	Glennville Greenwood Dr	\$46,480	\$39,574	\$39,574	\$0	No	N/A
HG-1039 Tattn		02	PI-0012343	Glennville Kelley St	\$12,040	\$10,274	\$10,274	\$0	No	N/A
HG-1022 Tattn		02	PI-0012344	Glennville-DeLoach Lane	\$42,140	\$35,481	\$35,481	\$0	No	N/A
HG-1058 Tattn		02	PI-0012345	Glennville Simon St	\$86,660	\$73,592	\$73,592	\$0	No	N/A
HG-1063 Tattn		02	PI-0012346	Glennville Water St	\$39,760	\$35,990	\$35,990	\$0	No	N/A
HG-1050 Tattn		02	PI-0012354	Glennville Oliver Ln	\$68,180	\$59,110	\$59,110	\$0	No	N/A
HG-1081 Tattn		02	PI-0012362	Reidsville Ohoopee St	\$129,418	\$129,418	\$98,411	\$19,648	No	N/A
HG-1086 Tattn		02	PI-0012363	Reidsville Woodlawn Terrace	\$57,681	\$57,681	\$42,652	\$8,507	No	N/A



Project ID	County	Band	GDOT ID	Description	Original	Current	Prior Years	Current Year	Corrective	Comments
					Estimated Cost	Estimated Cost			Action Required?	
HG-1065	Tattnall	02	PI-0012365	Reidsville Memorial Drive Sidewalk	\$24,223	\$24,223	\$147	\$0	No	N/A
HG-1080	Tattnall	02	PI-0012366	Reidsville Nelson St	\$21,587	\$21,587	\$17,367	\$3,474	No	N/A
HG-1079	Tattnall	02	PI-0012367	Reidsville McLeod St	\$23,179	\$23,179	\$17,394	\$3,471	No	N/A
HG-1090	Telfair	02	PI-0012376	Telfair Tom Haley Rd	\$808,000	\$808,000	\$550,711	\$2,783	No	N/A
HG-1100	Telfair	02	PI-0012382	Lumber City Johnson St	\$58,800	\$58,800	\$58,274	\$0	No	N/A
HG-1103	Telfair	02	PI-0012384	Lumber City Broad St	\$49,000	\$49,000	\$48,562	\$0	No	N/A
HG-1096	Telfair	02	PI-0012385	Lumber City Central Ave	\$60,200	\$60,200	\$59,662	\$0	No	N/A
HG-1099	Telfair	02	PI-0012387	Lumber City Virginia Ave	\$46,200	\$46,200	\$45,787	\$0	No	N/A
HG-1102	Telfair	02	PI-0012388	Lumber City Pond Rd	\$50,400	\$50,400	\$49,949	\$0	No	N/A
HG-1123	Telfair	02	PI-0012402	McRae Spring Ave	\$70,000	\$70,000	\$69,374	\$0	No	N/A
HG-1124	Telfair	02	PI-0012403	McRae Industrial Blvd	\$150,000	\$150,000	\$148,659	\$0	No	N/A
HG-1125	Telfair	02	PI-0012404	(Part) McRae Magnolia St (West City Limits to Ellison Ave)	\$68,600	\$68,600	\$67,987	\$0	No	N/A
HG-1126	Telfair	02	PI-0012405	McRae East Ave	\$56,000	\$56,000	\$55,499	\$0	No	N/A
HG-1127	Telfair	02	PI-0012406	(Part) McRae Telfair Ave (MLK Blvd to Parsonage St)	\$23,800	\$23,800	\$23,587	\$0	No	N/A
HG-1128	Telfair	02	PI-0012407	McRae College St	\$70,000	\$70,000	\$69,374	\$0	No	N/A
HG-1129	Telfair	02	PI-0012408	(Part) McRae 2nd Ave Huckabee St to Willow Creek Lane	\$86,800	\$86,800	\$86,024	\$0	No	N/A
HG-1131	Telfair	02	PI-0012409	McRae 1st Ave	\$119,000	\$119,000	\$117,936	\$0	No	N/A
HG-1145	Toombs	02	PI-0012422	Toombs Providence Church Rd	\$511,000	\$511,000	\$506,431	\$0	No	N/A
HG-1146	Toombs	02	PI-0012423	Toombs Donald Anderson	\$319,200	\$319,200	\$316,346	\$0	No	N/A
HG-1143	Toombs	02	PI-0012425	Toombs Mt Moriah Church Rd	\$548,800	\$548,800	\$543,893	\$0	No	N/A
HG-1142	Toombs	02	PI-0012426	Toombs Marvin Church Rd	\$845,600	\$845,600	\$838,040	\$0	No	N/A
HG-1154	Toombs	02	PI-0012432	Lyons SR 292 and Oxley Dr	\$1,059,000	\$1,059,000	\$6,654	\$100,331	No	N/A
HG-1157	Toombs	02	PI-0012433	Vidalia Mose Coleman Rd	\$1,136,567	\$1,136,567	\$223,164	\$701,047	No	N/A
HG-1156	Toombs	02	PI-0012434	Vidalia Michael Collins Dr	\$125,000	\$125,000	\$1,816	\$123,125	No	N/A
HG-1159	Toombs	02	PI-0012435	Vidalia Airport Rd	\$891,445	\$891,445	\$891,024	\$0	No	N/A
HG-1187	Treutlen	02	PI-0012447	Treutlen Anderson Pond Rd	\$312,000	\$309,211	\$309,211	\$0	No	N/A
HG-1169	Treutlen	02	PI-0012449	Treutlen Old Dair Rd - Wommack Rd	\$80,000	\$79,285	\$79,285	\$0	No	N/A
HG-1186	Treutlen	02	PI-0012450	Treutlen Rosemont Church Rd (Part - 2.35 miles) (From SR 199 and go 2.35	\$188,000	\$186,319	\$186,319	\$0	No	N/A
HG-1227	Treutlen	02	PI-0012465	Soperton Westend Dr	\$38,552	\$38,552	\$9,501	\$28,707	No	N/A
HG-1225	Treutlen	02	PI-0012466	Soperton Omega St	\$87,648	\$87,648	\$12,277	\$74,587	No	N/A
HG-1228	Treutlen	02	PI-0012467	Soperton Straight St	\$38,552	\$38,552	\$7,959	\$30,250	No	N/A
HG-1210	Treutlen	02	PI-0012468	Soperton Sessions St	\$72,800	\$72,800	\$42,407	\$0	No	N/A
HG-1214	Treutlen	02	PI-0012469	Soperton Woodland Dr	\$91,000	\$91,000	\$49,431	\$0	No	N/A
HG-1223	Treutlen	02	PI-0012470	Soperton Texas Ave	\$15,400	\$15,400	\$10,005	\$0	No	N/A
HG-1193	Treutlen	02	PI-0012471	Soperton Edwin St	\$35,000	\$35,000	\$25,328	\$0	No	N/A
HG-1208	Treutlen	02	PI-0012472	Soperton Florida Ave	\$119,000	\$119,000	\$100,140	\$0	No	N/A
HG-1197	Treutlen	02	PI-0012473	Soperton Canady Ave	\$35,000	\$35,000	\$24,460	\$0	No	N/A
HG-1192	Treutlen	02	PI-0012474	Soperton Arch St	\$35,000	\$35,000	\$34,687	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1245	Wayne	02	PI-0012486	Wayne Widen Rayonier Rd	\$1,000,000	\$1,000,000	\$0	\$952,542	No	N/A
HG-1248	Wayne	02	PI-0012487	Wayne Gardi-Broadhurst Rd	\$275,000	\$275,000	\$274,428	\$0	No	N/A
HG-1234	Wayne	02	PI-0012489	WayneReg Reclamation and Widening Broadhurst Rd West	\$2,500,000	\$2,500,000	\$0	\$0	No	N/A
HG-1255	Wayne	02	PI-0012490	Wayne Railroad Crossing at Louisiana Rd	\$33,000	\$33,000	\$200	\$0	No	N/A
HG-1256	Wayne	02	PI-0012491	Wayne Railroad Crossing at Ed Harrell Rd	\$33,000	\$33,000	\$200	\$0	No	N/A
HG-1254	Wayne	02	PI-0012492	Wayne Railroad Crossing at Slover Rd	\$33,000	\$33,000	\$200	\$0	No	N/A
HG-1258	Wayne	02	PI-0012493	Wayne Whaley Rd	\$103,400	\$103,400	\$102,476	\$0	No	N/A
HG-1241	Wayne	02	PI-0012495	Wayne Replace Bridge on Holmesville Rd	\$600,000	\$600,000	\$344,743	\$0	No	N/A
HG-1281	Wayne	02	PI-0012504	Jesup South Macon St	\$900,000	\$900,000	\$0	\$0	No	N/A
HG-1274	Wayne	02	PI-0012507	Jesup Eleventh St	\$148,600	\$148,600	\$0	\$0	No	N/A
HG-1278	Wayne	02	PI-0012508	Jesup Robert Hunter Circle	\$60,000	\$60,000	\$0	\$34,788	No	N/A
HG-1276	Wayne	02	PI-0012509	Jesup Hunter St	\$16,400	\$16,400	\$0	\$0	No	N/A
HG-1271	Wayne	02	PI-0012511	Jesup Bay Acres Rd Sidewalk	\$136,000	\$136,000	\$0	\$0	No	N/A
HG-1270	Wayne	02	PI-0012512	Jesup New East Plum St Sidewalk	\$41,500	\$41,500	\$0	\$0	No	N/A
HG-1268	Wayne	02	PI-0012513	Jesup New US 301 S Sidewalk	\$52,000	\$52,000	\$0	\$0	No	N/A
HG-1285	Wayne	02	PI-0012515	Odum Ivey St	\$15,400	\$15,400	\$0	\$0	No	N/A
HG-1290	Wayne	02	PI-0012516	Odum Tillman St - Railroad to Hires	\$17,920	\$17,920	\$0	\$0	No	N/A
HG-1297	Wheeler	02	PI-0012523	Alamo Lucille Ave Sidewalk	\$316,800	\$316,800	\$0	\$210,815	No	N/A
HG-1312	Wheeler	02	PI-0012531	Glenwood N 5th St	\$70,000	\$41,464	\$41,464	\$0	No	N/A
HG-1310	Wheeler	02	PI-0012532	Glenwood N First St	\$72,000	\$70,661	\$70,661	\$0	No	N/A
HG-1315	Wilcox	02	PI-0012538	Wilcox Thistle Rd	\$150,000	\$150,000	\$0	\$0	No	N/A
HG-1321	Wilcox	02	PI-0012539	Wilcox Statham Shoals Rd	\$390,000	\$390,000	\$0	\$0	No	N/A
HG-1320	Wilcox	02	PI-0012541	Wilcox Lebanon Rd	\$154,000	\$154,000	\$0	\$135,828	No	N/A
HG-1336	Wilcox	02	PI-0012550	Abbeville East Monroe	\$11,826	\$11,826	\$0	\$10,876	No	N/A
HG-1345	Wilcox	02	PI-0012551	Abbeville Reid St	\$30,652	\$30,652	\$186	\$26,760	No	N/A
HG-1342	Wilcox	02	PI-0012552	Abbeville Riverside Dr	\$15,485	\$15,485	\$0	\$15,197	No	N/A
HG-1343	Wilcox	02	PI-0012553	Abbeville Barnes St	\$26,886	\$26,886	\$163	\$24,245	No	N/A
HG-1339	Wilcox	02	PI-0012555	Abbeville West Monroe	\$32,945	\$32,945	\$200	\$32,451	No	N/A
HG-1328	Wilcox	02	PI-0012558	Abbeville Simon Keen Rd	\$59,527	\$59,527	\$361	\$58,634	No	N/A
HG-1352	Wilcox	02	PI-0012566	Rochelle Ruben St	\$70,000	\$34,541	\$32,529	\$0	No	N/A
HG-1353	Wilcox	02	PI-0012567	Rochelle Jessie St	\$110,000	\$27,485	\$25,761	\$0	No	N/A
HG-1356	Wilcox	02	PI-0012569	Rochelle Pine St	\$35,000	\$36,643	\$36,069	\$0	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
HG-0007	Appling	03	PI-0011580	Appling Altamaha School Road	\$900,000	\$900,000	\$0	\$0	No	N/A
HG-0012	Appling	03	PI-0011584	Baxley Thomas Street Seg 1	\$8,466	\$8,466	\$0	\$0	No	N/A
HG-0028	Appling	03	PI-0011600	Baxley Foundry Street	\$15,400	\$15,400	\$0	\$0	No	N/A
HG-0039	Appling	03	PI-0011611	Baxley Crowder Street	\$36,398	\$36,398	\$0	\$0	No	N/A
HG-0040	Appling	03	PI-0011612	Baxley Dogwood Lane	\$28,000	\$28,000	\$0	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action	Comments
									Required?	
HG-0041	Appling	03	PI-0011613	Baxley Lucerne Street	\$36,400	\$36,400	\$0	\$0	No	N/A
HG-0042	Appling	03	PI-0011614	Baxley Magnolia Lane	\$49,000	\$49,000	\$0	\$0	No	N/A
HG-0043	Appling	03	PI-0011615	Baxley Oak Street Seg 1	\$28,000	\$28,000	\$0	\$0	No	N/A
HG-0044	Appling	03	PI-0011616	Baxley Penniman Street	\$57,400	\$57,400	\$0	\$0	No	N/A
HG-0045	Appling	03	PI-0011617	Baxley Second Street	\$54,600	\$54,600	\$0	\$0	No	N/A
HG-0046	Appling	03	PI-0011618	Baxley Hopps Street	\$51,800	\$51,800	\$0	\$0	No	N/A
HG-0047	Appling	03	PI-0011619	Baxley Barnes Street Seg 2	\$10,424	\$10,424	\$0	\$0	No	N/A
HG-0048	Appling	03	PI-0011620	Baxley West Allen Street	\$13,650	\$13,650	\$0	\$0	No	N/A
HG-0049	Appling	03	PI-0011621	Baxley Washington Street	\$8,632	\$8,632	\$0	\$0	No	N/A
HG-0050	Appling	03	PI-0011622	Baxley Dean Street	\$21,000	\$21,000	\$0	\$0	No	N/A
HG-0051	Appling	03	PI-0011623	Baxley Douglas Drive	\$25,200	\$25,200	\$0	\$0	No	N/A
HG-0052	Appling	03	PI-0011624	Baxley First Street	\$49,000	\$49,000	\$0	\$0	No	N/A
HG-0053	Appling	03	PI-0011625	Baxley South Harvey Street	\$19,600	\$19,600	\$0	\$0	No	N/A
HG-0054	Appling	03	PI-0011626	Baxley Jerome Street	\$14,000	\$14,000	\$0	\$0	No	N/A
HG-0055	Appling	03	PI-0011627	Baxley Jr High Drive	\$37,800	\$37,800	\$0	\$0	No	N/A
HG-0129	Appling	03	PI-0011630	Surrency Norwood Street	\$33,600	\$33,600	\$0	\$0	No	N/A
HG-0140	Bleckley	03	PI-0011635	Bleckley Browning Drive Resurfacing	\$70,000	\$70,000	\$0	\$0	No	N/A
HG-0141	Bleckley	03	PI-0011636	Bleckley Bates Road Resurfacing	\$252,000	\$252,000	\$0	\$0	No	N/A
HG-0142	Bleckley	03	PI-0011637	Bleckley Crest Drive Resurfacing	\$154,000	\$154,000	\$0	\$0	No	N/A
HG-0145	Bleckley	03	PI-0011856	Bleckley Cary Salem Road Resurfacing	\$560,000	\$560,000	\$0	\$0	No	N/A
HG-0147	Bleckley	03	PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0	\$280,000	\$280,000	\$0	\$0	No	N/A
HG-0149	Bleckley	03	PI-0011860	Cochran Lewis Street	\$127,591	\$127,591	\$0	\$0	No	N/A
HG-0155	Bleckley	03	PI-0011866	Cochran Palm Street	\$66,129	\$66,129	\$0	\$0	No	N/A
HG-0156	Bleckley	03	PI-0011867	Cochran Crest Drive	\$74,826	\$74,826	\$0	\$0	No	N/A
HG-0167	Candler	03	PI-0011869	Candler St Matthews Church Road	\$761,250	\$761,250	\$4,613	\$0	No	N/A
HG-0159	Candler	03	PI-0011871	Candler Eden Church Road	\$532,000	\$532,000	\$0	\$0	No	N/A
HG-0185	Candler	03	PI-0011889	Metter Neal Street	\$59,717	\$59,717	\$0	\$0	No	N/A
HG-0186	Candler	03	PI-0011890	Metter South Lewis Street	\$196,431	\$196,431	\$0	\$0	No	N/A
HG-0187	Candler	03	PI-0011891	Metter East Lillian Street	\$181,997	\$181,997	\$0	\$0	No	N/A
HG-0188	Candler	03	PI-0011892	Metter Haymans Street	\$29,120	\$29,120	\$0	\$0	No	N/A
HG-0189	Candler	03	PI-0011893	Metter East Hiawatha Street (City contibution of \$272,041 to complete)	\$321,583	\$321,583	\$0	\$0	No	N/A
HG-0198	Candler	03	PI-0011899	Pulaski Back Street Seg 2	\$28,000	\$28,000	\$0	\$0	No	N/A
HG-0197	Candler	03	PI-0011900	Pulaski Lee Street	\$14,000	\$14,000	\$0	\$0	No	N/A
HG-0207	Dodge	03	PI-0011908	Dodge Roddy Highway	\$631,200	\$631,200	\$0	\$0	No	N/A
HG-0208	Dodge	03	PI-0011909	Dodge Horne Road	\$470,400	\$470,400	\$0	\$0	No	N/A
HG-0209	Dodge	03	PI-0011910	Dodge Jim Ross Road = Part (2.95 mi) - (Begin at SR 87 End at Ran Stewart	\$236,000	\$236,000	\$0	\$0	No	N/A
HG-0220	Dodge	03	PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	\$31,920	\$31,920	\$0	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0242	Dodge	03	PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	\$63,636	\$63,636	\$0	\$0	No	N/A
HG-0243	Dodge	03	PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	\$6,708	\$6,708	\$0	\$0	No	N/A
HG-0273	Dodge	03	PI-0011943	Eastman Edgewood Rd - MLK Dr to MLK Dr	\$25,322	\$25,322	\$0	\$0	No	N/A
HG-0241	Dodge	03	PI-0011950	Eastman Ada St - 14th to Dead end	\$13,787	\$13,787	\$0	\$0	No	N/A
HG-0326	Dodge	03	PI-0011958	Eastman Morgan Creek Dr - Mary Alexander to Bypass	\$27,045	\$27,045	\$0	\$0	No	N/A
HG-0258	Dodge	03	PI-0011964	Eastman Popular St - 2nd to 1st	\$6,894	\$6,894	\$0	\$0	No	N/A
HG-0267	Dodge	03	PI-0011969	Eastman 11th Ave - Pine Dr to Oak	\$17,234	\$17,234	\$0	\$0	No	N/A
HG-0422	Dodge	03	PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	\$32,481	\$32,481	\$0	\$0	No	N/A
HG-0423	Dodge	03	PI-0011974	Eastman 11th Ave - Creighton to Pine Drive	\$18,295	\$18,295	\$0	\$0	No	N/A
HG-0310	Dodge	03	PI-0011976	Eastman Foster St - Hwy 46 to 3rd Ave	\$16,306	\$16,306	\$0	\$0	No	N/A
HG-0311	Dodge	03	PI-0011977	Eastman Foster St - Hwy 46 to Anson Ave	\$5,674	\$5,674	\$0	\$0	No	N/A
HG-0350	Dodge	03	PI-0011978	Eastman Golf Course Rd - Cochran Rd to Jack Johnson	\$30,094	\$30,094	\$0	\$0	No	N/A
HG-0279	Dodge	03	PI-0011979	Eastman Ogden St - 2nd to 5th	\$16,572	\$16,572	\$0	\$0	No	N/A
HG-0282	Dodge	03	PI-0011980	Eastman Livingston St - Leitch to Page	\$9,545	\$9,545	\$0	\$0	No	N/A
HG-0290	Dodge	03	PI-0011981	Eastman North St - Page to 14th Ave	\$17,287	\$17,287	\$0	\$0	No	N/A
HG-0295	Dodge	03	PI-0011982	Eastman Dorough St - 14th to Norman	\$22,007	\$22,007	\$0	\$0	No	N/A
HG-0254	Dodge	03	PI-0011983	Eastman 10th Ave - Forest Lake to 9th	\$38,712	\$38,712	\$0	\$0	No	N/A
HG-0275	Dodge	03	PI-0011984	Eastman 3rd Ave - Legion Dr to Delacy St	\$6,628	\$6,628	\$0	\$0	No	N/A
HG-0353	Dodge	03	PI-0011985	Eastman 10th Ave - Main to Oak	\$13,257	\$13,257	\$0	\$0	No	N/A
HG-0348	Dodge	03	PI-0011986	Eastman Greenwood St - 5th to 7th	\$11,269	\$11,269	\$0	\$0	No	N/A
HG-0298	Dodge	03	PI-0011987	Eastman Magnolia St - 5th to 3rd	\$9,280	\$9,280	\$0	\$0	No	N/A
HG-0318	Dodge	03	PI-0011988	Eastman 9th Ave - Page to City Limits	\$32,878	\$32,878	\$0	\$0	No	N/A
HG-0337	Dodge	03	PI-0011989	Eastman Pine St - 10th to 5th	\$30,094	\$30,094	\$0	\$0	No	N/A
HG-0339	Dodge	03	PI-0011990	Eastman 7th Ave - Oak St to Dead end	\$11,931	\$11,931	\$0	\$0	No	N/A
HG-0354	Dodge	03	PI-0011991	Eastman 12th Ave - Main to Oak	\$11,534	\$11,534	\$0	\$0	No	N/A
HG-0355	Dodge	03	PI-0011992	Eastman 13th Ave - Oak to Main	\$10,871	\$10,871	\$0	\$0	No	N/A
HG-0346	Dodge	03	PI-0011993	Eastman 14th Ave - Main to Oak	\$13,257	\$13,257	\$0	\$0	No	N/A
HG-0356	Dodge	03	PI-0011994	Eastman 8th Ave - Main to Oak	\$16,306	\$16,306	\$0	\$0	No	N/A
HG-0357	Dodge	03	PI-0011995	7th Ave - Oak to Main	\$13,655	\$13,655	\$0	\$0	No	N/A
HG-0358	Dodge	03	PI-0011996	6th Ave - Main to Oak	\$12,197	\$12,197	\$0	\$0	No	N/A
HG-0362	Dodge	03	PI-0011997	Eastman Hardin St - Page To Dead End	\$9,015	\$9,015	\$0	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Cost	Current	Prior Years	Current Year	Corrective	Comments
					Estimated Cost	Estimated Cost			Action Required?	
HG-0260	Dodge	03	PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	\$31,685	\$31,685	\$0	\$0	No	N/A
HG-0332	Dodge	03	PI-0012000	Eastman Park Way - 5th Ave to Main	\$5,965	\$5,965	\$0	\$0	No	N/A
HG-0317	Dodge	03	PI-0012006	Eastman 9th Ave - Oak to Page	\$44,015	\$44,015	\$0	\$0	No	N/A
HG-0302	Dodge	03	PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	\$7,689	\$7,689	\$0	\$0	No	N/A
HG-0321	Dodge	03	PI-0012010	Eastman Odgen Lane - 2nd to 5th	\$17,632	\$17,632	\$0	\$0	No	N/A
HG-0281	Dodge	03	PI-0012014	Eastman Clements St - 4th to 7th	\$11,391	\$11,391	\$0	\$0	No	N/A
HG-0409	Dodge	03	PI-0012017	Eastman 1st Ave - 5th Ave to South Carolina	\$11,931	\$11,931	\$0	\$0	No	N/A
HG-0376	Dodge	03	PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	\$17,500	\$17,500	\$0	\$0	No	N/A
HG-0375	Dodge	03	PI-0012021	Eastman Laurel Lane - Dead End to Dead End	\$14,715	\$14,715	\$0	\$0	No	N/A
HG-0361	Dodge	03	PI-0012036	Eastman 17th Ave - Main to Oak	\$9,280	\$9,280	\$0	\$0	No	N/A
HG-0325	Dodge	03	PI-0012037	Eastman Oak Forest Rd - Plaza to Dead End	\$14,185	\$14,185	\$0	\$0	No	N/A
HG-0329	Dodge	03	PI-0012039	Eastman 4th Ave - 5th to Main	\$30,890	\$30,890	\$0	\$0	No	N/A
HG-0405	Dodge	03	PI-0012040	Eastman Wendy Way - Nancy St to Russell St	\$17,977	\$17,977	\$0	\$0	No	N/A
HG-0425	Dodge	03	PI-0012041	Eastman Pine Dr - 9th to 12th	\$25,587	\$25,587	\$0	\$0	No	N/A
HG-0292	Dodge	03	PI-0012042	Eastman Sheldon St - Anson Ave to Dead End	\$53,030	\$53,030	\$0	\$0	No	N/A
HG-0493	Emanuel	03	PI-0012045	Emanuel Odomville Church Rd	\$210,000	\$210,000	\$0	\$3,304	No	N/A
HG-0430	Emanuel	03	PI-0012049	Emanuel Old Savannah Rd	\$924,000	\$924,000	\$0	\$0	No	N/A
HG-0479	Emanuel	03	PI-0012050	Emanuel Pendleton Springs Rd	\$490,000	\$490,000	\$0	\$0	No	N/A
HG-0525	Emanuel	03	PI-0012055	Swainsboro Lambs Bridge Road	\$168,000	\$168,000	\$0	\$0	No	Project also included on the HOGA Regional List
HG-0553	Emanuel	03	PI-0012060	Swainsboro Short Street	\$28,000	\$28,000	\$0	\$0	No	N/A
HG-0537	Emanuel	03	PI-0012063	Swainsboro Fortune Loop	\$56,000	\$56,000	\$0	\$0	No	N/A
HG-0551	Emanuel	03	PI-0012066	Swainsboro Oaklawn Dr	\$112,000	\$112,000	\$0	\$0	No	N/A
HG-0536	Emanuel	03	PI-0012069	Swainsboro Prosperity Dr	\$84,000	\$84,000	\$0	\$0	No	N/A
HG-0538	Emanuel	03	PI-0012070	Swainsboro West Meadow Lake	\$224,000	\$224,000	\$0	\$0	No	N/A
HG-0540	Emanuel	03	PI-0012071	Swainsboro Arden Dr	\$112,000	\$112,000	\$0	\$0	No	N/A
HG-0543	Emanuel	03	PI-0012074	Swainsboro Mcleod Bridge Rd	\$126,000	\$126,000	\$0	\$0	No	N/A
HG-0544	Emanuel	03		Swainsboro Old Nunez Rd	\$210,000	\$210,000	\$0	\$0	No	N/A
HG-0547	Emanuel	03	PI-0012077	Swainsboro Lake Luck Dr	\$63,000	\$63,000	\$0	\$0	No	N/A
HG-0550	Emanuel	03		Swainsboro Moreland Ave	\$56,000	\$56,000	\$0	\$0	No	N/A
HG-0575	Evans	03	PI-0012087	Evans Stafford Rd	\$266,000	\$266,000	\$0	\$0	No	N/A
HG-0577	Evans	03	PI-0012088	Evans Lex Strickland Rd	\$154,000	\$154,000	\$0	\$0	No	N/A
HG-0578	Evans	03	PI-0012089	Evans Melissa Circle	\$56,000	\$56,000	\$0	\$0	No	N/A
HG-0596	Evans	03	PI-0012092	Claxton Perry Lee Deloach	\$27,708	\$27,708	\$0	\$0	No	N/A
HG-0597	Evans	03	PI-0012093	Claxton West Liberty Street Seg 1	\$15,297	\$15,297	\$0	\$0	No	N/A
HG-0598	Evans	03	PI-0012094	Claxton West Liberty Street Seg 2	\$47,980	\$47,980	\$0	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action	Comments
									Required?	
HG-0614	Evans	03	PI-0012110	Claxton Barnes St	\$40,600	\$40,600	\$0	\$0	No	N/A
HG-0615	Evans	03	PI-0012111	Claxton Freeman St	\$13,881	\$13,881	\$0	\$0	No	N/A
HG-0616	Evans	03	PI-0012112	Claxton S Claxton Ave	\$63,169	\$63,169	\$0	\$0	No	N/A
HG-0617	Evans	03	PI-0012113	Claxton Ridge Street	\$29,617	\$29,617	\$0	\$0	No	N/A
HG-0618	Evans	03	PI-0012114	Claxton E Long St	\$120,733	\$120,733	\$0	\$0	No	N/A
HG-0619	Evans	03	PI-0012115	Claxton Bowen Lane	\$10,642	\$10,642	\$0	\$0	No	N/A
HG-0621	Evans	03	PI-0012116	Claxton S Peters St	\$82,197	\$82,197	\$0	\$0	No	N/A
HG-0623	Evans	03	PI-0012117	Claxton E Smith St - (Part) (S. Newton St. to Anderson Ave.)	\$34,035	\$34,035	\$0	\$0	No	N/A
HG-0627	Evans	03	PI-0012120	Daisy West Railroad St	\$25,189	\$25,189	\$0	\$0	No	N/A
HG-0636	Evans	03	PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	\$30,800	\$30,800	\$0	\$0	No	N/A
HG-0637	Evans	03	PI-0012127	Hagan Calhoun Street	\$7,000	\$7,000	\$0	\$0	No	N/A
HG-0630	Evans	03	PI-0012128	Hagan South Railroad Ave -Perkins Mill to Calhoun St	\$68,600	\$68,600	\$0	\$0	No	N/A
HG-0638	Evans	03	PI-0012129	Hagan Hodges St - Hwy 280 to Cedar	\$37,800	\$37,800	\$0	\$0	No	N/A
HG-0657	Evans	03	PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	\$9,800	\$9,800	\$0	\$0	No	N/A
HG-0667	Jeff Davis	03	PI-0012140	Jeff Davis Philadelphia Church Rd - CR 294	\$547,200	\$547,200	\$0	\$0	No	N/A
HG-0672	Jeff Davis	03	PI-0012141	Jeff Davis Satilla Church Rd	\$245,000	\$245,000	\$0	\$0	No	N/A
HG-0691	Jeff Davis	03	PI-0012142	Jeff Davis Elizabeth Church Rd	\$412,975	\$412,975	\$0	\$0	No	N/A
HG-0708	Jeff Davis	03	PI-0012156	Hazlehurst Kersey St	\$98,000	\$98,000	\$0	\$0	No	N/A
HG-0709	Jeff Davis	03	PI-0012157	Hazlehurst Sycamore St	\$21,000	\$21,000	\$0	\$0	No	N/A
HG-0710	Jeff Davis	03	PI-0012158	Hazlehurst East Plum St	\$84,000	\$84,000	\$0	\$0	No	N/A
HG-0711	Jeff Davis	03	PI-0012159	Hazlehurst Collins St	\$98,000	\$98,000	\$0	\$0	No	N/A
HG-0712	Jeff Davis	03	PI-0012160	Hazlehurst Wilson St	\$140,000	\$140,000	\$0	\$0	No	N/A
HG-0747	Johnson	03	PI-0012169	Johnson Tuckers Grove Church Rd Ph 1	\$574,000	\$574,000	\$0	\$0	No	N/A
HG-0741	Johnson	03	PI-0012170	Johnson Pringle Rd	\$200,000	\$200,000	\$0	\$0	No	N/A
HG-0753	Johnson	03	PI-0012174	Kite Hatcher St	\$28,000	\$28,000	\$0	\$0	No	N/A
HG-0761	Johnson	03	PI-0012180	Wrightsville Myrtle Ave	\$185,000	\$185,000	\$0	\$0	No	N/A
HG-0767	Johnson	03	PI-0012181	Wrightsville Court St	\$263,000	\$263,000	\$0	\$0	No	N/A
HG-0768	Johnson	03	PI-0012182	Wrightsville Georgia Ave	\$46,000	\$46,000	\$0	\$0	No	N/A
HG-0770	Johnson	03	PI-0012183	Wrightsville Bradford St	\$47,000	\$47,000	\$0	\$0	No	N/A
HG-0786	Laurens	03	PI-0012191	Laurens Butler Rd	\$933,000	\$933,000	\$13,555	\$0	No	N/A
HG-0787	Laurens	03	PI-0012193	Laurens Thairdell Rd	\$600,000	\$600,000	\$0	\$0	No	N/A
HG-0789	Laurens	03	PI-0012195	Laurens Anderson Rd	\$543,000	\$543,000	\$0	\$0	No	N/A
HG-0802	Laurens	03	PI-0012197	Laurens Mark Wood Rd	\$637,000	\$637,000	\$0	\$0	No	N/A
HG-0807	Laurens	03	PI-0012198	Laurens Old Toomsboro Rd	\$1,117,200	\$1,117,200	\$0	\$0	No	N/A
HG-0805	Laurens	03	PI-0012200	Laurens Ed Becham Rd - (County contribution of \$135,908 to complete)	\$162,292	\$162,292	\$0	\$0	No	N/A
HG-0812	Laurens	03	PI-0012201	Cadwell Coleman St Seg 1	\$17,712	\$17,712	\$277	\$0	No	N/A
HG-0813	Laurens	03	PI-0012202	Cadwell Coleman St Seg 2	\$16,837	\$16,837	\$264	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0809	Laurens	03	PI-0012204	Cadwell Snowhill St - Hwy 117 to Railroad	\$12,833	\$12,833	\$200	\$0	No	N/A
HG-0814	Laurens	03	PI-0012205	Cadwell Coleman St Seg 3	\$12,674	\$12,674	\$0	\$0	No	N/A
HG-0815	Laurens	03	PI-0012207	Cadwell Coleman St Seg 4	\$25,162	\$25,162	\$0	\$0	No	N/A
HG-0810	Laurens	03	PI-0012208	Cadwell Walnut McCook St	\$25,321	\$25,321	\$0	\$0	No	N/A
HG-0816	Laurens	03	PI-0012209	Cadwell Coleman St Seg 5	\$30,014	\$30,014	\$0	\$0	No	N/A
HG-0826	Laurens	03	PI-0012215	Dexter Bryant St Seg 2	\$13,255	\$13,255	\$0	\$0	No	N/A
HG-0832	Laurens	03	PI-0012218	Dublin Stubbs Park Rd	\$3,530,000	\$3,530,000	\$0	\$0	No	N/A
HG-0839	Laurens	03	PI-0012225	Dudley Oak St	\$77,820	\$77,820	\$0	\$0	No	N/A
HG-0856	Laurens	03	PI-0012239	East Dublin Piedmont Dr	\$20,417	\$20,417	\$0	\$0	No	N/A
HG-0863	Laurens	03	PI-0012250	East Dublin Rosewood Dr	\$18,905	\$18,905	\$0	\$0	No	N/A
HG-0864	Laurens	03	PI-0012251	East Dublin Larsen St	\$38,420	\$38,420	\$0	\$0	No	N/A
HG-0865	Laurens	03	PI-0012252	East Dublin South Dr	\$18,110	\$18,110	\$0	\$0	No	N/A
HG-0866	Laurens	03	PI-0012253	East Dublin Buckingham	\$109,269	\$109,269	\$0	\$0	No	N/A
HG-0895	Laurens	03	PI-0012254	East Dublin Powell Dr	\$34,894	\$34,894	\$0	\$0	No	N/A
HG-0867	Laurens	03	PI-0012255	East Dublin Ferry St Seg 1	\$35,901	\$35,901	\$0	\$0	No	N/A
HG-0868	Laurens	03	PI-0012256	East Dublin Getty St	\$34,523	\$34,523	\$0	\$0	No	N/A
HG-0869	Laurens	03	PI-0012257	East Dublin Taylor Ln	\$12,144	\$12,144	\$0	\$0	No	N/A
HG-0870	Laurens	03	PI-0012258	East Dublin Poplar St	\$62,008	\$62,008	\$0	\$0	No	N/A
HG-0871	Laurens	03	PI-0012259	East Dublin Stewart St	\$33,303	\$33,303	\$0	\$0	No	N/A
HG-0878	Laurens	03	PI-0012261	East Dublin Jackson St	\$25,826	\$25,826	\$0	\$0	No	N/A
HG-0879	Laurens	03	PI-0012262	East Dublin Ferry St Seg 2 - Part (Circle Dr to Johnson St)	\$28,769	\$28,769	\$0	\$0	No	N/A
HG-0904	Laurens	03	PI-0012270	Rentz Circle Dr	\$34,946	\$34,946	\$0	\$0	No	N/A
HG-0915	Montgomery	03	PI-0012274	Montgomery Thompson Pond Rd Ph 4	\$525,000	\$525,000	\$470,091	\$353	No	N/A
HG-0916	Montgomery	03	PI-0012275	Montgomery Taylor Springs Rd	\$316,538	\$316,538	\$0	\$0	No	N/A
HG-0928	Montgomery	03	PI-0012283	Ailey West Old Ailey Lothair Rd	\$40,000	\$40,000	\$0	\$0	No	N/A
HG-0927	Montgomery	03	PI-0012284	Ailey City Street Striping	\$18,480	\$18,480	\$0	\$0	No	N/A
HG-0938	Montgomery	03	PI-0012287	Alston Wilkes Circle - Part (From Carrie Drive North approximately .11 miles)	\$33,302	\$33,302	\$0	\$0	No	N/A
HG-0965	Montgomery	03	PI-0012292	Mt Vernon Alston Rd	\$56,000	\$56,000	\$0	\$0	No	N/A
HG-0959	Montgomery	03	PI-0012294	Mt Vernon MLK JR Dr	\$109,200	\$109,200	\$0	\$0	No	N/A
HG-0946	Montgomery	03	PI-0012297	Mt Vernon Robinson St	\$105,000	\$105,000	\$0	\$0	No	N/A
HG-0942	Montgomery	03	PI-0012298	Mt Vernon North Washington St	\$109,200	\$109,200	\$0	\$0	No	N/A
HG-0941	Montgomery	03	PI-0012299	Mt Vernon South Washington St	\$27,976	\$27,976	\$0	\$0	No	N/A
RC09-000062	Tattnall	03	PI-0008289	SR 23, 57 Passing Lanes Glennville to Reidsville	\$10,900,000	\$10,900,000	\$466,165	\$218,407	No	N/A
HG-0976	Tattnall	03	PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD	\$909,040	\$909,040	\$0	\$0	No	N/A
HG-0980	Tattnall	03	PI-0012307	Tattnall Hillview Rd	\$1,132,500	\$1,132,500	\$0	\$0	No	N/A
HG-0987	Tattnall	03	PI-0012308	Tattnall Airport Rd	\$610,000	\$610,000	\$0	\$0	No	N/A
HG-1006	Tattnall	03	PI-0012313	Collins Jones St	\$11,550	\$11,550	\$0	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1003	Tattnall	03	PI-0012315	Collins Williams St	\$4,375	\$4,375	\$0	\$0	No	N/A
HG-1041	Tattnall	03	PI-0012338	Glennville Lakeview Dr	\$63,980	\$63,980	\$0	\$0	No	N/A
HG-1019	Tattnall	03	PI-0012347	Glennville Continental Dr	\$37,660	\$37,660	\$0	\$0	No	N/A
HG-1057	Tattnall	03	PI-0012348	Glennville Sharon Rd	\$24,220	\$24,220	\$0	\$0	No	N/A
HG-1060	Tattnall	03	PI-0012349	Glennville Taylor Lane	\$24,500	\$24,500	\$0	\$0	No	N/A
HG-1053	Tattnall	03	PI-0012350	Glennville Queen Dr	\$33,460	\$33,460	\$0	\$0	No	N/A
HG-1010	Tattnall	03	PI-0012351	Glennville Baker St	\$69,020	\$69,020	\$0	\$0	No	N/A
HG-1054	Tattnall	03	PI-0012352	Glennville Railroad St	\$135,520	\$135,520	\$0	\$0	No	N/A
HG-1040	Tattnall	03	PI-0012353	Glennville Kicklighter St	\$40,180	\$40,180	\$0	\$0	No	N/A
HG-1014	Tattnall	03	PI-0012355	Glennville Cedar St	\$61,460	\$61,460	\$0	\$0	No	N/A
HG-1056	Tattnall	03	PI-0012356	Glennville Rustin St	\$51,380	\$51,380	\$0	\$0	No	N/A
HG-1016	Tattnall	03	PI-0012357	Glennville China St	\$70,280	\$70,280	\$0	\$0	No	N/A
HG-1011	Tattnall	03	PI-0012358	Glennville Banks St	\$106,680	\$106,680	\$0	\$0	No	N/A
HG-1045	Tattnall	03	PI-0012359	Glennville Loves Chapel Rd	\$140,700	\$140,700	\$0	\$0	No	N/A
HG-1069	Tattnall	03	PI-0012368	Reidsville Blount St	\$104,621	\$104,621	\$0	\$0	No	N/A
HG-1067	Tattnall	03	PI-0012369	Reidsville Anderson St	\$112,100	\$112,100	\$0	\$0	No	N/A
HG-1071	Tattnall	03	PI-0012370	Reidsville Chandler Ave	\$148,883	\$148,883	\$0	\$0	No	N/A
HG-1072	Tattnall	03	PI-0012371	Reidsville Church St	\$36,651	\$36,651	\$0	\$0	No	N/A
HG-1074	Tattnall	03	PI-0012372	Reidsville Glenview Dr	\$24,743	\$24,743	\$0	\$0	No	N/A
HG-1092	Telfair	03	PI-0012377	Telfair Fishing Creek Rd	\$352,000	\$352,000	\$0	\$0	No	N/A
HG-1093	Telfair	03	PI-0012378	Telfair Kinnett and Friendship Connector Yawn Rd	\$28,263	\$28,263	\$0	\$0	No	N/A
HG-1108	Telfair	03	PI-0012381	Lumber City Randall St	\$15,400	\$15,400	\$0	\$0	No	N/A
HG-1101	Telfair	03	PI-0012383	Lumber City West Ave	\$37,800	\$37,800	\$0	\$0	No	N/A
HG-1098	Telfair	03	PI-0012386	Lumber City Church St	\$63,000	\$63,000	\$0	\$0	No	N/A
HG-1105	Telfair	03	PI-0012390	Lumber City Sand Pit Rd	\$91,000	\$91,000	\$0	\$0	No	N/A
HG-1104	Telfair	03	PI-0012392	Lumber City Pine St	\$21,000	\$21,000	\$0	\$0	No	N/A
HG-1129	Telfair	03	PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	\$5,600	\$5,600	\$0	\$0	No	N/A
HG-1132	Telfair	03	PI-0012410	McRae 5th Ave	\$98,000	\$98,000	\$0	\$0	No	N/A
HG-1133	Telfair	03	PI-0012411	McRae Graham St	\$126,000	\$126,000	\$0	\$0	No	N/A
HG-1134	Telfair	03	PI-0012412	McRae Brewton	\$182,000	\$182,000	\$0	\$0	No	N/A
HG-1135	Telfair	03	PI-0012413	(Part) McRae Bruce (Macville Ave to East Willow Creek Lane)	\$5,040	\$5,040	\$0	\$0	No	N/A
HG-1136	Telfair	03	PI-0012414	McRae 4th Ave	\$154,000	\$154,000	\$0	\$0	No	N/A
HG-1121	Telfair	03	PI-0012415	(Part) McRae 8th Ave (Liberty St to Willow Creek Lane)	\$22,400	\$22,400	\$0	\$0	No	N/A
HG-1127	Telfair	03	PI-0012416	(Part) McRae Telfair Ave (Smith to Willow Creek Lane)	\$104,918	\$104,918	\$0	\$0	No	N/A
HG-1116	Telfair	03	PI-0012417	McRae Strozier Street	\$42,000	\$42,000	\$0	\$0	No	N/A
HG-1141	Toombs	03	PI-0012419	Toombs Lyons Center Rd	\$628,600	\$628,600	\$0	\$0	No	N/A
HG-1140	Toombs	03	PI-0012420	Toombs County wide Striping	\$279,900	\$279,900	\$0	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action	Comments
									Required?	
HG-1148	Toombs	03	PI-0012424	Toombs Five Point Resurfacing	\$214,200	\$214,200	\$0	\$0	No	N/A
HG-1144	Toombs	03	PI-0012428	Toombs New Normantown Rd	\$631,929	\$631,929	\$0	\$0	No	N/A
HG-1151	Toombs	03	PI-0012430	Lyons West Oglethorpe Ave	\$200,000	\$200,000	\$0	\$0	No	N/A
HG-1152	Toombs	03	PI-0012431	Lyons North Lanier and North Lexington	\$201,316	\$201,316	\$0	\$0	No	N/A
HG-1158	Toombs	03	PI-0012437	Vidalia Pete Phillips Rd	\$218,029	\$218,029	\$0	\$0	No	N/A
HG-1160	Toombs	03	PI-0012438	Vidalia Brinson Rd	\$221,010	\$221,010	\$0	\$0	No	N/A
HG-1161	Toombs	03	PI-0012439	Vidalia Lowery Place	\$62,755	\$62,755	\$0	\$0	No	N/A
HG-1162	Toombs	03	PI-0012440	Vidalia Curry St	\$50,120	\$50,120	\$0	\$0	No	N/A
HG-1163	Toombs	03	PI-0012441	Vidalia Truman St	\$64,002	\$64,002	\$0	\$0	No	N/A
HG-1164	Toombs	03	PI-0012442	Vidalia Rudell Rd	\$114,975	\$114,975	\$0	\$0	No	N/A
HG-1165	Toombs	03	PI-0012443	Vidalia Semco Rd	\$114,975	\$114,975	\$0	\$0	No	N/A
HG-1167	Toombs	03	PI-0012444	Vidalia Upgrade Railroad Crossing (Part) (8 crossings)	\$157,500	\$157,500	\$0	\$0	No	N/A
RC09-000077	Toombs	03	PI-522220-	Widening of U.S. 1/SR 4 from North of Williams Creek (near Appling line) to	\$58,676,371	\$25,076,371	\$0	\$40,600	No	Blended Project - Total Project Cost \$132,437,427
HG-1177	Treutlen	03	PI-0012451	Treutlen Ohoopee Bend Rd (2.1 miles) (From SR 86 to Ohoopee Bend Rd. Dead	\$168,000	\$168,000	\$0	\$0	No	N/A
HG-1176	Treutlen	03	PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel	\$64,000	\$64,000	\$0	\$0	No	N/A
HG-1182	Treutlen	03	PI-0012453	Treutlen Tobacco Trail	\$112,000	\$112,000	\$0	\$0	No	N/A
HG-1178	Treutlen	03	PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from	\$24,000	\$24,000	\$0	\$0	No	N/A
HG-1181	Treutlen	03	PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin	\$100,000	\$100,000	\$0	\$0	No	N/A
HG-1173	Treutlen	03	PI-0012456	Treutlen Secret Forest Rd	\$80,000	\$80,000	\$0	\$0	No	N/A
HG-1217	Treutlen	03	PI-0012462	Soperton Varnedo St	\$38,552	\$38,552	\$0	\$0	No	N/A
HG-1226	Treutlen	03	PI-0012475	Soperton Pitus Rd	\$87,648	\$87,648	\$0	\$0	No	N/A
HG-1230	Treutlen	03	PI-0012476	Soperton Alpha Rd	\$38,552	\$38,552	\$0	\$0	No	N/A
HG-1229	Treutlen	03	PI-0012477	Soperton Faith Circle	\$38,552	\$38,552	\$0	\$0	No	N/A
HG-1231	Treutlen	03	PI-0012478	Soperton Flordia Ave Ext	\$59,670	\$59,670	\$0	\$0	No	N/A
HG-1198	Treutlen	03	PI-0012479	Soperton Kelly St	\$15,400	\$15,400	\$0	\$0	No	N/A
HG-1196	Treutlen	03	PI-0012481	Soperton Ivy Circle	\$35,000	\$35,000	\$0	\$0	No	N/A
HG-1199	Treutlen	03	PI-0012482	Soperton Maple St	\$15,400	\$15,400	\$0	\$0	No	N/A
HG-1219	Treutlen	03	PI-0012483	Soperton Clover St	\$15,400	\$15,400	\$0	\$0	No	N/A
HG-1194	Treutlen	03	PI-0012484	Soperton Berry St	\$35,000	\$35,000	\$0	\$0	No	N/A
HG-1195	Treutlen	03	PI-0012485	Soperton Norman St	\$35,000	\$35,000	\$0	\$0	No	N/A
HG-1242	Wayne	03	PI-0012496	Wayne US 341 Industrial Pk Rd	\$533,000	\$533,000	\$0	\$0	No	N/A
HG-1251	Wayne	03	PI-0012497	Wayne Linden Bluff Rd	\$49,529	\$49,529	\$0	\$0	No	N/A
HG-1252	Wayne	03	PI-0012498	Wayne Killingsworth Road	\$92,000	\$92,000	\$0	\$0	No	N/A
HG-1253	Wayne	03	PI-0012499	Wayne Holmesville Rd Resurfacing	\$330,000	\$330,000	\$0	\$0	No	N/A
HG-1240	Wayne	03	PI-0012500	Wayne Holemesville Rd Construction (from Odum Rd South 2.5 miles)	\$828,400	\$828,400	\$0	\$0	No	N/A



Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1267	Wayne	03	PI-0012503	Jesup West Orange St/US 84 Intersection	\$900,000	\$900,000	\$0	\$0	No	N/A
HG-1266	Wayne	03	PI-0012505	Jesup West Cherry St	\$900,000	\$900,000	\$0	\$0	No	N/A
HG-1265	Wayne	03	PI-0012510	Jesup West Pine St	\$900,000	\$900,000	\$0	\$0	No	N/A
HG-1286	Wayne	03	PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	\$74,082	\$74,082	\$0	\$0	No	N/A
HG-1294	Wheeler	03	PI-0012520	Wheeler Mt Olivet Church Rd Bridge	\$277,500	\$277,500	\$0	\$0	No	N/A
HG-1299	Wheeler	03	PI-0012525	Alamo Kent St	\$28,000	\$28,000	\$0	\$0	No	N/A
HG-1300	Wheeler	03	PI-0012526	Alamo Second St	\$56,000	\$56,000	\$0	\$0	No	N/A
HG-1301	Wheeler	03	PI-0012527	Alamo West Railroad	\$56,000	\$56,000	\$0	\$0	No	N/A
HG-1302	Wheeler	03	PI-0012528	Alamo Snowhill Rd	\$14,000	\$14,000	\$0	\$0	No	N/A
HG-1306	Wheeler	03	PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	\$35,000	\$35,000	\$0	\$0	No	N/A
HG-1305	Wheeler	03	PI-0012534	Glenwood West 6th and 5th Ave	\$70,000	\$70,000	\$0	\$0	No	N/A
HG-1308	Wheeler	03	PI-0012535	Glenwood S 4th St and N 4th St	\$29,638	\$29,638	\$0	\$0	No	N/A
HG-1295	Wheeler	03	PI-0014178	Wheeler Ochwalkee Creek Bridge	\$200,000	\$200,000	\$138,125	\$61,875	No	Blended Project (State Funds) - Total Project Cost \$1,625,000
HG-1291	Wheeler	03	PI-532342-	Wheeler Alligator Creek Bridge	\$562,500	\$562,500	\$0	\$516,181	No	Blended Project - Total Project Cost \$1,762,109
HG-1322	Wilcox	03	PI-0012540	Wilcox Walker Rd	\$450,000	\$450,000	\$0	\$0	No	N/A
HG-1329	Wilcox	03	PI-0012548	Abbeville Wilson Rd	\$50,856	\$50,856	\$0	\$0	No	N/A
HG-1338	Wilcox	03	PI-0012549	Abbeville West Neopolis	\$36,061	\$36,061	\$0	\$0	No	N/A
HG-1346	Wilcox	03	PI-0012554	Abbeville W Neapolis St	\$39,110	\$39,110	\$237	\$0	No	N/A
HG-1334	Wilcox	03	PI-0012556	Abbeville Depot St	\$43,591	\$43,591	\$0	\$0	No	N/A
HG-1340	Wilcox	03	PI-0012557	Abbeville Church St	\$11,455	\$11,455	\$0	\$0	No	N/A
HG-1326	Wilcox	03	PI-0012559	Abbeville College St	\$6,841	\$6,841	\$0	\$0	No	N/A
HG-1335	Wilcox	03	PI-0012560	Abbeville College St Seg 2	\$59,792	\$59,792	\$0	\$0	No	N/A
HG-1347	Wilcox	03	PI-0012561	Abbeville Sibbie Rd	\$13,098	\$13,098	\$0	\$0	No	N/A
HG-1344	Wilcox	03	PI-0012562	Abbeville Burkett St	\$11,402	\$11,402	\$0	\$0	No	N/A
HG-1333	Wilcox	03	PI-0012563	Abbeville West Park Ave	\$7,822	\$7,822	\$0	\$0	No	N/A
HG-1332	Wilcox	03	PI-0012564	Abbeville East Park Ave	\$12,913	\$12,913	\$0	\$0	No	N/A
HG-1355	Wilcox	03	PI-0012568	Rochelle Ginhouse St	\$110,000	\$110,000	\$0	\$0	No	N/A
HG-1357	Wilcox	03	PI-0012570	Rochelle Mill St	\$35,000	\$35,000	\$0	\$0	No	N/A
	Regional	Multiple	PI-A000627	Program Administration	\$5,000,000	\$5,000,000	\$1,563,067	\$630,035	No	N/A
Total					\$255,297,790	\$213,755,990	\$80,230,600	\$15,023,027		



County of

Appling

Unincorporated Appling County

Description:

Bridge replacement on SR 4/US 1 over the Altamaha River, Overflow and Williams Creek.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0001216	RC09-000003	Bridge Replacement of SR 4/US 1 over Altamaha River	\$4,969,781	\$4,969,781	TIA Let

City of Baxley

Description:

0.73 miles of plant mix resurfacing on Fair Street in the City of Baxley.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0011609	HG-0037	Fair Street	\$133,218	\$133,218	Local Let



County of

Bleckley

City of Cochran

Description:

1.226 miles of plant mix resurfacing on various roads in the City of Cochran.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0011861	HG-0150	Beech Street	\$130,322	\$141,558	TIA Let
PI-0011863	HG-0152	Martin Luther King Blvd	\$78,803	\$78,803	TIA Let



County of

Candler

City of Pulaski

Description:

0.296 miles of plant mix resurfacing on various roads in the City of Pulaski.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0011897	HG-0195	East Railroad Street	\$28,000	\$33,510	TIA Let
PI-0011898	HG-0196	Back Street Seg 1	\$14,000	\$16,026	TIA Let



County of

Emanuel

Unincorporated Emanuel County

Description:

10.342 miles of plant mix resurfacing on various roads in Emanuel County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012047	HG-0473	Quick Road	\$350,000	\$426,592	TIA Let
PI-0012048	HG-0482	Old Kenfield Rd	\$840,000	\$840,000	TIA Let
PI-0012051	HG-0467	Parrish Pond Rd	\$378,000	\$265,798	TIA Let

City of Garfield

Description:

0.177 miles of plant mix resurfacing on Sybil Street in the City of Garfield.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012053	HG-0522	Sybil Street	\$27,128	\$18,181	TIA Let



County of **Emanuel**

City of Swainsboro

Description:

Downtown sidewalk and streetscape, and 7.202 miles of plant mix resurfacing on various roads in the City of Swainsboro.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012061	HG-0529	Downtown Sidewalk/Streetscape	\$299,864	\$299,864	Local Let
PI-0012062	HG-0532	Industrial Way	\$154,000	\$154,000	Local Let
PI-0012064	HG-0539	Hill St	\$56,000	\$56,000	Local Let
PI-0012065	HG-0546	Thigpen Dr	\$156,800	\$156,800	Local Let
PI-0012067	HG-0554	William Rountree St	\$56,000	\$56,000	Local Let
PI-0012068	HG-0555	Howard St	\$70,000	\$70,000	Local Let
PI-0012072	HG-0533	Race Track St	\$196,000	\$196,000	Local Let
PI-0012073	HG-0534	Martin Luther King Jr	\$147,000	\$147,000	Local Let
PI-0012076	HG-0545	East Moring St	\$14,000	\$14,000	Local Let
PI-0012078	HG-0549	Kite Rd	\$289,800	\$289,800	Local Let



County of **Evans**

Unincorporated Evans County

Description:

Two bridges were replaced in unincorporated Evans County.

F	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
	PI-0012080	HG-0570	Replace Bridge over Bull Creek on Sunbury Road	\$985,000	\$985,000	Local Let
	PI-0012081	HG-0571	Replace Bridge over Scotts Creek on Daisy Nevills Highway	\$580,000	\$580,000	Local Let

City of Daisy

Description:

0.213 miles of plant mix resurfacing on East Railroad Street in the City of Daisy.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012119	HG-0628	East Railroad St	\$18,200	\$45,166	TIA Let

City of Claxton

Description:

1.864 miles of plant mix resurfacing on various streets in the City of Claxton.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012101	HG-0605	North College St Seg 1	\$28,613	\$28,390	TIA Let
PI-0012102	HG-0606	North College Street Seg 2	\$20,565	\$23,667	TIA Let
PI-0012103	HG-0607	North Clark St	\$11,287	\$12,464	TIA Let
PI-0012104	HG-0608	South Clark St	\$21,329	\$22,502	TIA Let
PI-0012105	HG-0609	South Clark Street Extension	\$21,371	\$17,622	TIA Let
PI-0012106	HG-0610	Church St	\$112,673	\$126,139	TIA Let
PI-0012107	HG-0611	S College St	\$85,800	\$95,578	TIA Let
PI-0012108	HG-0612	S Ralph St	\$22,629	\$22,514	TIA Let
PI-0012109	HG-0613	City Hall Alley	\$15,989	\$11,725	TIA Let



County of

Laurens

Unincorporated Laurens County

Description:

2.90 miles of plant mix resurfacing on Watkins Hall Road and 2.55 miles of grade, drain, base and pave of Stanley Cemetery Road in Unincorporated Laurens County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012192	HG-0798	Laurens Watkins Hall Rd	\$630,000	\$630,000	Local Let
PI-0012194	HG-0788	Laurens Stanley Cemetery Rd	\$831,000	\$831,000	Local Let



County of

Montgomery

City of Alston

Description:

0.10 miles of plant mix resurfacing on Church Street in the City of Alston.

	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
ı	PI-0012286	HG-0937	Alston Church St	\$8,000	\$8,000	Local Let



County of

Tattnall

City of Collins

Description:

0.662 miles of plant mix resurfacing on various streets in the City of Collins.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012312	HG-1005	Collins Pearl St	\$56,000	\$52,625	TIA Let
PI-0012314	HG-1004	Collins Church St	\$15,867	\$22,880	TIA Let
PI-0012316	HG-1002	Collins Railroad St	\$7,000	\$7,899	TIA Let



County of

Toombs

Unincorporated Toombs County

City of Vidalia

Description:

0.59 miles of new construction roadway of Mose Coleman and Michael Collins in the City of Vidalia.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012433	HG-1157	Vidalia Mose Coleman Rd	\$1,136,567	\$1,136,567	Local Let
PI-0012434	HG-1156	Vidalia Michael Collins Dr	\$125,000	\$125,000	Local Let



County of

Treutlen

City of Soperton

Description:

0.44 miles of grade, drain, base, and pave on various roads in City of Soperton.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012465	HG-1227	Soperton Westend Dr	\$38,552	\$38,552	Local Let
PI-0012466	HG-1225	Soperton Omega St	\$87,648	\$87,648	Local Let
PI-0012467	HG-1228	Soperton Straight St	\$38,552	\$38,552	Local Let



County of **Wayne**

Unincorporated Wayne County

Description:

4.121 miles of plant mix resurfacing of Rayonier Road Unincorporated Wayne County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012486	HG-1245	Wayne Widen Rayonier Rd	\$1,000,000	\$1,000,000	TIA Let

City of Jesup

Description:

1.23 miles of resurfacing of Robert Hunter Circle, widening of SR 169, and the contruction of a new overpass at SR 169 over the NS Railroad in Jesup.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0011840	RC09-000089	SR 169 Railroad Overpass	\$13,978,470	\$13,978,470	Local Let
PI-0011841	RC09-000090	SR 169 Widening	\$2,978,086	\$2,978,086	Local Let
PI-0012508	HG-1278	Jesup Robert Hunter Circle	\$60,000	\$60,000	Local Let



County of

Wheeler

Unincorporated Wheeler County

Description:

Bridge replacement on CR 197 over Alligator Creek in Unincorpoated Wheeler County.

	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
ı	PI-532342-	HG-1291	Alligator Creek Bridge	\$562,500	\$562,500	GDOT - OPD Let

City of Alamo

Description:

0.361 miles of Sidewalk construction on Lucille Avenue in the City of Alamo.

	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
ı	PI-0012523	HG-1297	Lucille Ave Sidewalk	\$316,800	\$316,800	Local Let



County of

Wilcox

Unincorporated Wilcox County

Description:

0.44 miles of grade, drain, base, and pave on Mount Olive Road and 1.10 miles of plant mix resurfacing on Lebanon Road in Unincorpoated Wilcox County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012536	HG-1313	Mount Olive Rd	\$177,216	\$177,216	Local Let
PI-0012541	HG-1320	Lebanon Road	\$154,000	\$154,000	Local Let

City of Abbeville

Description:

0.329 miles grade, drain, base, and pave of Palm Drive and West Monroe Street and 1.031 miles of plant mix resurfacing on various roads in the City of Abbeville.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
PI-0012543	HG-1337	Palm drive	\$70,511	\$70,511	Local Let
PI-0012550	HG-1336	East Monroe	\$11,826	\$11,826	Local Let
PI-0012551	HG-1345	Reid St	\$30,652	\$30,652	Local Let
PI-0012552	HG-1342	Riverside Dr	\$15,485	\$15,485	Local Let
PI-0012553	HG-1343	Barnes St	\$26,886	\$26,886	Local Let
PI-0012555	HG-1339	West Monroe	\$32,945	\$32,945	Local Let
PI-0012558	HG-1328	Simon Keen Rd	\$59,527	\$59,527	Local Let

HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES May 10, 2018

Members Present

Billy Trapnell, Mayor, City of Metter Homer Garnto, Adrian, Georgia Roger Branch, Baxley, Georgia Phil Best, Mayor, City of Dublin

Staff Present

Brett Manning James Pope Michelle Brown

Guests

Kenneth Franks, TIA Administrator, GDOT Brent Moseley, GDOT TIA Office Shrujal Amin, GDOT TIA Office Tony Collins, Local Liaison, GDOT Eric Wilkinson, GDOT TIA Office

CALL TO ORDER

The TIA Citizens Review Panel meeting for May 10, 2018, was held at the Metter Depot, Metter, Georgia. The meeting was called to order at 10:32 A.M. by Chairman Billy Trapnell, Metter, Georgia. Chairman Trapnell welcomed everyone to the meeting and called on Phil Best to give the invocation.

INTRODUCTION OF GUESTS

Chairman Trapnell opened the meeting by having each person present introduce themselves.

APPROVAL OF DECEMBER 5, 2017 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the December 5, 2017 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by Phil Best and seconded by Roger Branch to approve the Minutes, as mailed. The motion passed with no opposition.

REVIEW OF BAND CHANGE REQUESTS

Chairman Trapnell called on Brett Manning, Executive Director for the Heart of Georgia Altamaha Regional Commission to explain the band change request. Brett informed the Panel that Emanuel County had requested a band change.

Emanuel County is requesting to move Odomville Church Road from Band 2 to Band 3 with the funding for this project at \$210,000 and also move Parrish Pond Road from Band 3 to Band 2 with funding for this project at \$378,000. The net government change for shifting these projects would be an increase of \$168,000 for Band 2 and a decrease of the same amount in Band 3.

Brett let them know that the Regional Advisory Committee has requested that GDOT approve these changes in their February meeting. GDOT also agreed with these changes. There being no questions a motion was made by Homer Garnto to approve the requested band changes. A second was made by Phil Best. The vote passed unanimously.

TIA REPORT

Kenneth Franks, TIA Administrator, informed the Panel that this year has potential for being a big year for TIA. He stated that two regions Middle Georgia and Southern Georgia are voting on TIA this month. He informed them that the total transportation investment for both regions would be over \$1 billion. He let them know that because of the Heart of Georgia Altamaha Region and the other two TIA region's success that this pushed the other region's to vote for TIA.

Kenneth then had a PowerPoint that went over several TIA highlights. He first went over TIA collections through March 2018 for the Heart of Georgia Altamaha Region. Total collected was \$151 million with \$113 million to the approved investment list and almost

\$38 million for local discretionary. He let them know that we are trending slightly below the collections forecast at -21.4%. He assured them that all projects would be delivered.

Kenneth then went over the Heart of Georgia Altamaha's project overview. He let them know that there are 764 total projects with roughly 56 in construction and 382 projects that have been completed to date. The total expenditures to date are over \$81 million.

He then highlighted the SR 169 Overpass in Wayne County. He stated that the overpass had opened to traffic and that the County was looking at holding a ribbon cutting in the near future. This project was a total investment of over \$15 million.

He then went over the Band 1 Analysis. He stated that this slide shows a bar graph demonstrating they were able to deliver the Band 1 projects under the 2011 budget. He let them know that for all the TIA regions they are around \$21 million under the 2011 budget.

He then talked about resurfacing projects. He stated that locals have delivered over \$20 million in resurfacing alone, which is over what GDOT has let. He explained that locals have been able to stay roughly 9% under budget and GDOT has been able to deliver these projects at 24% under budget. He stated that GDOT and locals are able to deliver these projects under the 2011 budget.

He then let them know that because five years are approaching they have been trying to do a communications push highlighting different projects in the TIA regions. He then showed the Panel two videos highlighting successful projects.

Kenneth then introduced Brent Mosely, new TIA Regional Coordinator who will handle the local and resurfacing projects. Brent stated he worked out of the District 5 office in Jesup, Georgia and had been with GDOT for 15 years. He stated he had a great working relationship with the locals and looked forward to working with them.

Kenneth then asked Tony Collins to give the Panel and update on project construction for the area. Tony explained that not much has changed with the Band 1 projects. He stated that there are 204 projects in that band with 8 still under construction and 4 of those are in final inspection and hopefully by next month most of these will be completed. He stated that there is 1 ½ year left in Band 2 with a total of 279 projects with 19 under construction and 217 complete. They are still working with the locals on 24 projects. In Band 3 there are 281 total projects that will start in about a year and a half. They currently have 5 under construction already for Band 3.

He then talked about projects that are now open. He explained that in Evans County two bridge projects were now open to traffic and these two projects cost around \$1.2 million. The contractor just finished the project on Sunbury Creek in March and Daisy Nevils was completed last year. In Wayne County, State Route 169, that Kenneth mentioned earlier was now open to traffic and in the final punch list stages. In Soperton they had 3 grade, drain, base, and pave dirt road projects within the city that opened to traffic in April. He let them know that GDOT let 16 projects in May, 2017 and those are now open to traffic. Laurens County opened Stanley Cemetery Road which was a \$850,000 project with almost 4 miles of dirt road. Telfair County had 9.2 miles of resurfacing on Tom Haley

Road with a \$1.2 million TIA budget and it came under budget at \$662,000. Emanuel County had 3 roads with a TIA budget of \$1.5 million and it came under budget at \$1.4 million. In Wayne County, Rayonier Road project had a \$950,000 budget and it came in under budget at \$939,000. He then asked if anyone had any particular projects they had questions on. No questions were asked.

Eric Wilkerson reported on TIA Regionally Significant Projects. He let them know that six regional projects are in Band 2 and Band 3. One project has been let, the Widening of SR 87/US 23 in Dodge County from Log Cabin Road to South of SR 257 (\$53 million -\$6.7 million TIA). The next project to let in July will be the Bridge Replacement in Evans County on Daisy Nevils Highway over the Canoochee River (\$2.2 million - \$1.7 million TIA). The next project to let this summer will be Hillcrest Parkway Widening in the City of Dublin (\$17.4 million). In Jeff Davis County the Bridge Replacement on SR 135 over the Altamaha River (\$22 million - \$1.7 million TIA) should let in June 2019. For Band 3 projects one of the biggest is the widening of US 1 in Toombs County (\$102 million - \$25.4 million TIA) and is currently in design and environmental phase and should let in September 2020. The Tattnall County Passing Lanes on SR 23/57 between Glennville and Reidsville (\$10.9 million) is in the preliminary design phase and should let in November 2019.

Kenneth then asked if the Panel had any suggestions or wanted any additional information provided at the meetings. No suggestions were made.

ADJOURN

There being no further business, a motion was made by Roger Branch and seconded by Phil Best to adjourn the TIA Citizens Review Panel Meeting at 11:17 P.M. The vote passed unanimously.

HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES August 13, 2018

Members Present

Staff Present

Billy Trapnell, City of Metter Roger Branch, Baxley, Georgia Phil Best, Mayor, City of Dublin Brett Manning Michelle Brown

Guests

Kenneth Franks, TIA Administrator, GDOT Brent Moseley, GDOT TIA Office Shrujal Amin, GDOT TIA Office Tony Collins, Local Liaison, GDOT William Easton, TIA Regional Coordinator Jackie Branch, Baxley, Georgia

CALL TO ORDER

The TIA Citizens Review Panel meeting for August 13, 2018, was held at the Metter Depot, Metter, Georgia. The meeting was called to order at 2:03 P.M. by Chairman Billy Trapnell, Metter, Georgia. Chairman Trapnell welcomed everyone to the meeting and called on Roger Branch to give the invocation.

INTRODUCTION OF GUESTS

Chairman Trapnell opened the meeting by having each person present introduce themselves.

APPROVAL OF MAY 10, 2018 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the May 10, 2018 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by Phil Best and seconded by Roger Branch to approve the Minutes, as mailed. The motion passed with no opposition.

REVIEW OF BAND CHANGE REQUESTS

Chairman Trapnell called on Brett Manning, Executive Director for the Heart of Georgia Altamaha Regional Commission to explain the band change request. Brett informed the Panel that Laurens County had requested a band change.

Laurens County is requesting to move Rock Springs Road from Band 3 to Band 2 with the funding for this project at \$1,173,200. They also request to move the following projects from Band 2 to Band 3 - Thairdell Road with funding for this project at \$600,000 and Anderson Road with funding for this project at \$543,000. The net government change for shifting these projects would be an increase of \$30,200 for Band 2 and a decrease of the same amount in Band 3.

There being no questions a motion was made by Phil Best to approve the requested band changes. A second was made by Roger Branch. The vote passed unanimously.

TIA REPORT

Kenneth Franks, TIA Administrator, informed the Panel that they had received several handouts and that the large one shows the status of all the projects. He then went of the TIA collections through June, 2018 for the Heart of Georgia Altamaha (HOGA) Region. Total collected was just under \$160 million with \$119 million to the approved investment list and almost \$40 million for local discretionary. He let them know that we are trending slightly below the collections forecast at -21.8%. He assured them that all projects would be delivered.

He then went over the Band 1 Progress handout. He explained that Band 1 was the first three years. He stated that all the projects were in the construction phase before the end of the first three years. They have been actively tracking them and working the projects in the construction phase to make sure they stay within the budget. For the HOGA Region

they are 97% complete with 197 of the 204 projects completed. For the closeout of these projects 187 have been closed out of the 204. The Budget Status for the HOGARC for completion of the projects was a little over \$66 million. To date we are running around \$6 million under budget. With the completion of these projects that number should come down a little. For all three region's they have been able to deliver under budget. He let them know about a project in the July letting the Daisy Nevels Bridge crossing the Canoochee River in Evans County. The initial budget was \$1.7 million and the bid came in at \$4.2 million. They do not believe this bid is outrageous that is just what a bridge of this size cost. They talked with GDOT and they are going to add the additional funds for this project.

Kenneth then went over the Heart of Georgia Altamaha's Regional Fact Sheet. He let them know that this would be something to have handy that gives an overview of projects completed, total expenses to date, and the spotlight of a project. It also has all of their social media platforms listed at the bottom.

He then highlighted the Mose Coleman Road extension in Vidalia. The City of Vidalia delivered this project with Hofstadter and Associates. This was a new roadway connecting Ezra Taylor Road and Mose Coleman Road, this road goes around part of the airport. The initial budget was just over \$1.1 million and McLendon Enterprises was the low bidder at \$641,314. In discretionary money the City of Vidalia has received \$608,000 so far and Toombs County has received \$1.8 million.

He also let them know that since the last time they met there had been a big election on May 22. Southern Georgia Region passed the TSPLOST but Middle Georgia did not pass. He stated with this new addition they are adding a third Regional Coordinator, William Easton. With the new region being added Brent Moseley will shift from River Valley and be working with Southern Georgia along with William and Eric. Brent and Eric will continue to work with the HOGARC.

Brent Mosely, TIA Regional Coordinator reported on TIA Regionally Significant Projects. He updated them on Band 2 projects. The first project will be Hillcrest Parkway Widening in the City of Dublin (\$17.4 million) this project is a local let project. They currently have a let date of December 2018. In Jeff Davis County the Bridge Replacement on SR 135 over the Altamaha River (\$22 million - \$1.7 million TIA) should let in June 2019. The Widening of SR 87/US 23 in Dodge County from Log Cabin Road to South of SR 257 (\$53 million - \$6.7 million TIA) which was let last August with a completion date set for October 2021. The next project to let in July was the Bridge Replacement in Evans County on Daisy Nevils Highway over the Canoochee River (\$2.2 million - \$1.7 million TIA) the bid came in at \$4.2 so GDOT put in additional funds for this project. For Band 3 projects the widening of US 1 in Toombs County (\$102 million - \$25.4 million TIA) and is currently in preliminary design and will let in September 2020. The Tattnall County Passing Lanes on SR 23/57 between Glennville and Reidsville (\$10.9 million) the plan review was held two weeks ago and should let in January 2021.

Brent then told them about two GDOT let projects for Band 2. Both of these projects are in Wayne County. The first one is a 6 mile reclamation and widening project on Broadhurst Road and the second project is a resurfacing project on South Macon Street. Both of these projects will be let in GDOTs November letting.

Tony Collins gave the Panel an update on project construction for the area. Tony explained that not much has changed with the Band 1 projects. He stated that there are 204 projects in that band with 7 still under construction and 2 of those are the Wayne County 169 projects which are open to traffic and in the punch list phase. Two other projects are 5311 transit projects in Telfair County and they will continue in Band 2 possible Band 3. The new Appling County US 1 Bridge is now open to traffic and in the punch list phase. The existing bridge was demolished. There are two local let projects that started in Band 1 in Wilcox and Bleckley counties. Both of these county's did self-preformed work. Wilcox has let a paving contract and hopefully when the weather dries they can start on that project. Bleckley has done the grading and drainage for their project.

The Band 2 project has 279 total projects with 227 complete. That leaves 52 under construction or in design phase. For Band 3 there are 281 projects with one actively in construction in Wheeler County.

He let them know about some recently completed local let projects. Abbeville had 7 resurfacing projects which they completed in July. Cochran had 2 projects which were completed August 3rd. The project that Kenneth spotlighted early in Vidalia was finished up on August 3rd. Wilcox County is moving forward with another project in Band 2, Lebanon Church Road which was just let. Alamo had some sidewalk projects that were let in August.

He let them know that bids are coming decent. He then asked if anyone had any particular projects they had questions on. No questions were asked.

Kenneth then let them know that the locals delivering the projects were very helpful and that collections have ticked up. The HOGA Region in 2016 had a negative growth year but in 2017 it went back up. He then asked if the Panel had any questions, concerns, or comments. The Panel thanked them for doing a great job.

ADJOURN

There being no further business, a motion was made by Roger Branch and seconded by Phil Best to adjourn the TIA Citizens Review Panel Meeting at 2:31 P.M. The vote passed unanimously.

HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES November 30, 2018

Members Present

Billy Trapnell, City of Metter Roger Branch, Baxley, Georgia Homer Garnto, Adrian, Georgia H.G. Yeomans, Swainsboro, Georgia

Staff Present

Brett Manning James Pope Michelle Brown

Guests

Kenneth Franks, TIA Administrator, GDOT Brent Moseley, GDOT TIA Office Tony Collins, Local Liaison, GDOT

CALL TO ORDER

The TIA Citizens Review Panel meeting for November 30, 2018, was held at the Morris Bank Operations Office, Dublin, Georgia. The meeting was called to order at 10:30 A.M. by Chairman Billy Trapnell, Metter, Georgia. Chairman Trapnell welcomed everyone to the meeting and called on Roger Branch to give the invocation.

INTRODUCTION OF GUESTS

Chairman Trapnell opened the meeting and stated that since we didn't have any guest he didn't think we needed any introductions because everyone knew each other by now.

APPROVAL OF AUGUST 13, 2018 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the August 13, 2018 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by H.G. Yeomans and seconded by Roger Branch to approve the Minutes, as mailed. The motion passed with no opposition.

REVIEW OF BAND CHANGE REQUEST

Chairman Trapnell called on Brett Manning, Executive Director for the Heart of Georgia Altamaha Regional Commission to explain the band change request. Brett informed the Panel that Wayne County had requested a band change.

Wayne County is requesting to move U.S. 341 Industrial Park Road from Band 3 to Band 2 with the funding for this project at \$533,000. The net government change for shifting these projects would be an increase of \$533,000 for Band 2 and a decrease of the same amount in Band 3. Brett stated that this request has been discussed with GDOT TIA staff and they are on board with this change. Brent Moseley explained that the reason they are requesting this change is that a possible new business candidate may be coming in and this will help to attract that new business.

There being no questions a motion was made by Homer Garnto to approve the requested band change. A second was made by H.G. Yeomans. The vote passed unanimously.

TIA REPORT

Kenneth Franks, TIA Administrator, gave a year-end update using a PowerPoint presentation. He then went of the TIA Region map. He explained that the Region map looked a little different now because a fourth region has been added the Southern Georgia Region. He let them know that October was the first month of collections for Southern Georgia and they just got that figure in today and for their first month of collections it was 9% over what was projected which is good news.

He then went over the TIA Timeline. He explained that we are currently almost done with year 6. He stated that to date a total of 486 projects have been completed for all three Regions with a bulk of those project in the Heart of Georgia Altamaha Region. He let them know that the upcoming year would be a busy time for TIA because this will be

the last year for Band 2. He explained that the task is to get all of these projects to construction by the end of Band 2. He explained that based on everything now they will collect the tax until the end of 2022 which is when the tax collections end. With a lot of major projects starting construction in 2022 they are projecting close out and construction to possibly go through 2027. He stated that for the first 6 years of TIA 521 projects have been advanced to the construction phase. He explained that this was a lot of work going on from money to construction and investment in the Regions.

He then went over the Revenue Collections by Region. He stated that if he would have had time he would have updated to include the Southern Georgia totals. The Heart of Georgia Altamaha Region has around \$125 million for the approved investment list and around \$41 million for local discretionary. The total collections for all three Regions are \$805 million which is a big investment in transportation. The next slide was the collection forecast which shows the percent behind forecast. The original revenue forecast for the Heart of Georgia Altamaha Region was a little over \$213 million. The actual revenue collected is a little over \$166 million which is 22% behind. He explained they are seeing revenue growth year to year which is better than seeing negative. He stated they are seeing positive growth around 1 to 1½ percent year over year. He let them know that he believes we will continue to stay behind unless we see a substantial change in growth of collections. He let them know that due to decisions made early on he is very comfortable with these numbers. He stated they are showing a positive cash flow at the end of the ten year period as of right now.

He then went over the 2018 TIA Highlights for all three Regions. He stated that 95 TIA projects have been let to construction in 2018. Of these projects 66 projects have been completed and they have invoiced in over \$75 million as of October, 2018.

He then talked about the Heart of Georgia Altamaha (HOGA) Region Project Overview. For the HOGA Region there were a total of 764 projects with a final investment list project total of over \$255 million. Twelve projects are in construction and 439 projects are complete with total expenditures of over \$89 million to date.

Brent Mosely, TIA Regional Coordinator, reported on projects completed for this year. He referred the Panel to the sheet that listed all of the projects. He explained that the cost listed included only the TIA monies for these projects. The first project was the bridge replacement on SR 4/US 1 in Appling County over the Altamaha River and the next two were the SR 169 Overpass and the widening on Sunset Boulevard in Wayne County. He pointed out that GDOT had let several resurfacing projects in Emanuel County in April that was completed recently and Swainsboro had a group of resurfacing projects that were local let and completed this year. Evans County had two bridge replacements that were local let and completed. GDOT had a resurfacing package with Claxton that was also completed. Laurens County had two grade, drain, base, and pave projects that were local let along with several resurfacing projects. The City of Abbeville had several local let resurfacing projects. The total TIA funds spent this year on 58 completed projects was over \$32 million.

He then showed a snapshot of the new Appling County SR 4/US 1 Bridge over the Altamaha River which is now open to traffic and in the last of the punch list phase. They should be finished by the end of the year and should process the final invoice next week.

The next snapshot he showed was of Rayonier Road in Wayne County. This project was let in April and was a TIA let project. It was a shoulder widening and resurfacing of 4 miles and was completed in November.

The next snapshot was of Stanley Cemetery Road in Laurens County. This was a grade, drain, base, and pave project which was local let.

The next slide was Mose Coleman Road in Vidalia, Georgia. This was a new roadway and alignment with \$1.1 million in TIA monies. It was open to traffic in August, 2018.

The next snapshot was in the City of Alamo showing a sidewalk project. He explained that this had a \$350,000 TIA budget and the bid came in at \$130,000-\$140,000. He stated we should see some savings on this project.

The next slide he went over was the TIA Regionally Significant Projects. For Band 2 Regional Projects in Preconstruction there is Hillcrest Parkway Widening in the City of Dublin. This is a local let project with \$17.4 million in TIA funds. The right-of-way acquisition is complete and has a Spring 2019 anticipated let date. The Band 2 Regional Projects that are in construction are US 23/SR87 widening in Dodge County. This is a \$53 million project with \$6.7 million in TIA funds. This project was let in August, 2017 and has a completion date of October 2021. Currently this project is just over 19% complete. The next project is the Daisy Nevils Road bridge replacement over the Canoochee River in Evans County. This project was let in July 2018 with a project cost of \$4.2 million with \$1.7 million in TIA funds. The Industrial Company was the low bidder and is currently working on new permit to revise the bridge demolition to use blasting. The Band 3 Regional Projects in Preconstruction are US 1 widening project in Toombs County with a \$135 million project with \$25 million TIA funds. This project has a January 2021 anticipated let date. The SR 23/57 passing lanes in Tattnall County has \$10.9 million in TIA funds and has an anticipated let date of January 2021.

The next slide was two projects that were just let this month Broadhurst Road and Macon Street in Wayne County. Broadhurst Road is a 6.2 mile full length reclamation project and South Macon Street is a 2.3 mile patching, leveling and resurfacing project. These projects were grouped as one contract. The low bidder was J. Hiers Company, Inc. at \$2.9 million. The combined TIA budget for both projects is \$3.4 million.

The next slide showed Sprindale Road and US 80 which was let in early November. This was a traffic signal installation project which was delivered by the City of Dublin and designed by Thomas & Hutton. Moye Electric Company, Inc. was the low bidder at \$184,687. The TIA budget for this project was \$575,000.

The next slide showed some of the Band 3 projects that are going to be advance and be let by the TIA office. He explained that these roads are in poor shape and they don't believe they will hold up until Band 3. The first project was in Emanuel County on Old Savannah Road. In the picture he pointed out the severe cracking on the road. He stated it was scheduled to let in April. It is a resurfacing project of 7 miles with a TIA budget of \$924,000. Another grouping they will be working on is in Treutlen County. He showed a picture of Secret Forest Road that had severe cracking. He stated they grouped other

Treutlen County projects with this one and also put in a road in Montgomery County that was only a couple miles away. This project in Montgomery County was their only Band 3 project so this will complete all projects in that County. These projects are all surface treatment projects. The total TIA funding for these projects is \$696,538.

The next projects that will be advanced in Band 3 are in the City of Mount Vernon. The City contacted them about North Washington Street which is in poor shape. They decided to group all of Mount Vernon, Alamo, Glenwood, and Ailey projects as one project to get the most benefit. The total TIA funding for this group will be \$736,014.

Kenneth then went over the end of the year package. The 2018 HOGA Annual Project Status Report which has all the projects listed what phase a project is in, and the projects that are completed. The next form he went over was the Annual Report with TIA funds only. He stated this form is required by law and it has to be posted on the Department of Revenue's site by December 15th. He explained that this form has the original estimated cost which are the TIA amounts originally approved and then the current estimated cost which is what the estimates are based on. He explained that when the projects say closed that they are complete. If they say completed they may be open to traffic but still have not sent in final invoices so they may see additional cost on the next report. The next report was the Competed Projects Report. He stated that this report gives a project description, the original estimated cost, and the final projected cost. This form is also required by law. He informed the Panel that these reports are in draft form and if they see anything that need to be changed to please contact them.

Kenneth stated that he wanted to inform them on a few things. He stated that CSRA has already had a meeting to discuss the next 10 years for T-SPLOST. He let them know that he and Brett have talked about the Heart of Georgia Altamaha Region setting up some meetings real soon to discuss the next 10 years. There was then some discussion on when it should be put on the ballot and they decided that would be something that would need to be discussed in the meetings.

ADJOURN

There being no further business, a motion was made unanimously to adjourn the TIA Citizens Review Panel Meeting at 11:16 A.M.