Heart of Georgia Altamaha Citizen's Review Panel

December 13, 2016

Transportation Investment Act of 2010 (TIA) Annual Report

Honorable David Ralston, Speaker of the House State of Georgia Honorable Casey Cagle Lt. Governor State of Georgia

This letter serves as a report for the activities of the Citizen's Review Panel for the Heart of Georgia – Altamaha region.

The following individuals currently serve on this Citizen's Review Panel: Roy Herrington of Baxley, Phil Best of Dublin, H. G. Yeomans of Swainsboro, Homer Garnto of Adrian and Billy Trapnell of Metter. The panel met three times during the year, April 7th in Metter at the City Hall, July 14th in Baxley at the City Hall and December 12th in Metter at City Hall. During most of these meetings, we were presented requests for Band Changes and updates on all active and planned TIA projects. All projects in Band 1 are under construction and most have been completed.

There are 279 Band 2 projects, 127 have begun construction in 2016 with many having been completed and all are anticipated to be under budget. This is a challenge since the revenue within our Region is down 20% below the projected revenue. It is felt this is likely due to sales tax exemptions that have been given since the projections were made. The majority of the projects were local in nature and did not have a defined benefit, however, the Department maintains that these projects were completed to accepted industry standards, as intended on the original project submittal applications, and to the satisfaction of the local jurisdictions.

Minutes of the meetings held during this year, 2016, as well as reports on the projects completed during this year are included with this letter. These minutes cover the actions taken by the Panel in reviewing the projects approved in the TIA program.

TIA Administrator Kelvin Mullins, and his staff, as well as other GDOT personnel continue to be very helpful to our communities and this panel in accomplishing the duties assigned, to improve transportation in Region 9. Likewise, Brett Manning, Ex. Director of the Heart of Georgia-Altamaha Regional Commission, and his staff have been vital to the success of this program.

The Panel feels that these projects meet the benefits that were anticipated by their respective communities.

Sincerely

Billy Trapnell Chairman

P O Box 74

Metter, GA 30439



GEORGIA DEPARTMENT OF TRANSPORTATION

One Georgia Center, 600 West Peachtree Street, NW Atlanta, Georgia 30308 Telephone: (404) 631-1000

December 13, 2016

Citizen's Review Panel (CRP) Members Mr. Billy Trapnell, Chairman Heart of Georgia Altamaha (HOGA) Special District

RE: Transportation Investment Act (TIA) of 2010

Dear Citizen's Review Panel Members:

The Georgia Department of Transportation presents the attached update through calendar year 2016 on the Transportation Investment Act of 2010 for the Heart of Georgia-Altamaha Special District. Also attached is a summary of the completed projects in the region within the last year. This summary can be utilized in the determination of benefits by the CRP for completed projects. The Transportation Investment Act of 2010 legislation requires submittal of an annual report by the CRP to the legislators by December 15th each year.

The Department is continuing to manage the Band 2 project list. Of the 276 Band 2 projects, 127 were started Construction in 2016. Unfortunately, economic forecasts for the region continue to show a downward trend. The latest revenue projection for Heart of Georgia is 20.7% less than was originally anticipated. By closely monitoring collections and constructing Band 1 projects under budget, we are confident that we can successfully deliver the remaining projects as originally scoped within the constraints of the latest projections. However, should collections continue to be less than expected, we will have to look for additional savings opportunities, actively pursue additional funding sources, and perhaps adjust projects scopes and/or budgets.

We are closely coordinating with all local governments to ensure successful delivery of the program. The Department remains committed to the people of the Heart of Georgia for showing the state how to take an active role in its transportation future.

This update is provided to you for your information. Please let me know if you need further information regarding the TIA 2010 Program.

Sincerely,

Kelvin H. Mullins,

M. H. Mur

TIA Administrator

cc: Diana Pope, Georgia State Finance and Investment Commission Brett Manning, Heart of Georgia Regional Commission

port - TIA Funds Only
Dec 1, 2015 - Nov 30, 2016



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
DC00 000003	A lin -	01 BL 0001217	Bridge Replacement of SR 4/US 1 over	¢4.0/0.701	£4.0/0.701	¢24.222	615.2/2	1-	Disaded Project TIA Protice 64 0/0 701
RC09-000003	Appling	01 PI-0001216	Altamaha River and Overflow, and Williams Creek	\$4,969,781	\$4,969,781	\$24,222	\$15,363 N	10	Blended Project - TIA Portion \$4,969,781
HG-0005	Appling	01 PI-0011578	Appling Zoar Road	\$2,889,000	\$2,889,000	\$2,834,281	\$0 N	lo	N/A
HG-0009	Appling	01 PI-0011581	Baxley Barnes Street Seg 1	\$8,400	\$9,451	\$9,077	\$0 Y	'es	GDOT has managed construction costs to keep overruns at a minimum.
HG-0010	Appling	01 PI-0011582	Baxley Lee Street Seg 1	\$9,800	\$9,189	\$9,089	\$0 N	lo	N/A
HG-0011	Appling	01 PI-0011583	Baxley Miles Street	\$21,000	\$17,926	\$17,519	\$0 N	lo	N/A
HG-0013	Appling	01 PI-0011585	Baxley Weaver Street East	\$9,800	\$15,680	\$15,680	\$0 Y	'es	GDOT has managed construction costs to keep overruns at a minimum.
HG-0014	Appling	01 PI-0011586	Baxley NE Park Avenue	\$116,000	\$75,527	\$75,527	\$0 N	lo	N/A
HG-0015	Appling	01 PI-0011587	Baxley NFL Drive	\$32,200	\$13,431	\$12,952	\$0 N	lo	N/A
HG-0016	Appling	01 PI-0011588	Baxley Third Street	\$19,600	\$13,390	\$13,390	\$0 N	lo	N/A
HG-0017	Appling	01 PI-0011589	Baxley Pine Street Extension	\$61,600	\$24,562	\$24,099	\$0 1	lo	N/A
HG-0018	Appling	01 PI-0011590	Baxley East Allen Street	\$143,072	\$55,164	\$55,164	\$0 N	lo	N/A
HG-0019	Appling	01 PI-0011591	Baxley Heritage Drive	\$11,200	\$10,312	\$10,312	\$0 N	lo	N/A
HG-0020	Appling	01 PI-0011592	Baxley Ivey Street East	\$11,200	\$7,904	\$7,803	\$0 N	lo	N/A
HG-0021	Appling	01 PI-0011593	Baxley Page Street	\$16,800	\$244	\$206	\$0 N	lo	N/A
HG-0022	Appling	01 PI-0011594	Baxley Crosby Street Seg 1	\$13,066	\$12,323	\$12,323	\$0 N	lo	N/A
HG-0023	Appling	01 PI-0011595	Baxley SE Park Avenue	\$81,895	\$46,322	\$46,322	\$0 N	lo	N/A
HG-0134	Appling	01 PI-0011628	Surrency Cemetery Street	\$36,400	\$31,334	\$31,334	\$0 N	lo	N/A
HG-0135	Bleckley	01 PI-0011631	Bleckley Jones Road Bridge	\$139,000	\$139,000	\$9,985	\$127,772 N	lo	Blended Project (State Funds) - TIA Portion \$139,000
HG-0137	Bleckley	01 PI-0011632	Bleckley Jac Arts Road Resurfacing	\$140,170	\$54,975	\$54,787	\$188 N	lo	N/A
HG-0138	Bleckley	01 PI-0011633	Bleckley Roy Bryant Road Paving	\$235,800	\$235,800	\$5,104	\$4,400 N	lo	N/A
HG-0139	Bleckley	01 PI-0011634	Bleckley Pineland Estates Road Paving	\$113,385	\$113,385	\$6,677	\$105,856 N	lo	N/A
HG-0151	Bleckley	01 PI-0011862	Cochran Maple Street	\$35,663	\$32,410	\$32,346	\$0 N	lo	N/A
HG-0153	Bleckley	01 PI-0011864	Cochran Seventh Street	\$45,076	\$37,922	\$37,849	\$0 1	lo	N/A
HG-0154	Bleckley	01 PI-0011865	Cochran Ash Street	\$149,837	\$146,500	\$146,179	\$321 N	lo	Blended Project (Local Funds) - TIA Portion \$149,837
HG-0158	Candler	01 PI-0011868	Candler East Pulaski Highway	\$266,000	\$210,007	\$209,780	\$227 N	lo	N/A
HG-0166	Candler	01 PI-0011870	Candler Oak Tree Road	\$688,017	\$688,017	\$378,314	\$309,703 N	lo	N/A
HG-0170	Candler	01 PI-0011874	Metter Central Avenue	\$180,606	\$153,552	\$153,552	\$0 N	lo	N/A
HG-0171	Candler	01 PI-0011875	Metter North Williams Street	\$17,479	\$17,148	\$17,148	\$0 N	lo	N/A
HG-0172	Candler	01 PI-0011876	Metter Matthew Street	\$21,540	\$21,540	\$0	\$21,348 M	lo	N/A
HG-0174	Candler	01 PI-0011877	Metter Martin Luther King Jr Blvd	\$200,928	\$197,123	\$197,123	\$0 N	lo	N/A
HG-0191	Candler	01 PI-0011894	Pulaski Pulaski School Road	\$14,000	\$12,044	\$12,044	\$0 N	lo	N/A
HG-0192	Candler	01 PI-0011895	Pulaski West Railroad Street Seg 1	\$14,000	\$14,447	\$14,447	\$0 Y	'es	GDOT has managed construction costs to keep overruns at a minimum.
HG-0194	Candler	01 PI-0011896	Pulaski Brannen Street	\$14,000	\$19,519	\$19,519	\$0 Y	'es	GDOT has managed construction costs to keep overruns at a minimum.
HG-0206	Dodge	01 PI-0011901	Dodge Chester Highway	\$1,178,400	\$984,710	\$949,574	\$27,433 N	lo	N/A
HG-0210	Dodge	01 PI-0011902	Dodge Bell Line Road	\$333,600	\$279,376	\$264,482	\$14,894 N	lo	N/A
HG-0221	Dodge	01 PI-0011911	Chauncey Bussy Street	\$56,000	\$57,283	\$57,148	\$135 Y	'es	GDOT has managed construction costs to keep overruns at a minimum.
HG-0228	Dodge	01 PI-0011915	Eastman Oak Street-Golf Course Rd to	\$17,632	\$17,632	\$8,408	\$8,839 N	lo	N/A
HG-0229	Dodge		Cochran Hwy Eastman Douglas St-Rose St to dead end	\$3,447	\$3,447	\$1,781	\$1,574 N	lo	N/A
HG-0248	Dodge	01 PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	\$17,367	\$17,367	\$7,806	\$9,201 N	lo	N/A
HG-0277	Dodge	01 PI-0011918	Eastman Forest Lake Rd - 4th to 9th	\$37,651	\$37,651	\$17,027	\$19,841 N	lo	N/A
HG-0274	Dodge		Eastman 4th Ave - Congo Lane to Legion Dr	\$56,742	\$56,229	\$25,324	\$30,325 N		N/A
HG-0264	Dodge	01 PI-0011920	Eastman West Main - 5th to 9th Ave	\$34,072	\$33,771	\$14,967	\$18,171 N	lo	N/A
HG-0251	Dodge	01 PI-0011921	Eastman Pine Haven Dr - College to Dead	\$38,977	\$38,667	\$17,390	\$20,813 N		N/A
HG-0247	Dodge	01 PI-0011922	Eastman Norman Ave - 9th to Leitch	\$30,492	\$30,224	\$13,673	\$15,966 N	lo	N/A
HG-0247	Dodge		Eastman Bethel - 7th Ave to Anson	\$14,371	\$14,371	\$6,309	\$7,719 N		N/A
HG-0240	Dodge		Eastman Main St - 14th Ave to 9th Ave	\$43,219	\$42,816	\$19,227	\$23,143 N		N/A
	-								
HG-0261	Dodge		Eastman Leitch St - Livingston to 14th Ave	\$32,348	\$32,093	\$14,075	\$17,428 N		N/A
HG-0283	Dodge	01 PI-0011927	Eastman South Carolina St - 5th to Gum	\$14,981	\$14,981	\$6,841	\$7,804 N	lo	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Correct	ctive Action Required? Comments
	Dodge		Eastman North St-14th to Dixon St	\$21,477	\$21,477	\$9,300	\$11,584 No	N/A
HG-0244	Dodge	01 PI-0011929	Eastman James Ave - Ward St to South	\$57.803	\$57,457	\$25,240	\$31,168 No	N/A
	Dodge		Carolina St	\$29,644	\$29,644	\$12,879	\$15,983 No	N/A
	Dodge		Eastman 4th Ave-Sheldon St to Hwy 46 Eastman 8th Ave-Bay to Oak	\$29,644 \$17,500	\$17,500	\$8.033	\$15,965 NO \$9,125 No	N/A
	Dodge		Eastman 13th Ave - Oak to Creighton	\$29,299	\$29,299	\$13,311	\$15,312 No	N/A
	Dodge		Eastman Rose St - Livingston to 9th Ave	\$18,560	\$18,560	\$8,318	\$9,751 No	N/A
ПО-0239	Douge	01 PI-0011934	Eastman Minter Ridge Dr - Minter Dr to Pine	\$10,000	\$10,000	\$0,310	\$9,751 NO	IV/A
HG-0250	Dodge	01 PI-0011935	Haven	\$10,340	\$10,340	\$4,627	\$5,464 No	N/A
HG-0252	Dodge	01 PI-0011936	Eastman Minter Drive - College to Pine Haven	\$10,340	\$10,340	\$5,935	\$4,178 No	N/A
HG-0276	Dodge	01 PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	\$61,276	\$60,833	\$27,573	\$32,501 No	N/A
HG-0272	Dodge	01 PI-0011939	Eastman Pine St - 2nd to 1st	\$6,628	\$6,628	\$2,989	\$3,465 No	N/A
HG-0313	Dodge	01 PI-0011955	Eastman Beulah St - Mt Moriah St to Ward	\$49,497	\$49,172	\$21,856	\$26,399 No	N/A
	Dodge	01 PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	\$61,647	\$61,050	\$27,570	\$32,443 No	N/A
	Ü		Eastman Medical Center Dr - Legion to					
HG-0364	Dodge	01 PI-0012033	Griffin	\$6,363	\$6,363	\$3,169	\$3,051 No	N/A
RC09-000013	Dodge	01 PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	\$1,703,125	\$1,703,125	\$1,703,125	\$0 No	Blended Project - TIA Portion \$1,703,125
RC09-000015	Emanuel	01 PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	\$6,429,877	\$3,770,496	\$3,406,875	\$200,383 No	N/A
HG-0507	Emanuel	01 PI-0012043	Emanuel Extension Fairground Rd	\$507,823	\$507,823	\$0	\$336,492 No	N/A
HG-0443	Emanuel	01 PI-0012044	Emanuel Canoochee Rd	\$840,000	\$814,500	\$814,500	\$0 No	N/A
HG-0516	Emanuel	01 PI-0012052	Garfield Old Augusta Rd	\$42,000	\$23,534	\$23,534	\$0 No	N/A
HG-0524	Emanuel	01 PI-0012054	Swainsboro North Green Street	\$86,800	\$85,977	\$85,977	\$0 No	N/A
HG-0526	Emanuel	01 PI-0012056	Swainsboro North Coleman St	\$122,080	\$113,397	\$113,397	\$0 No	N/A
HG-0530	Emanuel	01 PI-0012057	Swainsboro Meadow Lake East	\$224,000	\$224,000	\$224,000	\$0 No	N/A
	Emanuel		Swainsboro King Circle Dr	\$184,800	\$184,800	\$184,800	\$0 No	N/A
HG-0552	Emanuel	01 PI-0012059	Swainsboro Braswell Blvd	\$42,000	\$42,000	\$42,000	\$0 No	N/A
	Evans		Evans Reg Bill Hodges Rd Resurfacing	\$434,000	\$364,651	\$364,651	\$0 No	N/A
HG-0565	Evans	01 PI-0012083	EvansReg Commercial Blvd Resurfacing	\$70,000	\$54,850	\$54,850	\$0 No	N/A
HG-0566	Evans	01 PI-0012086	EvansReg John W. Tippins Rd Resurfacing	\$252,000	\$209,527	\$209,527	\$0 No	N/A
HG-0593	Evans	01 PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	\$17,898	\$17,898	\$17,559	\$0 No	N/A
HG-0599	Evans	01 PI-0012095	Claxton West Liberty Street Seg 3	\$22,323	\$20,482	\$20,482	\$0 No	N/A
HG-0600	Evans	01 PI-0012096	Claxton West Liberty Street Seg 4	\$61,994	\$40,167	\$40,167	\$0 No	N/A
HG-0601	Evans	01 PI-0012097	Claxton West Liberty Street Seg 5	\$29,531	\$20,722	\$20,722	\$0 No	N/A
HG-0602	Evans	01 PI-0012098	Claxton Courthouse St	\$29,942	\$19,533	\$19,533	\$0 No	N/A
HG-0603	Evans	01 PI-0012099	Claxton Turnpike Rd	\$7,772	\$9,414	\$9,414	\$0 Yes	GDOT has managed construction costs to keep overruns at a minimum.
HG-0604	Evans		Claxton North Peters St	\$48,374	\$24,089	\$24,089	\$0 No	N/A
HG-0629	Evans	01 PI-0012118	Daisy East Main St.	\$15,900	\$14,002	\$14,002	\$0 No	N/A
HG-0631	Evans	01 PI-0012121	Hagan Cedar Ave - Tattnall St to City Limits	\$68,800	\$61,402	\$61,402	\$0 No	N/A
HG-0634	Evans	01 PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	\$74,200	\$57,962	\$57,947	\$0 No	N/A
HG-0664	Jeff Davis	01 PI-0012131	Jeff Davis CA Holmes Rd	\$99,400	\$97,517	\$97,517	\$0 No	N/A
HG-0681	Jeff Davis	01 PI-0012132	Jeff Davis John Long Rd	\$143,800	\$141,076	\$141,076	\$0 No	N/A
HG-0670	Jeff Davis	01 PI-0012135	Jeff Davis Buford Rd - CR 280	\$75,600	\$74,168	\$73,710	\$458 No	N/A
	Jeff Davis		Jeff Davis John Osburne Rd	\$80,080	\$78,563	\$78,563	\$0 No	N/A
HG-0669	Jeff Davis		Jeff Davis JA Yawn Rd - CR 245	\$323,120	\$317,000	\$317,000	\$0 No	N/A
	Jeff Davis		Jeff Davis McDaniel Rd - CR 249	\$78,680	\$77,190	\$77,190	\$0 No	N/A
HG-0695	Jeff Davis		Hazlehurst North Miller St	\$84,000	\$82,409	\$82,409	\$0 No	N/A
HG-0696	Jeff Davis		Hazlehurst Latimer St	\$112,000	\$109,879	\$109,879	\$0 No	N/A
HG-0697	Jeff Davis	01 PI-0012145	Hazlehurst West Odum St	\$98,000	\$96,113	\$96,113	\$0 No	N/A





Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Cor	prective Action Required? Comments
HG-0698	Jeff Davis		Hazlehurst Pat Dixon Rd	\$42,000	\$40,914	\$40,914	\$0 No	N/A
HG-0699	Jeff Davis		Hazlehurst Hatten Still Rd	\$245,000	\$193,546	\$193,546	\$0 No	N/A
HG-0700	Jeff Davis		Hazlehurst Pine St	\$56,000	\$54,825	\$54,825	\$0 No	N/A
HG-0736	Johnson		Johnson Glen Donaldson Rd	\$148,000	\$121,756	\$121,756	\$0 No	N/A
HG-0734	Johnson		Johnson Faith Tabernacle Rd	\$48,000	\$37,648	\$37,648	\$0 No	N/A
HG-0733	Johnson		Johnson Calvary Church Rd	\$168,000	\$149,343	\$149,343	\$0 No	N/A
HG-0735	Johnson		Johnson Trinity Church Rd	\$92,000	\$91,569	\$91,569	\$0 No	N/A
HG-0739	Johnson		Johnson James Grove Church Rd	\$144,000	\$122,511	\$122,511	\$0 No	N/A
HG-0750	Johnson		Kite College St Priority 1	\$42,000	\$25,352	\$25,352	\$0 No	N/A
HG-0766	Johnson		Wrightsville Idylwild Dr	\$245,000	\$208,645	\$208,645	\$0 No	N/A
HG-0765	Johnson	01 PI-0012176	Wrightsville Sidewalk Repair (Rapid	\$250,000	\$250,000	\$229,298	\$20,351 No	Blended Project (Local Funds) - TIA Portion \$250,000
			Response)					
RC09-000041	Laurens		Oconee River Bridge Project	\$7,541,601	\$7,541,601	\$79,537	\$2,978,742 No	Blended Project - TIA Portion \$7,541,601
HG-0775	Laurens		Laurens Springhaven Bridge	\$162,500	\$160,163	\$160,163 \$714,574	\$0 No	N/A
HG-0774	Laurens		Laurens Springhaven Rd	\$725,000	\$714,574		\$0 No	N/A
HG-0776	Laurens		Laurens Walke Dairy Bridge	\$487,500	\$487,500	\$2,954	\$306,005 No	Blended Project (State Funds) - TIA Portion \$487,500
HG-0781	Laurens		Old Hawkinsville Rd	\$1,040,000	\$472,435	\$256,133	\$216,302 No	
HG-0808 HG-0818	Laurens		Cadwell Colter St	\$13,151 \$46,339	\$15,628 \$31,714	\$15,490 \$31,600	\$138 Yes \$114 No	GDOT has managed construction costs to keep overruns at a minimum.
HG-0819	Laurens		Dexter Shy St - Hwy 339 to Cemetery	\$59,005	\$31,714	\$34,882	\$114 NO \$109 No	N/A N/A
			Dexter Railroad St					GDOT is actively managing the construction phase of this project to reduce costs and control
HG-0831	Laurens	01 PI-0012216	Dublin Hodges St	\$1,130,000	\$1,207,427	\$167,339	\$529,985 Yes	cost variance.
HG-0834	Laurens	01 PI-0012219	Dudley Seventh St	\$24,287	\$22,733	\$22,617	\$0 No	N/A
HG-0838	Laurens	01 PI-0012220	Dudley Caroll Dr	\$22,617	\$13,285	\$13,169	\$0 No	N/A
HG-0837	Laurens	01 PI-0012221	Dudley Chestnut Dr	\$15,352	\$11,137	\$11,065	\$0 No	N/A
HG-0833	Laurens	01 PI-0012222	Dudley Carroll St	\$12,462	\$7,707	\$7,655	\$0 No	N/A
HG-0873	Laurens	01 PI-0012226	East Dublin Circle Dr	\$61,992	\$35,797	\$35,797	\$0 No	N/A
HG-0842	Laurens	01 PI-0012227	East Dublin Celia St	\$41,231	\$24,187	\$24,157	\$0 No	N/A
HG-0843	Laurens	01 PI-0012228	East Dublin Dwayne Dr	\$22,246	\$10,431	\$10,398	\$0 No	N/A
HG-0845	Laurens	01 PI-0012229	East Dublin Price St	\$17,023	\$11,867	\$11,867	\$0 No	N/A
HG-0846	Laurens		East Dublin South Elm St	\$26,780	\$25,450	\$25,303	\$0 No	N/A
HG-0844	Laurens	01 PI-0012231	East Dublin Rice St	\$46,269	\$29,766	\$29,425	\$0 No	N/A
HG-0899	Laurens		Montrose Spur One	\$42,000	\$30,538	\$30,450	\$0 No	N/A
HG-0909	Laurens	01 PI-0012265	Rentz Pughsley Ave	\$16,465	\$15,695	\$15,653	\$0 No	N/A
HG-0902	Laurens	01 PI-0012266	Rentz Bedingfield St	\$16,121	\$14,671	\$14,631	\$0 No	N/A
HG-0900	Laurens	01 PI-0012267	Rentz Bates Ave Seg 1	\$21,901	\$20,874	\$20,823	\$0 No	N/A
HG-0912	Montgomery	01 PI-0012271	Montgomery Thompson Pond Rd Ph 1	\$338,997	\$338,997	\$32,333	\$153,751 No	N/A
HG-0935	Montgomery	01 PI-0012276	Ailey West MLK Jr St Sidewalk (Rapid Response)	\$10,000	\$8,841	\$8,841	\$0 No	N/A
HG-0934	Montgomery	01 PI-0012277	Ailey East MLK Jr Sidewalks (Rapid Response)	\$10,000	\$7,936	\$7,936	\$0 No	N/A
HG-0933	Montgomery	01 PI-0012278	Alley South Broad St sidewalk (Rapid Response)	\$20,000	\$18,309	\$18,198	\$0 No	N/A
HG-0931	Montgomery	01 PI-0012279	Ailey East Gum St	\$32,000	\$29,443	\$29,443	\$0 No	N/A
HG-0936	Montgomery	01 PI-0012285	Alston Outler St	\$30,000	\$30,000	\$29,319	\$0 No	N/A
HG-0953	Montgomery	01 PI-0012288	Mt Vernon Church St	\$98,000	\$75,911	\$75,911	\$0 No	N/A
HG-0956	Montgomery	01 PI-0012289	Mt Vernon Johnson St	\$70,000	\$54,222	\$54,222	\$0 No	N/A
HG-0954	Montgomery	01 PI-0012290	Mt Vernon Dobbins St	\$28,000	\$21,689	\$21,689	\$0 No	N/A
HG-0955	Montgomery	01 PI-0012291	Mt Vernon Faye D Brewer St	\$14,000	\$10,845	\$10,845	\$0 No	N/A
HG-1370	Montgomery	01 PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315 miles)	\$44,100	\$26,442	\$26,442	\$0 No	N/A
HG-0972	Tattnall	01 PI-0012302	Tattnall Dennis Oliver Rd	\$467,500	\$467,500	\$467,500	\$0 No	N/A
HG-0975	Tattnall	01 PI-0012303	Tattnall Raymond Bland Rd	\$570,150	\$482,397	\$482,397	\$0 No	N/A
HG-1008	Tattnall	01 PI-0012309		\$13,710	\$12,909	\$12,909	\$0 No	N/A
HG-1001	Tattnall	01 PI-0012310	Collins Plant St	\$2,800	\$5,471	\$5,398	\$0 Yes	GDOT has managed construction costs to keep overruns at a minimum.



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Cor	rrective Action Required? Com	iments
IG-1007	Tattnall	01 PI-0012311	Collins Pine St	\$10,267	\$15,447	\$15,182	\$0 Yes	GDC	T has managed construction costs to keep overruns at a minimum.
IG-1036	Tattnall	01 PI-0012317	Glennville Hilltop Rd	\$154,420	\$152,200	\$152,200	\$0 No	N/A	
IG-1023	Tattnall	01 PI-0012318	Glennville Durrence St	\$12,740	\$12,557	\$12,557	\$0 No	N/A	
IG-1012	Tattnall	01 PI-0012319	Glennville Bonnie St	\$25,760	\$25,389	\$25,389	\$0 No	N/A	
IG-1048	Tattnall	01 PI-0012320	Glennville Mendel Ave East	\$23,100	\$22,768	\$22,768	\$0 No	N/A	
HG-1013	Tattnall	01 PI-0012321	Glennville Caswell St	\$140,560	\$138,539	\$138,539	\$0 No	N/A	
HG-1070	Tattnall	01 PI-0012360	Reidsville Brumby Ave	\$105,000	\$104,449	\$104,449	\$0 No	N/A	
IG-1077	Tattnall	01 PI-0012361	Reidsville Lloyd St	\$174,528	\$172,651	\$172,651	\$0 No	N/A	
IG-1085	Tattnall	01 PI-0012364	Reidsville Smith St	\$110,827	\$92,842	\$92,841	\$0 No	N/A	
IG-1094	Telfair	01 PI-0012373	Telfair 5311 Capitial	\$19,820	\$19,820	\$3,713	\$0 No	N/A	
IG-1087	Telfair	01 PI-0012374	Telfair McRae Milan Rd	\$216,000	\$211,909	\$211,909	\$0 No	N/A	
IG-1089	Telfair	01 PI-0012375	Telfair Owens Rd	\$64,000	\$62,788	\$62,788	\$0 No	N/A	
IG-1095	Telfair	01 PI-0012379	Telfair 5311 Operations (Part)	\$178,380	\$178,380	\$102,836	\$58,675 No	N/A	
IG-1097	Telfair	01 PI-0012380	Lumber City River St	\$50,400	\$50,400	\$305	\$43,000 No	N/A	
IG-1107	Telfair	01 PI-0012389	Lumber City Burns St	\$21,000	\$21,000	\$0	\$19,231 No	N/A	
IG-1106	Telfair	01 PI-0012391	Lumber City E. Railroad St	\$84,000	\$81,121	\$81,120	\$0 No	N/A	
G-1110	Telfair	01 PI-0012393	McRae Central Ave	\$11,900	\$11,674	\$11,674	\$0 No	N/A	
IG-1111	Telfair	01 PI-0012394	McRae Langley Ave	\$11,900	\$11,674	\$11,674	\$0 No	N/A	
IG-1112	Telfair	01 PI-0012395	McRae Spring Ave	\$4,200	\$4,120	\$4,120	\$0 No	N/A	
HG-1113	Telfair	01 PI-0012396	McRae Railroad St	\$9,800	\$9,614	\$9,614	\$0 No	N/A	
HG-1114,	Telfair	01 PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (-\$8,400)	\$74,200	\$72,795	\$72,795	\$0 No	N/A	
IG-1120	Telfair	01 PI-0012399	McRae First Ave	\$63,000	\$61,807	\$61,807	\$0 No	N/A	
IG-1121	Telfair	01 PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St)	\$40,600	\$39,831	\$39,831	\$0 No	N/A	
HG-1122	Telfair	01 PI-0012401	McRae Lakeside Ave	\$56,000	\$54,939	\$54,939	\$0 No	N/A	
HG-1137	Telfair		Scotland Resurface 4th Ave to 4th Ave Ext	\$98,000	\$47,833	\$47,761	\$0 No	N/A	
HG-1147	Toombs	01 PI-0012421	Toombs 130 Accel-Decel Lane	\$165,974	\$161,902	\$161,902	\$0 No	N/A	
HG-1149	Toombs	01 PI-0012427	Toombs Ezra Taylor Rd	\$1,140,000	\$1,140,000	\$6,908	\$957,022 No	N/A	
G-1150	Toombs		Lyons South Victory Dr	\$200,000	\$200,000	\$153,640	\$42,572 No	N/A	
IG-1155	Toombs	01 PI-0012436	Vidalia Adams Street	\$1,624,052	\$1,624,052	\$1,402,489	\$221,563 No	N/A	
IG-1170	Treutlen	01 PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4 miles beyond John Deere Rd)	\$157,160	\$162,080	\$162,036	\$0 Yes	GDC	T has managed construction costs to keep overruns at a minimum.
IG-1174	Treutlen	01 PI-0012446	Treutlen Lonesome Pine Rd	\$136,000	\$154,510	\$154,510	\$0 Yes	GDC	T has managed construction costs to keep overruns at a minimum.
IG-1180	Treutlen	01 PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend Circle)	\$224,000	\$186,289	\$186,288	\$0 No	N/A	
IG-1216	Treutlen	01 PI-0012457	Soperton Center Dr	\$87,648	\$87,648	\$5,611	\$71,328 No	N/A	
G-1191	Treutlen	01 PI-0012458	Soperton Varnedo St	\$35,000	\$16,800	\$16,669	\$0 No	N/A	
IG-1232	Treutlen	01 PI-0012459	Soperton Parkway Dr	\$87,648	\$87,648	\$4,756	\$76,726 No	N/A	
IG-1222	Treutlen	01 PI-0012460	Soperton Belk St	\$91,000	\$87,664	\$87,664	\$0 No	N/A	
IG-1200	Treutlen	01 PI-0012461	Soperton Robby Lane	\$15,400	\$6,173	\$6,047	\$0 No	N/A	
IG-1211	Treutlen	01 PI-0012463	Soperton Roydon Dr	\$15,400	\$10,775	\$10,582	\$0 No	N/A	
IG-1189	Treutlen	01 PI-0012464		\$21,000	\$7,655	\$7,314	\$0 No	N/A	
IG-1224	Treutlen	01 PI-0012480	Soperton Highland Dr	\$87,648	\$87,648	\$3,829	\$74,071 No	N/A	
C09-000089	Wayne	01 PI-0011840	SR 169 Railroad Overpass	\$13,978,470	\$13,978,470	\$1,647,755	\$4,744,368 No	N/A	
C09-000090	Wayne	01 PI-0011841	SR 169 Widening from Sunset Blvd. to NS Railroad Overpass in Jesup	\$2,978,086	\$2,978,086	\$575,444	\$314,557 No	N/A	
IG-1243	Wayne	01 PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	\$900,000	\$361,003	\$361,002	\$0 No	N/A	
IG-1246	Wayne	01 PI-0012494	Wayne Collins Loop Rd	\$409,400	\$409,400	\$0	\$301,515 No	N/A	
IG-1280	Wayne	01 PI-0012501	Jesup Cedar St	\$59,250	\$32,547	\$32,547	\$0 No	N/A	
HG-1279	Wayne		Jesup West Orange St Mill/Resurface	\$239,250	\$205,398	\$205,398	\$0 No	N/A	
IG-1282	Wayne		Jesup East Plum St	\$154,200	\$116,260	\$116,260	\$0 No	N/A	
					,			1000	



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-1284			Odum North Church St	\$95,200	\$68,338	\$68,338	\$0		N/A
HG-1284	Wayne	01 PI-0012514	Wheeler Snowhill Baptist Church Rd - CR	\$95,200	\$08,338	\$68,338	\$0	NO	N/A
HG-1292	Wheeler	01 PI-0012518	178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	\$376,000	\$344,638	\$162,361	\$152,702	No	N/A
HG-1296	Wheeler	01 PI-0012522	Alamo Broad St	\$154,000	\$136,370	\$136,223	\$147	No	N/A
HG-1298	Wheeler	01 PI-0012524	Alamo Railroad St	\$84,000	\$93,585	\$93,492	\$0	Yes	GDOT has managed construction costs to keep overruns at a minimum.
HG-1303	Wheeler	01 PI-0012529	Glenwood SW Third Ave	\$56,000	\$41,243	\$41,243	\$0	No	N/A
HG-1304	Wheeler	01 PI-0012530	Glenwood N 5th St	\$63,000	\$46,399	\$46,399	\$0	No	N/A
HG-1313	Wilcox	01 PI-0012536	Wilcox Mount Olive Rd	\$177,216	\$177,216	\$1,074	\$0	No	N/A
HG-1314	Wilcox	01 PI-0012537	Wilcox Troutman Rd	\$32,216	\$32,216	\$129	\$31,799	No	N/A
HG-1348	Wilcox	01 PI-0012542	Abbeville E Neapolis St	\$39,879	\$29,517	\$29,430	\$0	No	N/A
IG-1337	Wilcox	01 PI-0012543	Abbeville Palm Dr	\$70,511	\$70,511	\$427	\$0	No	N/A
IG-1327	Wilcox	01 PI-0012544	Abbeville Bowen St	\$29,830	\$26,188	\$26,118	\$0	No	N/A
IG-1341	Wilcox	01 PI-0012545	Abbeville Bell St	\$43,193	\$31,557	\$31,469	\$0	No	N/A
IG-1331	Wilcox	01 PI-0012546	Abbeville Isabella St	\$20,947	\$15,834	\$15,784	\$0	No	N/A
IG-1330	Wilcox	01 PI-0012547	Abbeville W Ocmulgee St	\$9,148	\$13,537	\$13,433	\$104	Yes	GDOT has managed construction costs to keep overruns at a minimum.
IG-1351	Wilcox	01 PI-0012565	Rochelle Bessie Ave	\$110,000	\$28,389	\$28,210	\$179	No	N/A
IG-0006	Appling	02 PI-0011579	Appling Red Oak Church Road	\$1,483,800	\$1,483,800	\$0	\$707,690	No	N/A
IG-0024	Appling	02 PI-0011596	Baxley Anthony Street	\$119,248	\$58,600	\$0	\$54,822	No	N/A
IG-0025	Appling	02 PI-0011597	Baxley Copeland Avenue	\$15,400	\$10,803	\$0	\$9,770	No	N/A
IG-0026	Appling	02 PI-0011598	Baxley MLK Avenue Seg 1	\$201,766	\$95,535	\$0	\$89,236	No	N/A
IG-0027	Appling	02 PI-0011599	Baxley Harley Street	\$28,000	\$24,621	\$0	\$23,418	No	N/A
IG-0029	Appling	02 PI-0011601	Baxley Kenny Lane	\$15,400	\$12,928	\$0	\$11,973	No	N/A
IG-0030	Appling	02 PI-0011602	Baxley MLK Avenue Seg 2	\$36,397	\$21,663	\$0	\$20,349	No	N/A
IG-0031	Appling	02 PI-0011603	Baxley Johnson Street	\$18,200	\$12,889	\$0	\$12,175	No	N/A
IG-0032	Appling	02 PI-0011604	Baxley Lackawanna Street Seg 1	\$12,600	\$7,672	\$0	\$7,242	No	N/A
IG-0033	Appling	02 PI-0011605	Baxley Pine Street	\$77,000	\$45,819	\$0	\$43,059	No	N/A
IG-0034	Appling	02 PI-0011606	Baxley SW Park Avenue	\$19,248	\$19,351	\$0	\$18,199	Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
IG-0035	Appling	02 PI-0011607	Baxley North Lee Street Extension	\$9,800	\$7,527	\$0	\$6,277	No	N/A
IG-0036	Appling	02 PI-0011608	Baxley Spruce Street	\$15,400	\$10,305	\$0	\$8,874	No	N/A
IG-0037	Appling	02 PI-0011609	Baxley Fair Street	\$133,218	\$133,218	\$0	\$0	No	N/A
IG-0038	Appling	02 PI-0011610	Baxley Holmesville Avenue	\$138,100	\$87,598	\$0	\$82,398	No	N/A
IG-0132	Appling	02 PI-0011629	Surrency Andrews Street	\$36,400	\$20,493	\$0	\$18,552	No	N/A
IG-0143	Bleckley	02 PI-0011854	Bleckley Trail Branch Road Resurfacing	\$266,000	\$266,000	\$0	\$1,980	No	N/A
IG-0144	Bleckley	02 PI-0011855	,	\$619,200	\$619,200	\$0	\$2,325	No	N/A
IG-0146	Bleckley	02 PI-0011857	Bleckley Talmadge Coley and Irve Land Roads Resurfacing	\$491,400	\$491,400	\$0	\$1,460		N/A
G-0148	Bleckley		Cochran Railroad Avenue	\$36,273		\$0	\$0		N/A
IG-0150	Bleckley	02 PI-0011861	Cochran Beech Street	\$130,322	\$130,322	\$0	\$0		N/A
IG-0152	Bleckley		Cochran Martin Luther King Blvd	\$78,803	\$78,803	\$0	\$0		N/A
IG-0168	Candler		Candler High Bluff Road	\$152,250	\$152,250	\$0	\$150,889		N/A
IG-0169	Candler		Candler Windmill Road	\$203,000		\$0	\$96,123		N/A
IG-0173	Candler			\$48,086	\$48,086	\$0	\$0		N/A
IG-0175	Candler	02 PI-0011879	Metter Green Street	\$61,748	\$61,748	\$0	\$0		N/A
IG-0176	Candler			\$32,044	\$32,044	\$0	\$0		N/A
IG-0177	Candler		Metter South Kennedy Street	\$117,977		\$0	\$0		N/A
IG-0178	Candler		Metter Ellis Street	\$99,031	\$99,031	\$0		No	N/A
IG-0179	Candler	02 PI-0011883	Metter Hulett Street	\$33,487	\$33,487	\$0	\$0		N/A
IG-0180	Candler		Metter Smith Street	\$45,095	\$45,095	\$0	\$0		N/A
IG-0181	Candler			\$43,679		\$0	\$0		N/A
G-0182	Candler		•	\$46,647	\$46,647	\$0	\$0		N/A
IG-0183	Candler	02 PI-0011887	Metter South Rountree Street	\$117,977	\$117,977	\$0	\$0		N/A
IG-0184	Candler	02 PI-0011888	Metter South Williams Street	\$58,239	\$58,239	\$0	\$0	No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Commonts
HG-0195	Candler		Pulaski East Railroad Street	\$28,000	\$28,000	\$0	\$0		N/A
HG-0195	Candler		Pulaski East Railroad Street Pulaski Back Street Seg 1	\$28,000 \$14.000	\$28,000	\$0	\$0		N/A
HG-0196	Dodge		Dodge East Chicken Road	\$217,600	\$204,183	\$0	\$194,549		N/A
HG-0211			Ů.		\$204,183	\$0	\$194,549		N/A
HG-0216	Dodge Dodge	02 PI-0011904 02 PI-0011905	Dodge Milan Chauncey Road Dodge Rocky Springs Road	\$425,600 \$710,400	\$577,723	\$0 \$0	\$359,647 \$549,088		N/A
HG-0210		02 PI-0011906		\$620,000	\$499.848	\$0	\$474,000		N/A
HG-0212	Dodge Dodge	02 PI-0011906 02 PI-0011907	Dodge Middle Ground Church Road Dodge Edna Moore Road		\$160,854	\$0 \$0			N/A
			Chauncey Bush Avenue -(.3 mile not on	\$199,200			\$152,861		
HG-0219	Dodge	02 PI-0011912	LMIG)	\$42,000	\$39,954	\$0	\$16,760	No	N/A
HG-0296	Dodge	02 PI-0011932		\$8,617	\$8,617	\$0	\$488	No	N/A
HG-0385	Dodge	02 PI-0011937	Eastman Woodlake Dr - North Lakes to Dead End	\$37,784	\$37,784	\$0	\$2,139	No	N/A
HG-0246	Dodge	02 PI-0011940	Eastman Leitch St - Livingston to 9th	\$19,223	\$19,223	\$0	\$1,088	No	N/A
HG-0236	Dodge	02 PI-0011941		\$7,556	\$7,556	\$0	\$428		N/A
			· ·						
HG-0253	Dodge	02 PI-0011942		\$7,822	\$7,822	\$0	\$443		N/A
HG-0294	Dodge	02 PI-0011944	Eastman 7th Ave - Sheldon to Page	\$27,628	\$27,628	\$0	\$1,564		N/A
HG-0312	Dodge	02 PI-0011945		\$17,234	\$17,234	\$0	\$975		N/A
HG-0234	Dodge	02 PI-0011946	Eastman Page St- Hwy 46 to 1st Ave	\$21,079	\$21,079	\$0	\$1,194		N/A
HG-0271	Dodge	02 PI-0011947	Eastman 1st Ave - Oak to Plum	\$10,871	\$10,871	\$0	\$616	No	N/A
HG-0263	Dodge	02 PI-0011948	Eastman Delacey St - 4th to 7th	\$27,443	\$27,443	\$0	\$1,554	No	N/A
HG-0245	Dodge	02 PI-0011949	Eastman Main St - 1st Ave to Dodge Ave	\$74,242	\$74,242	\$0	\$4,204	No	N/A
HG-0237	Dodge	02 PI-0011951	Eastman Lee St - Leitch to Page	\$16,174	\$16,174	\$0	\$916	No	N/A
HG-0235	Dodge		Eastman Neese St - 14th to Lee	\$22,803	\$22,803	\$0	\$1,291		N/A
HG-0297	Dodge	02 PI-0011953		\$9,545	\$9,545	\$0	\$541		N/A
HG-0286	Dodge	02 PI-0011954	Eastman Eastman St - 9th to 12th	\$31,287	\$31,287	\$0	\$1,772	No	N/A
HG-0320	Dodge		Eastman College St - Oak to 5th	\$50,644	\$50,644	\$0	\$2,868		N/A
HG-0309	Dodge	02 PI-0011957	Eastman King St - 1st Ave to Hwy 46	\$24,526	\$24,526	\$0	\$1,389		N/A
HG-0335	Dodge	02 PI-0011959		\$40,037	\$40,037	\$0	\$2,267		N/A
HG-0404	Dodge	02 PI-0011960	Eastman Greenhill - 4th to 7th Ave	\$15,246	\$15,246	\$0	\$863		N/A
HG-0255	Dodge	02 PI-0011961	Eastman Durhart St - Plum to Dead end	\$9,412	\$9,412	\$0	\$533		N/A
HG-0256	Dodge	02 PI-0011962		\$9,943	\$9,943	\$0	\$563		N/A
HG-0257	Dodge	02 PI-0011963	Eastman Plum St - 2nd to MLK Dr	\$11,799	\$11,799	\$0	\$668		N/A
HG-0259	Dodge	02 PI-0011965		\$11,534	\$11,534	\$0	\$653		N/A
HG-0270	Dodge	02 PI-0011966	Eastman 3rd Ave - Odgen to Oak	\$32,481	\$32,481	\$0	\$1,839		N/A
HG-0278	Dodge	02 PI-0011967	Eastman Lee St - Main to Dorough St	\$22,935	\$22,935	\$0	\$1,299		N/A
HG-0238	Dodge	02 PI-0011968	Eastman Park St - 14th Ave to Lee	\$25,984	\$25,984	\$0	\$1,471	No	N/A
HG-0300	Dodge	02 PI-0011970		\$37,519	\$37,519	\$0	\$2,124		N/A
HG-0299	Dodge	02 PI-0011971	,	\$42,159	\$42,159	\$0	\$2,387		N/A
HG-0293	Dodge	02 PI-0011972		\$22,670	\$22,670	\$0	\$1,283		N/A
HG-0336	Dodge		Eastman Park St - 5th to 10th	\$36,060	\$36,060	\$0	\$2,042		N/A
HG-0249	Dodge		Eastman Minter Ct - Minter Dr to Dead end	\$10,340	\$10,340	\$0	\$586		N/A
	, and the second								
HG-0397	Dodge	02 PI-0012016	Eastman Harrison St - 1st Ave to Nanacy	\$26,939	\$26,939	\$0	\$1,525		N/A
HG-0322	Dodge	02 PI-0012038	Eastman Wright Dr - 2nd to 5th	\$17,897	\$17,897	\$0	\$1,013	No	N/A
RC09-000014	Dodge	02 PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	\$6,756,751	\$6,756,751	\$0	\$0	No	Blended Project - TIA Portion \$6,756,751
HG-0493	Emanuel	02 PI-0012045	Emanuel Odomville Church Rd	\$210,000	\$210,000	\$0	\$0	No	N/A
HG-0464	Emanuel	02 PI-0012046	Emanuel Meeks Rd	\$490,000	\$490,000	\$0	\$360,794	No	N/A
HG-0473	Emanuel	02 PI-0012047	Emanuel Quick Road	\$350,000	\$350,000	\$0	\$0	No	N/A
HG-0482	Emanuel	02 PI-0012048	Emanuel Old Kenfield Rd	\$840,000	\$840,000	\$0	\$0	No	N/A
HG-0522	Emanuel	02 PI-0012053	Garfield Sybil Street	\$27,128	\$27,128	\$0	\$0	No	N/A
HG-0529	Emanuel	02 PI-0012061	Swainsboro Downtown Sidewalk and	\$299,864	\$299,864	\$0	\$0	No	N/A
HG-0532			Streetscape (Part)	\$154,000	\$154,000	\$0	\$0		N/A
110-0532	Emanuel	02 21-0012062	Swainsboro Industrial Way	\$154,000	\$154,000	\$0	\$0	IVU	IVA



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0539	Emanuel		Swainsboro Hill St	\$56,000	\$56,000	\$0		0 No	N/A
	Emanuel		Swainsboro Thigpen Dr	\$156,800	\$156,800	\$0		0 No	N/A
HG-0554	Emanuel		Swainsboro William Rountree St	\$56,000	\$56,000	\$0		0 No	N/A
	Emanuel		Swainsboro Howard St	\$70,000	\$70,000	\$0		0 No	N/A
	Emanuel		Swainsboro Race Track St	\$196,000	\$196,000	\$0		0 No	N/A
	Emanuel		Swainsboro Martin Luther King Jr	\$147,000	\$147,000	\$0		0 No	N/A
HG-0545	Emanuel		Swainsboro East Moring St	\$14,000	\$14,000	\$0		0 No	N/A
	Emanuel		Swainsboro Kite Rd	\$289,800	\$289,800	\$0		0 No	N/A
	Evans	02 PI-0011443	Replace Bridge over Canoochee River on Daisy Nevils Highway	\$1,745,000	\$1,745,000	\$0	\$150,17		N/A
HG-0570	Evans	02 PI-0012080	Evans Reg Replace Bridge over Bull Creek on Sunbury R	\$985,000	\$985,000	\$0	\$	0 No	Blended Project (State Funds) - TIA Portion \$985,000
	Evans	02 PI-0012081	EvansReg Replace Bridge over Scotts Creek on Daisy N	\$580,000	\$580,000	\$0		0 No	Blended Project (State Funds) - TIA Portion \$580,000
	Evans		Evans FE Beasly Rd	\$154,000	\$154,000	\$0		0 No	N/A
	Evans		Evans Bowen Rd	\$504,000	\$504,000	\$0		0 No	N/A
	Evans	02 PI-0012091	Bellville Henry Street - Buckcravey Dr	\$42,969	\$42,969	\$0		0 No	N/A
	Evans	02 PI-0012101	Claxton North College St Seg 1	\$28,613	\$28,613	\$0		0 No	N/A
	Evans		Claxton North College Street Seg 2	\$20,565	\$20,565	\$0		0 No	N/A
	Evans	02 PI-0012103	Claxton North Clark St	\$11,287	\$11,287	\$0		0 No	N/A
	Evans		Claxton South Clark St	\$21,329	\$21,329	\$0		0 No	N/A
	Evans		Claxton South Clark Street	\$21,371	\$21,371	\$0		0 No	N/A
	Evans		Claxton Church St	\$112,673	\$112,673	\$0		0 No	N/A
	Evans	02 PI-0012107	Claxton S College St	\$85,800	\$85,800	\$0		0 No	N/A
	Evans		Claxton S Ralph St	\$22,629	\$22,629	\$0		0 No	N/A
	Evans		Claxton City Hall Alley	\$15,989	\$15,989	\$0		0 No	N/A
HG-0628	Evans	02 PI-0012119	Daisy East Railroad St	\$18,200	\$18,200	\$0	\$	0 No	N/A
	Evans		Hagan Turnpike Rd - Hodges St to City Limts	\$93,800	\$93,800	\$0		0 No	N/A
HG-0633	Evans	02 PI-0012123	Hagan Hodges St - Hwy 280 to City Limits	\$39,200	\$39,200	\$0	\$	0 No	N/A
HG-0635	Evans	02 PI-0012125	Hagan Pine Ave - Brewton to Hodges	\$19,600	\$19,600	\$0	\$	0 No	N/A
RC09-000030	Jeff Davis	02 PI-0007037	Bridge Replacement at SR 135 over Altamaha River	\$1,740,833	\$1,740,833	\$0	\$	0 No	Blended Project - TIA Portion \$1,740,833
HG-0677	Jeff Davis	02 PI-0012133	Jeff Davis Bridgeford Church Rd - CR 296	\$938,980	\$938,980	\$0	\$892,02	3 No	N/A
HG-0675	Jeff Davis	02 PI-0012134	Jeff Davis Pat Dixon Rd	\$537,600	\$537,600	\$0	\$485,84	3 No	N/A
HG-0666	Jeff Davis	02 PI-0012138	Jeff Davis WH Smith Rd - CR 38 and 297	\$637,420	\$637,420	\$0	\$577,81	2 No	N/A
HG-0701	Jeff Davis	02 PI-0012149	Hazlehurst Hester St	\$56,000	\$56,000	\$0	\$2,60	1 No	N/A
HG-0702	Jeff Davis	02 PI-0012150	Hazlehurst Girtman St	\$98,000	\$98,000	\$0	\$4,55	2 No	N/A
HG-0703	Jeff Davis	02 PI-0012151	Hazlehurst Williams St	\$168,000	\$168,000	\$0	\$7,80	3 No	N/A
HG-0704	Jeff Davis	02 PI-0012152	Hazlehurst Martin Luther King Jr Dr	\$105,000	\$105,000	\$0	\$4,87	7 No	N/A
HG-0705	Jeff Davis	02 PI-0012153	Hazlehurst South Tallahassee St - sidewalk	\$7,500	\$7,500	\$0		0 No	N/A
HG-0706	Jeff Davis	02 PI-0012154	Hazlehurst Burketts Ferry Sidewalk	\$45,000	\$45,000	\$0		0 No	N/A
HG-0707	Jeff Davis	02 PI-0012155	Hazlehurst Collins St Sidewalk	\$125,000	\$125,000	\$0		0 No	N/A
HG-0745	Johnson	02 PI-0012164	Johnson Snells Bridge Rd	\$284,000	\$232,170	\$0	\$215,55		N/A
HG-0737	Johnson		Johnson Cross Cedar Rd Seg 1	\$320,000	\$251,363	\$0	\$231,19		N/A
HG-0738	Johnson			\$212,000	\$166,538	\$0	\$154,10		N/A
HG-0751	Johnson		Kite Ohoopee St Pr 2	\$17,500	\$17,500	\$0		0 No	N/A
HG-0752	Johnson	02 PI-0012173	Kite Claxton Blvd	\$9,350	\$9,350	\$0	\$	0 No	N/A
HG-0764	Johnson		Wrightsville Flanders Lynn Jan and Helen Sts		\$290,000	\$0		0 No	N/A
HG-0763	Johnson		Wrightsville Lakeview Dr	\$172,000	\$172,000	\$0		0 No	N/A
HG-0762	Johnson	02 PI-0012179	Wrightsville Lee St	\$65,500	\$65,500	\$0	\$	0 No	N/A
RC09-000039	Laurens	02 PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	\$17,483,395	\$17,483,395	\$575	\$56,03	6 No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Co	orrective Action Required? Comments
HG-0780	Laurens		Laurens Country Club Rd	\$637,800	\$637,800	\$0	\$0 No	N/A
HG-0779	Laurens		Laurens Valambrosia Arthur Wolf Rd	\$565,600	\$565,600	\$0	\$0 No	N/A
HG-0798	Laurens		Laurens Watkins Hall Rd	\$630,000	\$630,000	\$0	\$0 No	N/A
HG-0787	Laurens		Laurens Thairdell Rd	\$600,000	\$600,000	\$0	\$0 No	N/A
HG-0788	Laurens		Laurens Stanley Cemetery Rd	\$831,000	\$831,000	\$0	\$0 No	N/A
HG-0789	Laurens		Laurens Anderson Rd	\$543,000	\$543,000	\$0	\$0 No	N/A
HG-0793	Laurens		Laurens Dublin Eastman Rd	\$600,600	\$600,600	\$0	\$563,283 No	N/A
								GDOT is actively managing the construction phase of this project to reduce costs and control
HG-0811	Laurens		Cadwell Walnut St - Hwy 126 to Snowhill	\$12,249	\$14,051	\$0	\$178 Yes	cost variance.
HG-0821	Laurens	02 PI-0012212	Dexter Harvey St Seg 1	\$50,024	\$49,230	\$0	\$727 No	N/A
HG-0825	Laurens	02 PI-0012213	Dexter Harvey St Seg 2	\$30,182	\$33,454	\$0	\$438 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-0822	Laurens	02 PI-0012214	Dexter Bryant St Seg 1	\$40,752	\$25,899	\$0	\$592 No	N/A
HG-0830	Laurens	02 PI-0012217	Dublin Springdale Rd	\$575,000	\$575,000	\$0	\$0 No	N/A
HG-0840	Laurens	02 PI-0012223	Dudley West St	\$36,882	\$31,728	\$0	\$536 No	N/A
HG-0835	Laurens	02 PI-0012224	Dudley Pecan St	\$34,920	\$35,693	\$0	\$507 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
HG-0847	Laurens	02 PI-0012232	East Dublin Keen St	\$31,182	\$31,182	\$0	\$0 No	N/A
HG-0848	Laurens	02 PI-0012233	East Dublin Stanley St	\$7,955	\$7,955	\$0	\$0 No	N/A
HG-0849	Laurens		East Dublin Virginia St	\$28,159	\$28,159	\$0	\$0 No	N/A
HG-0850	Laurens		East Dublin Daley St	\$32,640	\$32,640	\$0	\$0 No	N/A
HG-0851	Laurens		East Dublin Joiner St	\$25,905	\$25,905	\$0	\$0 No	N/A
HG-0852	Laurens	02 PI-0012237	East Dublin Derriso Ln	\$28,239	\$28,239	\$0	\$0 No	N/A
HG-0853	Laurens		East Dublin North Elm St	\$39,189	\$39,189	\$0	\$0 No	N/A
HG-0856	Laurens		East Dublin Piedmont Dr	\$20,417	\$20,417	\$0	\$0 No	N/A
HG-0857	Laurens		East Dublin Torino Dr	\$11,136	\$11,136	\$0	\$0 No	N/A
HG-0858	Laurens		East Dublin Falcon Dr	\$8.670	\$8.670	\$0	\$0 No	N/A
HG-0874	Laurens		East Dublin Glen Dr	\$31,845	\$31,845	\$0	\$0 No	N/A
HG-0872	Laurens		East Dublin Lewis St	\$11,375	\$11,375	\$0	\$0 No	N/A
HG-0876	Laurens			\$72,678	\$72,678	\$0	\$0 No	N/A
HG-0877	Laurens		East Dublin West Drive	\$32,905	\$32,905	\$0	\$0 No	N/A
HG-0859	Laurens		East Dublin Atwood Dr	\$28,371	\$28,371	\$0	\$0 No	N/A
HG-0860	Laurens		East Dublin Jordan St	\$23,227	\$23,227	\$0	\$0 No	N/A
HG-0861	Laurens		East Dublin Marion St	\$58,811	\$58,811	\$0	\$0 No	N/A
HG-0862	Laurens		East Dublin Braham St	\$37,121	\$37,121	\$0	\$0 No	N/A
HG-0896	Laurens		Montrose Railroad St - Part (.22 mile)	\$30,606	\$27,953	\$0	\$445 No	N/A
HG-0910	Laurens		Rentz West Railroad St	\$24,791	\$36,081	\$0	\$360 Yes	GDOT is actively managing the construction phase of this project to reduce costs and control
HG-0911	Laurens		Rentz Simpson Ave	\$27,973	\$23,733	\$0	\$406 No	cost variance. N/A
HG-0777	Laurens			\$400,000	\$400,000	\$2,424	\$400 No	Blended Project - TIA Portion \$400,000
HG-0777			Laurens Chappel Mill Bridge	\$443,520	\$400,000	\$2,424	\$286,784 No	N/A
HG-0913	Montgomery		Montgomery Thompson Pond Rd Ph 2 Montgomery Thompson Pond Rd Ph 3	\$443,520 \$525.000	\$525.000	\$24,154	\$200,764 NO \$392.378 No	N/A
	Montgomery		· · · ·					N/A N/A
HG-0932 HG-0930	Montgomery		Alley S Lee St	\$16,000 \$16,000	\$16,000 \$16,000	\$0 \$0	\$0 No \$0 No	N/A
	Montgomery		Ailey East Peachtree St					
HG-0929	Montgomery		Alley North Broad St	\$64,000	\$64,000	\$0	\$14,769 No	N/A
HG-0937	Montgomery		Alston Church St	\$8,000	\$8,000	\$0	\$0 No	N/A
HG-0952	Montgomery		Mt Vernon W. Broad St	\$67,200	\$67,200	\$0	\$407 No	N/A
HG-0957	Montgomery		Mt Vernon Lester Robinson	\$70,000	\$70,000	\$0	\$424 No	N/A
HG-0950	Montgomery		Mt Vernon Old Ailey Lothair Rd	\$168,000	\$168,000	\$0	\$1,018 No	N/A
HG-0968	Montgomery		Vidalia Miracle Lane	\$60,865	\$60,865	\$0	\$0 No	N/A
HG-0977	Tattnall		Tattnall Lynntown Rd	\$2,052,400	\$1,752,400	\$0	\$1,730,127 No	N/A
HG-0978	Tattnall		Tattnall Bubba Kennedy Rd	\$966,000	\$966,000	\$0	\$825,961 No	N/A
HG-1005	Tattnall			\$56,000	\$56,000	\$0	\$0 No	N/A
HG-1004	Tattnall	02 PI-0012314	Collins Church St	\$15,867	\$15,867	\$0	\$0 No	N/A



ject ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required? Comments	
002	Tattnall		Collins Railroad St	\$7,000	\$7,000	\$0	\$0		
51	Tattnall	02 PI-0012322	Glennville Park Ave	\$15,960	\$15,960	\$0	\$12,562		
)42	Tattnall	02 PI-0012323	Glennville Laura St	\$67,340	\$67,340	\$0	\$63,270	No N/A	
)21	Tattnall	02 PI-0012324	Glennville Cowart Ave	\$42,700	\$42,700	\$0	\$36,091	No N/A	
)59	Tattnall	02 PI-0012325	Glennville Sylvester Ashford Dr	\$98,560	\$98,560	\$0	\$91,792	No N/A	
31	Tattnall	02 PI-0012326	Glennville Hal St	\$12,040	\$12,040	\$0	\$10,885	No N/A	
24	Tattnall	02 PI-0012327	Glennville Gordon St	\$49,980	\$49,980	\$0	\$41,541	No N/A	
20	Tattnall	02 PI-0012328	Glennville Corene Ave	\$14,700	\$14,700	\$0	\$12,470	No N/A	
)46	Tattnall	02 PI-0012329	Glennville Mann St	\$72,520	\$72,520	\$0	\$66,531	No N/A	
)43	Tattnall	02 PI-0012330	Glennville Lewis St	\$29,400	\$29,400	\$0	\$24,065	No N/A	
25	Tattnall	02 PI-0012331	Glennville Adamson Ave	\$24,920	\$24,920	\$0	\$21,077	No N/A	
37	Tattnall	02 PI-0012332	Glennville Institute St	\$15,540	\$15,540	\$0	\$12,562	No N/A	
15	Tattnall	02 PI-0012333	Glennville Charlton St	\$42,840	\$42,840	\$0	\$34,348	No N/A	
)49	Tattnall	02 PI-0012334	Glennville Oakdale Dr	\$20,440	\$20,440	\$0	\$17,388	No N/A	
55	Tattnall	02 PI-0012335	Glennville Rowland Ave	\$14,560	\$14,560	\$0	\$12,382	No N/A	
17	Tattnall	02 PI-0012336	Glennville Church St	\$85,120	\$85,120	\$0	\$70,182	No N/A	
32	Tattnall	02 PI-0012337	Glennville Hencart Rd (East)	\$113,960	\$113,960	\$0	\$105,555	No N/A	
009	Tattnall	02 PI-0012339	Glennville Azalea Rd	\$39,620	\$39,620	\$0	\$33,635	No N/A	
35	Tattnall	02 PI-0012340	Glennville Herrington St	\$119,700	\$119,700	\$0	\$102,652	No N/A	
38	Tattnall	02 PI-0012341	Glennville Irvin St	\$31,780	\$31,780	\$0	\$31,059	No N/A	
30	Tattnall	02 PI-0012342	Glennville Greenwood Dr	\$46,480	\$46,480	\$0	\$39,574	No N/A	
39	Tattnall	02 PI-0012343	Glennville Kelley St	\$12,040	\$12,040	\$0	\$10,274	No N/A	
)22	Tattnall	02 PI-0012344	Glennville-DeLoach Lane	\$42,140	\$42,140	\$0	\$35,481	No N/A	
58	Tattnall	02 PI-0012345	Glennville Simon St	\$86,660	\$86,660	\$0	\$73,592	No N/A	
063	Tattnall	02 PI-0012346	Glennville Water St	\$39,760	\$39,760	\$0	\$35,990	No N/A	
050	Tattnall	02 PI-0012354	Glennville Oliver Ln	\$68,180	\$68,180	\$0	\$59,110	No N/A	
181	Tattnall	02 PI-0012362	Reidsville Ohoopee St	\$129,418	\$129,418	\$0	\$0	No N/A	
186	Tattnall	02 PI-0012363	Reidsville Woodlawn Terrace	\$57,681	\$57,681	\$0	\$0	No N/A	
065	Tattnall	02 PI-0012365	Reidsville Memorial Drive Sidewalk	\$24,223	\$24,223	\$0	\$0	No N/A	
080	Tattnall	02 PI-0012366	Reidsville Nelson St	\$21,587	\$21,587	\$0	\$0	No N/A	
79	Tattnall	02 PI-0012367	Reidsville McLeod St	\$23,179	\$23,179	\$0	\$0	No N/A	
90	Telfair	02 PI-0012376	Telfair Tom Haley Rd	\$808,000	\$795,880	\$0	\$0	No N/A	
00	Telfair	02 PI-0012382	Lumber City Johnson St	\$58,800	\$58,800	\$0	\$41,042	No N/A	
03	Telfair	02 PI-0012384	Lumber City Broad St	\$49,000	\$49,000	\$0	\$34,202	No N/A	
96	Telfair	02 PI-0012385		\$60,200	\$60,200	\$0	\$42,019	No N/A	
	Telfair	02 PI-0012387	Lumber City Virginia Ave	\$46,200	\$46,200	\$0	\$32,247		
	Telfair	02 PI-0012388	Lumber City Pond Rd	\$50,400	\$50,400	\$0	\$35,179		
23	Telfair	02 PI-0012402	1	\$70,000	\$70,000	\$0	\$3,952		
	Telfair	02 PI-0012403		\$150,000	\$150,000	\$0	\$8,469		
	Telfair	02 PI-0012404	(Part) McRae Magnolia St (West City Limits	\$68,600	\$68,600	\$0	\$3,873		
			to Ellison Ave)						
26	Telfair	02 PI-0012405	McRae East Ave	\$56,000	\$56,000	\$0	\$3,162	No N/A	
27	Telfair	02 PI-0012406	(Part) McRae Telfair Ave (MLK Blvd to Parsonage St)	\$23,800	\$23,800	\$0	\$1,344	No N/A	
28	Telfair	02 PI-0012407	McRae College St	\$70,000	\$70,000	\$0	\$3,952	No N/A	
	Telfair	02 PI-0012408	(Part) McRae 2nd Ave Huckabee St to	\$86,800	\$86,800	\$0	\$4.901		
			Willow Creek Lane						
	Telfair	02 PI-0012409	McRae 1st Ave	\$119,000	\$119,000	\$0	\$6,718		
	Toombs		Toombs Providence Church Rd	\$511,000	\$511,000	\$0	\$184,874		
	Toombs	02 PI-0012423	Toombs Donald Anderson	\$319,200	\$319,200	\$0	\$87,264		
43	Toombs		Toombs Mt Moriah Church Rd	\$548,800	\$548,800	\$0	\$160,113		
	Toombs	02 PI-0012426		\$845,600	\$845,600	\$0	\$293,169		
54	Toombs		Lyons SR 292 and Oxley Dr	\$1,059,000	\$1,059,000	\$0	\$0		
57	Toombs	02 PI-0012433	Vidalia Mose Coleman Rd	\$1,136,567	\$1,136,567	\$0	\$16,513	No N/A	



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Co	orrective Action Required? Comments
HG-1156	Toombs	02 PI-0012434	Vidalia Michael Collins Dr	\$125,000	\$125,000	\$0	\$1,816 No	N/A
HG-1159	Toombs	02 PI-0012435	Vidalia Airport Rd	\$891,445	\$891,445	\$0	\$12,951 No	N/A
HG-1187	Treutlen	02 PI-0012447	Treutlen Anderson Pond Rd	\$312,000	\$312,000	\$0	\$309,211 No	N/A
HG-1169	Treutlen	02 PI-0012449	Treutlen Old Dair Rd - Wommack Rd	\$80,000	\$80,000	\$0	\$79,285 No	N/A
HG-1186	Treutlen	02 PI-0012450	Treutlen Rosemont Church Rd (Part - 2.35 miles) (From SR 199 and go 2.35 miles)	\$188,000	\$188,000	\$0	\$186,319 No	N/A
HG-1227	Treutlen	02 PI-0012465	Soperton Westend Dr	\$38,552	\$38,552	\$0	\$671 No	N/A
HG-1225	Treutlen	02 PI-0012466	Soperton Omega St	\$87,648	\$87,648	\$0	\$1,310 No	N/A
IG-1228	Treutlen	02 PI-0012467	Soperton Straight St	\$38,552	\$38,552	\$0	\$671 No	N/A
IG-1210	Treutlen	02 PI-0012468	Soperton Sessions St	\$72,800	\$72,800	\$0	\$1,890 No	N/A
IG-1214	Treutlen	02 PI-0012469	Soperton Woodland Dr	\$91,000	\$91,000	\$0	\$2,604 No	N/A
IG-1223	Treutlen	02 PI-0012470	Soperton Texas Ave	\$15,400	\$15,400	\$0	\$1,031 No	N/A
IG-1193	Treutlen	02 PI-0012471	Soperton Edwin St	\$35,000	\$35,000	\$0	\$1,212 No	N/A
IG-1208	Treutlen	02 PI-0012472	Soperton Florida Ave	\$119,000	\$119,000	\$0	\$2,824 No	N/A
IG-1197	Treutlen	02 PI-0012473	Soperton Canady Ave	\$35,000	\$35,000	\$0	\$1,211 No	N/A
IG-1192	Treutlen	02 PI-0012474	Soperton Arch St	\$35,000	\$35,000	\$0	\$1,211 No	N/A
IG-1245	Wayne	02 PI-0012486	Wayne Widen Rayonier Rd	\$1,000,000	\$1,000,000	\$0	\$0 No	N/A
IG-1248	Wayne	02 PI-0012487	Wayne Gardi-Broadhurst Rd	\$275,000	\$275,000	\$25,694	\$751 No	N/A
IG-1234	Wayne	02 PI-0012489	WayneReg Reclamation and Widening Broadhurst Rd West	\$2,500,000	\$2,500,000	\$0	\$0 No	N/A
IG-1255	Wayne	02 PI-0012490	Wayne Railroad Crossing at Louisiana Rd	\$33,000	\$33,000	\$0	\$200 No	N/A
G-1256	Wayne	02 PI-0012491	Wayne Railroad Crossing at Ed Harrell Rd	\$33,000	\$33,000	\$0	\$200 No	N/A
IG-1254	Wayne	02 PI-0012492	Wayne Railroad Crossing at Slover Rd	\$33,000	\$33,000	\$0	\$200 No	N/A
IG-1258	Wayne	02 PI-0012493	Wayne Whaley Rd	\$103,400	\$103,400	\$0	\$627 No	N/A
IG-1241	Wayne	02 PI-0012495	Wayne Replace Bridge on Holmesville Rd	\$600,000	\$600,000	\$0	\$3,636 No	N/A
IG-1281	Wayne	02 PI-0012504	Jesup South Macon St	\$900,000	\$900,000	\$0	\$0 No	N/A
IG-1266	Wayne	02 PI-0012505	Jesup West Cherry St	\$900,000	\$900,000	\$0	\$0 No	N/A
	Wayne	02 PI-0012510		\$900,000	\$900,000	\$0	\$0 No	N/A
IG-1285	Wayne	02 PI-0012515	-	\$15,400	\$15,400	\$0	\$0 No	N/A
	Wayne		Odum Tillman St - Railroad to Hires	\$17,920	\$17,920	\$0	\$0 No	N/A
IG-1297	Wheeler	02 PI-0012523		\$316,800	\$316,800	\$0	\$0 No	N/A
	Wheeler	02 PI-0012531	Glenwood N 5th St	\$70,000	\$70,000	\$0	\$424 No	N/A
IG-1310	Wheeler	02 PI-0012532		\$72,000	\$72,000	\$0	\$436 No	N/A
	Wilcox	02 PI-0012538		\$150,000	\$150,000	\$0	\$0 No	N/A
IG-1321	Wilcox	02 PI-0012539	Wilcox Statham Shoals Rd	\$390,000	\$390,000	\$0	\$0 No	N/A
	Wilcox	02 PI-0012541	Wilcox Lebanon Rd	\$154,000	\$154,000	\$0	\$0 No	N/A
IG-1336	Wilcox	02 PI-0012550		\$11,826	\$11,826	\$0	\$0 No	N/A
	Wilcox	02 PI-0012551	Abbeville Reid St	\$30,652	\$30,652	\$0	\$0 No	
IG-1342	Wilcox	02 PI-0012552		\$15,485	\$15,485	\$0	\$0 No	
	Wilcox	02 PI-0012553		\$26,886	\$26,886	\$0	\$0 No	N/A
	Wilcox	02 PI-0012554		\$39,110	\$39,110	\$0	\$0 No	N/A
	Wilcox	02 PI-0012555	Abbeville West Monroe	\$32,945	\$32,945	\$0	\$0 No	N/A
IG-1328	Wilcox	02 PI-0012558	Abbeville Simon Keen Rd	\$59,527	\$59,527	\$0	\$0 No	N/A
	Wilcox	02 PI-0012566		\$70,000	\$34,541	\$0	\$1,017 No	N/A
IG-1353	Wilcox	02 PI-0012567	Rochelle Jessie St	\$110,000	\$27,485	\$0	\$1,598 No	N/A
IG-1356	Wilcox	02 PI-0012569	Rochelle Pine St	\$35,000	\$36,643	\$0	\$508 Yes	cost variance.
IG-0007	Appling	03 PI-0011580	Appling Altamaha School Road	\$900,000	\$900,000	\$0	\$0 No	N/A
	Appling	03 PI-0011584	, ,	\$8,466	\$8,466	\$0	\$0 No	N/A
IG-0028	Appling	03 PI-0011600		\$15,400	\$15,400	\$0	\$0 No	N/A
IG-0039	Appling		Baxley Crowder Street	\$36,398	\$36,398	\$0	\$0 No	N/A
HG-0040	Appling	03 PI-0011612	Baxley Dogwood Lane	\$28,000	\$28,000	\$0	\$0 No	N/A



	1								I
Project ID	County	Band GDOT ID	 	Original Estimated Cost		Prior Years	Current Year	Corrective Action Required?	
HG-0041	Appling		Baxley Lucerne Street	\$36,400	\$36,400	\$0		No	N/A
HG-0042	Appling		Baxley Magnolia Lane	\$49,000	\$49,000	\$0		O No	N/A
HG-0043	Appling		Baxley Oak Street Seg 1	\$28,000	\$28,000	\$0		No No	N/A
HG-0044 HG-0045	Appling		Baxley Penniman Street	\$57,400 \$54,600	\$57,400 \$54,600	\$0 \$0		50 No 50 No	N/A N/A
HG-0045	Appling	03 PI-0011617	Baxley Second Street Baxley Hopps Street	\$54,800 \$51,800	\$54,600 \$51,800	\$0		50 No	N/A
HG-0047	Appling Appling			\$10,424	\$10,424	\$0		50 No	N/A
HG-0047	Appling		, ,	\$13,650	\$13,650	\$0		00 No	N/A
HG-0049	Appling	03 PI-0011620	Baxley Washington Street	\$8,632	\$8,632	\$0		50 No	N/A
HG-0050	Appling	03 PI-0011622		\$21,000	\$21,000	\$0		50 No	N/A
HG-0051	Appling		· ·	\$25,200	\$25,200	\$0		50 No	N/A
HG-0052	Appling		, ,	\$49,000	\$49,000	\$0		50 No	N/A
HG-0053	Appling		· ·	\$19,600	\$19,600	\$0		50 No	N/A
HG-0054	Appling	03 PI-0011626		\$14,000	\$14,000	\$0		50 No	N/A
HG-0055	Appling		· ·	\$37,800	\$37,800	\$0		50 No	N/A
HG-0129	Appling	03 PI-0011630		\$33,600	\$33,600	\$0	\$	0 No	N/A
HG-0140	Bleckley	03 PI-0011635	Bleckley Browning Drive Resurfacing	\$70,000	\$70,000	\$0	\$	0 No	N/A
HG-0141	Bleckley	03 PI-0011636	Bleckley Bates Road Resurfacing	\$252,000	\$252,000	\$0	\$	0 No	N/A
HG-0142	Bleckley	03 PI-0011637	Bleckley Crest Drive Resurfacing	\$154,000	\$154,000	\$0	\$	60 No	N/A
HG-0145	Bleckley	03 PI-0011856	Bleckley Cary Salem Road Resurfacing	\$560,000	\$560,000	\$0	\$	0 No	N/A
HG-0147	Bleckley	03 PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0 miles North)	\$280,000	\$280,000	\$0	\$	0 No	N/A
HG-0149	Blecklev	02 DI 0011960	Cochran Lewis Street	\$127.591	\$127.591	\$0	¢	50 No	N/A
HG-0155	Bleckley			\$66,129	\$66,129	\$0		50 No	N/A
HG-0156	Bleckley			\$74.826	\$74.826	\$0		60 No	N/A
HG-0167	Candler		Candler St Matthews Church Road	\$761,250	\$761,250	\$0		50 No	N/A
HG-0159	Candler		Candler Eden Church Road	\$532,000	\$532,000	\$0		60 No	N/A
HG-0185	Candler		Metter Neal Street	\$59,717	\$59,717	\$0		50 No	N/A
HG-0186	Candler			\$196,431	\$196,431	\$0		50 No	N/A
HG-0187	Candler	03 PI-0011891	Metter East Lillian Street	\$181,997	\$181,997	\$0	\$	50 No	N/A
HG-0188	Candler		Metter Haymans Street	\$29,120	\$29,120	\$0		SO No	N/A
HG-0189	Candler	03 PI-0011893	Metter East Hiawatha Street (City contibution of \$272,041 to complete)	\$321,583	\$321,583	\$0	\$	No No	N/A
HG-0198	Candler	03 PI-0011899	Pulaski Back Street Seg 2	\$28,000	\$28,000	\$0	\$	60 No	N/A
HG-0197	Candler	03 PI-0011900	Pulaski Lee Street	\$14,000	\$14,000	\$0	\$	0 No	N/A
HG-0207	Dodge	03 PI-0011908	Dodge Roddy Highway	\$631,200	\$631,200	\$0	\$	60 No	N/A
HG-0208	Dodge	03 PI-0011909	3	\$470,400	\$470,400	\$0	\$	No No	N/A
HG-0209	Dodge	03 PI-0011910	Dodge Jim Ross Road = Part (2.95 mi) - (Begin at SR 87 End at Ran Stewart Road (CR 74))	\$236,000	\$236,000	\$0	\$	50 No	N/A
HG-0220	Dodge	03 PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	\$31,920	\$31,920	\$0	\$	50 No	N/A
HG-0242	Dodge	03 PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	\$63,636	\$63,636	\$0	\$	No No	N/A
HG-0243	Dodge	03 PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	\$6,708	\$6,708	\$0	\$	No No	N/A
HG-0273	Dodge	03 PI-0011943	Eastman Edgewood Rd - MLK Dr to MLK Dr	\$25,322	\$25,322	\$0	\$	No	N/A
HG-0241	Dodge	03 PI-0011950	Eastman Ada St - 14th to Dead end	\$13,787	\$13,787	\$0	\$	0 No	N/A
HG-0326	Dodge	03 PI-0011958	Eastman Morgan Creek Dr - Mary Alexander to Bypass	\$27,045	\$27,045	\$0	\$	No No	N/A
HG-0258	Dodge	03 PI-0011964	Eastman Popular St - 2nd to 1st	\$6,894	\$6,894	\$0	\$	No No	N/A
HG-0267	Dodge	03 PI-0011969	Eastman 11th Ave - Pine Dr to Oak	\$17,234	\$17,234	\$0	\$	60 No	N/A
HG-0422	Dodge	03 PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	\$32,481	\$32,481	\$0	\$	No No	N/A
HG-0423	Dodge	03 PI-0011974	Eastman 11th Ave - Creighton to Pine Drive	\$18,295	\$18,295	\$0	\$	SO No	N/A
HG-0310	Dodge	03 PI-0011976	Eastman Foster St - Hwy 46 to 3rd Ave	\$16,306	\$16,306	\$0	¢	50 No	N/A
1.0-0310	Douge	03 11-0011770	Lastinair Costor St Hwy 40 to 3rd Ave	\$10,300	ψ10,300	ΦU	9		



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
HG-0311	Dodge		Eastman Foster St - Hwy 46 to Anson Ave	\$5,674	\$5,674	\$0		\$0 No	N/A
	-		Eastman Golf Course Rd - Cochran Rd to						
HG-0350	Dodge	03 PI-0011978	Jack Johnson	\$30,094	\$30,094	\$0		\$0 No	N/A
HG-0279	Dodge		Eastman Ogden St - 2nd to 5th	\$16,572	\$16,572	\$0		\$0 No	N/A
HG-0282	Dodge		Eastman Livingston St - Leitch to Page	\$9,545	\$9,545	\$0 \$0		\$0 No	N/A N/A
HG-0290 HG-0295	Dodge Dodge		Eastman North St - Page to 14th Ave Eastman Dorough St - 14th to Norman	\$17,287 \$22,007	\$17,287 \$22,007	\$0 \$0		\$0 No \$0 No	N/A N/A
HG-0254	Dodge		Eastman 10th Ave - Forest Lake to 9th	\$38,712	\$38,712	\$0		\$0 No	N/A
HG-0275	Dodge		Eastman 3rd Ave - Legion Dr to Delacy St	\$6,628	\$6,628	\$0		\$0 No	N/A
HG-0353	Dodge		Eastman 10th Ave - Main to Oak	\$13,257	\$13,257	\$0		\$0 No	N/A
HG-0348	Dodge		Eastman Greenwood St - 5th to 7th	\$11,269	\$11,269	\$0		\$0 No	N/A
HG-0298 HG-0318	Dodge Dodge	03 PI-0011987 03 PI-0011988	Eastman Magnolia St - 5th to 3rd Eastman 9th Ave - Page to City Limits	\$9,280 \$32,878	\$9,280 \$32,878	\$0 \$0		\$0 No \$0 No	N/A N/A
HG-0337	Dodge		Eastman Pine St - 10th to 5th	\$32,878	\$30,094	\$0		\$0 No	N/A
HG-0337	Dodge		Eastman 7th Ave - Oak St to Dead end	\$11,931	\$11,931	\$0		\$0 No	N/A
HG-0354	Dodge		Eastman 12th Ave - Main to Oak	\$11,534	\$11,534	\$0		\$0 No	N/A
HG-0355	Dodge		Eastman 13th Ave - Oak to Main	\$10,871	\$10.871	\$0		\$0 No	N/A
HG-0346	Dodge	03 PI-0011993	Eastman 14th Ave - Main to Oak	\$13,257	\$13,257	\$0		\$0 No	N/A
HG-0356	Dodge	03 PI-0011994	Eastman 8th Ave - Main to Oak	\$16,306	\$16,306	\$0		\$0 No	N/A
HG-0357	Dodge	03 PI-0011995	7th Ave - Oak to Main	\$13,655	\$13,655	\$0		\$0 No	N/A
HG-0358	Dodge	03 PI-0011996	6th Ave - Main to Oak	\$12,197	\$12,197	\$0	:	\$0 No	N/A
HG-0362	Dodge	03 PI-0011997	Eastman Hardin St - Page To Dead End	\$9,015	\$9,015	\$0	:	\$0 No	N/A
HG-0260	Dodge	03 PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	\$31,685	\$31,685	\$0		\$0 No	N/A
HG-0332	Dodge	03 PI-0012000	Eastman Park Way - 5th Ave to Main	\$5,965	\$5,965	\$0	:	\$0 No	N/A
HG-0317	Dodge	03 PI-0012006	Eastman 9th Ave - Oak to Page	\$44,015	\$44,015	\$0		\$0 No	N/A
HG-0302	Dodge	03 PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	\$7,689	\$7,689	\$0		\$0 No	N/A
HG-0321	Dodge	03 PI-0012010	Eastman Odgen Lane - 2nd to 5th	\$17,632	\$17,632	\$0	:	\$0 No	N/A
HG-0281	Dodge	03 PI-0012014	Eastman Clements St - 4th to 7th	\$11,391	\$11,391	\$0		\$0 No	N/A
HG-0409	Dodge	03 PI-0012017	Eastman 1st Ave - 5th Ave to South Carolina	\$11,931	\$11,931	\$0		\$0 No	N/A
HG-0376	Dodge	03 PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	\$17,500	\$17,500	\$0		\$0 No	N/A
HG-0375	Dodge	03 PI-0012021	Eastman Laurel Lane - Dead End to Dead End	\$14,715	\$14,715	\$0		\$0 No	N/A
HG-0361	Dodge	03 PI-0012036	Eastman 17th Ave - Main to Oak	\$9,280	\$9,280	\$0		\$0 No	N/A
HG-0325	Dodge	03 PI-0012037	Eastman Oak Forest Rd - Plaza to Dead End	\$14,185	\$14,185	\$0		\$0 No	N/A
HG-0329	Dodge		Eastman 4th Ave - 5th to Main	\$30,890	\$30,890	\$0		\$0 No	N/A
			Eastman Wendy Way - Nancy St to Russell						
HG-0405	Dodge	03 PI-0012040	St	\$17,977	\$17,977	\$0		\$0 No	N/A
HG-0425	Dodge		Eastman Pine Dr - 9th to 12th Eastman Sheldon St - Anson Ave to Dead	\$25,587	\$25,587	\$0		\$0 No	N/A
HG-0292	Dodge	03 PI-0012042	End	\$53,030	\$53,030	\$0	!	\$0 No	N/A
HG-0430	Emanuel		Emanuel Old Savannah Rd	\$924,000	\$924,000	\$0		\$0 No	N/A
HG-0479	Emanuel		Emanuel Pendleton Springs Rd	\$490,000	\$490,000	\$0		\$0 No	N/A
HG-0467	Emanuel		Emanuel Parrish Pond Rd	\$378,000	\$378,000	\$0		\$0 No	N/A
HG-0525	Emanuel		Swainsboro Lambs Bridge Road	\$168,000	\$168,000	\$0		\$0 No	Project also included on the HOGA Regional List
HG-0553	Emanuel		Swainsboro Short Street	\$28,000	\$28,000	\$0		\$0 No	N/A
HG-0537	Emanuel		Swainsboro Fortune Loop	\$56,000 \$112,000	\$56,000	\$0		\$0 No	N/A
HG-0551	Emanuel		Swainsboro Oaklawn Dr		\$112,000	\$0 \$0		\$0 No \$0 No	N/A N/A
HG-0536 HG-0538	Emanuel Emanuel		Swainsboro Prosperity Dr Swainsboro West Meadow Lake	\$84,000 \$224,000	\$84,000 \$224,000	\$0		\$0 No	N/A
HG-0538 HG-0540	Emanuel		Swainsboro West Meadow Lake Swainsboro Arden Dr	\$224,000 \$112,000	\$224,000 \$112,000	\$0		\$0 No	N/A
HG-0543	Emanuel		Swainsboro Mcleod Bridge Rd	\$112,000	\$112,000	\$0		\$0 No	N/A
HG-0544	Emanuel		Swainsboro Old Nunez Rd	\$210,000	\$210,000	\$0		\$0 No	N/A
	Lindilaci	03 11-0012073	SWALLSBOTO OIG NUTICE ING	ΨZ 10,000	\$210,000	ΦU		40	1411



Desired ID	County	Dend CDOT ID	Description	Onlinia al Estimanto d'Ocat	Comment Entirement of Cont	Delea Versa	Comment Voca	Commention Antion Demoiser 12	Ic
Project ID		Band GDOT ID		Original Estimated Cost		Prior Years	Current Year	Corrective Action Required?	
HG-0547	Emanuel		Swainsboro Lake Luck Dr	\$63,000	\$63,000	\$0		\$0 No	N/A
HG-0550	Emanuel		Swainsboro Moreland Ave	\$56,000	\$56,000	\$0		\$0 No	N/A
HG-0575	Evans			\$266,000	\$266,000	\$0		80 No	N/A
HG-0577	Evans		Evans Lex Strickland Rd	\$154,000	\$154,000	\$0		\$0 No	N/A
HG-0578	Evans	03 PI-0012089		\$56,000	\$56,000	\$0		\$0 No	N/A
HG-0596	Evans		Claxton Perry Lee Deloach	\$27,708	\$27,708	\$0		\$0 No	N/A
HG-0597	Evans		Claxton West Liberty Street Seg 1	\$15,297	\$15,297	\$0		\$0 No	N/A
HG-0598	Evans		, ,	\$47,980	\$47,980	\$0		\$0 No	N/A
HG-0614	Evans	03 PI-0012110		\$40,600	\$40,600	\$0		\$0 No	N/A
HG-0615 HG-0616	Evans Evans		Claxton Freeman St Claxton S Claxton Ave	\$13,881 \$63,169	\$13,881 \$63,169	\$0 \$0		\$0 No \$0 No	N/A
HG-0617	Evans		Claxton Ridge Street	\$29,617	\$29,617	\$0		\$0 No	N/A
HG-0618	Evans		Claxton E Long St	\$120,733	\$120,733	\$0		\$0 No	N/A
HG-0619	Evans		Claxton Bowen Lane	\$10,642	\$10,642	\$0		\$0 No	N/A
HG-0621	Evans		Claxton S Peters St Claxton E Smith St - (Part) (S. Newton St. to	\$82,197	\$82,197	\$0		\$0 No	N/A
HG-0623	Evans	03 PI-0012117	Anderson Ave.)	\$34,035	\$34,035	\$0		\$0 No	N/A
HG-0627	Evans	03 PI-0012120	Daisy West Railroad St	\$25,189	\$25,189	\$0	5	\$0 No	N/A
HG-0636	Evans	03 PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	\$30,800	\$30,800	\$0	5	\$0 No	N/A
HG-0637	Evans	03 PI-0012127	Hagan Calhoun Street	\$7,000	\$7,000	\$0		\$0 No	N/A
			Hagan South Railroad Ave -Perkins Mill to						
HG-0630	Evans	03 PI-0012128	Calhoun St	\$68,600	\$68,600	\$0		\$0 No	N/A
HG-0638	Evans		Hagan Hodges St - Hwy 280 to Cedar	\$37,800	\$37,800	\$0		No No	N/A
HG-0657	Evans	03 PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	\$9,800	\$9,800	\$0		\$0 No	N/A
HG-0667	Jeff Davis	03 PI-0012140	Jeff Davis Philadelphia Church Rd - CR 294	\$547,200	\$547,200	\$0	\$	\$0 No	N/A
HG-0672	Jeff Davis	03 PI-0012141	Jeff Davis Satilla Church Rd	\$245,000	\$245,000	\$0	5	\$0 No	N/A
HG-0691	Jeff Davis	03 PI-0012142	Jeff Davis Elizabeth Church Rd	\$412,975	\$412,975	\$0	5	\$0 No	N/A
HG-0708	Jeff Davis	03 PI-0012156	Hazlehurst Kersey St	\$98,000	\$98,000	\$0	5	80 No	N/A
HG-0709	Jeff Davis	03 PI-0012157	Hazlehurst Sycamore St	\$21,000	\$21,000	\$0	5	\$0 No	N/A
HG-0710	Jeff Davis	03 PI-0012158	Hazlehurst East Plum St	\$84,000	\$84,000	\$0		\$0 No	N/A
HG-0711	Jeff Davis	03 PI-0012159	Hazlehurst Collins St	\$98,000	\$98,000	\$0		\$0 No	N/A
HG-0712	Jeff Davis	03 PI-0012160	Hazlehurst Wilson St	\$140,000	\$140,000	\$0	:	\$0 No	N/A
HG-0747	Johnson	03 PI-0012169	Johnson Tuckers Grove Church Rd Ph 1	\$574,000	\$574,000	\$0	:	\$0 No	N/A
HG-0741	Johnson	03 PI-0012170	Johnson Pringle Rd	\$200,000	\$200,000	\$0		\$0 No	N/A
HG-0753	Johnson	03 PI-0012174	Kite Hatcher St	\$28,000	\$28,000	\$0	:	\$0 No	N/A
HG-0761	Johnson	03 PI-0012180	Wrightsville Myrtle Ave	\$185,000	\$185,000	\$0		\$0 No	N/A
HG-0767	Johnson	03 PI-0012181	Wrightsville Court St	\$263,000	\$263,000	\$0	5	\$0 No	N/A
HG-0768	Johnson	03 PI-0012182	Wrightsville Georgia Ave	\$46,000	\$46,000	\$0	5	\$0 No	N/A
HG-0770	Johnson	03 PI-0012183	Wrightsville Bradford St	\$47,000	\$47,000	\$0	\$	\$0 No	N/A
HG-0786	Laurens	03 PI-0012191	Laurens Butler Rd	\$933,000	\$933,000	\$13,555		\$0 No	N/A
HG-0802	Laurens	03 PI-0012197	Laurens Mark Wood Rd	\$637,000	\$637,000	\$0	5	\$0 No	N/A
HG-0807	Laurens	03 PI-0012198	Laurens Old Toomsboro Rd	\$1,117,200	\$1,117,200	\$0	5	\$0 No	N/A
HG-0792	Laurens	03 PI-0012199	Laurens Rock Springs Rd	\$1,173,200	\$1,173,200	\$0	5	\$0 No	N/A
HG-0805	Laurens	03 PI-0012200	Laurens Ed Becham Rd - (County	\$162,292	\$162,292	\$0		\$0 No	N/A
HG-0812	Laurens		contribution of \$135,908 to complete) Cadwell Coleman St Seq 1	\$17.712	\$17.712	\$269		\$0 No	N/A
HG-0813	Laurens		Cadwell Coleman St Seg 1	\$16,837	\$16,837	\$256		\$0 No	N/A
HG-0809	Laurens		Cadwell Snowhill St - Hwy 117 to Railroad	\$12,833	\$12,833	\$0		00 No	N/A
HG-0814	Laurens		, and the same of	\$12,674	\$12,674	\$0		\$0 No	N/A
HG-0815	Laurens		y .	\$25,162	\$25,162	\$0		\$0 No	N/A
HG-0810	Laurens			\$25,321	\$25,321	\$0		\$0 No	N/A
HG-0816	Laurens		Cadwell Coleman St Seg 5	\$30,014	\$30,014	\$0		\$0 No	N/A
HG-0826	Laurens	03 PI-0012215	Dexter Bryant St Seg 2	\$13,255	\$13,255	\$0	5	\$0 No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year Cor	rrective Action Required? Comments
HG-0832	Laurens		Dublin Stubbs Park Rd	\$3,530,000	\$3,530,000	\$0	\$0 No	V/A
HG-0839		03 PI-0012218		\$3,530,000	\$3,330,000	\$0	\$0 No	N/A
HG-0863	Laurens		East Dublin Rosewood Dr	\$17,820 \$18.905	\$17,820	\$0	\$0 No	N/A
HG-0864	Laurens	03 PI-0012250	East Dublin Larsen St	\$38,420	\$18,420	\$0	\$0 No	N/A
HG-0865	Laurens		East Dublin South Dr	\$18,110	\$18,110	\$0	\$0 No	N/A
HG-0866	Laurens		East Dublin Buckingham	\$109,269	\$109,269	\$0	\$0 No	N/A
HG-0895	Laurens		East Dublin Powell Dr	\$34,894	\$34,894	\$0	\$0 No	N/A
HG-0867	Laurens		East Dublin Ferry St Seg 1	\$35,901	\$35,901	\$0	\$0 No	N/A
HG-0868	Laurens		East Dublin Getty St	\$34,523	\$34,523	\$0	\$0 No	N/A
HG-0869	Laurens		East Dublin Taylor Ln	\$12,144	\$12,144	\$0	\$0 No	N/A
HG-0870	Laurens		East Dublin Poplar St	\$62,008	\$62,008	\$0	\$0 No	N/A
HG-0871	Laurens		East Dublin Stewart St	\$33,303	\$33,303	\$0	\$0 No	N/A
HG-0875	Laurens		East Dublin Dorsey St	\$20,549	\$20,549	\$0	\$0 No	N/A
HG-0878	Laurens		East Dublin Jackson St	\$25,826	\$25,826	\$0	\$0 No	N/A
HG-0879	Laurens	03 PI-0012262	East Dublin Ferry St Seg 2 - Part (Circle Dr	\$28,769	\$28,769	\$0	\$0 No	N/A
			to Johnson St)					
HG-0904	Laurens		Rentz Circle Dr	\$34,946	\$34,946	\$0	\$0 No	N/A
HG-0915	Montgomery		Montgomery Thompson Pond Rd Ph 4	\$525,000	\$525,000	\$24,215	\$441,404 No	N/A
HG-0916	Montgomery		Montgomery Taylor Springs Rd	\$316,538	\$316,538	\$0	\$0 No	N/A
HG-0928	Montgomery		Ailey West Old Ailey Lothair Rd	\$40,000	\$40,000	\$0	\$0 No	N/A
HG-0927	Montgomery	03 PI-0012284	Ailey City Street Striping Alston Wilkes Circle - Part (From Carrie Drive	\$18,480	\$18,480	\$0	\$0 No	N/A
HG-0938	Montgomery	03 PI-0012287	North approximately .11 miles)	\$33,302	\$33,302	\$0	\$0 No	N/A
HG-0965	Montgomery	03 PI-0012292	Mt Vernon Alston Rd	\$56,000	\$56,000	\$0	\$0 No	N/A
HG-0959	Montgomery	03 PI-0012294	Mt Vernon MLK JR Dr	\$109,200	\$109,200	\$0	\$0 No	N/A
HG-0946	Montgomery	03 PI-0012297	Mt Vernon Robinson St	\$105,000	\$105,000	\$0	\$0 No	N/A
HG-0942	Montgomery	03 PI-0012298	Mt Vernon North Washington St	\$109,200	\$109,200	\$0	\$0 No	N/A
HG-0941	Montgomery	03 PI-0012299	Mt Vernon South Washington St	\$27,976	\$27,976	\$0	\$0 No	N/A
RC09-000062	Tattnall	03 PI-0008289	SR 23, 57 Passing Lanes Glennville to Reidsville	\$10,900,000	\$10,900,000	\$0	\$193,423 No	N/A
HG-0976	Tattnall	03 PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD GA 23/57 and End at US 301/73	\$909,040	\$909,040	\$0	\$0 No	N/A
HG-0980	Tattnall	03 PI-0012307	Tattnall Hillview Rd	\$1,132,500	\$1,132,500	\$0	\$0 No	N/A
HG-0987	Tattnall	03 PI-0012308	Tattnall Airport Rd	\$610,000	\$610,000	\$0	\$0 No	N/A
HG-1006	Tattnall	03 PI-0012313	Collins Jones St	\$11,550	\$11,550	\$0	\$0 No	N/A
HG-1003	Tattnall	03 PI-0012315	Collins Williams St	\$4,375	\$4,375	\$0	\$0 No	N/A
HG-1041	Tattnall	03 PI-0012338	Glennville Lakeview Dr	\$63,980	\$63,980	\$0	\$0 No	N/A
HG-1019	Tattnall		Glennville Continental Dr	\$37,660	\$37,660	\$0	\$0 No	N/A
HG-1057	Tattnall	03 PI-0012348	Glennville Sharon Rd	\$24,220	\$24,220	\$0	\$0 No	N/A
HG-1060	Tattnall		Glennville Taylor Lane	\$24,500	\$24,500	\$0	\$0 No	N/A
HG-1053	Tattnall	03 PI-0012350	Glennville Queen Dr	\$33,460	\$33,460	\$0	\$0 No	N/A
HG-1010	Tattnall		Glennville Baker St	\$69,020	\$69,020	\$0	\$0 No	N/A
HG-1054	Tattnall		Glennville Railroad St	\$135,520	\$135,520	\$0	\$0 No	N/A
HG-1040	Tattnall		Glennville Kicklighter St	\$40,180	\$40,180	\$0	\$0 No	N/A
HG-1014	Tattnall		Glennville Cedar St	\$61,460	\$61,460	\$0	\$0 No	N/A
HG-1056	Tattnall		Glennville Rustin St	\$51,380	\$51,380	\$0	\$0 No	N/A
HG-1016	Tattnall		Glennville China St	\$70,280	\$70,280	\$0	\$0 No	N/A
HG-1011	Tattnall		Glennville Banks St	\$106,680	\$106,680	\$0	\$0 No	N/A
HG-1045	Tattnall	03 PI-0012359	Glennville Loves Chapel Rd	\$140,700	\$140,700	\$0	\$0 No	N/A
HG-1069	Tattnall		Reidsville Blount St	\$104,621	\$104,621	\$0	\$0 No	N/A
HG-1067	Tattnall	03 PI-0012369	Reidsville Anderson St	\$112,100	\$112,100	\$0	\$0 No	N/A
HG-1071	Tattnall		Reidsville Chandler Ave	\$148,883	\$148,883	\$0	\$0 No	N/A
HG-1072	Tattnall	03 PI-0012371	Reidsville Church St	\$36,651	\$36,651	\$0	\$0 No	N/A
HG-1074	Tattnall	03 PI-0012372	Reidsville Glenview Dr	\$24,743	\$24,743	\$0	\$0 No	N/A



	1		1						
Project ID	County	Band GDOT ID	Description	Original Estimated Cost		Prior Years	Current Year	Corrective Action Required?	
HG-1092	Telfair	03 PI-0012377	Telfair Fishing Creek Rd	\$352,000	\$352,000	\$0		\$0 No	N/A
HG-1093	Telfair	03 PI-0012378	Telfair Kinnett and Friendship Connector - Yawn Rd	\$28,263	\$28,263	\$0		\$0 No	N/A
HG-1108	Telfair	03 PI-0012381	Lumber City Randall St	\$15,400	\$15,400	\$0		\$0 No	N/A
HG-1101	Telfair	03 PI-0012383	Lumber City West Ave	\$37,800	\$37,800	\$0		\$0 No	N/A
HG-1098	Telfair	03 PI-0012386	Lumber City Church St	\$63,000	\$63,000	\$0		\$0 No	N/A
HG-1105	Telfair	03 PI-0012390	Lumber City Sand Pit Rd	\$91,000	\$91,000	\$0		\$0 No	N/A
HG-1104	Telfair	03 PI-0012392	Lumber City Pine St	\$21,000	\$21,000	\$0		\$0 No	N/A
HG-1129	Telfair	03 PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	\$5,600	\$5,600	\$0		\$0 No	N/A
HG-1132	Telfair	03 PI-0012410	McRae 5th Ave	\$98,000	\$98,000	\$0		\$0 No	N/A
HG-1133	Telfair	03 PI-0012411	McRae Graham St	\$126,000	\$126,000	\$0		\$0 No	N/A
HG-1134	Telfair	03 PI-0012412	McRae Brewton	\$182,000	\$182,000	\$0		\$0 No	N/A
HG-1135	Telfair	03 PI-0012413	(Part) McRae Bruce (Macville Ave to East	\$5,040	\$5,040	\$0		\$0 No	N/A
HG-1136	Telfair	03 PI-0012414	Willow Creek Lane) McRae 4th Ave	\$154,000	\$154,000	\$0		\$0 No	N/A
HG-1121	Telfair	03 PI-0012415	(Part) McRae 8th Ave (Liberty St to Willow	\$22,400	\$22,400	\$0		\$0 No	N/A
			Creek Lane) (Part) McRae Telfair Ave (Smith to Willow						
HG-1127	Telfair	03 PI-0012416	Creek Lane)	\$104,918	\$104,918	\$0		\$0 No	N/A
HG-1116	Telfair	03 PI-0012417	McRae Strozier Street	\$42,000	\$42,000	\$0			N/A
HG-1141	Toombs	03 PI-0012419	Toombs Lyons Center Rd	\$628,600	\$628,600	\$0		\$0 No	N/A
HG-1140	Toombs		Toombs County wide Striping	\$279,900	\$279,900	\$0		\$0 No	N/A
HG-1148	Toombs		Toombs Five Point Resurfacing	\$214,200	\$214,200	\$0		\$0 No	N/A
HG-1144	Toombs		Toombs New Normantown Rd	\$631,929	\$631,929	\$0			N/A
HG-1151	Toombs		Lyons West Oglethorpe Ave	\$200,000	\$200,000	\$0		\$0 No	N/A
HG-1152	Toombs		Lyons North Lanier and North Lexington	\$201,316		\$0		\$0 No	N/A
HG-1158	Toombs	03 PI-0012437	Vidalia Pete Phillips Rd	\$218,029	\$218,029	\$0		\$0 No	N/A
HG-1160	Toombs		Vidalia Brinson Rd	\$221,010		\$0			N/A
HG-1161	Toombs		Vidalia Lowery Place	\$62,755	\$62,755	\$0		\$0 No	N/A
HG-1162	Toombs	03 PI-0012440		\$50,120		\$0		\$0 No	N/A
HG-1163	Toombs	03 PI-0012441	Vidalia Truman St	\$64,002	\$64,002	\$0		\$0 No	N/A
HG-1164	Toombs		Vidalia Rudell Rd	\$114,975	\$114,975	\$0 \$0		\$0 No \$0 No	N/A
HG-1165	Toombs		Vidalia Semco Rd Vidalia Upgrade Railroad Crossing (Part) (8	\$114,975	\$114,975				N/A
HG-1167	Toombs	03 PI-0012444	crossings)	\$157,500	\$157,500	\$0		\$0 No	N/A
RC09-000077	Toombs	03 PI-522220-	Widening of U.S. 1/SR 4 from North of Williams Creek (near Appling line) to Green Oak Road, 522190, 522180	\$58,676,371	\$58,676,371	\$0		\$0 No	Blended Project - TIA Portion \$58,676,371
HG-1177	Treutlen	03 PI-0012451	Treutlen Ohoopee Bend Rd (2.1 miles) (From SR 86 to Ohoopee Bend Rd. Dead	\$168,000	\$168,000	\$0		\$0 No	N/A
			End)	*****	*****			**	
HG-1176	Treutlen	03 PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel Rd)	\$64,000	\$64,000	\$0		\$0 No	N/A
HG-1182	Treutlen	03 PI-0012453	Treutlen Tobacco Trail	\$112,000	\$112,000	\$0		\$0 No	N/A
HG-1178	Treutlen	03 PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from Crooked Run Rd. to SR 171/US 221 at County Line)	\$24,000	\$24,000	\$0		\$0 No	N/A
HG-1181	Treutlen	03 PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin Pond Rd and go 1.25 miles)	\$100,000	\$100,000	\$0		\$0 No	N/A
HG-1173	Treutlen	03 PI-0012456	Treutlen Secret Forest Rd	\$80,000	\$80,000	\$0		\$0 No	N/A
HG-1217	Treutlen	03 PI-0012462	Soperton Varnedo St	\$38,552	\$38,552	\$0		\$0 No	N/A
HG-1226	Treutlen	03 PI-0012475	Soperton Pitus Rd	\$87,648	\$87,648	\$0		\$0 No	N/A
HG-1230	Treutlen	03 PI-0012476	Soperton Alpha Rd	\$38,552	\$38,552	\$0		\$0 No	N/A
HG-1229	Treutlen		Soperton Faith Circle	\$38,552	\$38,552	\$0		\$0 No	N/A
HG-1231	Treutlen		Soperton Flordia Ave Ext	\$59,670	\$59,670	\$0		\$0 No	N/A
HG-1198	Treutlen	03 PI-0012479	Soperton Kelly St	\$15,400	\$15,400	\$0		\$0 No	N/A



Project ID	County	Band GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Commonts
HG-1196	Treutlen		· · · · · · · · · · · · · · · · · · ·	\$35,000	\$35,000	\$0	\$0 N		N/A
HG-1199	Treutlen		Soperton Ivy Circle Soperton Maple St	\$35,000 \$15,400	\$35,000 \$15.400	\$0	\$0 N		N/A
HG-1219	Treutlen			\$15,400 \$15,400	\$15,400	\$0	\$0 N		N/A
			Soperton Clover St						
HG-1194	Treutlen		Soperton Berry St	\$35,000	\$35,000	\$0	\$0 N		N/A
HG-1195	Treutlen		Soperton Norman St	\$35,000	\$35,000	\$0	\$0 N		N/A
HG-1242	Wayne		Wayne US 341 Industrial Pk Rd	\$533,000	\$533,000	\$0	\$0 N		N/A
HG-1251	Wayne		Wayne Linden Bluff Rd	\$49,529	\$49,529	\$0	\$0 N		N/A
HG-1252	Wayne		Wayne Killingsworth Road	\$92,000	\$92,000	\$0	\$0 N		N/A
HG-1253	Wayne	03 PI-0012499	Wayne Holmesville Rd Resurfacing	\$330,000	\$330,000	\$0	\$0 N	10	N/A
HG-1240	Wayne	03 PI-0012500	Wayne Holemesville Rd Construction (from Odum Rd South 2.5 miles)	\$828,400	\$828,400	\$0	\$0 N	lo	N/A
HG-1267	Wayne	03 PI-0012503	Jesup West Orange St/US 84 Intersection	\$900,000	\$900,000	\$0	\$0 N	lo	N/A
HG-1274	Wayne	03 PI-0012507	Jesup Eleventh St	\$148,600	\$148,600	\$0	\$0 N	lo	N/A
HG-1278	Wayne	03 PI-0012508	Jesup Robert Hunter Circle	\$60,000	\$60,000	\$0	\$0 N	lo	N/A
HG-1276	Wayne	03 PI-0012509	Jesup Hunter St	\$16,400	\$16,400	\$0	\$0 N	lo	N/A
HG-1271	Wayne	03 PI-0012511	Jesup Bay Acres Rd Sidewalk	\$136,000	\$136,000	\$0	\$0 N	lo	N/A
HG-1270	Wayne	03 PI-0012512	Jesup New East Plum St Sidewalk	\$41,500	\$41,500	\$0	\$0 N	lo	N/A
HG-1268	Wayne	03 PI-0012513	Jesup New US 301 S Sidewalk	\$52,000	\$52,000	\$0	\$0 N	lo	N/A
HG-1286	Wayne	03 PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	\$74,082	\$74,082	\$0	\$0 N	lo	N/A
HG-1294	Wheeler	03 PI-0012520	Wheeler Mt Olivet Church Rd Bridge	\$277,500	\$277,500	\$0	\$0 N	lo	N/A
HG-1299	Wheeler	03 PI-0012525	Alamo Kent St	\$28,000	\$28,000	\$0	\$0 N	lo	N/A
HG-1300	Wheeler	03 PI-0012526	Alamo Second St	\$56,000	\$56,000	\$0	\$0 N	lo	N/A
HG-1301	Wheeler	03 PI-0012527	Alamo West Railroad	\$56,000	\$56,000	\$0	\$0 N	lo	N/A
HG-1302	Wheeler	03 PI-0012528	Alamo Snowhill Rd	\$14,000	\$14,000	\$0	\$0 N	lo	N/A
HG-1306	Wheeler	03 PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	\$35,000	\$35,000	\$0	\$0 N	lo	N/A
HG-1305	Wheeler	03 PI-0012534	Glenwood West 6th and 5th Ave	\$70,000	\$70,000	\$0	\$0 N	lo	N/A
HG-1308	Wheeler	03 PI-0012535	Glenwood S 4th St and N 4th St	\$29,638	\$29,638	\$0	\$0 N	lo	N/A
HG-1295	Wheeler	03 PI-0014178	Wheeler Ochwalkee Creek Bridge	\$200,000	\$200,000	\$0	\$0 N	lo	Blended Project - TIA Portion \$200,000
HG-1291	Wheeler	03 PI-532342-	Wheeler Alligator Creek Bridge	\$562,500	\$562,500	\$0	\$0 N	lo	Blended Project - TIA Portion \$562,500
HG-1322	Wilcox	03 PI-0012540	Wilcox Walker Rd	\$450,000	\$450,000	\$0	\$0 N	lo	N/A
HG-1329	Wilcox	03 PI-0012548	Abbeville Wilson Rd	\$50,856	\$50,856	\$0	\$0 N	lo	N/A
HG-1338	Wilcox	03 PI-0012549	Abbeville West Neopolis	\$36,061	\$36,061	\$0	\$0 N	lo	N/A
HG-1334	Wilcox	03 PI-0012556	Abbeville Depot St	\$43,591	\$43,591	\$0	\$0 N	lo	N/A
HG-1340	Wilcox		Abbeville Church St	\$11,455	\$11,455	\$0	\$0 N		N/A
HG-1326	Wilcox		Abbeville College St	\$6,841	\$6,841	\$0	\$0 N	lo	N/A
HG-1335	Wilcox		Abbeville College St Seg 2	\$59,792	\$59,792	\$0	\$0 N		N/A
HG-1347	Wilcox		Abbeville Sibbie Rd	\$13.098	\$13.098	\$0	\$0 N		N/A
HG-1344	Wilcox		Abbeville Burkett St	\$11,402	\$11,402	\$0	\$0 N		N/A
HG-1333	Wilcox		Abbeville West Park Ave	\$7,822	\$7,822	\$0	\$0 N		N/A
HG-1332	Wilcox		Abbeville East Park Ave	\$12,913	\$12,913	\$0	\$0 N		N/A
HG-1355	Wilcox		Rochelle Ginhouse St	\$110,000	\$110,000	\$0	\$0 N		N/A
HG-1357	Wilcox	03 PI-0012570		\$35,000	\$35.000	\$0	\$0 N		N/A
	Z_Region		Program Administration	\$5,000,000	\$5,000,000	\$815.280	\$374.801 N		N/A
Total	nogion			\$255,297,790	\$248,409,887	\$27,416,348	\$26,623,995		
Total				\$233,271,170	\$246,407,667	\$27,410,340	\$20,023,773		



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	RC09-000003	Appling	PI-0001216	Bridge Replacement of SR 4/US 1 over Altamaha River and Overflow, and Williams Creek	Construction	TIA Let
	HG-0005	Appling	PI-0011578	Appling Zoar Road	Project Complete	Local Let
	HG-0009	Appling	PI-0011581	Baxley Barnes Street Seg 1	Project Complete	TIA Let
	HG-0010	Appling	PI-0011582	Baxley Lee Street Seg 1	Project Complete	TIA Let
	HG-0011	Appling	PI-0011583	Baxley Miles Street	Project Complete	TIA Let
	HG-0013	Appling	PI-0011585	Baxley Weaver Street East	Project Complete	TIA Let
	HG-0014	Appling	PI-0011586	Baxley NE Park Avenue	Project Complete	TIA Let
	HG-0015	Appling	PI-0011587	Baxley NFL Drive	Project Complete	TIA Let
	HG-0016	Appling	PI-0011588	Baxley Third Street	Project Complete	TIA Let
	HG-0017	Appling	PI-0011589	Baxley Pine Street Extension	Project Complete	TIA Let
	HG-0018	Appling	PI-0011590	Baxley East Allen Street	Project Complete	TIA Let
	HG-0019	Appling	PI-0011591	Baxley Heritage Drive	Project Complete	TIA Let
	HG-0020	Appling	PI-0011592	Baxley Ivey Street East	Project Complete	TIA Let
01	HG-0021	Appling	PI-0011593	Baxley Page Street	Cancelled	TIA Let
	HG-0022	Appling	PI-0011594	Baxley Crosby Street Seg 1	Project Complete	TIA Let
	HG-0023	Appling	PI-0011595	Baxley SE Park Avenue	Project Complete	TIA Let
	HG-0134	Appling	PI-0011628	Surrency Cemetery Street	Project Complete	TIA Let
	HG-0135	Bleckley	PI-0011631	Bleckley Jones Road Bridge	Project Complete	Local Let
	HG-0137	Bleckley	PI-0011632	Bleckley Jac Arts Road Resurfacing	Project Complete	TIA Let
	HG-0138	Bleckley	PI-0011633	Bleckley Roy Bryant Road Paving	Construction	Local Let
	HG-0139	Bleckley	PI-0011634	Bleckley Pineland Estates Road Paving	Project Complete	Local Let
	HG-0151	Bleckley	PI-0011862	Cochran Maple Street	Project Complete	TIA Let
	HG-0153	Bleckley	PI-0011864	Cochran Seventh Street	Project Complete	TIA Let
	HG-0154	Bleckley	PI-0011865	Cochran Ash Street	Project Complete	TIA Let
	HG-0158	Candler	PI-0011868	Candler East Pulaski Highway	Project Complete	TIA Let
	HG-0166	Candler	PI-0011870	Candler Oak Tree Road	Project Complete	Local Let
	HG-0170	Candler	PI-0011874	Metter Central Avenue	Closed	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0171	Candler	PI-0011875	Metter North Williams Street	Closed	Local Let
	HG-0172	Candler	PI-0011876	Metter Matthew Street	Project Complete	Local Let
	HG-0174	Candler	PI-0011877	Metter Martin Luther King Jr Blvd	Closed	Local Let
	HG-0191	Candler	PI-0011894	Pulaski Pulaski School Road	Project Complete	TIA Let
	HG-0192	Candler	PI-0011895	Pulaski West Railroad Street Seg 1	Project Complete	TIA Let
	HG-0194	Candler	PI-0011896	Pulaski Brannen Street	Project Complete	TIA Let
	HG-0206	Dodge	PI-0011901	Dodge Chester Highway	Project Complete	TIA Let
	HG-0210	Dodge	PI-0011902	Dodge Bell Line Road	Project Complete	TIA Let
	HG-0221	Dodge	PI-0011911	Chauncey Bussy Street	Project Complete	TIA Let
	HG-0228	Dodge	PI-0011915	Eastman Oak Street-Golf Course Rd to Cochran Hwy	Project Complete	Local Let
	HG-0229	Dodge	PI-0011916	Eastman Douglas St-Rose St to dead end	Project Complete	Local Let
	HG-0248	Dodge	PI-0011917	Eastman Asbury Drive - Sheldon to Sheldon	Project Complete	Local Let
	HG-0277	Dodge	PI-0011918	Eastman Forest Lake Rd - 4th to 9th	Project Complete	Local Let
01	HG-0274	74 Dodge PI-0011919 Eastman 4th Ave		Eastman 4th Ave - Congo Lane to Legion Dr	Project Complete	Local Let
	HG-0264	Dodge	PI-0011920	Eastman West Main - 5th to 9th Ave	Project Complete	Local Let
	HG-0251	Dodge	PI-0011921	Eastman Pine Haven Dr - College to Dead end	Project Complete	Local Let
	HG-0247	Dodge	PI-0011922	Eastman Norman Ave - 9th to Leitch	Project Complete	Local Let
	HG-0240	Dodge	PI-0011924	Eastman Bethel - 7th Ave to Anson	Project Complete	Local Let
	HG-0280	Dodge	PI-0011925	Eastman Main St - 14th Ave to 9th Ave	Project Complete	Local Let
	HG-0261	Dodge	PI-0011926	Eastman Leitch St - Livingston to 14th Ave	Project Complete	Local Let
	HG-0283	Dodge	PI-0011927	Eastman South Carolina St - 5th to Gum	Project Complete	Local Let
	HG-0231	Dodge	PI-0011928	Eastman North St-14th to Dixon St	Project Complete	Local Let
	HG-0244	Dodge	PI-0011929	Eastman James Ave - Ward St to South Carolina St	Project Complete	Local Let
	HG-0233	Dodge	PI-0011930	Eastman 4th Ave-Sheldon St to Hwy 46	Project Complete	Local Let
	HG-0230	Dodge	PI-0011931	Eastman 8th Ave-Bay to Oak	Project Complete	Local Let
	HG-0265 Dodge PI-0011933 Eastman 13th Ave - Oak to Creighton				Project Complete	Local Let
	HG-0239	Dodge	PI-0011934	Eastman Rose St - Livingston to 9th Ave	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0250	Dodge	PI-0011935	Eastman Minter Ridge Dr - Minter Dr to Pine Haven	Project Complete	Local Let
	HG-0252	Dodge	PI-0011936	Eastman Minter Drive - College to Pine Haven	Project Complete	Local Let
	HG-0276	Dodge	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	Project Complete	Local Let
	HG-0272	Dodge	PI-0011939	Eastman Pine St - 2nd to 1st	Project Complete	Local Let
	HG-0313	Dodge	PI-0011955	Eastman Beulah St - Mt Moriah St to Ward St	Project Complete	Local Let
	HG-0301	Dodge	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	Project Complete	Local Let
	HG-0364	Dodge	PI-0012033	Eastman Medical Center Dr - Legion to Griffin	Project Complete	Local Let
	RC09-000013	Dodge	PI-221975-	SR 341/Northwest Eastman Bypass from SR 27/US 341 Northeast to SR 87/US 23	Project Complete	TIA Let
	RC09-000015	Emanuel	PI-0011442	CR 454/CR 225/Cartee Lee Rd/Salem Ch Rd/Lake Ch Rd - Swainsboro to Metter	Project Complete	TIA Let
	HG-0507	Emanuel	PI-0012043	Emanuel Extension Fairground Rd	Construction	Local Let
	HG-0443	Emanuel	PI-0012044	Emanuel Canoochee Rd	Project Complete	Local Let
	HG-0516 Emanuel		PI-0012052	Garfield Old Augusta Rd	Project Complete	TIA Let
	HG-0524 Emanuel		PI-0012054	Swainsboro North Green Street		Local Let
01	HG-0526 Emanuel		PI-0012056	Swainsboro North Coleman St	Closed	Local Let
	HG-0530	Emanuel	PI-0012057	Swainsboro Meadow Lake East	Closed	Local Let
	HG-0531	Emanuel	PI-0012058	Swainsboro King Circle Dr	Closed	Local Let
	HG-0552	Emanuel	PI-0012059	Swainsboro Braswell Blvd	Closed	Local Let
	HG-0564	Evans	PI-0012082	Evans Reg Bill Hodges Rd Resurfacing	Project Complete	Local Let
	HG-0565	Evans	PI-0012083	EvansReg Commercial Blvd Resurfacing	Project Complete	Local Let
	HG-0566	Evans	PI-0012086	EvansReg John W. Tippins Rd Resurfacing	Project Complete	Local Let
	HG-0593	Evans	PI-0012090	Bellville Hugh Brewton St - (Part) (East City Limits West 675 ft)	Project Complete	Local Let
	HG-0599	Evans	PI-0012095	Claxton West Liberty Street Seg 3	Project Complete	TIA Let
	HG-0600	Evans	PI-0012096	Claxton West Liberty Street Seg 4	Project Complete	TIA Let
	HG-0601	Evans	PI-0012097	Claxton West Liberty Street Seg 5	Project Complete	TIA Let
	HG-0602	Evans	PI-0012098	Claxton Courthouse St	Project Complete	TIA Let
	HG-0603	Evans	PI-0012099	Claxton Turnpike Rd	Project Complete	TIA Let
	HG-0604	Evans	PI-0012100	Claxton North Peters St	Project Complete	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0629	Evans	PI-0012118	Daisy East Main St.	Project Complete	Local Let
	HG-0631	Evans	PI-0012121	Hagan Cedar Ave - Tattnall St to City Limits	Project Complete	Local Let
	HG-0634	Evans	PI-0012124	Hagan Old Dublin Rd - Cemetery to Old Metter Hwy	Project Complete	Local Let
	HG-0664	Jeff Davis	PI-0012131	Jeff Davis CA Holmes Rd	Project Complete	Local Let
	HG-0681	Jeff Davis	PI-0012132	Jeff Davis John Long Rd	Project Complete	Local Let
	HG-0670	Jeff Davis	PI-0012135	Jeff Davis Buford Rd - CR 280	Project Complete	Local Let
	HG-0676	Jeff Davis	PI-0012136	Jeff Davis John Osburne Rd	Project Complete	Local Let
	HG-0669	Jeff Davis	PI-0012137	Jeff Davis JA Yawn Rd - CR 245	Project Complete	Local Let
	HG-0671	Jeff Davis	PI-0012139	Jeff Davis McDaniel Rd - CR 249	Project Complete	Local Let
	HG-0695	Jeff Davis	PI-0012143	Hazlehurst North Miller St	Closed	Local Let
	HG-0696	Jeff Davis	PI-0012144	Hazlehurst Latimer St	Closed	Local Let
	HG-0697	Jeff Davis	PI-0012145	Hazlehurst West Odum St	Closed	Local Let
	HG-0698	Jeff Davis	PI-0012146	Hazlehurst Pat Dixon Rd	Closed	Local Let
	HG-0699	Jeff Davis	PI-0012147	Hazlehurst Hatten Still Rd	Closed	Local Let
01	HG-0700	Jeff Davis	PI-0012148	Hazlehurst Pine St	Closed	Local Let
	HG-0736	Johnson	PI-0012161	Johnson Glen Donaldson Rd	Project Complete	TIA Let
	HG-0734	Johnson	PI-0012162	Johnson Faith Tabernacle Rd	Project Complete	TIA Let
	HG-0733	Johnson	PI-0012163	Johnson Calvary Church Rd	Project Complete	TIA Let
	HG-0735	Johnson	PI-0012165	Johnson Trinity Church Rd	Project Complete	TIA Let
	HG-0739	Johnson	PI-0012166	Johnson James Grove Church Rd	Project Complete	TIA Let
	HG-0750	Johnson	PI-0012171	Kite College St Priority 1	Project Complete	TIA Let
	HG-0766	Johnson	PI-0012175	Wrightsville Idylwild Dr	Project Complete	TIA Let
	HG-0765	Johnson	PI-0012176	Wrightsville Sidewalk Repair (Rapid Response)	Project Complete	TIA Let
	RC09-000041	Laurens	PI-0000833	Oconee River Bridge Project	Construction	TIA Let
	HG-0775	Laurens	PI-0012184	Laurens Springhaven Bridge	Project Complete	Local Let
	HG-0774	Laurens	PI-0012185	Laurens Springhaven Rd	Project Complete	Local Let
	HG-0776	Laurens	PI-0012186	Laurens Walke Dairy Bridge	Construction	Local Let
	HG-0781	Laurens	PI-0012188	Old Hawkinsville Rd	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0808	Laurens	PI-0012203	Cadwell Colter St	Project Complete	TIA Let
	HG-0818	Laurens	PI-0012210	Dexter Shy St - Hwy 339 to Cemetery	Project Complete	TIA Let
	HG-0819	Laurens	PI-0012211	Dexter Railroad St	Project Complete	TIA Let
	HG-0831	Laurens	PI-0012216	Dublin Hodges St	Construction	TIA Let
	HG-0834	Laurens	PI-0012219	Dudley Seventh St	Project Complete	TIA Let
	HG-0838	Laurens	PI-0012220	Dudley Caroll Dr	Project Complete	TIA Let
	HG-0837	Laurens	PI-0012221	Dudley Chestnut Dr	Project Complete	TIA Let
	HG-0833	Laurens	PI-0012222	Dudley Carroll St	Project Complete	TIA Let
	HG-0873	Laurens	PI-0012226	East Dublin Circle Dr	Project Complete	TIA Let
	HG-0842	Laurens	PI-0012227	East Dublin Celia St	Project Complete	TIA Let
	HG-0843	Laurens	PI-0012228	East Dublin Dwayne Dr	Project Complete	TIA Let
	HG-0845	Laurens	PI-0012229	East Dublin Price St	Project Complete	TIA Let
	HG-0846	Laurens	PI-0012230	East Dublin South Elm St	Project Complete	TIA Let
01	HG-0844	Laurens	PI-0012231	East Dublin Rice St	Project Complete	TIA Let
	HG-0899	Laurens	PI-0012263	Montrose Spur One	Project Complete	TIA Let
	HG-0909	Laurens	PI-0012265	Rentz Pughsley Ave	Project Complete	TIA Let
	HG-0902	Laurens	PI-0012266	Rentz Bedingfield St	Project Complete	TIA Let
	HG-0900	Laurens	PI-0012267	Rentz Bates Ave Seg 1	Project Complete	TIA Let
	HG-0912	Montgomery	PI-0012271	Montgomery Thompson Pond Rd Ph 1	Construction	TIA Let
	HG-0935	Montgomery	PI-0012276	Ailey West MLK Jr St Sidewalk (Rapid Response)	Project Complete	TIA Let
	HG-0934	Montgomery	PI-0012277	Ailey East MLK Jr Sidewalks (Rapid Response)	Project Complete	TIA Let
	HG-0933	Montgomery	PI-0012278	Ailey South Broad St sidewalk (Rapid Response)	Project Complete	TIA Let
	HG-0931	Montgomery	PI-0012279	Ailey East Gum St	Closed	Local Let
	HG-0936	Montgomery	PI-0012285	Alston Outler St	Project Complete	Local Let
	HG-0953	Montgomery	PI-0012288	Mt Vernon Church St	Closed	Local Let
	HG-0956	Montgomery	PI-0012289	Mt Vernon Johnson St	Closed	Local Let
	HG-0954	Montgomery	PI-0012290	Mt Vernon Dobbins St	Closed	Local Let
	HG-0955	Montgomery	PI-0012291	Mt Vernon Faye D Brewer St	Closed	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1370	Montgomery	PI-0012300	Hamilton-Tarrytown Road (resurfacing) - Part (Begin at SR 15/29 and go .315 miles)	Project Complete	TIA Let
	HG-0972	Tattnall	PI-0012302	Tattnall Dennis Oliver Rd	Closed	Local Let
	HG-0975	Tattnall	PI-0012303	Tattnall Raymond Bland Rd	Closed	Local Let
	HG-1008	Tattnall	PI-0012309	Collins Broad St	Project Complete	TIA Let
	HG-1001	Tattnall	PI-0012310	Collins Plant St	Project Complete	TIA Let
	HG-1007	Tattnall	PI-0012311	Collins Pine St	Project Complete	TIA Let
	HG-1036	Tattnall	PI-0012317	Glennville Hilltop Rd	Closed	Local Let
	HG-1023	Tattnall	PI-0012318	Glennville Durrence St	Closed	Local Let
	HG-1012	Tattnall	PI-0012319	Glennville Bonnie St	Closed	Local Let
	HG-1048	Tattnall	PI-0012320	Glennville Mendel Ave East	Closed	Local Let
	HG-1013	Tattnall	PI-0012321	Glennville Caswell St	Closed	Local Let
	HG-1070	Tattnall	PI-0012360	Reidsville Brumby Ave	Closed	Local Let
	HG-1077	Tattnall	PI-0012361	Reidsville Lloyd St	Closed	Local Let
	HG-1085	Tattnall	PI-0012364	Reidsville Smith St	Project Complete	Local Let
01	HG-1094 Telfair PI-001		PI-0012373	Telfair 5311 Capitial	Construction	Local Let
	HG-1087	Telfair	PI-0012374	Telfair McRae Milan Rd	Project Complete	Local Let
	HG-1089	Telfair	PI-0012375	Telfair Owens Rd	Project Complete	Local Let
	HG-1095	Telfair	PI-0012379	Telfair 5311 Operations (Part)	Construction	Local Let
	HG-1097	Telfair	PI-0012380	Lumber City River St	Project Complete	Local Let
	HG-1107	Telfair	PI-0012389	Lumber City Burns St	Project Complete	Local Let
	HG-1106	Telfair	PI-0012391	Lumber City E. Railroad St	Project Complete	Local Let
	HG-1110	Telfair	PI-0012393	McRae Central Ave	Closed	Local Let
	HG-1111	Telfair	PI-0012394	McRae Langley Ave	Closed	Local Let
	HG-1112	Telfair	PI-0012395	McRae Spring Ave	Closed	Local Let
	HG-1113	Telfair	PI-0012396	McRae Railroad St	Closed	Local Let
	HG-1114,	Telfair	PI-0012397	HG-1135 (Part) McRae Bruce St (West Willow Creek to First Avenue) - (- \$8,400)	Closed	Local Let
	HG-1120	Telfair	PI-0012399	McRae First Ave	Closed	Local Let
	HG-1121	Telfair	PI-0012400	(Part) McRae 8th Ave (Oak St to Graham St)	Closed	Local Let
	HG-1122	Telfair	PI-0012401	McRae Lakeside Ave	Closed	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1137	Telfair	PI-0012418	Scotland Resurface 4th Ave to 4th Ave Ext	Project Complete	TIA Let
	HG-1147	Toombs	PI-0012421	Toombs 130 Accel-Decel Lane	Closed	Local Let
	HG-1149	Toombs	PI-0012427	Toombs Ezra Taylor Rd	Construction	Local Let
	HG-1150	Toombs	PI-0012429	Lyons South Victory Dr	Project Complete	Local Let
	HG-1155	Toombs	PI-0012436	Vidalia Adams Street	Project Complete	Local Let
	HG-1170	Treutlen	PI-0012445	Treutlen Miller Pond Rd (Part - 1.96 miles) (From Soperton City Limits to .4 miles beyond John Deere Rd)	Project Complete	TIA Let
	HG-1174	Treutlen	PI-0012446	Treutlen Lonesome Pine Rd	Project Complete	TIA Let
	HG-1180	Treutlen	PI-0012448	Treutlen Holton Chapel Rd (Part - 2.8 miles) (From SR 56 to Ohoopee Bend Circle)	Project Complete	TIA Let
	HG-1216	Treutlen	PI-0012457	Soperton Center Dr	Project Complete	Local Let
	HG-1191	Treutlen	PI-0012458	Soperton Varnedo St	Project Complete	TIA Let
	HG-1232	Treutlen	PI-0012459	Soperton Parkway Dr	Project Complete	Local Let
	HG-1222	Treutlen	PI-0012460	Soperton Belk St	Project Complete	TIA Let
	HG-1200 Treutlen PI		PI-0012461	Soperton Robby Lane	Project Complete	TIA Let
01	HG-1211 Treutlen PI-0012463		PI-0012463	Soperton Roydon Dr	Project Complete	TIA Let
	HG-1189	Treutlen	PI-0012464	Soperton Railroad Avenue Overlay	Project Complete	TIA Let
	HG-1224	Treutlen	PI-0012480	Soperton Highland Dr	Project Complete	Local Let
	RC09-000089	Wayne	PI-0011840	SR 169 Railroad Overpass	Construction	Local Let
	RC09-000090	Wayne	PI-0011841	SR 169 Widening from Sunset Blvd. to NS Railroad Overpass in Jesup	Construction	Local Let
	HG-1243	Wayne	PI-0012488	Wayne Replace Bridge on Walter Griffis at Goose Creek	Project Complete	Local Let
	HG-1246	Wayne	PI-0012494	Wayne Collins Loop Rd	Project Complete	Local Let
	HG-1280	Wayne	PI-0012501	Jesup Cedar St	Project Complete	TIA Let
	HG-1279	Wayne	PI-0012502	Jesup West Orange St Mill/Resurface	Project Complete	TIA Let
	HG-1282	Wayne	PI-0012506	Jesup East Plum St	Project Complete	TIA Let
	HG-1284	Wayne	PI-0012514	Odum North Church St	Project Complete	TIA Let
	HG-1292	Wheeler	PI-0012518	Wheeler Snowhill Baptist Church Rd - CR 178 (Part - 4.7 miles) (Begin at CR 40 and end at SR 46)	Project Complete	TIA Let
	HG-1296	Wheeler	PI-0012522	Alamo Broad St	Project Complete	TIA Let
	HG-1298	Wheeler	PI-0012524	Alamo Railroad St	Project Complete	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1303	Wheeler	PI-0012529	Glenwood SW Third Ave	Closed	Local Let
	HG-1304	Wheeler	PI-0012530	Glenwood N 5th St	Closed	Local Let
	HG-1313	Wilcox	PI-0012536	Wilcox Mount Olive Rd	Construction	Local Let
	HG-1314	Wilcox	PI-0012537	Wilcox Troutman Rd	Project Complete	Local Let
	HG-1348	Wilcox	PI-0012542	Abbeville E Neapolis St	Project Complete	TIA Let
01	HG-1337	Wilcox	PI-0012543	Abbeville Palm Dr	Construction	Local Let
	HG-1327	Wilcox	PI-0012544	Abbeville Bowen St	Project Complete	TIA Let
	HG-1341	Wilcox	PI-0012545	Abbeville Bell St	Project Complete	TIA Let
	HG-1331	Wilcox	PI-0012546	Abbeville Isabella St	Project Complete	TIA Let
	HG-1330	Wilcox	PI-0012547	Abbeville W Ocmulgee St	Project Complete	TIA Let
	HG-1351	Wilcox	PI-0012565	Rochelle Bessie Ave	Project Complete	TIA Let
	HG-0006	Appling	PI-0011579	Appling Red Oak Church Road	Construction	Local Let
	HG-0024	Appling	PI-0011596	Baxley Anthony Street	Project Complete	TIA Let
	HG-0025	Appling	PI-0011597	Baxley Copeland Avenue	Project Complete	TIA Let
	HG-0026	Appling	PI-0011598	Baxley MLK Avenue Seg 1	Project Complete	TIA Let
	HG-0027	Appling	PI-0011599	Baxley Harley Street	Project Complete	TIA Let
	HG-0029	Appling	PI-0011601	Baxley Kenny Lane	Project Complete	TIA Let
	HG-0030	Appling	PI-0011602	Baxley MLK Avenue Seg 2	Project Complete	TIA Let
	HG-0031	Appling	PI-0011603	Baxley Johnson Street	Project Complete	TIA Let
02	HG-0032	Appling	PI-0011604	Baxley Lackawanna Street Seg 1	Project Complete	TIA Let
	HG-0033	Appling	PI-0011605	Baxley Pine Street	Project Complete	TIA Let
	HG-0034	Appling	PI-0011606	Baxley SW Park Avenue	Project Complete	TIA Let
	HG-0035	Appling	PI-0011607	Baxley North Lee Street Extension	Project Complete	TIA Let
	HG-0036	Appling	PI-0011608	Baxley Spruce Street	Project Complete	TIA Let
	HG-0037	Appling	PI-0011609	Baxley Fair Street	Design	Local Let
	HG-0038	Appling	PI-0011610	Baxley Holmesville Avenue	Project Complete	TIA Let
	HG-0132	Appling	PI-0011629	Surrency Andrews Street	Project Complete	TIA Let
	HG-0143	Bleckley	PI-0011854	Bleckley Trail Branch Road Resurfacing	Construction	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0144	Bleckley	PI-0011855	Bleckley Limestone Road Resurfacing	Construction	Local Let
	HG-0146	Bleckley	PI-0011857	Bleckley Talmadge Coley and Irve Land Roads Resurfacing	Construction	Local Let
	HG-0148	Bleckley	PI-0011859	Cochran Railroad Avenue	Inactive	TIA Let
	HG-0150	Bleckley	PI-0011861	Cochran Beech Street	Inactive	TIA Let
	HG-0152	Bleckley	PI-0011863	Cochran Martin Luther King Blvd	Inactive	TIA Let
	HG-0168	Candler	PI-0011872	Candler High Bluff Road	Project Complete	Local Let
	HG-0169	Candler	PI-0011873	Candler Windmill Road	Project Complete	Local Let
	HG-0173	Candler	PI-0011878	Metter West Vertia Street	Planning	Local Let
	HG-0175	Candler	PI-0011879	Metter Green Street	Inactive	TIA Let
	HG-0176	Candler	PI-0011880	Metter Burton Avenue	Inactive	TIA Let
	HG-0177	Candler	PI-0011881	Metter South Kennedy Street	Inactive	TIA Let
	HG-0178	Candler	PI-0011882	Metter Ellis Street	Inactive	TIA Let
	HG-0179	Candler	PI-0011883	Metter Hulett Street	Inactive	TIA Let
	HG-0180	Candler	PI-0011884	Metter Smith Street	Inactive	TIA Let
	HG-0181	Candler	PI-0011885	Metter Boston Street	Inactive	TIA Let
02	HG-0182	Candler	PI-0011886	Metter Mincey Street	Inactive	TIA Let
	HG-0183	Candler	PI-0011887	Metter South Rountree Street	Inactive	TIA Let
	HG-0184	Candler	PI-0011888	Metter South Williams Street	Inactive	TIA Let
	HG-0195	Candler	PI-0011897	Pulaski East Railroad Street	Inactive	TIA Let
	HG-0196	Candler	PI-0011898	Pulaski Back Street Seg 1	Inactive	TIA Let
	HG-0211	Dodge	PI-0011903	Dodge East Chicken Road	Project Complete	TIA Let
	HG-0213	Dodge	PI-0011904	Dodge Milan Chauncey Road	Project Complete	TIA Let
	HG-0216	Dodge	PI-0011905	Dodge Rocky Springs Road	Project Complete	TIA Let
	HG-0212	Dodge	PI-0011906	Dodge Middle Ground Church Road	Project Complete	TIA Let
	HG-0215	Dodge	PI-0011907	Dodge Edna Moore Road	Project Complete	TIA Let
	HG-0219	Dodge	PI-0011912	Chauncey Bush Avenue -(.3 mile not on LMIG)	Construction	TIA Let
	HG-0296	Dodge	PI-0011932	Eastman 8th Ave - Sheldon to Dead End	Bidding	Local Let
	HG-0385	Dodge	PI-0011937	Eastman Woodlake Dr - North Lakes to Dead End	Bidding	Local Let
	HG-0246	Dodge	PI-0011940	Eastman Leitch St - Livingston to 9th	Bidding	Local Let
	HG-0236	Dodge	PI-0011941	Eastman Lee St - Dorough St to Leitch	Bidding	Local Let
	HG-0253	Dodge	PI-0011942	Eastman Lakeview Ct - 10th to Dead End	Bidding	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0294	Dodge	PI-0011944	Eastman 7th Ave - Sheldon to Page	Bidding	Local Let
	HG-0312	Dodge	PI-0011945	Eastman Foster St - 3rd Ave to Beulah	Bidding	Local Let
	HG-0234	Dodge	PI-0011946	Eastman Page St- Hwy 46 to 1st Ave	Bidding	Local Let
	HG-0271	Dodge	PI-0011947	Eastman 1st Ave - Oak to Plum	Bidding	Local Let
	HG-0263	Dodge	PI-0011948	Eastman Delacey St - 4th to 7th	Bidding	Local Let
	HG-0245	Dodge	PI-0011949	Eastman Main St - 1st Ave to Dodge Ave	Bidding	Local Let
	HG-0237	Dodge	PI-0011951	Eastman Lee St - Leitch to Page	Bidding	Local Let
	HG-0235	Dodge	PI-0011952	Eastman Neese St - 14th to Lee	Bidding	Local Let
	HG-0297	Dodge	PI-0011953	Eastman Park St - 5th to 3rd	Bidding	Local Let
	HG-0286	Dodge	PI-0011954	Eastman Eastman St - 9th to 12th	Bidding	Local Let
	HG-0320	Dodge	PI-0011956	Eastman College St - Oak to 5th	Bidding	Local Let
	HG-0309	Dodge	PI-0011957	Eastman King St - 1st Ave to Hwy 46	Bidding	Local Let
	HG-0335	Dodge	PI-0011959	Eastman Creighton St - 14th to 9th	Bidding	Local Let
	HG-0404	Dodge	PI-0011960	Eastman Greenhill - 4th to 7th Ave	Bidding	Local Let
	HG-0255	Dodge	PI-0011961	Eastman Durhart St - Plum to Dead end	Bidding	Local Let
	HG-0256	Dodge	PI-0011962	Eastman Morgan St - Plum to Dead End	Bidding	Local Let
02	HG-0257	Dodge	PI-0011963	Eastman Plum St - 2nd to MLK Dr	Bidding	Local Let
	HG-0259	Dodge	PI-0011965	Eastman Burch St - 2nd to MLK Dr	Bidding	Local Let
	HG-0270	Dodge	PI-0011966	Eastman 3rd Ave - Odgen to Oak	Bidding	Local Let
	HG-0278	Dodge	PI-0011967	Eastman Lee St - Main to Dorough St	Bidding	Local Let
	HG-0238	Dodge	PI-0011968	Eastman Park St - 14th Ave to Lee	Bidding	Local Let
	HG-0300	Dodge	PI-0011970	Eastman Legion Dr - Griffin to 3rd Ave	Bidding	Local Let
	HG-0299	Dodge	PI-0011971	Eastman MLK Dr - 1st to Legion Dr	Bidding	Local Let
	HG-0293	Dodge	PI-0011972	Eastman 7th Ave - Page to Norman	Bidding	Local Let
	HG-0336	Dodge	PI-0011975	Eastman Park St - 5th to 10th	Bidding	Local Let
	HG-0249	Dodge	PI-0011998	Eastman Minter Ct - Minter Dr to Dead end	Bidding	Local Let
	HG-0397	Dodge	PI-0012016	Eastman Harrison St - 1st Ave to Nanacy	Bidding	Local Let
	HG-0322	Dodge	PI-0012038	Eastman Wright Dr - 2nd to 5th	Bidding	Local Let
	RC09-000014	Dodge	PI-222410-	SR 87/US 23 Widening from CR 8/Log Cabin Rd to South of SR 257	Design	TIA Let
	HG-0493	Emanuel	PI-0012045	Emanuel Odomville Church Rd	Inactive	TIA Let
	HG-0464	Emanuel	PI-0012046	Emanuel Meeks Rd	Project Complete	Local Let
	HG-0473	Emanuel	PI-0012047	Emanuel Quick Road	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0482	Emanuel	PI-0012048	Emanuel Old Kenfield Rd	Inactive	TIA Let
	HG-0522	Emanuel	PI-0012053	Garfield Sybil Street	Design	TIA Let
	HG-0529	Emanuel	PI-0012061	Swainsboro Downtown Sidewalk and Streetscape (Part)	Planning	Local Let
	HG-0532	Emanuel	PI-0012062	Swainsboro Industrial Way	Design	Local Let
	HG-0539	Emanuel	PI-0012064	Swainsboro Hill St	Design	Local Let
	HG-0546	Emanuel	PI-0012065	Swainsboro Thigpen Dr	Design	Local Let
	HG-0554	Emanuel	PI-0012067	Swainsboro William Rountree St	Design	Local Let
	HG-0555	Emanuel	PI-0012068	Swainsboro Howard St	Design	Local Let
	HG-0533	Emanuel	PI-0012072	Swainsboro Race Track St	Design	Local Let
	HG-0534	Emanuel	PI-0012073	Swainsboro Martin Luther King Jr	Design	Local Let
	HG-0545	Emanuel	PI-0012076	Swainsboro East Moring St	Design	Local Let
	HG-0549	Emanuel	PI-0012078	Swainsboro Kite Rd	Design	Local Let
	RC09-000027	Evans	PI-0011443	Replace Bridge over Canoochee River on Daisy Nevils Highway	Design	TIA Let
	HG-0570	Evans	PI-0012080	Evans Reg Replace Bridge over Bull Creek on Sunbury R	Design	Local Let
	HG-0571	Evans	PI-0012081	EvansReg Replace Bridge over Scotts Creek on Daisy N	Design	Local Let
	HG-0572	Evans	PI-0012084	Evans FE Beasly Rd	Construction	Local Let
02	HG-0574	Evans	PI-0012085	Evans Bowen Rd	Construction	Local Let
	HG-0595	Evans	PI-0012091	Bellville Henry Street - Buckcravey Dr	Construction	Local Let
	HG-0605	Evans	PI-0012101	Claxton North College St Seg 1	Design	TIA Let
	HG-0606	Evans	PI-0012102	Claxton North College Street Seg 2	Design	TIA Let
	HG-0607	Evans	PI-0012103	Claxton North Clark St	Design	TIA Let
	HG-0608	Evans	PI-0012104	Claxton South Clark St	Design	TIA Let
	HG-0609	Evans	PI-0012105	Claxton South Clark Street	Design	TIA Let
	HG-0610	Evans	PI-0012106	Claxton Church St	Design	TIA Let
	HG-0611	Evans	PI-0012107	Claxton S College St	Design	TIA Let
	HG-0612	Evans	PI-0012108	Claxton S Ralph St	Design	TIA Let
	HG-0613	Evans	PI-0012109	Claxton City Hall Alley	Design	TIA Let
	HG-0628	Evans	PI-0012119	Daisy East Railroad St	Design	TIA Let
	HG-0632	Evans	PI-0012122	Hagan Turnpike Rd - Hodges St to City Limts	Construction	Local Let
	HG-0633	Evans	PI-0012123	Hagan Hodges St - Hwy 280 to City Limits	Construction	Local Let
	HG-0635	Evans	PI-0012125	Hagan Pine Ave - Brewton to Hodges	Construction	Local Let
	RC09-000030	Jeff Davis	PI-0007037	Bridge Replacement at SR 135 over Altamaha River	Design	GDOT - OPD Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0677	Jeff Davis	PI-0012133	Jeff Davis Bridgeford Church Rd - CR 296	Construction	Local Let
	HG-0675	Jeff Davis	PI-0012134	Jeff Davis Pat Dixon Rd	Project Complete	Local Let
	HG-0666	Jeff Davis	PI-0012138	Jeff Davis WH Smith Rd - CR 38 and 297	Project Complete	Local Let
	HG-0701	Jeff Davis	PI-0012149	Hazlehurst Hester St	Construction	Local Let
	HG-0702	Jeff Davis	PI-0012150	Hazlehurst Girtman St	Construction	Local Let
	HG-0703	Jeff Davis	PI-0012151	Hazlehurst Williams St	Construction	Local Let
	HG-0704	Jeff Davis	PI-0012152	Hazlehurst Martin Luther King Jr Dr	Construction	Local Let
	HG-0705	Jeff Davis	PI-0012153	Hazlehurst South Tallahassee St - sidewalk	Planning	Local Let
	HG-0706	Jeff Davis	PI-0012154	Hazlehurst Burketts Ferry Sidewalk	Planning	Local Let
	HG-0707	Jeff Davis	PI-0012155	Hazlehurst Collins St Sidewalk	Planning	Local Let
	HG-0745	Johnson	PI-0012164	Johnson Snells Bridge Rd	Project Complete	TIA Let
	HG-0737	Johnson	PI-0012167	Johnson Cross Cedar Rd Seg 1	Project Complete	TIA Let
	HG-0738	Johnson	PI-0012168	Johnson Cross Cedar Rd Seg 2	Project Complete	TIA Let
	HG-0751	Johnson	PI-0012172	Kite Ohoopee St Pr 2	Design	TIA Let
	HG-0752	Johnson	PI-0012173	Kite Claxton Blvd	Design	TIA Let
02	HG-0764	Johnson	PI-0012177	Wrightsville Flanders Lynn Jan and Helen Sts	Inactive	TIA Let
	HG-0763	Johnson	PI-0012178	Wrightsville Lakeview Dr	Inactive	TIA Let
	HG-0762	Johnson	PI-0012179	Wrightsville Lee St	Inactive	TIA Let
	RC09-000039	Laurens	PI-0007413	Hillcrest Parkway from CR493/Industrial Blvd. to SR31/US 441	Design	Local Let
	HG-0780	Laurens	PI-0012189	Laurens Country Club Rd	Inactive	TIA Let
	HG-0779	Laurens	PI-0012190	Laurens Valambrosia Arthur Wolf Rd	Inactive	TIA Let
	HG-0798	Laurens	PI-0012192	Laurens Watkins Hall Rd	Inactive	TIA Let
	HG-0787	Laurens	PI-0012193	Laurens Thairdell Rd	Inactive	TIA Let
	HG-0788	Laurens	PI-0012194	Laurens Stanley Cemetery Rd	Design	Local Let
	HG-0789	Laurens	PI-0012195	Laurens Anderson Rd	Inactive	TIA Let
	HG-0793	Laurens	PI-0012196	Laurens Dublin Eastman Rd	Project Complete	Local Let
	HG-0811	Laurens	PI-0012206	Cadwell Walnut St - Hwy 126 to Snowhill	Construction	TIA Let
	HG-0821	Laurens	PI-0012212	Dexter Harvey St Seg 1	Construction	TIA Let
	HG-0825	Laurens	PI-0012213	Dexter Harvey St Seg 2	Construction	TIA Let
	HG-0822	Laurens	PI-0012214	Dexter Bryant St Seg 1	Construction	TIA Let
	HG-0830	Laurens	PI-0012217	Dublin Springdale Rd	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0840	Laurens	PI-0012223	Dudley West St	Construction	TIA Let
	HG-0835	Laurens	PI-0012224	Dudley Pecan St	Construction	TIA Let
	HG-0847	Laurens	PI-0012232	East Dublin Keen St	Design	TIA Let
	HG-0848	Laurens	PI-0012233	East Dublin Stanley St	Design	TIA Let
	HG-0849	Laurens	PI-0012234	East Dublin Virginia St	Design	TIA Let
	HG-0850	Laurens	PI-0012235	East Dublin Daley St	Design	TIA Let
	HG-0851	Laurens	PI-0012236	East Dublin Joiner St	Design	TIA Let
	HG-0852	Laurens	PI-0012237	East Dublin Derriso Ln	Design	TIA Let
	HG-0853	Laurens	PI-0012238	East Dublin North Elm St	Design	TIA Let
	HG-0856	Laurens	PI-0012239	East Dublin Piedmont Dr	Inactive	TIA Let
	HG-0857	Laurens	PI-0012240	East Dublin Torino Dr	Design	TIA Let
	HG-0858	Laurens	PI-0012241	East Dublin Falcon Dr	Design	TIA Let
	HG-0874	Laurens	PI-0012242	East Dublin Glen Dr	Design	TIA Let
	HG-0872	Laurens	PI-0012243	East Dublin Lewis St	Design	TIA Let
	HG-0876	Laurens	PI-0012244	East Dublin Attaway	Design	TIA Let
02	HG-0877	Laurens	PI-0012245	East Dublin West Drive	Design	TIA Let
02	HG-0859	Laurens	PI-0012246	East Dublin Atwood Dr	Design	TIA Let
	HG-0860	Laurens	PI-0012247	East Dublin Jordan St	Design	TIA Let
	HG-0861	Laurens	PI-0012248	East Dublin Marion St	Design	TIA Let
	HG-0862	Laurens	PI-0012249	East Dublin Braham St	Design	TIA Let
	HG-0896	Laurens	PI-0012264	Montrose Railroad St - Part (.22 mile)	Construction	TIA Let
	HG-0910	Laurens	PI-0012268	Rentz West Railroad St	Construction	TIA Let
	HG-0911	Laurens	PI-0012269	Rentz Simpson Ave	Construction	TIA Let
	HG-0777	Laurens	PI-270724-	Laurens Chappel Mill Bridge	Construction	TIA Let
	HG-0913	Montgomery	PI-0012272	Montgomery Thompson Pond Rd Ph 2	Construction	TIA Let
	HG-0914	Montgomery	PI-0012273	Montgomery Thompson Pond Rd Ph 3	Construction	TIA Let
	HG-0932	Montgomery	PI-0012280	Ailey S Lee St	Project Complete	Local Let
	HG-0930	Montgomery	PI-0012281	Ailey East Peachtree St	Project Complete	Local Let
	HG-0929	Montgomery	PI-0012282	Ailey North Broad St	Project Complete	Local Let
	HG-0937	Montgomery	PI-0012286	Alston Church St	Planning	Local Let
	HG-0952	Montgomery	PI-0012293	Mt Vernon W. Broad St	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0957	Montgomery	PI-0012295	Mt Vernon Lester Robinson	Project Complete	Local Let
	HG-0950	Montgomery	PI-0012296	Mt Vernon Old Ailey Lothair Rd	Project Complete	Local Let
	HG-0968	Montgomery	PI-0012301	Vidalia Miracle Lane	Construction	Local Let
	HG-0977	Tattnall	PI-0012305	Tattnall Lynntown Rd	Project Complete	Local Let
	HG-0978	Tattnall	PI-0012306	Tattnall Bubba Kennedy Rd	Project Complete	Local Let
	HG-1005	Tattnall	PI-0012312	Collins Pearl St	Design	TIA Let
	HG-1004	Tattnall	PI-0012314	Collins Church St	Design	TIA Let
	HG-1002	Tattnall	PI-0012316	Collins Railroad St	Design	TIA Let
	HG-1051	Tattnall	PI-0012322	Glennville Park Ave	Project Complete	Local Let
	HG-1042	Tattnall	PI-0012323	Glennville Laura St	Project Complete	Local Let
	HG-1021	Tattnall	PI-0012324	Glennville Cowart Ave	Project Complete	Local Let
	HG-1059	Tattnall	PI-0012325	Glennville Sylvester Ashford Dr	Project Complete	Local Let
	HG-1031	Tattnall	PI-0012326	Glennville Hal St	Project Complete	Local Let
02	HG-1024	Tattnall	PI-0012327	Glennville Gordon St	Project Complete	Local Let
	HG-1020	Tattnall	PI-0012328	Glennville Corene Ave	Project Complete	Local Let
	HG-1046	Tattnall	PI-0012329	Glennville Mann St	Project Complete	Local Let
	HG-1043	Tattnall	PI-0012330	Glennville Lewis St	Project Complete	Local Let
	HG-1025	Tattnall	PI-0012331	Glennville Adamson Ave	Project Complete	Local Let
	HG-1037	Tattnall	PI-0012332	Glennville Institute St	Project Complete	Local Let
	HG-1015	Tattnall	PI-0012333	Glennville Charlton St	Project Complete	Local Let
	HG-1049	Tattnall	PI-0012334	Glennville Oakdale Dr	Project Complete	Local Let
	HG-1055	Tattnall	PI-0012335	Glennville Rowland Ave	Project Complete	Local Let
	HG-1017	Tattnall	PI-0012336	Glennville Church St	Project Complete	Local Let
	HG-1032	Tattnall	PI-0012337	Glennville Hencart Rd (East)	Project Complete	Local Let
	HG-1009	Tattnall	PI-0012339	Glennville Azalea Rd	Project Complete	Local Let
	HG-1035	Tattnall	PI-0012340	Glennville Herrington St	Project Complete	Local Let
	HG-1038	Tattnall	PI-0012341	Glennville Irvin St	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1030	Tattnall	PI-0012342	Glennville Greenwood Dr	Project Complete	Local Let
	HG-1039	Tattnall	PI-0012343	Glennville Kelley St	Project Complete	Local Let
	HG-1022	Tattnall	PI-0012344	Glennville-DeLoach Lane	Project Complete	Local Let
	HG-1058	Tattnall	PI-0012345	Glennville Simon St	Project Complete	Local Let
	HG-1063	Tattnall	PI-0012346	Glennville Water St	Project Complete	Local Let
	HG-1050	Tattnall	PI-0012354	Glennville Oliver Ln	Project Complete	Local Let
	HG-1081	Tattnall	PI-0012362	Reidsville Ohoopee St	Bidding	Local Let
	HG-1086	Tattnall	PI-0012363	Reidsville Woodlawn Terrace	Bidding	Local Let
	HG-1065	Tattnall	PI-0012365	Reidsville Memorial Drive Sidewalk	Planning	Local Let
	HG-1080	Tattnall	PI-0012366	Reidsville Nelson St	Bidding	Local Let
	HG-1079	Tattnall	PI-0012367	Reidsville McLeod St	Bidding	Local Let
	HG-1090	Telfair	PI-0012376	Telfair Tom Haley Rd	Construction	Local Let
	HG-1100	Telfair	PI-0012382	Lumber City Johnson St	Project Complete	Local Let
	HG-1103	Telfair	PI-0012384	Lumber City Broad St	Project Complete	Local Let
02	HG-1096	Telfair	PI-0012385	Lumber City Central Ave	Project Complete	Local Let
	HG-1099	Telfair	PI-0012387	Lumber City Virginia Ave	Project Complete	Local Let
	HG-1102	Telfair	PI-0012388	Lumber City Pond Rd	Construction	Local Let
	HG-1123	Telfair	PI-0012402	McRae Spring Ave	Construction	Local Let
	HG-1124	Telfair	PI-0012403	McRae Industrial Blvd	Construction	Local Let
	HG-1125	Telfair	PI-0012404	(Part) McRae Magnolia St (West City Limits to Ellison Ave)	Construction	Local Let
	HG-1126	Telfair	PI-0012405	McRae East Ave	Construction	Local Let
	HG-1127	Telfair	PI-0012406	(Part) McRae Telfair Ave (MLK Blvd to Parsonage St)	Construction	Local Let
	HG-1128	Telfair	PI-0012407	McRae College St	Construction	Local Let
	HG-1129	Telfair	PI-0012408	(Part) McRae 2nd Ave Huckabee St to Willow Creek Lane	Construction	Local Let
	HG-1131	Telfair	PI-0012409	McRae 1st Ave	Construction	Local Let
	HG-1145	Toombs	PI-0012422	Toombs Providence Church Rd	Project Complete	Local Let
	HG-1146	Toombs	PI-0012423	Toombs Donald Anderson	Project Complete	Local Let
	HG-1143	Toombs	PI-0012425	Toombs Mt Moriah Church Rd	Project Complete	Local Let
	HG-1142	Toombs	PI-0012426	Toombs Marvin Church Rd	Project Complete	Local Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1154	Toombs	PI-0012432	Lyons SR 292 and Oxley Dr	Planning	Local Let
	HG-1157	Toombs	PI-0012433	Vidalia Mose Coleman Rd	Design	Local Let
	HG-1156	Toombs	PI-0012434	Vidalia Michael Collins Dr	Design	Local Let
	HG-1159	Toombs	PI-0012435	Vidalia Airport Rd	Construction	Local Let
	HG-1187	Treutlen	PI-0012447	Treutlen Anderson Pond Rd	Project Complete	Local Let
	HG-1169	Treutlen	PI-0012449	Treutlen Old Dair Rd - Wommack Rd	Project Complete	Local Let
	HG-1186	Treutlen	PI-0012450	Treutlen Rosemont Church Rd (Part - 2.35 miles) (From SR 199 and go 2.35 miles)	Project Complete	Local Let
	HG-1227	Treutlen	PI-0012465	Soperton Westend Dr	Design	Local Let
	HG-1225	Treutlen	PI-0012466	Soperton Omega St	Design	Local Let
	HG-1228	Treutlen	PI-0012467	Soperton Straight St	Design	Local Let
	HG-1210	Treutlen	PI-0012468	Soperton Sessions St	Construction	Local Let
	HG-1214	Treutlen	PI-0012469	Soperton Woodland Dr	Construction	Local Let
	HG-1223	Treutlen	PI-0012470	Soperton Texas Ave	Construction	Local Let
	HG-1193	Treutlen	PI-0012471	Soperton Edwin St	Construction	Local Let
	HG-1208	Treutlen	PI-0012472	Soperton Florida Ave	Construction	Local Let
02	HG-1197	Treutlen	PI-0012473	Soperton Canady Ave	Construction	Local Let
	HG-1192	Treutlen	PI-0012474	Soperton Arch St	Construction	Local Let
	HG-1245	Wayne	PI-0012486	Wayne Widen Rayonier Rd	Inactive	TIA Let
	HG-1248	Wayne	PI-0012487	Wayne Gardi-Broadhurst Rd	Construction	Local Let
	HG-1234	Wayne	PI-0012489	WayneReg Reclamation and Widening Broadhurst Rd West	Inactive	TIA Let
	HG-1255	Wayne	PI-0012490	Wayne Railroad Crossing at Louisiana Rd	Planning	Local Let
	HG-1256	Wayne	PI-0012491	Wayne Railroad Crossing at Ed Harrell Rd	Planning	Local Let
	HG-1254	Wayne	PI-0012492	Wayne Railroad Crossing at Slover Rd	Planning	Local Let
	HG-1258	Wayne	PI-0012493	Wayne Whaley Rd	Project Complete	Local Let
	HG-1241	Wayne	PI-0012495	Wayne Replace Bridge on Holmesville Rd	Construction	Local Let
	HG-1281	Wayne	PI-0012504	Jesup South Macon St	Inactive	TIA Let
	HG-1266	Wayne	PI-0012505	Jesup West Cherry St	Inactive	TIA Let
	HG-1265	Wayne	PI-0012510	Jesup West Pine St	Inactive	TIA Let
	HG-1285	Wayne	PI-0012515	Odum Ivey St	Inactive	TIA Let
	HG-1290	Wayne	PI-0012516	Odum Tillman St - Railroad to Hires	Inactive	TIA Let
	HG-1297	Wheeler	PI-0012523	Alamo Lucille Ave Sidewalk	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1312	Wheeler	PI-0012531	Glenwood N 5th St	Project Complete	Local Let
	HG-1310	Wheeler	PI-0012532	Glenwood N First St	Project Complete	Local Let
	HG-1315	Wilcox	PI-0012538	Wilcox Thistle Rd	Inactive	TIA Let
	HG-1321	Wilcox	PI-0012539	Wilcox Statham Shoals Rd	Inactive	TIA Let
	HG-1320	Wilcox	PI-0012541	Wilcox Lebanon Rd	Inactive	TIA Let
	HG-1336	Wilcox	PI-0012550	Abbeville East Monroe	Design	Local Let
	HG-1345	Wilcox	PI-0012551	Abbeville Reid St	Design	Local Let
02	HG-1342	Wilcox	PI-0012552	Abbeville Riverside Dr	Design	Local Let
	HG-1343	Wilcox	PI-0012553	Abbeville Barnes St	Design	Local Let
	HG-1346	Wilcox	PI-0012554	Abbeville W Neapolis St	Design	Local Let
	HG-1339	Wilcox	PI-0012555	Abbeville West Monroe	Design	Local Let
	HG-1328	Wilcox	PI-0012558	Abbeville Simon Keen Rd	Design	Local Let
	HG-1352	Wilcox	PI-0012566	Rochelle Ruben St	Construction	TIA Let
	HG-1353	Wilcox	PI-0012567	Rochelle Jessie St	Construction	TIA Let
	HG-1356	Wilcox	PI-0012569	Rochelle Pine St	Construction	TIA Let
	HG-0007	Appling	PI-0011580	Appling Altamaha School Road	Inactive	TIA Let
	HG-0012	Appling	PI-0011584	Baxley Thomas Street Seg 1	Inactive	TIA Let
	HG-0028	Appling	PI-0011600	Baxley Foundry Street	Inactive	TIA Let
	HG-0039	Appling	PI-0011611	Baxley Crowder Street	Inactive	TIA Let
	HG-0040	Appling	PI-0011612	Baxley Dogwood Lane	Inactive	TIA Let
	HG-0041	Appling	PI-0011613	Baxley Lucerne Street	Inactive	TIA Let
	HG-0042	Appling	PI-0011614	Baxley Magnolia Lane	Inactive	TIA Let
	HG-0043	Appling	PI-0011615	Baxley Oak Street Seg 1	Inactive	TIA Let
03	HG-0044	Appling	PI-0011616	Baxley Penniman Street	Inactive	TIA Let
	HG-0045	Appling	PI-0011617	Baxley Second Street	Inactive	TIA Let
	HG-0046	Appling	PI-0011618	Baxley Hopps Street	Inactive	TIA Let
	HG-0047	Appling	PI-0011619	Baxley Barnes Street Seg 2	Inactive	TIA Let
	HG-0048	Appling	PI-0011620	Baxley West Allen Street	Inactive	TIA Let
	HG-0049	Appling	PI-0011621	Baxley Washington Street	Inactive	TIA Let
	HG-0050	Appling	PI-0011622	Baxley Dean Street	Inactive	TIA Let
	HG-0051	Appling	PI-0011623	Baxley Douglas Drive	Inactive	TIA Let
	HG-0052	Appling	PI-0011624	Baxley First Street	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0053	Appling	PI-0011625	Baxley South Harvey Street	Inactive	TIA Let
	HG-0054	Appling	PI-0011626	Baxley Jerome Street	Inactive	TIA Let
	HG-0055	Appling	PI-0011627	Baxley Jr High Drive	Inactive	TIA Let
	HG-0129	Appling	PI-0011630	Surrency Norwood Street	Inactive	TIA Let
	HG-0140	Bleckley	PI-0011635	Bleckley Browning Drive Resurfacing	Inactive	TIA Let
	HG-0141	Bleckley	PI-0011636	Bleckley Bates Road Resurfacing	Inactive	TIA Let
	HG-0142	Bleckley	PI-0011637	Bleckley Crest Drive Resurfacing	Inactive	TIA Let
	HG-0145	Bleckley	PI-0011856	Bleckley Cary Salem Road Resurfacing	Inactive	TIA Let
	HG-0147	Bleckley	PI-0011858	Bleckley Magnolia Road Resurfacing (Begin at Centennery Rd and go 2.0 miles North)	Inactive	TIA Let
	HG-0149	Bleckley	PI-0011860	Cochran Lewis Street	Inactive	TIA Let
	HG-0155	Bleckley	PI-0011866	Cochran Palm Street	Inactive	TIA Let
	HG-0156	Bleckley	PI-0011867	Cochran Crest Drive	Inactive	TIA Let
	HG-0167	Candler	PI-0011869	Candler St Matthews Church Road	Inactive	TIA Let
	HG-0159	Candler	PI-0011871	Candler Eden Church Road	Inactive	TIA Let
	HG-0185	Candler	PI-0011889	Metter Neal Street	Inactive	TIA Let
03	HG-0186	Candler	PI-0011890	Metter South Lewis Street	Inactive	TIA Let
03	HG-0187	Candler	PI-0011891	Metter East Lillian Street	Inactive	TIA Let
	HG-0188	Candler	PI-0011892	Metter Haymans Street	Inactive	TIA Let
	HG-0189	Candler	PI-0011893	Metter East Hiawatha Street (City contibution of \$272,041 to complete)	Inactive	TIA Let
	HG-0198	Candler	PI-0011899	Pulaski Back Street Seg 2	Inactive	TIA Let
	HG-0197	Candler	PI-0011900	Pulaski Lee Street	Inactive	TIA Let
	HG-0207	Dodge	PI-0011908	Dodge Roddy Highway	Inactive	TIA Let
	HG-0208	Dodge	PI-0011909	Dodge Horne Road	Inactive	TIA Let
	HG-0209	Dodge	PI-0011910	Dodge Jim Ross Road = Part (2.95 mi) - (Begin at SR 87 End at Ran Stewart Road (CR 74))	Inactive	TIA Let
	HG-0220	Dodge	PI-0011913	Chauncey Durham Street - (.228 mile not on LMIG)	Inactive	TIA Let
	HG-0242	Dodge	PI-0011914	Eastman Ward St - Dodge Ave to 1st Ave	Inactive	TIA Let
	HG-0243	Dodge	PI-0011923	Eastman Ward St - Hwy 46 to 1st Ave	Inactive	Local Let
	HG-0273	Dodge	PI-0011943	Eastman Edgewood Rd - MLK Dr to MLK Dr	Inactive	TIA Let
	HG-0241	Dodge	PI-0011950	Eastman Ada St - 14th to Dead end	Inactive	TIA Let
	HG-0326	Dodge	PI-0011958	Eastman Morgan Creek Dr - Mary Alexander to Bypass	Inactive	TIA Let
	HG-0258	Dodge	PI-0011964	Eastman Popular St - 2nd to 1st	Inactive	TIA Let
	HG-0267	Dodge	PI-0011969	Eastman 11th Ave - Pine Dr to Oak	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0422	Dodge	PI-0011973	Eastman 12th Ave - Fitzgerald to Oak	Inactive	TIA Let
	HG-0423	Dodge	PI-0011974	Eastman 11th Ave - Creighton to Pine Drive		TIA Let
	HG-0310	Dodge	PI-0011976	Eastman Foster St - Hwy 46 to 3rd Ave	Inactive	TIA Let
	HG-0311	Dodge	PI-0011977	Eastman Foster St - Hwy 46 to Anson Ave	Inactive	TIA Let
	HG-0350	Dodge	PI-0011978	Eastman Golf Course Rd - Cochran Rd to Jack Johnson	Inactive	TIA Let
	HG-0279	Dodge	PI-0011979	Eastman Ogden St - 2nd to 5th	Inactive	TIA Let
	HG-0282	Dodge	PI-0011980	Eastman Livingston St - Leitch to Page	Inactive	TIA Let
	HG-0290	Dodge	PI-0011981	Eastman North St - Page to 14th Ave	Inactive	TIA Let
	HG-0295	Dodge	PI-0011982	Eastman Dorough St - 14th to Norman	Inactive	TIA Let
	HG-0254	Dodge	PI-0011983	Eastman 10th Ave - Forest Lake to 9th	Inactive	TIA Let
	HG-0275	Dodge	PI-0011984	Eastman 3rd Ave - Legion Dr to Delacy St	Inactive	TIA Let
	HG-0353	Dodge	PI-0011985	Eastman 10th Ave - Main to Oak	Inactive	TIA Let
	HG-0348 Dodge PI-0011986 Eastman Greenwood St - 5th to 7th		Inactive	TIA Let		
	HG-0298	Dodge	PI-0011987	Eastman Magnolia St - 5th to 3rd		TIA Let
	HG-0318	Dodge	PI-0011988	Eastman 9th Ave - Page to City Limits	Inactive	TIA Let
00	HG-0337	Dodge	PI-0011989	Eastman Pine St - 10th to 5th	Inactive	TIA Let
03	HG-0339	4G-0339 Dodge PI-0011990 Eastman 7th Ave - Oak St to Dead end		Eastman 7th Ave - Oak St to Dead end	Inactive	TIA Let
	HG-0354	Dodge	PI-0011991	Eastman 12th Ave - Main to Oak	Inactive	TIA Let
	HG-0355	Dodge	PI-0011992	Eastman 13th Ave - Oak to Main	Inactive	TIA Let
	HG-0346	Dodge	PI-0011993	Eastman 14th Ave - Main to Oak	Inactive	TIA Let
	HG-0356	Dodge	PI-0011994	Eastman 8th Ave - Main to Oak	Inactive	TIA Let
	HG-0357	Dodge	PI-0011995	7th Ave - Oak to Main	Inactive	TIA Let
	HG-0358	Dodge	PI-0011996	6th Ave - Main to Oak	Inactive	TIA Let
	HG-0362	Dodge	PI-0011997	Eastman Hardin St - Page To Dead End	Inactive	TIA Let
	HG-0260	Dodge	PI-0011999	Eastman Jessup St - 9th Ave to 4th Ave	Inactive	TIA Let
	HG-0332	Dodge	PI-0012000	Eastman Park Way - 5th Ave to Main	Inactive	TIA Let
	HG-0317	Dodge	PI-0012006	Eastman 9th Ave - Oak to Page	Inactive	TIA Let
	HG-0302	Dodge	PI-0012008	Eastman Oak Ct - Pine Haven to Dead End	Inactive	TIA Let
	HG-0321	Dodge	PI-0012010	Eastman Odgen Lane - 2nd to 5th	Inactive	TIA Let
	HG-0281	Dodge	PI-0012014	Eastman Clements St - 4th to 7th	Inactive	TIA Let
	HG-0409	Dodge	PI-0012017	Eastman 1st Ave - 5th Ave to South Carolina	Inactive	TIA Let
	HG-0376	Dodge	PI-0012020	Eastman Locust Lane - Hawkinsville Rd to Dead End	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0375	Dodge	PI-0012021	Eastman Laurel Lane - Dead End to Dead End	Inactive	TIA Let
	HG-0361	Dodge	PI-0012036	Eastman 17th Ave - Main to Oak		TIA Let
	HG-0325	Dodge	PI-0012037	Eastman Oak Forest Rd - Plaza to Dead End	Inactive	TIA Let
	HG-0329	Dodge	PI-0012039	Eastman 4th Ave - 5th to Main	Inactive	TIA Let
	HG-0405	Dodge	PI-0012040	Eastman Wendy Way - Nancy St to Russell St	Inactive	TIA Let
	HG-0425	Dodge	PI-0012041	Eastman Pine Dr - 9th to 12th	Inactive	TIA Let
	HG-0292	Dodge	PI-0012042	Eastman Sheldon St - Anson Ave to Dead End	Inactive	TIA Let
	HG-0430	Emanuel	PI-0012049	Emanuel Old Savannah Rd	Inactive	TIA Let
	HG-0479	Emanuel	PI-0012050	Emanuel Pendleton Springs Rd	Inactive	TIA Let
	HG-0467	Emanuel	PI-0012051	Emanuel Parrish Pond Rd	Inactive	TIA Let
	HG-0525	Emanuel	PI-0012055	Swainsboro Lambs Bridge Road	Inactive	Local Let
	HG-0553	Emanuel	PI-0012060	Swainsboro Short Street	Inactive	Local Let
	HG-0537	Emanuel	PI-0012063	Swainsboro Fortune Loop	Planning	TIA Let
	HG-0551	Emanuel	PI-0012066	Swainsboro Oaklawn Dr	Planning	TIA Let
	HG-0536	Emanuel	PI-0012069	Swainsboro Prosperity Dr	Planning	TIA Let
03	HG-0538	Emanuel	PI-0012070	Swainsboro West Meadow Lake	Planning	TIA Let
03	HG-0540	Emanuel	PI-0012071	Swainsboro Arden Dr	Inactive	TIA Let
	HG-0543	Emanuel	PI-0012074	Swainsboro Mcleod Bridge Rd	Inactive	TIA Let
	HG-0544	Emanuel	PI-0012075	Swainsboro Old Nunez Rd	Inactive	TIA Let
	HG-0547	Emanuel	PI-0012077	Swainsboro Lake Luck Dr	Inactive	TIA Let
	HG-0550	Emanuel	PI-0012079	Swainsboro Moreland Ave	Inactive	TIA Let
	HG-0575	Evans	PI-0012087	Evans Stafford Rd	Inactive	TIA Let
	HG-0577	Evans	PI-0012088	Evans Lex Strickland Rd	Inactive	TIA Let
	HG-0578	Evans	PI-0012089	Evans Melissa Circle	Inactive	TIA Let
	HG-0596	Evans	PI-0012092	Claxton Perry Lee Deloach	Inactive	TIA Let
	HG-0597	Evans	PI-0012093	Claxton West Liberty Street Seg 1	Inactive	TIA Let
	HG-0598	Evans	PI-0012094	Claxton West Liberty Street Seg 2	Inactive	TIA Let
	HG-0614	Evans	PI-0012110	Claxton Barnes St	Inactive	TIA Let
	HG-0615	Evans	PI-0012111	Claxton Freeman St	Inactive	TIA Let
	HG-0616	Evans	PI-0012112	Claxton S Claxton Ave	Inactive	TIA Let
	HG-0617	Evans	PI-0012113	Claxton Ridge Street	Inactive	TIA Let
	HG-0618	Evans	PI-0012114	Claxton E Long St	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0619	Evans	PI-0012115	Claxton Bowen Lane	Inactive	TIA Let
	HG-0621	Evans	PI-0012116	Claxton S Peters St In		TIA Let
	HG-0623	Evans	PI-0012117	Claxton E Smith St - (Part) (S. Newton St. to Anderson Ave.)		TIA Let
	HG-0627	Evans	PI-0012120	Daisy West Railroad St	Inactive	TIA Let
	HG-0636	Evans	PI-0012126	Hagan Cemetery Rd - Turnpike to Old Dublin	Inactive	TIA Let
	HG-0637	Evans	PI-0012127	Hagan Calhoun Street	Inactive	TIA Let
	HG-0630	Evans	PI-0012128	Hagan South Railroad Ave -Perkins Mill to Calhoun St	Inactive	TIA Let
	HG-0638	Evans	PI-0012129	Hagan Hodges St - Hwy 280 to Cedar	Inactive	TIA Let
	HG-0657	Evans	PI-0012130	Hagan Smith St - Hwy 280 to Turnpike	Inactive	TIA Let
	HG-0667	Jeff Davis	PI-0012140	Jeff Davis Philadelphia Church Rd - CR 294	Inactive	TIA Let
	HG-0672	Jeff Davis	PI-0012141	Jeff Davis Satilla Church Rd	Inactive	TIA Let
	HG-0691	Jeff Davis	PI-0012142	Jeff Davis Elizabeth Church Rd	Inactive	TIA Let
	HG-0708	Jeff Davis	PI-0012156	Hazlehurst Kersey St		TIA Let
	HG-0709	Jeff Davis	PI-0012157	Hazlehurst Sycamore St		TIA Let
	HG-0710	Jeff Davis	PI-0012158	Hazlehurst East Plum St		TIA Let
03	HG-0711	Jeff Davis	PI-0012159	Hazlehurst Collins St	Inactive	TIA Let
03	HG-0712	Jeff Davis	PI-0012160	Hazlehurst Wilson St	Inactive	TIA Let
	HG-0747	Johnson	PI-0012169	Johnson Tuckers Grove Church Rd Ph 1	Inactive	TIA Let
	HG-0741	Johnson	PI-0012170	Johnson Pringle Rd	Inactive	TIA Let
	HG-0753	Johnson	PI-0012174	Kite Hatcher St	Inactive	TIA Let
	HG-0761	Johnson	PI-0012180	Wrightsville Myrtle Ave	Inactive	TIA Let
	HG-0767	Johnson	PI-0012181	Wrightsville Court St	Inactive	TIA Let
	HG-0768	Johnson	PI-0012182	Wrightsville Georgia Ave	Inactive	TIA Let
	HG-0770	Johnson	PI-0012183	Wrightsville Bradford St	Inactive	TIA Let
	HG-0786	Laurens	PI-0012191	Laurens Butler Rd	Inactive	TIA Let
	HG-0802	Laurens	PI-0012197	Laurens Mark Wood Rd	Inactive	TIA Let
	HG-0807	Laurens	PI-0012198	Laurens Old Toomsboro Rd	Inactive	TIA Let
	HG-0792	Laurens	PI-0012199	Laurens Rock Springs Rd	Inactive	TIA Let
	HG-0805	Laurens	PI-0012200	Laurens Ed Becham Rd - (County contribution of \$135,908 to complete)	Inactive	TIA Let
	HG-0812	Laurens	PI-0012201	Cadwell Coleman St Seg 1	Inactive	TIA Let
	HG-0813	Laurens	PI-0012202	Cadwell Coleman St Seg 2	Inactive	TIA Let
	HG-0809	Laurens	PI-0012204	Cadwell Snowhill St - Hwy 117 to Railroad	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0814	Laurens	PI-0012205	Cadwell Coleman St Seg 3	Inactive	TIA Let
	HG-0815	Laurens	PI-0012207	Cadwell Coleman St Seg 4 Ir		TIA Let
	HG-0810	Laurens	PI-0012208	Cadwell Walnut McCook St	Inactive	TIA Let
	HG-0816	Laurens	PI-0012209	Cadwell Coleman St Seg 5	Inactive	TIA Let
	HG-0826	Laurens	PI-0012215	Dexter Bryant St Seg 2	Inactive	TIA Let
	HG-0832	Laurens	PI-0012218	Dublin Stubbs Park Rd	Inactive	TIA Let
	HG-0839	Laurens	PI-0012225	Dudley Oak St	Inactive	TIA Let
	HG-0863	Laurens	PI-0012250	East Dublin Rosewood Dr	Inactive	TIA Let
	HG-0864	Laurens	PI-0012251	East Dublin Larsen St	Inactive	TIA Let
	HG-0865	Laurens	PI-0012252	East Dublin South Dr	Inactive	TIA Let
	HG-0866	Laurens	PI-0012253	East Dublin Buckingham	Inactive	TIA Let
	HG-0895	Laurens	PI-0012254	East Dublin Powell Dr	Inactive	TIA Let
	HG-0867	Laurens	PI-0012255	East Dublin Ferry St Seg 1	Inactive	TIA Let
	HG-0868	Laurens	PI-0012256	East Dublin Getty St		TIA Let
	HG-0869	Laurens	PI-0012257	East Dublin Taylor Ln	Inactive	TIA Let
03	HG-0870	Laurens	PI-0012258	East Dublin Poplar St	Inactive	TIA Let
03	HG-0871	Laurens	PI-0012259	East Dublin Stewart St	Inactive	TIA Let
	HG-0875	Laurens	PI-0012260	East Dublin Dorsey St	Design	TIA Let
	HG-0878	Laurens	PI-0012261	East Dublin Jackson St	Inactive	TIA Let
	HG-0879	Laurens	PI-0012262	East Dublin Ferry St Seg 2 - Part (Circle Dr to Johnson St)	Inactive	TIA Let
	HG-0904	Laurens	PI-0012270	Rentz Circle Dr	Inactive	TIA Let
	HG-0915	Montgomery	PI-0012274	Montgomery Thompson Pond Rd Ph 4	Construction	TIA Let
	HG-0916	Montgomery	PI-0012275	Montgomery Taylor Springs Rd	Inactive	TIA Let
	HG-0928	Montgomery	PI-0012283	Ailey West Old Ailey Lothair Rd	Inactive	TIA Let
	HG-0927	Montgomery	PI-0012284	Ailey City Street Striping	Inactive	TIA Let
	HG-0938	Montgomery	PI-0012287	Alston Wilkes Circle - Part (From Carrie Drive North approximately .11 miles)	Inactive	TIA Let
	HG-0965	Montgomery	PI-0012292	Mt Vernon Alston Rd	Inactive	TIA Let
	HG-0959	Montgomery	PI-0012294	Mt Vernon MLK JR Dr	Inactive	TIA Let
	HG-0946	Montgomery	PI-0012297	Mt Vernon Robinson St	Inactive	TIA Let
	HG-0942	Montgomery	PI-0012298	Mt Vernon North Washington St	Inactive	TIA Let
	HG-0941	Montgomery	PI-0012299	Mt Vernon South Washington St	Inactive	TIA Let
	RC09-000062	Tattnall	PI-0008289	SR 23, 57 Passing Lanes Glennville to Reidsville	Design	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-0976	Tattnall	PI-0012304	Tattnall Cyril Burkhalter and Mile Field Rd (Part) (Begin at Cyril Burkhalter RD GA 23/57 and End at US 301/73	Inactive	TIA Let
	HG-0980	Tattnall	PI-0012307	Tattnall Hillview Rd In		TIA Let
	HG-0987	Tattnall	PI-0012308	Tattnall Airport Rd In		TIA Let
	HG-1006	Tattnall	PI-0012313	Collins Jones St Ind		TIA Let
	HG-1003	Tattnall	PI-0012315	Collins Williams St	Inactive	TIA Let
	HG-1041	Tattnall	PI-0012338	Glennville Lakeview Dr	Inactive	TIA Let
	HG-1019	Tattnall	PI-0012347	Glennville Continental Dr	Inactive	TIA Let
	HG-1057	Tattnall	PI-0012348	Glennville Sharon Rd	Inactive	TIA Let
	HG-1060	Tattnall	PI-0012349	Glennville Taylor Lane	Inactive	TIA Let
	HG-1053	Tattnall	PI-0012350	Glennville Queen Dr	Inactive	TIA Let
	HG-1010	Tattnall	PI-0012351	Glennville Baker St	Inactive	TIA Let
	HG-1054	Tattnall	PI-0012352	Glennville Railroad St	Inactive	TIA Let
	HG-1040	Tattnall	PI-0012353	Glennville Kicklighter St		TIA Let
	HG-1014	Tattnall	PI-0012355	Glennville Cedar St		TIA Let
	HG-1056	Tattnall	PI-0012356	Glennville Rustin St		TIA Let
03	HG-1016	Tattnall	PI-0012357	Glennville China St	Inactive	TIA Let
03	HG-1011	Tattnall	PI-0012358	Glennville Banks St	Inactive	TIA Let
	HG-1045	Tattnall	PI-0012359	Glennville Loves Chapel Rd	Inactive	TIA Let
	HG-1069	Tattnall	PI-0012368	Reidsville Blount St	Inactive	TIA Let
	HG-1067	Tattnall	PI-0012369	Reidsville Anderson St	Inactive	TIA Let
	HG-1071	Tattnall	PI-0012370	Reidsville Chandler Ave	Inactive	TIA Let
	HG-1072	Tattnall	PI-0012371	Reidsville Church St	Inactive	TIA Let
	HG-1074	Tattnall	PI-0012372	Reidsville Glenview Dr	Inactive	TIA Let
	HG-1092	Telfair	PI-0012377	Telfair Fishing Creek Rd	Inactive	TIA Let
	HG-1093	Telfair	PI-0012378	Telfair Kinnett and Friendship Connector - Yawn Rd	Inactive	TIA Let
	HG-1108	Telfair	PI-0012381	Lumber City Randall St	Inactive	TIA Let
	HG-1101	Telfair	PI-0012383	Lumber City West Ave	Inactive	TIA Let
	HG-1098	Telfair	PI-0012386	Lumber City Church St	Inactive	TIA Let
	HG-1105	Telfair	PI-0012390	Lumber City Sand Pit Rd	Inactive	TIA Let
	HG-1104	Telfair	PI-0012392	Lumber City Pine St	Inactive	TIA Let
	HG-1129	Telfair	PI-0012398	(Part) McRae 2nd Ave Andrew St to Oak St	Inactive	Local Let
	HG-1132	Telfair	PI-0012410	McRae 5th Ave	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1133	Telfair	PI-0012411	McRae Graham St	Inactive	TIA Let
	HG-1134	Telfair	PI-0012412	McRae Brewton Ir		TIA Let
	HG-1135	Telfair	PI-0012413	(Part) McRae Bruce (Macville Ave to East Willow Creek Lane)	Inactive	TIA Let
	HG-1136	Telfair	PI-0012414	McRae 4th Ave	Inactive	TIA Let
	HG-1121	Telfair	PI-0012415	(Part) McRae 8th Ave (Liberty St to Willow Creek Lane)	Inactive	TIA Let
	HG-1127	Telfair	PI-0012416	(Part) McRae Telfair Ave (Smith to Willow Creek Lane)	Inactive	TIA Let
	HG-1116	Telfair	PI-0012417	McRae Strozier Street	Inactive	TIA Let
	HG-1141	Toombs	PI-0012419	Toombs Lyons Center Rd	Inactive	TIA Let
	HG-1140	Toombs	PI-0012420	Toombs County wide Striping	Inactive	TIA Let
	HG-1148	Toombs	PI-0012424	Toombs Five Point Resurfacing	Inactive	TIA Let
	HG-1144	Toombs	PI-0012428	Toombs New Normantown Rd	Inactive	TIA Let
	HG-1151	Toombs	PI-0012430	Lyons West Oglethorpe Ave	Inactive	TIA Let
	HG-1152	Toombs	PI-0012431	Lyons North Lanier and North Lexington	Inactive	TIA Let
	HG-1158	Toombs	PI-0012437	Vidalia Pete Phillips Rd	Inactive	TIA Let
	HG-1160	Toombs	PI-0012438	Vidalia Brinson Rd	Inactive	TIA Let
02	HG-1161	Toombs	PI-0012439	Vidalia Lowery Place	Inactive	TIA Let
03	HG-1162	Toombs	PI-0012440	Vidalia Curry St	Inactive	TIA Let
	HG-1163	Toombs	PI-0012441	Vidalia Truman St		TIA Let
	HG-1164	Toombs	PI-0012442	Vidalia Rudell Rd		TIA Let
	HG-1165	Toombs	PI-0012443	Vidalia Semco Rd	Inactive	TIA Let
	HG-1167	Toombs	PI-0012444	Vidalia Upgrade Railroad Crossing (Part) (8 crossings)	Inactive	TIA Let
	RC09-000077	Toombs	PI-522220-	Widening of U.S. 1/SR 4 from North of Williams Creek (near Appling line) to Green Oak Road, 522190, 522180	Design	TIA Let
	HG-1177	Treutlen	PI-0012451	Treutlen Ohoopee Bend Rd (2.1 miles) (From SR 86 to Ohoopee Bend Rd. Dead End)	Inactive	TIA Let
	HG-1176	Treutlen	PI-0012452	Treutlen Deer Run Rd (Part - 0.8 miles) (From Oglethorpe Rd to Holton Chapel Rd)	Inactive	TIA Let
	HG-1182	Treutlen	PI-0012453	Treutlen Tobacco Trail	Inactive	TIA Let
	HG-1178	Treutlen	PI-0012454	Treutlen Norristown Rd (Part - 0.3 miles) (3 bad spots of 0.1 mile each from Crooked Run Rd. to SR 171/US 221 at County Line)	Inactive	TIA Let
	HG-1181	Treutlen	PI-0012455	Treutlen Crooked Run Rd (Part - 1.25 miles, Segment 2) (From begin at Twin Pond Rd and go 1.25 miles)		TIA Let
	HG-1173	Treutlen	PI-0012456	Treutlen Secret Forest Rd	Inactive	TIA Let
	HG-1217	Treutlen	PI-0012462	Soperton Varnedo St	Inactive	Local Let
	HG-1226	Treutlen	PI-0012475	Soperton Pitus Rd	Inactive	TIA Let
	HG-1230	Treutlen	PI-0012476	Soperton Alpha Rd	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1229	Treutlen	PI-0012477	Soperton Faith Circle	Inactive	TIA Let
	HG-1231	Treutlen	PI-0012478	Soperton Flordia Ave Ext In		TIA Let
	HG-1198	Treutlen	PI-0012479	Soperton Kelly St	Inactive	TIA Let
	HG-1196	Treutlen	PI-0012481	Soperton Ivy Circle	Inactive	TIA Let
	HG-1199	Treutlen	PI-0012482	Soperton Maple St	Inactive	TIA Let
	HG-1219	Treutlen	PI-0012483	Soperton Clover St	Inactive	TIA Let
	HG-1194	Treutlen	PI-0012484	Soperton Berry St	Inactive	TIA Let
	HG-1195	Treutlen	PI-0012485	Soperton Norman St	Inactive	TIA Let
	HG-1242	Wayne	PI-0012496	Wayne US 341 Industrial Pk Rd	Inactive	TIA Let
	HG-1251	Wayne	PI-0012497	Wayne Linden Bluff Rd	Inactive	TIA Let
	HG-1252	Wayne	PI-0012498	Wayne Killingsworth Road	Inactive	TIA Let
	HG-1253	Wayne	PI-0012499	Wayne Holmesville Rd Resurfacing	Inactive	TIA Let
	HG-1240	Wayne	PI-0012500	Wayne Holemesville Rd Construction (from Odum Rd South 2.5 miles)		TIA Let
	HG-1267	Wayne	PI-0012503	Jesup West Orange St/US 84 Intersection	Inactive	TIA Let
	HG-1274	Wayne	PI-0012507	Jesup Eleventh St	Inactive	TIA Let
02	HG-1278	Wayne	PI-0012508	Jesup Robert Hunter Circle	Inactive	TIA Let
03	HG-1276	Wayne	PI-0012509	Jesup Hunter St	Inactive	TIA Let
	HG-1271	Wayne	PI-0012511	Jesup Bay Acres Rd Sidewalk	Inactive	TIA Let
	HG-1270	Wayne	PI-0012512	Jesup New East Plum St Sidewalk	Inactive	TIA Let
	HG-1268	Wayne	PI-0012513	Jesup New US 301 S Sidewalk	Inactive	TIA Let
	HG-1286	Wayne	PI-0012517	Odum Tillman St - (Part) (Main St. to Roberson Rd.)	Inactive	TIA Let
	HG-1294	Wheeler	PI-0012520	Wheeler Mt Olivet Church Rd Bridge	Inactive	TIA Let
	HG-1299	Wheeler	PI-0012525	Alamo Kent St	Inactive	TIA Let
	HG-1300	Wheeler	PI-0012526	Alamo Second St	Inactive	TIA Let
	HG-1301	Wheeler	PI-0012527	Alamo West Railroad	Inactive	TIA Let
	HG-1302	Wheeler	PI-0012528	Alamo Snowhill Rd	Inactive	TIA Let
	HG-1306	Wheeler	PI-0012533	Glenwood West 4th Ave and West 1st Ave (Part) (Only West 4th Ave)	Inactive	TIA Let
	HG-1305	Wheeler	PI-0012534	Glenwood West 6th and 5th Ave	Inactive	TIA Let
	HG-1308	Wheeler	PI-0012535	Glenwood S 4th St and N 4th St	Inactive	TIA Let
	HG-1295	Wheeler	PI-0014178	Wheeler Ochwalkee Creek Bridge	Construction	TIA Let
	HG-1291	Wheeler	PI-532342-	Wheeler Alligator Creek Bridge	Bidding	TIA Let
	HG-1322	Wilcox	PI-0012540	Wilcox Walker Rd	Inactive	TIA Let



Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
	HG-1329	Wilcox	PI-0012548	Abbeville Wilson Rd	Inactive	TIA Let
	HG-1338	Wilcox	PI-0012549	Abbeville West Neopolis	Inactive	Local Let
	HG-1334	Wilcox	PI-0012556	Abbeville Depot St	Inactive	TIA Let
	HG-1340	Wilcox	PI-0012557	Abbeville Church St	Inactive	TIA Let
	HG-1326	Wilcox	PI-0012559	Abbeville College St	Inactive	TIA Let
00	HG-1335	Wilcox	PI-0012560	Abbeville College St Seg 2	Inactive	TIA Let
03	HG-1347	Wilcox	PI-0012561	Abbeville Sibbie Rd	Inactive	TIA Let
	HG-1344	Wilcox	PI-0012562	Abbeville Burkett St	Inactive	TIA Let
	HG-1333	Wilcox	PI-0012563	Abbeville West Park Ave	Inactive	TIA Let
	HG-1332	Wilcox	PI-0012564	Abbeville East Park Ave	Inactive	TIA Let
	HG-1355	Wilcox	PI-0012568	Rochelle Ginhouse St	Inactive	TIA Let
	HG-1357	Wilcox	PI-0012570	Rochelle Mill St	Inactive	TIA Let
Multiple		Regional	PI- A000627	Program Administration		



County of

Appling

City of Baxley

Description:

3.83 miles of plant mix resurfacing on various streets in the City of Baxley.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0024	PI-0011596	Baxley Anthony Street	\$119,248	\$58,600	TIA Let
HG-0025	PI-0011597	Baxley Copeland Avenue	\$15,400	\$10,803	TIA Let
HG-0026	PI-0011598	Baxley MLK Avenue Seg 1	\$201,766	\$95,535	TIA Let
HG-0027	PI-0011599	Baxley Harley Street	\$28,000	\$24,621	TIA Let
HG-0029	PI-0011601	Baxley Kenny Lane	\$15,400	\$12,928	TIA Let
HG-0030	PI-0011602	Baxley MLK Avenue Seg 2	\$36,397	\$21,663	TIA Let
HG-0031	PI-0011603	Baxley Johnson Street	\$18,200	\$12,889	TIA Let
HG-0032	PI-0011604	Baxley Lackawanna Street Seg 1	\$12,600	\$7,672	TIA Let
HG-0033	PI-0011605	Baxley Pine Street	\$77,000	\$45,819	TIA Let
HG-0034	PI-0011606	Baxley SW Park Avenue	\$19,248	\$19,351	TIA Let
HG-0035	PI-0011607	Baxley North Lee Street Extension	\$9,800	\$7,527	TIA Let
HG-0036	PI-0011608	Baxley Spruce Street	\$15,400	\$10,305	TIA Let
HG-0038	PI-0011610	Baxley Holmesville Avenue	\$138,100	\$87,598	TIA Let

City of Surrency

Description:

0.21 miles of plant mix resurfacing on a street in the City of Surrency.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0132□	PI-0011629	Surrency Andrews Street	\$36,400	\$20,493	TIA Let



County of

Bleckley

Unincorporated Bleckley County

Description:

0.52 miles of grade, drain, base and pave of Pineland Estates Rd and bridge replacement on Jones Rd in Bleckley

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0135	PI-0011631	Bleckley Jones Road Bridge	\$139,000	\$139,000	Local Let
HG-0139	PI-0011634	Bleckley Pineland Estates Road	\$113,385	\$113,385	Local Let



County of

Candler

Unincorporated Candler County

Description:

1.60 miles of grade, drain, base and pave of various roads in Candler County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0166	PI-0011870	Candler Oak Tree Road	\$688,017	\$688,017	Local Let
HG-0168	PI-0011872	Candler High Bluff Road	\$152,250	\$152,250	Local Let
HG-0169	PI-0011873	Candler Windmill Road	\$203,000	\$203,000	Local Let

City of Metter

Description:

0.05 miles of grade, drain, base and pave of Matthew Street in the City of Metter.

Project ID	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
	HG-0172	PI-0011876	Metter Matthew Street	\$21,540	\$21,540	Local Let



County of

Dodge

Unicorporated Dodge County

Description:

26.14 miles of double surface treatment resurfacing on various streets in unincorporated Dodge County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0211	PI-0011903	Dodge East Chicken Road	\$217,600	\$204,183	TIA Let
HG-0213	PI-0011904	Dodge Milan Chauncey Road	\$425,600	\$377,807	TIA Let
HG-0216	PI-0011905	Dodge Rockey Springs Road	\$710,400	\$577,723	TIA Let
HG-0212	PI-0011906	Dodge Middle Ground Church Road	\$620,000	\$499,848	TIA Let
HG-0215	PI-0011907	Dodge Edna Moore Road	\$199,200	\$160,854	TIA Let

City of Eastman

Description:

2.06 miles of plant mix resurfacing on various streets in the City of Eastman.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0265	PI-0011933	Eastman 13th Ave - Oak to Creighton	\$29,299	\$29,299	Local Let
HG-0252	PI-0011936	Eastman Minter Drive - College to Pine Haven	\$10,340	\$10,340	Local Let
HG-0276	PI-0011938	Eastman 7th Ave - Odgen to Forest Lake Rd	\$61,276	\$60,833	Local Let
HG-0301	PI-0012009	Eastman 5th Ave - Odgen to Forest Lake Rd	\$61,647	\$61,050	Local Let



County of

Emanuel

Unincorporated Emanuel County

Description:

3.63 miles of double surface treatment resurfacing in Unincorporated Emanuel County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0464	PI-0012046	Emanuel Meeks Rd	\$490,000	\$490,000	Local Let



County of **Jeff Davis County**

Unincorporated Jeff Davis County

Description:

8.39 miles of plant mix resurfacing in Unincorporated Jeff Davis County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0675	PI-0012134 Jeff Da	Jeff Davis Pat Dixon Rd	\$537,600	\$537,600	Local Let
HG-0666	PI-0012138	Jeff Davis WH Smith Rd	\$637,420	\$637,420	Local Let



County of **Johnson**

Unincorporated Johnson County

Description:

10.05 miles of double surface treatment resurfacing on various roads in Unincorporated Johnson County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0745	PI-0012164	Johnson Snells Bridge Rd	\$284,000	\$232,170	TIA Let
HG-0737	PI-0012167	Johnson Cross Cedar Rd Seg 1	\$320,000	\$251,363	TIA Let
HG-0738	PI-0012168	Johnson Cross Cedar Rd Seg 2	\$212,000	\$166,538	TIA Let



County of

Laurens

Unincorporated Laurens County

Description:

4.29 miles of plant mix resurfacing in Laurens County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0793	PI-0012196	Laurens Dublin Eastman Rd	\$600,600	\$600,600	Local Let



County of

Montgomery

City of Ailey

Description:

1.15 miles of plant mix resurfacing on various streets in the City of Ailey.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-0935	PI-0012280	Ailey S Lee St	\$16,000	\$16,000	Local Let
HG-0934	PI-0012281	Ailey East Peachtree St	\$16,000	\$16,000	Local Let
HG-0929	PI-0012282	Ailey North Broad St	\$64,000	\$64,000	Local Let

City of Mount Vernon

Description:

2.18 miles of plant mix resurfacing on various streets in the City of Mt. Vernon.

	Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
ı	HG-0952	PI-0012293	Mt Vernon W. Broad St	\$67,200	\$67,200	Local Let
ı	HG-0957	PI-0012295	Mt Vernon Lester Robinson	\$70,000	\$70,000	Local Let
ı	HG-0950	PI-0012296	Mt Vernon Old Ailey Lothair Rd	\$168,000	\$168,000	Local Let



County of

Tattnall

Unincorporated Tattnall

Description:

22.19 miles of plant mix resurfacing on various roads in Unincorportated Tatnall.

Projec	t ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-09	777	PI-0012305	Tattnall Lynntown Rd	\$2,052,400	\$1,752,400	Local Let
HG-09	78	PI-0012306	Tattnall Bubba Kennedy Rd	\$966,000	\$966,000	Local Let



City of Glennville

Description:

8.63 miles of plant mix resurfacing of various streets in the City of Glennville.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-1051	PI-0012322	Glennville Park Ave	\$15,960	\$15,960	Local Let
HG-1042	PI-0012323	Glennville Laura St	\$67,340	\$67,340	Local Let
HG-1021	PI-0012324	Glennville Cowart Ave	\$42,700	\$42,700	Local Let
HG-1059	PI-0012325	Glennville Sylvester Ashford Dr	\$98,560	\$98,560	Local Let
HG-1031	PI-0012326	Glennville Hal St	\$12,040	\$12,040	Local Let
HG-1024	PI-0012327	Glennville Gordon St	\$49,980	\$49,980	Local Let
HG-1020	PI-0012328	Glennville Corene Ave	\$14,700	\$14,700	Local Let
HG-1046	PI-0012329	Glennville Mann St	\$72,520	\$72,520	Local Let
HG-1043	PI-0012330	Glennville Lewis St	\$29,400	\$29,400	Local Let
HG-1025	PI-0012331	Glennville Adamson Ave	\$24,920	\$24,920	Local Let
HG-1037	PI-0012332	Glennville Institute St	\$15,540	\$15,540	Local Let
HG-1015	PI-0012333	Glennville Charlton St	\$42,840	\$42,840	Local Let
HG-1049	PI-0012334	Glennville Oakdale Dr	\$20,440	\$20,440	Local Let
HG-1055	PI-0012335	Glennville Rowland Ave	\$14,560	\$14,560	Local Let
HG-1017	PI-0012336	Glennville Church St	\$85,120	\$85,120	Local Let
HG-1032	PI-0012337	Glennville Hencart Rd (East)	\$113,960	\$113,960	Local Let
HG-1009	PI-0012339	Glennville Azalea Rd	\$39,620	\$39,620	Local Let
HG-1035	PI-0012340	Glennville Herrington St	\$119,700	\$119,700	Local Let
HG-1038	PI-0012341	Glennville Irvin St	\$31,780	\$31,780	Local Let
HG-1030	PI-0012342	Glennville Greenwood Dr	\$46,480	\$46,480	Local Let
HG-1039	PI-0012343	Glennville Kelley St	\$12,040	\$12,040	Local Let
HG-1022	PI-0012344	Glennville-DeLoach Lane	\$42,140	\$42,140	Local Let
HG-1058	PI-0012345	Glennville Simon St	\$86,660	\$86,660	Local Let
HG-1063	PI-0012346	Glennville Water St	\$39,760	\$39,760	Local Let
HG-1050	PI-0012354	Glennville Oliver Ln	\$68,180	\$68,180	Local Let



County of **Telfair**

Lumber City

Description:

2.04 miles of plant mix resurfacing on various streets in Lumber City.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-1097	PI-0012380	Lumber City River St	\$50,400	\$50,400	Local Let
HG-1107	PI-0012389	Lumber City Burns St	\$21,000	\$21,000	Local Let
HG-1100	PI-0012382	Lumber City Johnson St	\$58,800	\$58,800	Local Let
HG-1103	PI-0012384	Lumber City Broad St	\$49,000	\$49,000	Local Let
HG-1096	PI-0012385	Lumber City Central Ave	\$60,200	\$60,200	Local Let
HG-1099	PI-0012387	Lumber City Virginia Ave	\$46,200	\$46,200	Local Let



County of

Toombs

Unincorporated Toombs

Description:

15.89 miles of plant mix resurfacing on various roads in Unincorporated Toombs.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-1145	PI-0012422	Toombs Providence Church Rd	\$511,000	\$511,000	Local Let
HG-1146	PI-0012423	Toombs Donald Anderson	\$319,200	\$319,200	Local Let
HG-1143	PI-0012425	Toombs Mt Moriah Church Rd	\$548,800	\$548,800	Local Let
HG-1142	PI-0012426	Toombs Marvin Church Rd	\$845,600	\$845,600	Local Let



County of

Treutlen

Unincorporated Treutlen County

Description:

6.85 miles of plant mix resurfacing on various roads in Unincorporated Treutlen County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-1187	PI-0012447	Treutlen Anderson Pond Rd	\$312,000	\$312,000	Local Let
HG-1169	PI-0012449	Treutlen Old Dair Rd - Wommack Rd	\$80,000	\$80,000	Local Let
HG-1186	PI-0012450	Treutlen Rosemont Church Rd (Part)	\$188,000	\$188,000	Local Let

City of Soperton

Description:

0.65 miles of grade, drain, base and pave of various streets in the City of Soperton.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-1216	PI-0012457	Soperton Center Dr	\$87,648	\$87,648	Local Let
HG-1232	PI-0012459	Soperton Parkway Dr	\$87,648	\$87,648	Local Let
HG-1224	PI-0012480	Soperton Highland Dr	\$87,648	\$87,648	Local Let



County of

Wayne

Unincorporated Wayne County

Description:

1.13 miles of plant mix resurfacing in Unincorporated Wayne County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-1258	PI-0012493	Wayne Whaley Rd	\$103,400	\$103,400	Local Let



County of

Wheeler

City of Glenwood

Description:

1.10 miles of plant mix resurfacing on various streets in the City of Glenwood.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-1312	PI-0012531	Glenwood N 5th St	\$70,000	\$70,000	Local Let
HG-1310	PI-0012532	Glenwood N First St	\$72,000	\$72,000	Local Let



County of

Wilcox

Unincorporated Wilcox County

Description:

0.13 miles of grade, drain, base and pave of Troutman Road in Unincorporated Wilcox County.

Project ID	GDOT ID	Project Description	Original Estimated Cost	Final Projected Cost	Project Let By
HG-1314	PI-0012537	Wilcox Troutman Rd	\$32,216	\$32,216	Local Let

HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES April 7, 2016

Members Present

Staff Present

Billy Trapnell, Mayor, City of Metter Roy Herrington, Baxley Georgia Phil Best, Mayor, City of Dublin Brett Manning Michelle Brown

Guests

Kelvin Mullins, TIA Administrator, GDOT Tony Collins, Local Liaison, GDOT Kenneth Franks, GDOT TIA Office Shrujal Amin, GDOT TIA Office Eric Wilkinson, GDOT TIA Office Karen Judd, GDOT TIA Office

CALL TO ORDER

The TIA Citizens Review Panel meeting for April 7, 2016, was held at City Hall in Metter, Georgia. The meeting was called to order at 10:30 A.M. by Chairman Billy Trapnell, Mayor of Metter. Chairman Trapnell welcomed everyone to the meeting and called on Roy Herrington, to give the invocation.

INTRODUCTION OF GUESTS

Chairman Trapnell stated that we have all been together for a while and knew each other so there was no need for an introduction.

APPROVAL OF DECEMBER 10, 2015 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the December 10, 2015 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by Roy Herrington and seconded by Phil Best to approve the Minutes, as mailed. The motion passed with no opposition.

REVIEW OF BAND CHANGE REQUESTS

Chairman Trapnell called on Brett Manning, to explain the band change request. Brett informed the Panel that there were five local governments requesting band changes. Brett then went over each requested Band 2 changes.

The City of Abbeville requests to move Simon Keen road from Band 3 to Band 2 with the funding for this project at \$59,527; they also request to move Wilson Road from Band 2 to Band 3 with the funding for this project at \$50,856. The net government change for shifting these projects would be an increase of \$8,671 for Band 2 and a decrease of the same amount in Band 3.

The City of Baxley requests to move Foundry Street, which had recently been paved, from Band 2 to Band 3 with a project cost of \$15,400. The net change is \$15,400.

The Town of Cadwell requests to move Coleman Street Segment 3 from Band 2 to Band 3 with a project cost of \$12,674 and Coleman Street Segment 4 from Band 2 to Band 3 with a project cost of \$25,162. The net government change for shifting these projects would be a decrease of \$37,836 for Band 2 and an increase of the same amount in Band 3.

The City of Eastman requests to move Ada Street – 14th to Dead End from Band 2 to Band 3 with a project cost of \$13,787; Minter Ct.-Minter Dr. to Dead End from Band 3 to Band 2 with a project cost of \$10,340; Edgewood Rd.-MLK Dr. to MLK Dr. from Band 2 to Band 3 with a project cost of \$25,322; and Harrison St.-1st Ave. to Nancy from Band 3 to Band 2 with a project cost of \$26,939. The net government change for shifting these projects would be a decrease of \$1,830 for Band 2 and an increase of the same amount in Band 3.

The City of Mount Vernon requests to move Old Ailey Lothair Road from Band 3 to Band 2 with a project cost of \$168,000; MLK Jr. Dr. from Band 2 to Band 3 with a project cost of \$109,200; and Alston Road from Band 2 to Band 3. The net government change for shifting these projects would be an increase of \$2,800 for Band 2 and a decrease of the same amount in Band 3.

Brett then explained the Project Band Totals. He stated that Band 2 Cumulative Band Changes were a decrease of \$43,595 and Band 3 was increase of \$43,595.

Brett then went over the cumulative band changes totals. For Band 1 an increase of \$532,855 (Band 1 is now complete or under construction); Band 2 an increase of \$290,633; and Band 3 a decrease of \$823,488. Brett explained that these numbers are actual numbers but because some of the governments are cutting cost these numbers are actually lower.

Brett let them know that the Regional Advisory Committee has requested that GDOT approve these changes in their January meeting. Kelvin stated that they have reviewed these projects and they do not have any issues with moving forward with the projects. There being no questions a motion was made by Roy Herrington to approve the requested band changes. A second was made by Phil Best. The vote passed unanimously.

TIA PROGRAM UPDATE

Kelvin stated that it's hard to believe we are in 2016. He let them know we are in Band 2 now and it ends on December 31, 2019. He stated there are 300 projects in Band 2 and that they are well under way with those projects. One thing they have done new was developed a Region Overview handout for each TIA region. For the Heart of Georgia Altamaha Region the Total TIA Project Value was \$341 million. The total revenue collected to date is \$90.8 million and some spotlighted projects were also included on the handout. He let them know that these handouts were updated every month.

Kelvin then went over the year-to-date collections. For the HOGARC region the total collections are \$90.8 million. With around \$22.7 million to date being discretionary money which is distributed to all HOGARC local governments. He explained that they are keeping a close eye monthly on the cash flow. He let them know that he works closely with Shrujal keeping an eye on inflation, bid prices, etc. They are still getting good bids. He let them know that they were a little concerned with HB 170 monies and would have to see how that goes. He let them know that they had saved some money on Band 1 projects and don't expect to have any problems with any projects in Band 3.

He let them know that for Band 1 and 2 there are a total of 240 projects in construction or complete at this time. He also let them know that a lot of locals are letting their projects and they will continue to let them go first with delivery of these projects.

Another thing Kelvin pointed out was other regions are looking at our success of passing TSPLOST and want the same for their regions. He stated that the Middle Georgia Region is trying to put together their list so they can vote on it in November. A question was asked on whether there's would be patterned after ours. Kelvin stated that if the whole

region passes it comes to them and they manage it just like they do ours. The one stipulation that is different is that 30% of their projects have to be on STIP.

Kenneth Franks went over Band 2 non-regionally significant projects. He let them know they to date GDOT has let 35 projects in January, February, and March out of three lettings all the lettings came in under budget. These projects will be in Appling, Johnson, Dodge, Laurens, and Wilcox counties. The Dodge, Laurens, and Wilcox projects are some of the smaller towns that were grouped together. Johnson County has three projects and for Appling County the majority is in the City of Baxley with one in the City of Surrency. They have two bridge projects in the June letting. The Chappel Mill Bridge in Laurens County with a project cost of \$394,000 and in Wheeler County the Ochwalkee Creek Bridge with a cost of \$200,000 of TIA money.

He let them know in local let projects there is a total of 134 projects in some phase of delivery. He stated this is how many applications they have approved to let the locals do the work and delivery the projects themselves. Out of those 134 they have 38 in construction. Some of the local let projects coming up are the City of Hazlehurst with 4 projects; the City of Lumber City with 5 projects; and the City of McRae with 8 projects with a TIA value of around \$1.3 million. For the month of June the City of Baxley has one project with a total cost of \$131,000 and the City of Eastman should be letting 33 projects in September with a TIA value of around \$740,000. He let them know that this wraps up what's going on in Band 2.

Tony Collins stated that they have a few that GDOT let in Band 1 that is still under construction. They are four of them, the Oconee River Bridge in Laurens County with around 50% complete with a completion date of September; the U.S. 1 Bridge project in Appling and Toombs counties which is was around 53% complete at the end of March with a completion date of September, 2018; the City of Dublin has an ongoing project on Hodges Street which is for water line relocation; and the other GDOT let project is Montgomery County's Thompson Pond Road which is substantially complete. This project was a four phase project.

Tony mentioned that the GDOT let projects in Band 2 is a project for Dodge County service treatment. He stated that the pre-construction conference had been held and it is Dykes Grassing for 5 projects for service treatment in Dodge County. They are planning to start in the next two to three weeks.

Tony let them know that they still have a few local let projects finishing up in Band 1. He informed them that there are some good projects going on in Bleckley County with a bridge replacement project that the County put some of their money in and are actually redoing the whole bridge. He stated that there was a big project in Wayne County the SR 169 overpass and roadway project it is under construction with around 15% complete.

Tony then went over the Band 2 local let projects. He stated there are 38 projects under construction. He stated they are continuing to get applications in for local deliveries. He mentioned a few projects one being the Appling County Red Oak Road that they are doing a design build, bridge replacement, and roadway resurfacing. They have issued them a NTP. Tattnall County had two projects 22 miles of resurfacing which was a Band

2 project that they went ahead and let early. He let them know that bids are continuing to come in good.

Eric Wilkinson reported on Regional Projects. He let them know that for Band 2 there are four projects, one local let and three GDOT let. Dodge County is in final design with a current let date of January. He stated there may be a delay with railroad coordination but he let them know they would still meet the Band 2 deadline. The Daisy Nevels Bridge over the Canoochee River has just started with the contract signed and they are currently doing a survey. It is currently in the concept phase and has a June, 2017 let date. The bridge replacement at SR 135 will have no detour; they will construct a new bridge beside the existing bridge. The current let date is October, 2018 but more likely will be July, 2019. The TIA monies are \$1.7 million and the project is around \$25 million that is why we have to go through the federal process. Another project is the City of Dublin's Hillcrest Parkway and the City of Dublin will be delivering the project. The current let date is April, 2018 but they believe it will be more like Spring of next year before letting. He let them know they are holding a property owners meeting on April 26th.

Eric then stated they have two projects in Band 3. One of them is a passing lanes from Glennville to Reidsville. They have selected a design team and they are currently working on the concept. The other Band 3 project is the widening of Toombs County U.S. 1 and is currently scheduled for December, 2018 let date. The TIA budget is \$58 million for that project and it also has some Federal monies.

Kelvin pointed out that in the June letting the Wheeler County Ochwalkee Creek Bridge project is a Band 3 project. He stated with the HB 170 monies that are for bridges and maintenance type projects they have put together a design build program to replace 35 bridges. He let them know that this project is one they have on the list which is one of our TIA projects. A program decision was made and this project will now be let in Band 2 which will be a benefit to our program with the project only being \$200,000 it doesn't affect the cash flow.

OTHER BUSINESS

A question was asked by Chairman Trapnell with the money we save on projects will the money be distributed among the local governments. Kelvin stated that the money will stay in the region and be divided like the discretionary money by the LARP formula. Chairman Trapnell then asked what happens in Band 3 if we start coming in over budget. Kelvin stated that as we have saved money throughout the Bands we will use that money to fund projects in Bands as we move forward. The money doesn't go from project to project it goes back in the overall pot.

Another question was asked if anyone knows what the forecast was for oil prices. It was stated that some really smart people were looking into it but they don't believe anyone really knows at this point.

Kelvin pointed out that they are still having trouble with locals paving roads that are on the TIA list with LMIG monies. He told them to call if they are not sure about what projects are on the TIA list.

Brett asked if they knew when the HB 170 monies would start hitting the streets. Someone stated that the money will start this month.

It was mentioned that a program called RAM was going to be used to repair selected portions of the Interstate and perform some needed maintenance.

Brett informed them that there were going to be a couple of Band change request and he would set up a Regional Advisory Committee meeting to get those approved and would then have a Citizens Review Panel meeting possibly in June.

ADJOURN

There being no further business, Mayor Trapnell asked for a motion to adjourn the meeting. A motion was made by Roy Herrington and seconded by Phil Best to adjourn the TIA Citizens Review Panel Meeting at 11:12 A.M. The vote was accepted unanimously.

HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES July 14, 2016

Members Present Staff Present

Billy Trapnell, Mayor, City of Metter
Roy Herrington, Baxley Georgia
H.G. Yeomans, Swainsboro, Georgia
Brett Manning
Rafael Nail
Michelle Brown

Guests

Kelvin Mullins, TIA Administrator, GDOT Tony Collins, Local Liaison, GDOT Kenneth Franks, GDOT TIA Office Eric Wilkinson, GDOT TIA Office Hayden Rozier, Road Project Manager, Appling County

Richard Newburn, City Manager, City of Cochran

CALL TO ORDER

The TIA Citizens Review Panel meeting for July 14, 2016, was held at City Hall in Baxley, Georgia. The meeting was called to order at 10:32 A.M. by Chairman Billy Trapnell, Mayor of Metter. Chairman Trapnell welcomed everyone to the meeting and called on Roy Herrington, to give the invocation.

<u>INTRODUCTION OF GUESTS</u>

Chairman Trapnell opened the meeting by having each person present introduce themselves.

APPROVAL OF APRIL 7, 2016 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the April 7, 2016 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by H.G. Yeomans and seconded by Roy Herrington to approve the Minutes, as mailed. The motion passed with no opposition.

REVIEW OF BAND CHANGE REQUESTS

Chairman Trapnell called on Brett Manning, to explain the band change request. Brett informed the Panel that there were two local governments requesting band changes. Brett then went over each requested Band 2 changes.

The City of Abbeville requests to move West Neapolis Street from Band 2 to Band 3 with the funding for this project at \$36,061. The net government change for shifting this project would be a decrease of \$36,061 for Band 2 and an increase of the same amount in Band 3.

The City of Swainsboro requests to move several from Band 3 to Band 2, they are: Race Track Street with funding for this project at \$196,000; Martin Luther King Jr. with funding at \$147,000; East Moring Street with funding at \$14,000; and Kite Road with funding at \$289,800. They also requested to move several from Band 2 to Band 3, they are: Prosperity Road with funding for this project at \$84,000; Fortune Loop with funding at \$56,000; West Meadowlake with funding at \$224,000; and Oak Lawn Drive with funding at \$112,000.

Brett let them know that the Regional Advisory Committee has requested that GDOT approve these changes in their June meeting. Kelvin Mullins stated that they have reviewed these projects and GDOT supports moving forward with the projects. There being no questions a motion was made by Roy Herrington to approve the requested band changes. A second was made by H.G. Yeomans. The vote passed unanimously.

TIA PROGRAM UPDATE

Kelvin thanked the Panel and stated that he was glad to be there. He then let them know about collections through May. The total collections for the Heart of Georgia Altamaha Region are around \$97 million. The 25% discretionary funds are \$24.4 million and the

75% is \$73.474 million. He stated they are keeping a close eye on cash flow and everything is still fine all the way through the projects in Band 3. He let them know they are still building projects on 2011 dollars. He also stated that we had saved a lot of money on Band 1 projects with the bids coming in low.

Kelvin then updated them on Band 2 projects. He stated that we have 277 total projects for Band 2. As of today, 30 of those projects are complete and 73 are in construction, which is one-third of Band 2 already in construction or complete. He reminded them that Band 2 is a four year Band. They plan to have 149 of the 277 projects in construction by the end of the year, which is over 50% in one year.

Kelvin also let them know they had conducted a TIA Survey for all three regions and had around 125 responses. He let them know that the surveys showed a 95% satisfactory rate. Chairman Trapnell thanked GDOT for the great job they are doing.

Kelvin then let them know that bids are still good all around the region. He stated asphalt is coming in around \$75-\$80 a ton.

Eric Wilkinson reported on Regional Projects. He let them know that for Band 2 there are four projects. Dodge County has SR 87 which is a nine mile blended project. TIA monies are around \$6 million with a let date of January, 2017. The Daisy Nevels Bridge over the Canoochee River has just been approved and has a current July, 2018 let date. Another project is the City of Dublin's Hillcrest Parkway widening and the City of Dublin will be delivering the project. They are currently in the right-of-way phase and this is a \$17 million project. The current let date is November, 2017. The bridge replacement at SR 135 over the Altamaha River will be the construction of a new bridge beside the existing bridge on the west side. They are confident they will make the Band 2 let date. This project is blended with \$1.7 million TIA dollars.

Eric then stated they have two projects in Band 3. One of them is passing lanes from Glennville to Reidsville. They are currently in the concept phase with a current let date of November, 2019. This cost of this project is \$10.9 million. The other Band 3 project is the widening of Toombs County U.S. 1 from north of Williams Creek to Green Oak Road and they are currently working on a schedule. The TIA budget is \$58 million for that project and it also has \$100 million in federal monies.

Kenneth Franks went over Band 2 non-regionally significant projects. He let them know in local let projects there is a total of 156 projects that the locals are working on. He let them know they have had really good cooperation between local governments helping each other out with project delivery. GDOT has let 35 projects early on this year that were Band 2. Currently they are planning on letting 18 projects in East Dublin, 13 in Evans and Tattnall counties in early 2017. They also have one project in Wheeler County and two more bridges that GDOT has in design phase for Evans County.

Tony Collins stated that under Band 1 that all projects are under construction. They have four that GDOT let and are still under construction. The Oconee River Bridge in Laurens County with around 50% complete; the U.S. 1 Bridge project in Appling and Toombs counties they are currently working on the temporary bridge, they have also submitted a redesign proposal with around 63% complete; the City of Dublin has an ongoing project

on Hodges Street where they have signal installation installed and they are currently working on drainage; and the other GDOT let project is Montgomery County's Thompson Pond Road which is substantially complete.

Tony informed them they still have eleven local let projects under construction in Band 1. He let them know they had just held a ribbon cutting in Bleckley County for Jones Road Bridge. Laurens County has two bridge replacements on Walke Dairy Creek that are under construction.

Tony then went over the Band 2 GDOT let projects. He stated there are 35 projects under construction with 14 of those being in Baxley. He mentioned a few other projects one being Johnson County with three surface treatment projects; Dodge County has five surface treatment projects that were let back in January, these projects are substantially complete; 13 resurfacing projects were let in March, 2016 for Dodge, Laurens, and Wilcox counties. They have 72 projects they have issued a notice to proceed. He then bragged on Appling County's Red Oak Road which was a design build project which had a bridge replacement and they are currently working on resurfacing the road.

OTHER BUSINESS

The Panel commended the staff on the excellent job they have done and continue to do for our Region. They then had some discussion on HB170 and how it would affect the regions who didn't vote for TSPLOST.

ADJOURN

There being no further business, Chairman Trapnell asked for a motion to adjourn the meeting. A motion was made by Roy Herrington and seconded by H.G. Yeomans to adjourn the TIA Citizens Review Panel Meeting at 11:12 A.M. The vote was accepted unanimously.

HEART OF GEORGIA ALTAMAHA TIA CITIZENS REVIEW PANEL MEETING MINUTES December 12, 2016

Members Present

Billy Trapnell, Mayor, City of Metter Roy Herrington, Baxley Georgia H.G. Yeomans, Swainsboro, Georgia Phil Best, Mayor, City of Dublin

Staff Present

Brett Manning Rafael Nail Michelle Brown James Pope

Guests

Kelvin Mullins, TIA Administrator, GDOT Tony Collins, Local Liaison, GDOT Kenneth Franks, GDOT TIA Office Eric Wilkinson, GDOT TIA Office Shrujal Amin, GDOT TIA Office Brad Saxton, District 5 Engineer, GDOT Terry Branch, Mayor, City of Claxton

CALL TO ORDER

The TIA Citizens Review Panel meeting for December 12, 2016, was held at City Hall in Metter, Georgia. The meeting was called to order at 10:30 A.M. by Chairman Billy Trapnell, Mayor of Metter. Chairman Trapnell welcomed everyone to the meeting and called on Roy Herrington, to give the invocation.

INTRODUCTION OF GUESTS

Chairman Trapnell opened the meeting by having each person present introduce themselves.

APPROVAL OF JULY 14, 2016 MEETING MINUTES

Chairman Trapnell stated that the Minutes for the July 14, 2016 TIA Citizens Review Panel Meeting had been mailed out to all Members and he would entertain a motion for approval. A motion was made by H.G. Yeomans and seconded by Roy Herrington to approve the Minutes, as mailed. The motion passed with no opposition.

REVIEW OF BAND CHANGE REQUESTS

Chairman Trapnell called on Brett Manning, Executive Director for the Heart of Georgia Altamaha Regional Commission to explain the band change request. Brett informed the Panel that the City of Dublin and the City of East Dublin had requested band changes but that the City of Dublin has postponed their requested change for now.

The City of East Dublin requests to move Piedmont Drive from Band 2 to Band 3 with the funding for this project at \$20,417 and also move Dorsey Street from Band 3 to Band 2 with funding for this project at \$20,549. The net government change for shifting these projects would be an increase of \$132 for Band 2 and a decrease of the same amount in Band 3.

Brett let them know that the Regional Advisory Committee has requested that GDOT approve these changes in their October meeting. Kelvin Mullins explained that the reason the City of East Dublin has postponed there Band change for now was that they are conducting some additional traffic counts to justify need for a traffic signal. There being no questions a motion was made by Roy Herrington to approve the requested band changes. A second was made by H.G. Yeomans. The vote passed unanimously.

TIA ANNUAL REPORT

Kelvin Mullins, TIA Administrator, gave a year-end update using a PowerPoint presentation. He then let them know about collections through October 2016. The total collections for the Heart of Georgia Altamaha Region are nearly \$110 million. The 25% discretionary funds are over \$27 million and the 75% is around \$82 million. He stated that the total collected for all three regions was over \$528 million. He then showed them a few photos of how discretionary funds are being used for some projects.

Kenneth Franks went over the Heart of Georgia Altamaha's project overview. He let them know that over one-third of the Region's 764 TIA projects are now complete, including 190 from Band 1 and 75 from Band 2. Sixty-six additional projects are in construction, with 149 more from Band 2 in planning and design. To date 296 miles of roads have been paved or resurfaced and there has been 254 resurfacing projects completed. He then went through several slides showing projects that are completed or approaching completion. In Appling County they have the SR4/US 1 Bridge Replacement over the Altamaha River which is 72% complete. It is a blended project with \$5 million in TIA dollars. The Red Oak Road Bridge is a Band 2 project with 50% complete with a project cost of around \$1.5 million. In Bleckley County they have the Jones Bridge Road which was originally only rehab work. Using TIA funds and some additional funding from other sources they were able to do a complete bridge replacement. The Pineland Estates Road was a dirt road that was paved. The TIA funds were \$113,000 and by using some of their discretionary monies they were able to complete this project. In Candler County they have Windmill Road which was an early Band 2 project that was a dirt road that was paved. They opened this road in October 2016. In Metter, Matthew Street was a Band 1 project with a project cost of \$21,000. With local support they are going to pave this road. In Laurens County they have Hodges Street intersection with a new traffic signal around 65% complete. Another project was the Oconee River Bridge which is set to be completed in July 2017. This is a blended project with \$7.5 million in TIA dollars. The Walke Dairy Bridge is a Band 1 blended project that is a triple bridge replacement. In Wayne County they have the SR 169 Widening and Railroad overpass which was let at the end of Band 1. This is a \$16 million project and should be completed in November 2017.

Eric Wilkerson reported on TIA Regionally Significant Projects. He let them know that six regional projects are in preconstruction and they are: Band 2 projects – Hillcrest Parkway Widening (\$17.4 million). This project will let in November 2017; Widening of SR 87/US 23 from Log Cabin Road to South of SR 257 (\$53 million - \$6.7 million TIA), they are in final design and will let in May 2017; Bridge Replacement on SR 135 over the Altamaha River (\$22 million - \$1.7 million TIA) which is in the design build phase and should be let in June 2019; Bridge Replacement on Daisy Nevils Highway over the Canoochee River (\$2.2 million - \$1.7 million TIA) it is in the preliminary design and should let in July 2018. Band 3 projects – Widening of US 1 in Toombs County (\$102 million - \$59 million TIA) this is one of the largest projects and should let in September 2020; Passing Lanes on SR 23/57 between Glennville and Reidsville (\$10.9 million) this project is currently in the concept phase and preliminary design and should let in November 2019.

Kelvin explained that the TIA revenue collections are down by over 20 percent from the original projections according to the 2016 Annual Status Report from GDOT. He also let them know that every TIA project scheduled is still expected to be delivered. He went over what their plan was to make sure all projects are delivered.

Tony Collins then went over the 2016 Completed Project Status Report. Tony explained that this report shows every project completed in 2016. He stated that under Band 1 they have 14 projects under construction with 4 GDOT let, 2 blended projects, and 8 local let projects. In Band Two, 75 projects have been completed this past year with 117 miles of

resurfacing and several still under construction. Tony then went through the report and let them know how many projects had been completed for each local government.

OTHER BUSINESS

Chairman Trapnell and Brett Manning commended the staff on the excellent job they have done and continue to do for our Region.

ADJOURN

There being no further business, Chairman Trapnell asked for a motion to adjourn the meeting. A motion was made by Roy Herrington and seconded by H.G. Yeomans to adjourn the TIA Citizens Review Panel Meeting at 11:20 A.M. The vote was accepted unanimously.